

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Aug_2020

Printed on: 30/09/2020

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	External Division-2 (Kishanganj)	Construction of 2nd Flyover (LCW) in Kishanganj town starting from km 472.300 to km 475.480 of N.H.-31 (Existing NH) (Total length- 3.180 km) in the state of Bihar on EPC mode	Others	Kishanganj	12920.000000 //	Flyover Bridge/2100.00	12920.00	1080.00 M	30 Jun 2018	28 Jun 2020		0.96/ 95.64	4.99/ 75.43	2.57/ 16.86	0.00/ 0.00	297.13/ 7155.21		"1. Work Progress affected due to delay in approval of Design & Drawing and limited work space, heavy rain and COVID-19 Lockdown. 2. Outer Gider-58/226, Middle Gider- 22/113, Deck Slab Panel- 801/1808 "
2	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022		0.00/ 38.00	0.00/ 4.00	0.00/ 0.00	0.00/ 0.00	353.20/ 11412.24	06 Jun 2022	756 Piles 32 No. Pile cap and 28 Nos. Pier upto 3.0 M Complete. Electrical utility shifting between Bhikari Thakur Chowk to Gandhi Chowk Complete rest work is in progress. 42 Tree Translocated Remarks for LA: LA proposal for sec-20,28,29,31,32,33& 34 submitted to DLAO Chhapra. D.M Saran requested to land reforms& Revenue department, Bihar Patna for guide line for L.A of Topo Land.
3	Muzaffarpur	Construction of 3- Lane H.L. RCC bridge in Bangra Ghat connecting SH- 74 (Muzaffarpur District) & SH- 90 (Saran District) over river Gandak including approach road . S.p Singla Contruction, 011-42143697, Ph- 09501688799	Nabard	Muzaffarpur	50897.950000 / 8795(s) / 14 Nov 2013	RCC/1506.00	2995173906.00	18230.00 M	11 Apr 2014	10 Apr 2017	31 Dec 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	23.00/ 98.80	0.00/ 46668.14	31 Oct 2020	Work completed. Inaugurated by Honble C.M. of Bihar as on dated 12.08.2020 Remarks for LA: Gopalganj in 3 Mauzaffarpur and in Saran in 9 Mauza completed and handed over to BRPNNL, Muzaffarpur. 73% (Registration of 32.53/45.9715 Acre land and 362/449 Plots) of land under perpetual lease in Muzaffarpur has been registered.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
4	Ara	Construction of H.L. R.C.C Bridge over River in Ganga between Ara (NH- 30) & Chapra (NH- 19) Via Babura Doriganj S.D.B./S.P.S. (J.V.) 9386240810	Plan	Ara	88600.000000 / 10037(S) / 31 Dec 2018	RCC/400.00	6257800000.00	17000.00 M	05 Jul 2010	04 Jul 2014	15 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/98.00	0.00/85194.10	31 Dec 2020	Bridge work completed. Inaugurated on 11.08.2017. Traffic on since 18.08.2017. No progress in Guide Bund due to rinse in water level in river Ganga.
5	Champaran(Motihari)	New Connectivity	Nabard	Gopalganj	82583.300000 //			16100.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00		New Connectivity towards Bettiah-Mangalpur Gudariya to Jagdishpur, SH-54 Length -16.8 Km. In the tender process New Connectivity towards Gopalganj - Connectivity Length 4.6 Km. Work Awarded to Vasishtha Construction Pvt. Ltd.
6	Champaran(Motihari)	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishtha Construction Pvt Ltd. Ph-09849767222	Nabard	Gopalganj	82583.300000 //	RCC/1920.00		0.00 M	01 Jun 2009	30 Nov 2013	15 Dec 2017	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/57997.84	13 Mar 2016	Bridge and Approach Road of Gopalganj Vishnupur completed. Inaugurated on 13.03.2016 by Hon'ble Chief Minister and traffic is moving.
7	Champaran(Motihari)	"Construction of 2 - Lane Approach Road Connectivity to Newly Constructed H.L. Bridge (42x44M) Over River Gandak between Dhanha Ghat to Ratwal Ghat (Approx Length 15 Km in the District of West Champaran, Bettiah (Bihar). UJJAIN ENGICON INDIA PVT. LTD. "	Plan	Pachim Champarn	12524.000000 / 7722(S) / 18 Aug 2015	RCC/63.00		15183.00 M	28 Aug 2015	27 Aug 2017	25 Nov 2017	0.00/100.00	0.00/100.00	0.00/100.00	0.00/92.00	228.42/10296.23	31 Aug 2020	Approach Road Status E/W = 97.797%, GSB = 94.227%, WMM = 83.812%, BM=80%, & SDBC=76% L.A Details Land required - 70.846 Acre (Corrected) Govt.Land - 33.96 acre Raiyat Land - 36.886 acre Handed over L.and aria - 33.1022 acre (Rait

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
8	Gaya	"Construction of 4- Lane H.L.R.C.C Bridge (58x50) in between Daudnagar-Nasriganj over Sone river. M/s. Hindustan Construction Co. Ltd." (09546390088)	Nabard	Aurangabad	100656.000000 / 10100 (S) / 15 Dec 2016	RCC/2900.00	43462.41	7650.00 M	04 Mar 2014	03 Mar 2017	31 Mar 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 75.00	0.00/ 83566.37	31 Dec 2020	Bridge work completed and Approach Road work in Progress. First Phase of work (upto Varun-Daudnagar road) completed & Inaugurated. Land acquisition complete. Phase-2 in progress.
9	Nalanda	"Lohiya Path Chakra Project (Construction of Swap and grade separated U- turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan & Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.) "	Plan	Patna	39147.700000 / 7192(s) / 05 Aug 2015	3200.00	38159.16	0.00 M	19 Dec 2015	18 Dec 2017	30 Jun 2020	0.00/ 88.00	0.00/ 78.00	1.00/ 59.00	0.00/ 0.00	36.04/ 17208.21	30 Apr 2022	Note: Percentage Progress Achivement for the month/till the month are only shown for the structure of 3(three) places (Daroga Rai Path, Lalit Bhawan & BPSC). Rest Design & Drawing of 4 Places (Hartali More, Punaichak, Boring Canal Road & High Court)
10	Darbhanga	Construction of HL RCC Bridge on Kosi River between Baluaha Ghat and Gandaul under RIDF-XV [S.P.Singla Constructions Pvt. Ltd.]	Nabard	Darbhanga	/ /		3486413484.00	0.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 63030.37		Bridge and Approach Road work completed and Inaugurated on 14.12.2013 Remarks for LA: Section-37 is in progress
11	Darbhanga	Construction of 13.00Km(Approx) long extended portion of Approach road of Baluaha Ghat Kosi Bridge between Baluahaghat to Gandaul upto Biraul (Hanti Kothi) in Saharsa/Darbhanga district of Bihar [GAMMON INDIA LIMITED]	Nabard	Darbhanga	40400.000000 / 1704 (S) / 14 Oct 2016	RCC/500.00	2311476774.08	0.00 M	12 Mar 2013	11 Mar 2016	31 Dec 2019	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	37.36/ 39530.20	31 Jul 2020	Bridge and Approach Road work completed. Carsh Barrier, Chute drain road kerb, Access road work and Boulder Pitching in Progress Remarks for LA: District- Darbhanga & Saharsa L.A Sec-37 Completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
12	Bhagalpur	Construction of 4 Lane H.L.R.C.C. Bridge (35x52.55m) 1.84Km & Approach Road 10.87KM & Guide Bunds at Vijay Ghat, Naugachia over rover Kosi in the district of Bhagalpur, Bihar S.P.Singla Construction Pvt. Ltd.	Nabard	Bhagalpur	46784.000000 / RCD Letter No. 963(s) / 07 Feb 2017	RCC/1.84	2953347501.00	10.87 M	09 Jan 2014	30 Jun 2017		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/50239.00	14 Aug 2021	Work Complete & Traffic started.
13	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	85900.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2021	0.00/99.95	0.44/95.41	0.20/43.86	0.00/0.00	0.00/96692.22	14 Aug 2021	Bhagalpur :- L.A. Proposal - 100.334 Acre (85.717 Rayati + 14.617 Govt.Land), Cost of L.A. Rs.198,06,83,824.00 Deposited to DLAO Bhagalpur For ward no. 3, 8.899acre Govt. land departmental process is complete and handing over is under process. Remarks for LA: Khagaria:- L.A. Proposal-306.910 Acre (268.240 Rayati+38.67 Govt.Land), Cost of L.A. Rs. 1,47,32,90,498.00 Deposited to DLAO Khagaria. 177.78Acre & 4.865acre Govt land has been transferred to 'NIGAM'.
14	Patna-1	Construction of Approach to Rail-cum-Road Bridge across river Ganga at Digha-Ghat near Sonapur in State of Bihar (Phase-II)(S.P.Singla Construction Pvt.ltd,Panchkula Haryana)	Plan	Saran	24498.950000 / 7175(S) / 05 Aug 2015	780.00	11729.51	2080.00 M	16 Feb 2018	15 Feb 2020	30 Apr 2021	0.00/80.00	5.00/65.00	0.00/50.00	0.00/90.00	51.07/18566.31	30 Apr 2021	Work Exp. :-14587.14 L.A. :- 3335.28 Centage :- 643.89 Total Rs.18566.31 i)Minor stru. upto NH-19 old Alignment has been completed ii)RE-Wall & rd. work is under Progress iii)Fabrication & Launching for Sup. st.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
15	Patna-1	Construction of Approach to Rail-cum-Road Bridge across river Ganga at Digha-Ghat near Sonapur in State of Bihar (Phase-I)(S.P.Singla Construction Pvt.ltd,Panchkula Haryana))	Plan	Saran	24498.950000 / 7175(s) / 05 Aug 2015	660.00	13177.98	1900.00 M	12 Dec 2015	11 Dec 2016	11 Jun 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 21534.46	28 Dec 2020	Work Exp. :-13544.62 L.A. :- 6770.82 Centage :- 1219.02 Total Rs.21534.46 Inaugurated on 11.06.2017 & opened to traffic.
16	Patna-1	Construction of Pontoon Bridge in U/S & D/S parallel to Mahtma Gandhi Setu under Patna district. Length- 2x1500 m Length Approach- 5000 m(Srishti Developers Pvt.Ltd,Patna))	Plan	Patna	8947.240000 / 7110(S) / 31 Jul 2015	Pontoon Bridge/1500.00	8969.03	5000.00 M	29 Dec 2015	28 Dec 2020	28 Dec 2020	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 10570.59	28 Dec 2020	Asper instru.in 2019 only 01 lane is installed & opened to traffic 20.11.19. Balance 84 sets transf.to Chakosanghat Pontoon Bridge, fabri.Rs.2116.18 Lakh charged on Chakosanghat vide lt. no.235 dt.30.01.19, DCE Circle-1.The actual exp.is Rs.9076.74
17	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1128.00	10175.45	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2020	0.75/ 65.25	1.00/ 35.00	0.00/ 19.00	0.00/ 40.00	0.00/ 5975.17	31 Mar 2021	Work in Progress. (2nd EoT upto 31.03.2021)
18	Patna-1	Construction of Flyover connecting Mithapur flyover to Bhikhari Thakur (Yarpur) Flyover via R.Block Juction including approach road, retaining wall, service road, elevated rotary & electrification etc in Patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	16615.200000 / 7109(S) / 31 Jul 2015	Flyover Bridge/1270.00	10420.87	486.11 M	12 Nov 2015	11 Nov 2018	31 Mar 2020	1.00/ 90.00	0.00/ 93.00	4.00/ 72.00	0.00/ 100.00	151.80/ 12543.14	31 Mar 2021	ARM 2 & ARM 3 has been Completed. ARM 1 is going on. (2nd EoT upto 31.03.2021)