

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Apr_2022

Printed on: 27/05/2022

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Champaran(Motihari)	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishtha Construction Pvt Ltd. Ph- 09849767222	Nabard	Gopalganj	82583.300000 //	RCC/1920.00		0.00 M	01 Jun 2009	30 Nov 2013	15 Dec 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 59115.41	13 Mar 2016	Bridge and Approach Road of Gopalganj Vishnupur completed. And inaugurated on dt. 13.03.2016 by Honble Chief Minister and traffic is moving .
2	Champaran(Motihari)	New Connectivity	Nabard	Gopalganj	82583.300000 //			16100.00 M				29.00/ 69.00	19.00/ 54.00	20.00/ 50.00	24.00/ 57.00	0.00/ 0.00	06 Sep 2022	Work is in Progress
3	Champaran(Motihari)	"Construction of 2 - Lane Approach Road Connectivity to Newly Constructed H.L. Bridge (42x44M) Over River Gandak between Dhanha Ghat to Ratwal Ghat (Approx Length 15 Km in the District of West Champaran, Bettiah (Bihar). UJJAIN ENGICON INDIA PVT. LTD. "	Plan	Pachim Champarn	12524.000000 / 7722(S) / 18 Aug 2015	RCC/63.00		15183.00 M	28 Aug 2015	27 Aug 2017	25 Nov 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	0.00/ 11922.60	30 Jun 2022	Almost work completed but 200 m gap balance in full width and 252 gap is balance in 3 stretch in half width but traffic is moving

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	External Division-2 (Kishanganj)	Construction of 2nd Flyover (LCW) in Kishanganj town starting from km 472.300 to km 475.480 of N.H.-31 (Existing NH) (Total length- 3.180 km) in the state of Bihar on EPC mode	Others	Kishanganj	12920.000000 //	Flyover Bridge/2100.00	12920.00	1080.00 M	30 Jun 2018	28 Jun 2020		0.00/100.00	0.00/100.00	0.00/100.00	0.40/66.80	392.21/11470.12		Wearing Coat-0/113, RE Panel Casting-3525/3529 Nos, RE Panel Erection 3414/3529, Drain-2239/2500mtr., Service Road-2100.47/3180mtr. & Main Carriageway- 0/1080mtr.
5	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	85900.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2021	0.00/100.00	0.00/99.38	2.92/77.84	7.53/27.51	0.00/118728.18	30 Jun 2022	(Progress of super structure has been reduced due to collapse of P5 segments on 30.04.22) Remarks for LA: In Bhagalpur Side, Out of 91.302 Acre land acquired and handed over to the contractor. In Khagaria side, All 307.969 Acre land acquired and handed over to Contractor.
6	Gaya	"Construction of 4- Lane H.L.R.C.C Bridge (58x50) in between Daudnagar-Nasriganj over Sone river. M/s. Hindustan Construction Co. Ltd." (09546390088)	Nabard	Aurangabad	100656.000000 / 10100 (S) / 15 Dec 2016	RCC/2900.00	43462.41	7650.00 M	04 Mar 2014	03 Mar 2017	31 Mar 2019	0.00/100.00	0.00/100.00	0.00/100.00	20.00/95.00	0.00/85918.24	31 May 2022	Bridge work completed and Approach Road Upto Varun-Daudnagar road completed & Inaugurated. Rest approach road work upto NH-139 (Daudnagar - Aurangabad) in Progress.
7	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	107220000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	5.00/80.00	5.00/65.00	3.00/45.00	3.00/38.00	0.00/1895.48		Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Muzaffarpur	Construction of 3- Lane H.L. RCC bridge in Bangra Ghat connecting SH- 74 (Muzaffarpur District) & SH- 90 (Saran District) over river Gandak including approach road . S.p Singla Contruction, 011-42143697, Ph- 09501688799	Nabard	Muzaffarpur	50897.950000 / 8795(s) / 14 Nov 2013	RCC/1506.00	4010000000.00	18230.00 M	11 Apr 2014	10 Apr 2017	31 Oct 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/99.00	0.00/50039.84		Inaugurated by Hon'ble C.M. of Bihar on dated 12.08.2020 Remarks for LA: Remarks for LA: LA process has been completed in 03 Mauzaffarpur in Gopalganj district and and 9 mauza in Saran District and handed over to BRPNNL. Muzaffarpur district-Registration of plots 408/449, Area 33.90/45.9715 Acre
9	Darbhanga	Construction of HL RCC Bridge on Kosi River between Baluaha Ghat and Gandaul under RIDF-XV [S.P.Singla Constructions Pvt. Ltd.]	Nabard	Darbhanga	//		3486413484.00	0.00 M			31 Mar 2021	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/63030.37		Bridge and Approach Road work completed and Inaugurated on 14.12.2013 Remarks for LA: Section-37 in progress
10	Darbhanga	Construction of 13.00Km(Approx) long extended portion of Approach road of Baluaha Ghat Kosi Bridge between Baluahaghat to Gandaul upto Biraul (Hanti Kothi) in Saharsa/Darbhanga district of Bihar [GAMMON INDIA LIMITED]	Nabard	Darbhanga	40400.000000 / 1704 (S) / 14 Oct 2016	RCC/500.00	2311476774.08	0.00 M	12 Mar 2013	11 Mar 2016	31 Mar 2022	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/39721.86		Remarks for LA: Darbhanga & Saharsa Sec-37 in progress.
11	External Project Division	"Lohiya Path Chakra Project (Construction of Swap and grade separated U- turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan & Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.) "	BRGF	Patna	39147.700000 / 7192(s) / 05 Aug 2015	3200.00	38159.16	0.00 M	19 Dec 2015	18 Dec 2017	30 Jun 2023	0.00/67.00	0.00/67.00	0.00/67.00	0.00/0.00	1020.68/26421.32	30 Jun 2023	1. The work from Ch.0 to 700m at circular Road Junction as well as Daroga Rai Path are under Progress. 2. Drawing of Hartali More location has been handed over to the contractor and the contractor has stated utility shifting work at this location.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022		0.00/ 66.86	0.00/ 21.71	0.00/ 0.00	0.00/ 0.00	698.52/ 19057.65	06 Jun 2022	<p>Piles 1139/1558,Pile cap 84/147 Pier shaft(Deck-1) 136/280 Pier shaft(Deck-2)10/192,portal beam38/243 GirderErection 15/241 Completed. Precast RCC drain work in progress. Steel girder fabrication and erection work in progress. 60 Trees translocated.</p> <p>Remarks for LA: LA: 1. Proposal submitted for Ex-gratia Payment of 208 structures situated on unsurveyed land. 2. LA proposal submitted for 0.1277 acre land in Bridge alignment and 0.86 acre land in Gandhi chowk Arm.</p>
13	Patna-1	Construction of Approach to Rail-cum-Road Bridge across river Ganga at Digha-Ghat near Sonepur in State of Bihar (Phase-II)(S.P.Singla Construction Pvt.ltd,Panchkula Haryana)	Plan	Saran	59810.000000 / 4348 (S) / 01 Sep 2021	780.00	11729.51	2080.00 M	16 Feb 2018	15 Feb 2020	30 Jun 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 93.00	0.00/ 95.00	0.00/ 26263.61	30 Jun 2022	Work is in Progress.
14	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1128.00	10175.45	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 88.00	0.00/ 90.00	0.00/ 10451.65	30 Jun 2022	Super-structure & Rotary work are in Progress.