

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Apr_2022

Printed on: 27/05/2022

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Champanan(Motihari)	Construction of High Level R.C.C. Bridge (5x18.00 Mtr.) with approach road and Protection work on 4.05 KM of Manuapul - Yogapatti-Nawalpur-Ratwal Road over Tirhut Canal in the District of West Champanan, Bridge Length - 93.00 Mtr. Pile Foundation.	CRF	Pachim Champanan	13244.540000 / 1253(S) / 15 Feb 2018	RCC/93.00		30.00 M	30 Jan 2019	29 Jul 2020		50.00/ 50.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Pile Work is in Progress
2	Champanan(Motihari)	Construction of 5x24.75M R.C.C. bridge over Trimuhan river in Dhankutawa village (Sikata Block)-Shivpur (Lauria or Chanpatia Block) Road. Well foundation. Chankya construction Pvt. Ltd.	Nabard	Pachim Champanan	1998.200000 / 2211(s) / 27 Feb 2017	RCC/127.00		2713.13 M	24 Jan 2013	23 Jul 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	2.00/ 77.00	0.00/ 1072.90	30 Jun 2022	Bridge Work Completed Under L.A. Payment started to Raiyat and Approach Road work is in Progress.
3	Champanan(Motihari)	Construction of 5x24.75M R.C.C. bridge over Sikarhana river in Maheshara village (Sikata Block) - Sarisawa bazar (Majhulia Block) Road. Well foundation Barhonia Engicon Pvt. Ltd.	Nabard	Pachim Champanan	1927.090000 / 2370(s) / 12 Mar 2012	RCC/127.00		2340.00 M	13 Sep 2012	12 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	0.00/ 1403.60	30 Jun 2022	Bridge Completed and Sarisawa bazar side approach road completed and Maheshara side approach uncompleted. due to L.A. but traffic movement through Kachchi road. Under L.A. Payment is started to Raiyat and Approach road work is in progress

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Champanan(Motihari)	Construction of H.L. R.C.C. 2x30.00 mtr. In the district of West Champanan under Indo-Nepal Border Ch. 5.819 km. Near Inerwa Bazar.	Nabard	Pachim Champanan	990.970000 / 5590(s) / 27 May 2017	RCC/40.00		20.00 M	05 Jul 2018	04 Aug 2019		0.00/100.00	0.00/100.00	0.00/100.00	60.00/110.00	6.38/451.77	31 May 2022	Bridge work & approach road completed and Protection work is in progress and Agency debarred.
5	Champanan(Motihari)	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.400 Km Package No. 03.C.K.Infra structure(Indo-Nepal)	Nabard	Pachim Champanan	1402.910000 / 2160(s) / 14 Mar 2013	RCC/175.00		40.00 M	30 Nov 2016	30 Jul 2018		0.00/100.00	0.00/100.00	20.00/50.00	0.00/15.00	0.00/672.89	30 Jun 2022	Work in Progress Agency debarred Milestone withheld notice vide Lt. No. 1061 dated 22.09.2019 as Rs. 10.29 lakh will be deducted
6	Champanan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champanan under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champanan(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32		1700.00 M	05 Mar 2019	04 Sep 2021		10.00/62.00	0.00/0.00	0.00/0.00	0.00/0.00	115.49/932.07	31 Dec 2022	Work is in Progress and Milestone withheld notice vide Lt. No. 1058 dated 22.09.2019 as Rs. 6.38 lacs only
7	External Division-2 (Kishanganj)	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection Work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj.Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2019	RCC/66.40	696.75	280.00 M	19 Sep 2020	18 Dec 2021		0.00/100.00	0.00/100.00	0.00/100.00	0.00/30.00	0.00/355.41		Letter has been written by DM kishanganj vide their memo no-704/Dist. LA dated-15.03.2022 to five Management Institutes,Patna for Social Impact Assesment (SIA) of the Project.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	External Division-2 (Kishanganj)	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai river under Kochadhaman Block in 15th km. of Mastan Chowk-Bagalbari-Rahmatpara-Alta-Barbatta road in the District of Kishanganj [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.05	1009.22	210.00 M	06 Oct 2018	05 Apr 2020		0.00/99.00	0.00/85.00	0.00/60.00	0.00/22.00	0.00/929.33		Management Institutes have submitted their reports to LA Deptt. Kishanganj.
9	Nalanda	Construction of High Level RCC Bridge (7x18.00m) Size in 9th km of Manjhay-Govindpur Road in District of Nawada. M/s Vinay Construction Mob.- 9113385597/9431262097	Plan	Nawada	907.000000 / 8988(S) / 04 Oct 2019	RCC/134.00		240.00 M				0.00/100.00	0.00/100.00	0.00/50.00	0.00/0.00	0.00/427.08		1.) Pile -52/52 Completed. 2.) Pile Cap-8/8 Completed. 3.) Pier Shaft 8/8 Completed. 4.) Pier shaft Cap 8/8 Completed. 5.) Super-structure slab 6/7 Completed. & Rest work in Progress.
10	Nalanda	Construction of High Level RCC Bridge (16x18.00m) Size in 14th km of Manjhay-Govindpur Road in District of Nawada. M/s K. ANDI & ASSOCIATES Mob. - 7004501271	Plan	Nawada	1616.000000 / 10619(S) / 12 Dec 2019	HL/300.00		240.00 M				0.00/100.00	0.00/70.00	0.00/0.00	0.00/0.00	0.00/766.65	20 Sep 2022	1.) 114/114 Pile Completed. 2.) Pile Cap-17/17 Nos Completed. 3.) Pier Shaft Cap 8/17 Completed. 4.) Deck Slab 1/16 Completed.
11	Nalanda	Construction of H.L. R.C.C. Bridge 8 x 18mtr. In place of Old Screw pile bridge connecting Rajauli Bazar to NH 31 across river Dhanarjay Under Block - Rajauli in Dist. Nawada. M/s K. ANDI & ASSOCIATES Mob. - 7004501271	Plan	Nawada	1143.000000 / 7182(s) / 05 Aug 2019	RCC/148.80	850.00	240.00 M	30 Oct 2019	29 Apr 2021		0.00/100.00	0.00/100.00	0.00/100.00	0.00/70.00	0.00/838.73	29 Apr 2021	1.) Bridge work has been Completed. 2.) Approach work is in Progress. 3.) Culvert work is Completed. 4.) Traffic movement Started over Bridge.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Nalanda	Construction of H.L.R.C.C Bridge 6x14.50 m over lokine river Near Radhil Chhilka of Ekangarsarai Block under Nalanda district. SANJAY KUMAR Mob. - 9386240810	Nabard RWD	Nalanda	692.000000 / 1761 / 29 May 2018	RCC/87.00	519.00	780.00 M	19 Jan 2019	18 Jul 2020	18 Jul 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/529.38	31 Dec 2020	Completed
13	Nalanda	Construction of H.L. Bridge 5 x14.50 m Berma-Arai Road of Karai-Parsurai block under nalanda district. district of Nalanda. DREAM EARTHCON PRIVATE LIMITED Mob. -9431115628	Nabard RWD	Nalanda	536.000000 / 1760 / 29 May 2018	RCC/72.50	434.83	620.00 M	19 Jan 2019	18 Apr 2020	31 Jul 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/60.00	0.00/376.23	31 Jan 2021	1.) Bridge work has been completed. 2.) Amount Rs.2,17,000/- is withheld due to slow work in 3rd Milestone. 3.) Due to Non availability of Land in approach Road.
14	Nalanda	Construction of H.L.R.C.C Bridge 3x14.50 m over Mohane river Near Sitabigha village of Parwalpur Block under Naward Scheme of Nalanda district. SHANTI CONSTRUCTION Mob. - 9931288855/9431020868	Nabard RWD	Nalanda	366.650000 / 4115 / 07 Sep 2018	RCC/43.50	276.32	585.00 M	09 Feb 2019	08 May 2020	08 May 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/65.00	0.00/256.22	28 Feb 2021	1.) Bridge work has been Completed. 2.) Approach Road- E/W, GSB, Work Completed. 3.) Penalty imposed to Agency. 4.) Due to Local Public Hindrance
15	Nalanda	construction of HL RCC bridge 9x24.75M on Harohar river in Sadaibigha village at Barahiya block in Lakhisarai district. NARAYAN DAS CONSTRUCTION Mob. - 9431815725 / 9431815726	Plan	Lakhisarai	3068.390000 / 1821(s) / 28 Feb 2014	RCC/253.60	2322.58	480.00 M	08 Nov 2014	07 Nov 2016	31 Jul 2019	0.00/100.00	0.00/100.00	0.00/100.00	0.00/97.00	0.00/2699.91		All agreed work have been completed except Bituminous layer. Bituminous work started in presence of District administration, But work have been stopped by villagers on 09-03-2021. Approach Road Embankment Slided after Rainy Season.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
16	Nalanda	Construction of (1) Boundary wall (2) Road Development(3) Drainage(4) Electric Light-High Mast/Road/Street light (5) Repair of Existing Building if any (6) Entrance Gate & Guard Room (7) Toilet Block of Bazar krishi samiti, Biharsharif, Phase-I	Plan	Nalanda	1453.000000 / 284 / 07 Mar 2019	1.00	1438.00	0.00 M	24 Feb 2020	23 Aug 2020		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 610.73	30 Nov 2021	1.) Boundary Wall up to Plinth Level 962m/1046.94m. 2.) Boundary wall (Brick Masonary work) up to full Height-887.3m/1046.91m 3.) RCC Drain -860m/957m 4.) GSB in Road -595m/630m 5.) Toilet Block No-01- Sturcture work Completed & Brick work in Pro
17	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.50						0.00/ 40.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Agg No - 02/SBD/2021-22 Dated - 17.01.2022 Amount - 4,56,15,693.00 Work is in progress
18	Saharsa	Construction of High Level RCC Bridge (5x21.00M Well Foundation) including Approach Road & Protection Work at 8.00 KM of Thalha to N.H. - 57 Road via Deepnagar, Fulkahi, Ramvishnupur in the District of Suapul. Contractor - Bipin Kumar Singh, Mob. No.- 9431228914	Plan	Supaul	3245.960000 / 12246 (S) / 17 Dec 2014	RCC/105.00	1032.19	200.00 M	10 Sep 2020	09 Sep 2022		0.00/ 100.00	0.00/ 100.00	2.00/ 100.00	20.00/ 100.00	0.00/ 588.30		Agg No - 01/2020-21 Dated - 12.12.2020 Amount - 10,32,19,729.00 Work Completed
19	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	0.00/ 1694.93	31 May 2021	Approach road has been constructed only in A1 Side. Revised A/A proposal to increase bridge span from 10 to 25 has been submitted to RWD office Patna as the river has shifted towards one side, (Kanadiya Side). Only 10 Spans completed as per agreemen

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
20	Khagaria	Construction of Marketing yard in the district of Begusarai with boundary wall, Road work, Drain work, Guard Room, High Mast Light & Toilet Work . M/S Classicon Construction (I) Ptd., 9431018303	Plan	Begusarai	1236.450000 / 289 / 08 Mar 2019	1.00		0.00 M	08 Aug 2020	22 Feb 2021		9.00/ 85.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 827.19	01 Jan 1900	Boundary Wall - 70.00%, Drain work - 100.00% Road work (2x7.50m) - 78.00% Road work (8.00m) - 100.00% Guard Room - 90.00% High Mast Light - 90.00% Toilet Work - 90.00% Main gate - 90.00% Campus Dev. - 75.00%
21	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	5013.54	310.00 M	27 Aug 2019	26 Feb 2022		10.70/ 48.50	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2539.90	12 Apr 2022	Remarks for LA: Proposal for land acquisition submitted to DLAO, Khagaria vide letter no. 1038 (Anu), dt - 16.08.2019. Rs. 11,92,13,715.00 submitted to DLAO Khagaria for LA vide our letter no. 1690 (Anu) dt 28.12.2021
22	Khagaria	Construction of H.L. RCC Bridge over Chanha River at Chhanch Ghat in 3rd km. of Bishanpur-Sumbha Road of Khagaria District.Sri BRAJKISHOR RAY,SAMASTIPUR,9430800861	Plan	Khagaria	1817.490000 / 300 (S) / 10 Jan 2018	RCC/108.04	103832779.00	0.00 M	23 Oct 2018	22 Apr 2020		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	0.00/ 1017.32	31 Oct 2020	Remarks for LA: Proposal for land acquisition submitted to DLAO, Khagaria vide letter no. 103, dt - 13.02.2019 Section 19(1) is done. Rs. 35.80 Lakh submitted to DLAO Khagaria for LA vide T.O. letter no. 1655 (Anu) dt 10.12.2021
23	Gaya	Construction of (1) Boundary Wall (2) Road Development (3) Drainage (4) Electric Light-High Mask/Road light (5) Repair of Administrative Building if any (6) Toilet Block of Krishi Bazar Samiti in the District of Gaya.	Plan	Gaya	1049.640000 / 263 / 28 Feb 2019	1.00	1049.64	0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	558.71/ 976.03	31 May 2022	Work is in Progress. Boundry Wall -98%, Drainage Work-98%, Road Work-98%, Entry Gate with Guard Room-98%, Toilet Block - 90%, High Mast Light-100%, Arm Light / Flood Light -24% & Repair of Adm. Building-65%

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
24	Gaya	Construction of (1) Boundary Wall (2) Road Development (3) Drainage (4) Electric Light-High Mask/Road light (5) Entrance Gate & Guard Room (6) Toilet Block of Krishi Bazar Samiti in the District of Jehanabad.	Plan	Jehanabad	996.830000 / 290 / 08 Mar 2019	1.00	986.86	0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	183.25/472.15	30 Jun 2022	Work is in Progress. Boundry Wall - 32%, Drainage Work - 65%, Road Work- 44%, Toilet Block-80%, Repair of Administrative Building-80%, Arm Light / Flood Light-15%
25	Gaya	Construction of (1) Boundary Wall (2) Road Development (3) Drainage (4) Electric Light-High Mask/Road light (5) Repair of Administrative Building if any (6) Toilet Block of Krishi Bazar Samiti Daudnagar in the district of Aurangabad.	Plan	Aurangabad	1183.390000 / 265 / 28 Feb 2019	1.00	1171.56	0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	268.02/1114.82	31 May 2022	Work is in Progress. Boundry Wall -100%, Drainage Work-70%, Road Work-94%, Entry Gate with Guard Room-60%, Toilet Block-90%, High Mask Light-100% Arm Light/Flood Light-90%, Repair of Administrative Building-90%
26	Gaya	Strengthening of Barun-Navinagar Road from Chainage 0.00 K.M. to 35.10 K.M. (Total length-35.10 K.M.) including earth work, road crust work, cross drainage work, R.C.C. drain work and misc. work in Aurangabad District. (M/s. Jai Mata Dee and Maa Sita Construction, Rohtas-9934462616)	Plan	Aurangabad	4999.370000 / 9974 (S) / 19 Nov 2019	Others/3510.00	3938.21					0.00/0.00	0.00/0.00	0.00/0.00	0.00/3360.52	31 May 2022	Work is in Progress. E/W-30.00 (Partial), GSB-18.00, WMM-7.90, DGBM-18.30, BC-12.00, Mastic-0.60, DLC.-8.60, PQC-8.50, DRAIN-3.30 & CD-21.00 Nos.	
27	Gaya	Construction of H.L. R.C.C. bridge with approach road over Morhar River in Pai Bigha - Ghejan Road in Jehanabad District. (M/s. Shailendra Singh, Gaya-7739131191)	Plan	Jehanabad	620.000000 / 10812(S) / 23 Dec 2019	RCC/74.40	401.97	200.00 M	20 Sep 2020	19 Dec 2021		0.00/100.00	0.00/100.00	20.00/95.00	15.00/40.00	34.57/327.80	31 May 2022	Super - Structure Completed. wearing coat & approach road work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
28	Gaya	Construction of H.L. R.C.C. bridge over River Dardha between Hospital More and Horilganj on N.H.-83 in place of old bridge in the District of Jehanabad.(Satyendra Kumar Yadav, Gaya-9801850421)	Plan	Jehanabad	1055.000000 / 5770 (S) / 20 Jun 2019	RCC/111.60	687.11	100.00 M	07 Jan 2020	06 Jul 2021		0.00/100.00	0.00/100.00	0.00/100.00	50.00/80.00	0.00/674.29	30 Apr 2022	Bridge Work Completed & approach road work is in Progress.
29	Gaya	Construction of H.L.R.C.C. 19 x 18.00 m Bridge in place of damaged bridge Over Falgu River at Ratan Bigha Village including approach road, Protection work, Diversion Work and Miscellaneous work in 16th K.M. of Ghoshi-Islampur-Giriyak Road in Jehanabad District.(R.A.S ENTERPRISES PVT.LTD,PATNA,099346616231)	Plan	Jehanabad	2331.040000 / 5601 (S) / 21 Jul 2018	RCC/353.40	2007.07	240.00 M	21 Feb 2019	20 Feb 2021		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1840.81	15 Jan 2022	Bridge & Approach road work completed. Traffic is going on.
30	Gaya	Construction of H.L. R.C.C. bridge with approach road in 7th K.M. of Tetariya More to Koiridih Road in Aurangabad District. (M/s K.Andi & Associates, Gaya-7004501271)	Plan	Aurangabad	861.000000 / 7531 (S) / 19 Aug 2019	RCC/83.00	672.54	200.00 M	27 Feb 2020	26 Aug 2021		0.00/100.00	0.00/100.00	0.00/100.00	30.00/75.00	0.00/485.20	31 May 2022	Bridge Work Completed & approach road work is in Progress.
31	Gaya	Construction of H.L. R.C.C. bridge with approach road in Mamka More to Jakhim Railway Station Road in Rafiganj Block of Aurangabad District. (M/s. Sanjay Construction Co., Patna-9835049094)	Plan	Aurangabad	870.000000 / 7370 (S) / 09 Aug 2019	RCC/93.00	671.15	540.00 M	27 Apr 2020	26 Oct 2021		0.00/100.00	0.00/95.00	10.00/85.00	10.00/15.00	0.00/443.75	30 Jun 2022	5th Span deck slab casting work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
32	Gaya	Construction of H.L.R.C.C. 7 x 18.75 m Bridge over river Punpun with approach road, Protection work and Miscellaneous work in between Khudwa - Kalen village in Aurangabad District Under MMADY Scheme. (JAI MATA DI ROAD CONSTRUCTION PVT. LTD., PATNA,09431427109)	MMADY	Aurangabad	1318.000000 / 1110 / 30 Apr 2018	RCC/135.56	1110.00	1300.00 M	25 Dec 2018	24 Jun 2020		0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	0.00/1183.80		Bridge work Completed. Out of total 2650 m approach road. 2000 m in Khudwa side is completed. And balance 650 m in Kalen side 90 m is fully completed, balance 560 m is completed upto GSB level. L.A. on perpetual lease is in Progress.
33	Gaya	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard	Arwal	569.290000 / 7135(s) / 05 Sep 2013	RCC/97.00	492.67	300.00 M	10 Dec 2013	10 Jun 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/25.00	0.00/402.32		LPC received from raiyats has been verified by the concern C.O. Land registration process in Progress.
34	Gaya	Construction of RCC Drain along with road over Amwa Nala at Barista Café along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Waris Buildcon (I) Pvt. Ltd., Gaya Mob. No.-9308991151)	Others	Gaya	681.000000 / 96 / 06 Mar 2019	Others/600.00						15.00/15.00	10.00/10.00	5.00/5.00	0.00/0.00	0.00/6.61	11 Jan 2023	Excavation & R.C.C. Work is in Progress.
35	Gaya	Construction of H.L. R.C.C. bridge (10 x 18.00 M) over River Dardha including approach road between Paibigha Bazar to Balabigha village in the District of Gaya. (M/s. Baban Kumar Singh, Gaya Mob. No.-7050093333)	Plan	Gaya	1237.000000 / 5968 (S) / 28 Jun 2019	RCC/186.00		200.00 M				10.00/15.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/80.75	16 Sep 2022	Pile work is in Progress. (22/70 No's pile completed). Recommendation for Rescind has been sent to the H.Q.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
36	Gaya	Construction of H.L.R.C.C. Bridge including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Plan Scheme. (Baban Kumar Singh, Gaya,9431224261)	Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/125.00	898.18	200.00 M	07 Mar 2019	06 Sep 2020		4.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 99.51	31 Dec 2022	After getting approval work transferred to his legal heir in Feb.-21. Pile work is in progress. (38/92 No's pile completed). Recommendation for Debarment has been sent to the H.Q.
37	Bhagalpur	Construction of HL RCC Bridge (11x36.64m) in km 178 of NH-333A (Banka-Dhaka more) over river Chanan in Banka District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Others	Banka	5878.000000 / NH-12014/45/2020 Ro patna / 06 Aug 2020	HL/410.04	399100000.00	100.00 M	25 Nov 2021	24 Nov 2023		17.00/ 95.00	10.00/ 30.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1413.88		(i) Old bridge dismantling completed. (ii) Piling work - completed & Pile cap work is in progress.(Pile-144/144, Pile cap-10/12) (iii) Pre cast girder casting is in progress.(11 Nos) (iv) No L.A issue.
38	Bhagalpur	Construction of (5x16.50) H.L R.C.C Bridge in 1st KM of Tapua link road of Shivnarayanpur – Khawashpur Via Budhuchak in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishaqchak bhagalpur.	Plan	Bhagalpur	828.400000 / 8083(s) / 05 Sep 2019	HL/85.55	48833056.00	250.00 M	12 Nov 2020	11 Feb 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	10.00/ 100.00	0.00/ 553.41		Bridge work - completed.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
39	Bhagalpur	Construction of (18x24.75) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023		0.00/93.00	5.00/75.00	0.00/50.00	0.00/0.00	0.00/2298.61		(i) Staging and shuttering work of hammer head is in progress. (Hammer head-13/19) (ii) Staging and shuttering work of Girder and Deck slab is in progress. (Deck slab -9/18) (iii) SIA Amount Rs. 5,05,205.00 Transferred to DLAO, Bhagalpur.
40	Bhagalpur	Re-setting, Repairing and maintainence work of 28 sets module of Pontoon bridge on Koshi river at Vijay Ghat between Naugachhia & Dholbajja for the Year 2017-22 M/s Shailesh Kumar, Gopal Goshala, Nogachia, Bhagalpur. Mob No. 9431871130	Plan	Bhagalpur	430.120000 / 11794(s) / 19 Dec 2017	28.00	37538000.00	0.00 M	18 Feb 2018	17 Feb 2023		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/346.69		Pipa bridge is Functioning.
41	Saran Works	Construction of 5X18.75m H.L. R.C.C Bridge over Dabra river in between Ahimanpatti Kanakpur to Shitalpur Station in Dighwara block in Saran District	Nabard RWD	Saran	765.150000 / 1360 / 26 Apr 2018	RCC/73.75	553.73	400.00 M	29 Oct 2018	28 Apr 2020		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/611.15	31 Dec 2020	work completed
42	Saran Works	Construction & Resetting of new Pontoon Bridge and Maintenace of Pontoon Bridge form Year 2016-17 to 2020-21 and Dismantling of Pontoon Bridge form the Alignment and storing the Pontoon sets at safe place on the side of river embankment at Pahleza Ghat inbetween Gaddipatti to Ramsapur during rainy season. Agency- Shrishti Developers Pvt. Ltd. Mob.-9431014606	Plan	Saran	1076.720000 / 29 (s) / 06 Jan 2016	293.00	1061.37	0.00 M	22 Apr 2016	21 Apr 2022		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/1055.70		Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
43	Saran Works	Construction of HL RCC Bridge with Utility Shifting and Protection work in the main Road near parisadan Siwan in left out portion of N.H-85 in Siwan District.	Plan	Siwan	774.000000 / 2490 (S) / 28 Apr 2020	HL/62.22	468.91	180.00 M	19 Sep 2020	18 Mar 2022		0.00/100.00	0.00/85.00	0.00/0.00	0.00/0.00	0.00/206.54	30 Jun 2022	Pile 20/20, Pile cap 4/4, Substructure -2 (1 Abutment & 1 Pier) completed & Pier 1 Dismantling of pier cap & abutment shaft widening work in progress, Superstructure- 1 span reinforcement and shuttering work in completed concreting work may start.
44	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Ara	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	7768850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	5.00/60.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/146.06	30 Jun 2022	Work in progress. Recommendation for Debar vide letter no.-106 Dated-22.02.2022.
45	Ara	Construction of High Level RCC Bridge (4x18.0)m in 40th K.M. of Bhabhua Adhaura Road (At Tala Village) across Suara River in Kaimur (Bhabhua) District.Jai Mata Dee & Maa sita construction	Plan	Kaimur(Bhabhua)	560.000000 / 9156 (S) / 03 Dec 2018	RCC/72.00	54129785.00	440.00 M	17 Jan 2020	16 Apr 2021	16 Jul 2021	5.00/5.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	30 Jun 2022	Issue re-design. NOC from Forest Department in the basis of re-design has been obtained. Diversion/Dismantling work completed. Excavation work of rock strata under process.
46	Ara	Construction of H.L.RCC Bridge at 19th K.M. of Mohania-Ramgarh road (2x18+4x26)m across Durgawati River in Kaimur District. Jai Mata Dee Maa Sita Construction. Mob-9934462616	Plan	Kaimur(Bhabhua)	1751.040000 / 9026(s) / 13 Oct 2017	RCC/140.00	122730098.00	360.00 M	21 Aug 2018	20 Aug 2020	20 Nov 2020	0.00/100.00	0.00/100.00	3.00/95.00	5.00/60.00	0.00/1050.85	15 Jun 2022	Work in progress. Rs. 6,13,650.00 withheld vide letter no.-504, Dated-05.08.2020. Rs. 12,27,300.00 withheld vide letter no.-832, Dated-31.12.2021.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
47	External Project Division	Construction of H.L., R.C.C. Bridge with its approach road at Baireya Panchayat in the road of Baireya Manch to Magurar village in the district of Supaul	WBP Phase-2	Supaul	3592.640000 / 306/2021 / 03 Aug 2021	RCC/240.00		840.00 M					8.00/ 15.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	101.23/ 178.22	23 Apr 2023	1. P1 & P7 well curb in Progress Sinking fo well for P2, P3 P4 P5 & P6 in progress. 2.P2 8th silt of well.. New Scheme.
48	External Project Division	Construction of H.L. R.C.C.-P.S.C. Bridge with its approach road in 9th K.m of Sour-Patarghat road in the district of Saharsa.(PKG-29) (M/s Jai Mata Di Construction, Shri Krishnapuri (South), Begusarai (Bihar)-851101)	WBP Phase-2	Saharsa	1265.510000 / 404 / 28 May 2014	HL/99.00	95463313.00	300.00 M	08 Mar 2019	07 Mar 2021			0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	40.00/ 100.00	0.00/ 1131.69	12 Apr 2022	Completed.
49	External Project Division	Construction of H.L, R.C.C Bridge(3X25) with its approach road in along Kakurwa Dhar in 24th Km of Chandradei-Bangama-paktola-Matiary-Mongra road in the district of Araria. {Nirman Engicons Pvt. Ltd., At + P.O.-Mohanpur, District-Begusarai (Bihar)-851131} (PKG41)	WBP Phase-2	Araria	757.760000 / 404 / 28 May 2014	75.00	74332455.00	100.00 M	27 Feb 2016	26 Aug 2017	31 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	20.00/ 40.00	0.00/ 725.54	30 Jun 2022	1.P1-P2 Girder Reinforcement in Progress. 2. A1-P1 Deck slab completed. 3. P1-P2 Girder staging work Completed. 4. Amount Rs.6,86,398/- withheld is imposed due to delay in work. 5. Contractor is debarred. 6. Notice served to contractor why not agr
50	Muzaffarpur	Construction of Pontoon Bridge in river Ganga between Chakosanghat to Jamindari Ghat (including opening & Resetting for 5 Years) of Bidupur in district Vaishali.	Plan	Vaishali	3013.650000 / 2338(S) / 31 Mar 2016	Pontoon Bridge/597.00	76608900.00	2000.00 M	06 Feb 2018	05 Feb 2023			0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 722.91		Traffics are playing on pontoon bridge from 02 Nov, 2020 after installation of Pontoon Bridge.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
51	Muzaffarpur	Construction of 2x10.37M size Bridge over Canal to Siman chakjamal Siman Road in ward No. 33 of Vaishali District	MMSNY	Vaishali	169.040000 / 6066(S) / 08 Jul 2014	RCC/22.00	12974000.00	60.00 M	21 Nov 2014	20 Nov 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/994.04	30 Jun 2022	Work Completed. 1st EOT applied for 30.11.2020 Remarks for LA: Remarks for LA: Total No of LPC-02 Nos. Registered LPC- 01 Nos. LPC (Under Legal objection)- 01
52	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/100.00	0.00/100.00	15.00/95.00	0.00/0.00	0.00/4391.32	30 Jun 2022	Bridge work is in progress. Classification and rate fixation of land has been done by six member committee under section 19 (i) of LA Act. Remarks for LA: Amount of Rs.1.00 Cr (Rupees One Crore) has been paid to District Collector Sitamarhi on 07.02.2022 and balance amount will be paid as soon as received from BRPNL.
53	Darbhanga	Construction of H.L.R.C.C. Bridge (19x24.00M) over river Kareh at Phuhiya Ghat in the district of Samastipur.(B.K.Builders P.V.T.Ltd,09955056922)	Nabard RWD	Samastipur	5809.000000 / 615 / 13 Feb 2019	HL/467.44	396262601.00	132.00 M	26 Oct 2019	25 Oct 2022		3.00/78.00	5.00/20.00	1.00/11.00	0.00/0.00	0.00/1504.80	31 Jan 2023	Work in progress Remarks for LA: S.I.A in progress
54	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Athar Ghat over Bhudhi Gandak river under Bochaha Block in the district of Muzaffarpur. (Plan) Ganesh Ram Dokania, Mob- 9471637819"	Plan	Muzaffarpur	3554.810000 / 1817(S) / 28 Feb 2014	RCC/297.00	281559186.00	2030.00 M	22 Nov 2014	21 Nov 2016	31 Mar 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/66.00	0.00/3775.30	30 Jun 2022	Main Bridge of the Project almost completed. Work in approach road restarted after resolving issues on 31.12.2020 and work has been stopped by land owners on ground of compensation amount work will be started after resolving all issues. Remarks for LA: Nos of LPC documents- 75, Nos of LPCdocuments registered-59 , Nos of LPC documents to be registered-16 Nos.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
55	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob-9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/2590.38	30 Jun 2022	<p>Main Bridge of the Project almost completed. Work of app road started on dt 31.12.20 but stopped by Land owner on issue of valuation of land & deadline of payment of compensation amount. Matter has been brought to notice of D.M.Muz on 27.01.2021</p> <p>Remarks for LA: Classification and rate fixation of land has been done by six member committee under section 19(i) of LA Act. Requisition for fund of Rs.2966.90 Lacs has been submitted to vide Lt no 215(WE)Date 09-03-22 & same will be made available to DLO Muz</p>
56	Darbhanga	Construction of H.L.R.C.C. Bridge (10x24.75M) over Budhi Gandank at Patpara Ghat in the district of Samastipur, (Mukesh & Anand, 07979087453)	Nabard RWD	Samastipur	2453.000000 / 845 / 28 Feb 2019	HL/253.60	185859296.00	600.00 M	31 Oct 2019	29 Oct 2021	31 Mar 2022	0.00/80.00	14.00/24.00	0.00/0.00	0.00/10.00	0.00/1089.92	31 Jan 2023	Work in progress
57	Darbhanga	Construction of HLRCC bridge at kakar ghat in rosra morwara road in kareh river (16x24.75 m) Shiv Kishore Construction Pvt. Ltd., 9431858543	Nabard	Samastipur	3009.420000 / 7802(s) / 13 Jul 2012	RCC/405.80	219927005.00	650.00 M	30 Dec 2012	30 Mar 2015	31 Mar 2022	0.00/100.00	0.00/100.00	0.00/100.00	9.00/100.00	0.00/3086.48	30 Apr 2022	Work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
58	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani district(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	277281707.00	1620.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2022	0.00/90.00	0.00/75.00	0.00/78.00	0.00/40.00	0.00/3031.84	30 Jun 2022	Work in progress Remarks for LA: Section-37(2) in progress. Payment being made to Raiyat.
59	Darbhanga	costruction of HLRCC bridge at damla ghat in bisfi block (3x21.75 m) Sri Krishna Kant Thakur,9430897941	MMSNY	Madhubani	470.470000 / 8291(s) / 01 Sep 2014	RCC/67.12	37476383.00	330.00 M	01 Oct 2014	01 Jan 2016	31 Mar 2022	0.00/100.00	0.00/100.00	0.00/100.00	7.00/92.00	0.00/429.77	30 Jun 2022	Bridge work completed. GSB work in progress in approach road. Remarks for LA: Section-37(2) in progress
60	Darbhanga	Construction of H.L. R.C.C. Bridge (19X24.750 m) over River Bagmati in Sirniya to Bilaspur Road in Hayaghat Block in the district of Darbhanga	Nabard RWD	Darbhanga	6917.000000 / 1204 / 15 Apr 2020	HL/481.84	395454659.00	650.00 M	25 Jan 2021	24 Jan 2023		6.00/65.00	5.00/15.00	0.00/0.00	0.00/0.00	0.00/1276.22	24 Jan 2023	Work in progress Remarks for LA: Section-11 in progress
61	Darbhanga	Construction of H.L.R.C.C. Bridge in Ch.- 4.4, 5.5 & 9th KM at Kusehwarasthan to Phultora road in the district of Darbhanga.(Lal Construction Company,09810112481)	Plan	Darbhanga	10465.000000 / 7025(S) / 11 Sep 2018	HL/684.00	776344134.00	1110.00 M	02 Mar 2019	01 Mar 2022		7.00/77.00	0.00/30.00	5.00/8.00	0.00/0.00	0.00/3843.13	30 Jun 2023	Work in progress. 4.4th K.M-Work to be completed by 30.06.2022. 5.5th K.M-Work to be completed by 31.12.2022. 9th K.M-Work to be completed by 30.06.2023.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
62	Darbhanga	Construction of H.L.R.C.C. Bridge (5x21.00M) at Ch.- 18th Kusheshwarasthan to Phultora in the district of Darbhanga. (B.K.Builders Pvt.Ltd,09955056922)	Plan	Darbhanga	1928.000000 / 5415(S) / 17 Jul 2018	HL/108.00	124535838.00	350.00 M	02 Mar 2019	01 Mar 2021	31 Mar 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	2.00/ 92.00	0.00/ 1007.70	30 Jun 2022	Bridge work completed. Approach road work in progress.
63	Darbhanga	Construction of H.L.R.C.C. Bridge (3x21.00M) at Ch.- 19.8 Kuseshwarasthan to Phultora in the district of Darbhanga.(Balram Singh,09431082277)	Plan	Darbhanga	974.500000 / 5416(S) / 17 Jul 2018	HL/64.80	78284294.00	240.00 M	02 Mar 2019	01 Sep 2020	31 Mar 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	5.00/ 85.00	0.00/ 385.23	30 Jun 2022	Bridge work completed. Approach road work in progress.
64	Darbhanga	Construction of H.L RCC Bridge (4 X18.75 M) across River Kamla at Rasiyari Ghat in the Shiv Nagar Ghat to Ghanshyampur -Rasiyari Ghat Road in the District of Darbhanga	Plan	Darbhanga	1739.000000 / 10550(S) / 10 Dec 2019	RCC/77.44	115678948.00	400.00 M	25 Jan 2021	24 Jan 2023		2.00/ 72.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 216.14	24 Jan 2023	Work in progress
65	Darbhanga	Construction of High Level R.C.C. Bridge in 3.8th k.m. (3x21.00m) of Kusheshwarasthan to Phultora road in the District of Darbhanga. (Braj Kishore Rai,09430800861)	Plan	Darbhanga	1512.000000 / 5428(S) / 17 Jul 2018	RCC/64.80	105128335.00	0.00 M	02 Mar 2019	01 Mar 2021	31 Mar 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	2.00/ 97.00	0.00/ 935.62	30 Apr 2022	Bridge work completed. Approach road work in progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
66	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near naiyam gram at pachphutiya ghat in Bagmati river (7x24.75 m) Hari Construction & Associate Pvt. Ltd., Begusarai	BDF	Darbhanga	2319.190000 / 1816(s) / 28 Feb 2014	RCC/177.56	129590031.00	410.00 M	03 Mar 2014	02 Mar 2016	31 Mar 2022	0.00/100.00	0.00/100.00	0.00/100.00	30.00/80.00	0.00/1278.76	30 Jun 2022	Bridge work completed. Approach road work in progress.
67	External Project Division	Construction of H.L., R.C.C. Bridge(3X25) with its approach road over Tilyuga river in Theho village-Sonapur road in Dagmara Panchyat of Nirmali block in the District of Supaul.(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201) (PKG-38 B)	WBP Phase-2	Supaul	867.770000 / 770 / 25 Sep 2014	HL/75.00		350.00 M	15 Feb 2017	14 Feb 2019		0.00/100.00	0.00/90.00	15.00/65.00	0.00/0.00	48.71/994.38	31 Dec 2022	1. A2-P2 span Deck slab Casted. 2. A1-P1 Girder casted. 3. Staging work for span P1-P2 is in Progress.
68	External Project Division	Construction of H.L., R.C.C. Bridge(4X25)with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)(PKG-38 A)	WBP Phase-2	Supaul	1172.780000 / 770 / 25 Sep 2014	HL/100.00	151445425.00	350.00 M	15 Feb 2017	14 Feb 2019		0.00/80.00	5.00/20.00	0.00/10.00	0.00/0.00	48.71/994.38	31 Dec 2022	1. Pier P1 in plugging stage. 2. P2 Hummer head work in progress. 3. A2-P3 Deck Slab completed. 4. In LA SIA work in Progress.
69	Saran Works	Construction of 4x16.00 m H.L. R.C.C Bridge over Saran Main Canal crossing Bagauch-Kotnarahwan road Damaged in 2017 Flood under Gopalganj District. Agency- M/s Tirupati Bala ji Earth Work Pvt. Ltd. mob.-9431011120	FDR	Gopalganj	852.180000 / 685(S) / 19 Jan 2018	RCC/64.00	564.55	200.00 M	03 Oct 2018	02 Apr 2020	31 Mar 2021	0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	0.00/522.94	30 Apr 2022	Bridge work completed. Approach work approx completed.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
70	Saran Works	Construction of 4x14.00 m HL R.C.C Bridge over Saran Main Canal crossing Gopalganj-Barhariya road Damaged in 2017 Flood under Gopalganj District. Agency- Sona Engicon Pvt. Ltd. Mob.-9431407389	FDR	Gopalganj	790.300000 / 686(s) / 19 Jan 2018	RCC/56.00	535.09	200.00 M	03 Oct 2018	02 Apr 2020	30 Nov 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 574.60	30 Nov 2020	Work Completed.
71	Saran Works	Construction of 4x18.75m H.L. R.C.C Bridge including Approach Road, rotection Work & Miscellaneous work over Bashi river crossing 1st KM of Tamkuhi-chhitauni road Damaged in 2017 Flood under Gopalganj Distric.	FDR	Gopalganj	808.740000 / 687(s) / 19 Jan 2018	RCC/75.00	524.42	400.00 M	03 Oct 2018	02 Apr 2020	20 Feb 2021	0.00/ 93.00	0.00/ 66.00	0.00/ 44.00	0.00/ 5.00	0.00/ 433.39	31 Mar 2022	Two Span deck slab completed. One well tilted. For redesign proposal submitted to Designer. Contractor Debarred vide M.D, BRPNNL Lt. No. 1619 Dt. 05.04.2021.
72	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Banglacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 01 Jan 2018	33.22	386.42	260.00 M	01 Jun 2021	01 Aug 2022		30.00/ 100.00	100.00/ 100.00	10.00/ 10.00	0.00/ 0.00	82.06/ 249.48		Super Structure work in progress.
73	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20	31 May 2022	Bridge work completed. Approach road L.A under Process. L.A. is under lease Process. Registry papers are preparing for registry of land.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
74	Katihar	Construction of RCC Bridge 5x21.75m Span at Mahesh Ghat in Balua-Gostara village to Moni Tola Road in Purnia District.	Nabard RWD	Purnia	941.000000 / RWD (2235), Patna / 29 Jun 2020	RCC/111.84		1204.00 M	25 Jun 2021	24 Sep 2022		0.00/100.00	0.00/100.00	10.00/20.00	0.00/20.00	20.97/322.70		Substructure work in progress.
75	Katihar	Costruction of RCC HL Bridge (1x14m+4x24m+1x14m) in 3rd KM of NH-31 between Ford Company to Gulabbagh in Purnia District.	Plan	Purnia	1600.000000 / 2376(s), Patna / 20 Apr 2020	RCC/127.60		260.00 M	01 Jun 2021	31 Aug 2022		0.00/60.00	0.00/30.00	0.00/0.00	0.00/0.00	0.00/335.91		A1=28.80/33m, A2, P5, P4 Completed up to Hammer Head, P3=33/33m, P1=4.8/33m Completed.
76	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	01 Jul 2021	31 Dec 2021		0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/162.40	31 May 2022	Chandragupt institute members visited at site for SIA for permanent LA. SIA Report received in DM sir office for further approval.
77	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	31 Mar 2022	0.00/76.00	0.00/35.00	0.00/0.00	0.00/0.00	30.00/1198.25	31 Mar 2023	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
78	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) over river Punpun between Nashapur (Naubatpur Block) Poawan Ghat (Masaudhi Block) in Kahaguri-Khaurat Road in the district of Patna.(PRABHAT KUMAR,PATNA)	Plan	Patna	1369.000000 / 2296(S) / 05 Mar 2019	RCC/111.60	816.46	580.00 M	14 Aug 2019	13 Feb 2021	13 Feb 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 30.00	2.80/ 620.63	30 Jun 2022	The work is Interrupted due to L.A. L.A is under Process.
79	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) in place of damaged bridge in 12th Km of Pali-Ullar-Masaudhi Road under Pali Block in the district of Patna.(SATYENDRA KR.YADAV,RAMPUR,GAYA)	Plan	Patna	1346.310000 / 7461(S) / 26 Sep 2018	RCC/108.00	900.84	100.00 M	06 Mar 2019	05 Mar 2021	05 Mar 2021	0.00/ 100.00	5.00/ 100.00	15.00/ 100.00	0.00/ 30.00	2.24/ 709.75	31 May 2022	Work is in Progress.
80	Patna-1	Construction of H.L. R.C.,C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.(RAKESH CONSTRUCTION PVT.LTD.JAMSHEDPUR,JHARKHAND)	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	748.01	290.00 M	05 Mar 2019	04 Mar 2021	04 Mar 2021	0.00/ 100.00	0.00/ 100.00	5.00/ 60.00	0.00/ 0.00	2.24/ 559.73	30 Jun 2022	Work is in Progress.
81	Patna-1	Construction of Pontoon Bridge in river Ganga between Kachidargah to Rustampur (Raghopur) (including setting, Resetting for 5 Years) of Raghopur Block in district Vaishali. (RAJNISH KUMAR,SHAHPUR,DANAPUR,PATNA)	Non-Plan	Patna	751.570000 / 11804(s) / 19 Dec 2017	Pontoon Bridge/0.00	625.72	585.00 M	06 Feb 2018	15 Jun 2022	15 Jun 2022	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 604.95	15 Jun 2022	Pontoon Sets has been Installed and opened for Traffic on 05.12.2021

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
82	Patna-1	Construction of Pontoon Bridge in river Ganga between Gyaspur to Kaladiyara Diyara (including opening & Resetting for 5 Years) of Bakhtiyarpur Block in district Patna.(RUBI INDUSTRIAL FASTNERS,PATLIPUTRA COLONY,PATNA)	Non-Plan	Patna	582.230000 / 11964(s) / 21 Dec 2017	Pontoon Bridge/0.00	472.72	400.00 M	06 Feb 2018	15 Jun 2022	15 Jun 2022	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 355.00	15 Jun 2022	Pontoon Sets has been Installed and opened for Traffic on 27.11.2021
83	Patna-1	Construction of Pontoon Bridge in river Ganga between Danapur to Panapur Diyara (including opening & Resetting for 5 Years) in district Patna.(SHIBU CONSTRUCTION PVT.LTD,DANAPUR,PATNA)	Non-Plan	Patna	1114.990000 / 11965(s) / 21 Dec 2017	Pontoon Bridge/0.00	873.73	2000.00 M	06 Feb 2018	15 Jun 2022	15 Jun 2022	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1210.10	15 Jun 2022	Pontoon Sets has been Installed and opened for Traffic on 05.12.2021
84	Patna-1	(b) Construction of Balance work of one span out of three span H.L.R.C.C. Bridge (1x16.50M) across Dhaba River in 4th Km. of Khusrupur-Nagarnausa Road at Nirmali chak Middle Vidyalay in Patna Dist. Including Approach in both side and Bituminous work thereof.(NARAYAN INFO VENTURE PVT.LTD.,PATNA)	Nabard	Patna	418.980000 / 1871 (s) / 03 Mar 2014	RCC/16.50	0.00	60.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.56		Work is in Progress.
85	Muzaffarpur	Construction of R.C.C H.L Bridge Belsand-chhitauni-Tariyani Road in 2nd Km. 4x21.00M District of Sitamarhi.	Nabard	Sitamarhi	851.460000 / 10125 / 10 Sep 2012	RCC/84.00	75629157.00	240.00 M	30 Dec 2012	30 Jun 2014	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 864.31	01 Jan 1900	Agreement Closed in 2018 and work of approach road (220.00M) not started due to L/A Problem. Tender of balance work has been done and work started under new agreement. E/W, GSB, WMM, Bituminous work & Protection work have been completed.