

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:May_2026

Printed on: 09/06/2026

Approved by SPE

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirct | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-----------|--|-----------------|-----------|-------------------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 |
| 1 | Darbhanga | Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM- 30/9-31/0 in the district of Darbhanga | Plan | Darbhanga | 6673.890000 / 4159(S) / 14 Jul 2023 | ROB/555.68 | 561084593.00 | 279.40 M | 16 Dec 2023 | 15 Dec 2025 | | 0.00/ 86.00 | 0.00/ 82.00 | 0.00/ 55.00 | 0.00/ 25.00 | 0.00/ 1622.00 | 31 Dec 2026 | Foundation (Pile)-64/88 Nos. Sub Structure-16/19 Nos. Super Structure-14/18 Nos. RE Wall-200.0M/457.20 M RE Wall work in progress. |
| 2 | Darbhanga | Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM- 39/9-0 in district Darbhanga | Plan | Darbhanga | 2988.090000 / 563(S) / 01 Feb 2023 | ROB/429.48 | 529519722.00 | 362.90 M | 16 Dec 2023 | 15 Dec 2025 | | 0.00/ 81.00 | 0.00/ 85.00 | 0.00/ 73.00 | 0.00/ 55.00 | 0.00/ 2363.04 | 31 Dec 2026 | Foundation (Pile)-56/82 Nos. Sub Structure-14/17 Nos. Super Structure-12/16 Nos. RE Wall-0/418.70 M Service road & Drain work is in progress. |
| 3 | Darbhanga | Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhanga, At Rly. KM-32/8-9 in district Darbhanga | Plan | Darbhanga | 5432.880000 / 5946(S) / 06 Dec 2022 | ROB/566.40 | 598451051.00 | 327.90 M | 16 Dec 2023 | 15 Jun 2026 | | 0.00/ 91.00 | 0.00/ 82.00 | 0.00/ 12.00 | 0.00/ 0.00 | 0.00/ 1764.70 | 31 Dec 2026 | Work is in progress. Foundation (Pile)-80/92 Nos Sub Structure-18/22 Nos. Super Structure (Slab)-3/20 Nos. RE Wall-0/495.30M Drain (Laheriasarai tower side)-265.00/280.00 M Drain (Fekla side)-100.00/300.00 M |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-----------|---|-----------------|-----------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|---------------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only) | | |
| 4 | Darbhanga | Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga | Plan | Darbhanga | 7965.270000 / 1528(S) / 16 Mar 2023 | ROB/851.84 | 1024505740.00 | 570.68 M | 12 Mar 2024 | 11 Sep 2026 | | 0.00/55.00 | 11.00/41.00 | 0.00/2.00 | 0.00/0.00 | 49.00/1697.70 | 11 Sep 2026 | Foundation (Pile)-100/184 Nos. Sub Structure-7/31 Nos. Super Structure(Slab)-0/32 Nos. RE Wall-0/770.457 M Work in progress |
| 5 | Darbhanga | Construction of Channel and Beautification in between Ganga Sagar Pond Harahi Pond and Digghi Pond in Darbhanga District | Plan | Darbhanga | 2649.616000 / 347(S) / 22 Feb 2025 | HL/388.00 | | | | | | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 07 Mar 2027 | Mobilization work completed. |
| 6 | Darbhanga | Construction of High Level RCC Bridge (3X14.50M) in 10th KM of Ujjan-Ghanshyampur Road in the District of Darbhanga | Plan | Darbhanga | 1087.220000 / 4257(S) / 20 Jul 2023 | HL/45.37 | 63753770.00 | 180.00 M | 30 Aug 2024 | 29 Nov 2025 | | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 18.00/86.00 | 0.00/426.00 | 30 Jun 2026 | Foundation (pile)-4/4 Nos. Sub Structure-4/4 Nos. Super Structure-3/3 Nos. Approach-0/180.00M GSB work completed. WMM work in progress. |
| 7 | Darbhanga | Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District. | Nabard RCD | Darbhanga | 9476.000000 / 1834(S) / 27 Mar 2023 | HL/369.00 | 617190888.00 | 1061.00 M | 16 Dec 2023 | 15 Dec 2025 | | 0.00/100.00 | 0.00/100.00 | 0.00/97.00 | 4.00/76.00 | 0.00/5154.86 | 31 Dec 2026 | Foundation (well)-16/16 Nos. Sub Structure-16/16 Nos. Super Structure girder-60/60 Nos. Slab-15/15 Nos. Approach-0/1062.00M 902.00m E/w completed. Remaining work is in progress. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-----------|---|-----------------|------------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 8 | Darbhanga | Construction & Re-setting/Re-arranging of new Pontoon bridge & Resetting of 65 Pontoon sets, Jetty, Approach road and maintenance for the 05 financial year i.e (F.Y 2026-27 to 2030-31) of Pontoon Bridge from the Alignment and storing the Pontoon set at safe place on the side of Ganga River embankment between Pattharghat and Hardashpur village in Samastipur district during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level. | Plan | Samastipur | // | Pontoon Bridge/793.00 | 321186000.00 | | | | | 40.00/ 65.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 727.00/ 1460.30 | 31 Oct 2026 | 65 Set. Pontoon has been fabricated. |
| 9 | Darbhanga | Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai-Nazirganj in District Samastipur. | Plan | Samastipur | 9720.830000 / 6520(S) / 31 Oct 2023 | ROB/521.40 | 720857679.00 | 382.60 M | | | | 5.00/ 30.00 | 0.00/ 30.00 | 0.00/ 15.00 | 0.00/ 0.00 | 400.00/ 1991.57 | 11 Sep 2026 | Foundation (Pile)-36/132 Nos Sub Structure-6/20 Nos. Super Structure-4/19 Nos. RE Wall-80.0/475.41M Drain & RE panel casting work in progress. |
| 10 | Darbhanga | Construction of H.L.RCC Bridge (12x27.800m) over Kareh River at Shankarpur Ghat Block Shivajinagar in Samastipur district.(PRAGATI YATRA) | Plan | Samastipur | 6225.000000 / 920(S) / 05 Feb 2025 | HL/360.00 | 330388358.00 | 210.00 M | | | | 22.00/ 76.00 | 10.00/ 10.00 | 0.00/ 0.00 | 0.00/ 0.00 | 161.00/ 1265.00 | 02 Jun 2027 | Foundation & Sub Structure work is in progress. |
| 11 | Darbhanga | Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District | Plan | Samastipur | 4887.690000 / 4497(S) / 31 Jul 2023 | HL/333.90 | 346909209.00 | 670.00 M | 16 Dec 2023 | 15 Dec 2025 | | 0.00/ 97.00 | 0.00/ 82.00 | 0.00/ 35.00 | 0.00/ 20.00 | 83.00/ 3650.41 | 31 Dec 2026 | Foundation (Well)-10/12 Nos. Sub Structure-10/12 Nos. Super Structure-1/11 Nos. Approach-0/632.00 M Work in progress |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|---------------------|--|-----------------|-----------------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 12 | Darbhanga | Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur | Nabard RCD | Samastipur | 3324.540000 / 1834(S) / 27 Mar 2023 | HL/228.32 | 231455368.00 | 604.00 M | 19 Oct 2023 | 18 Oct 2025 | | 0.00/100.00 | 0.00/100.00 | 10.00/100.00 | 25.00/50.00 | 0.00/1948.91 | 30 Jun 2026 | Bridge work completed. Approach road work is in progress. |
| 13 | Darbhanga | Construction of H.L. RCC Bridge (39X24.00M) between Khaira (Paschim Tatbandh) & Bhaduar Ghat (Purvi Tatbandh) over Kamla Balan river in Jhanjharpur block Madhubani District. | Nabard RCD | Madhubani | // | HL/959.44 | 1357014655.00 | 1240.00 M | | | | 1.50/8.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 464.75/1072.75 | 07 Jul 2028 | Work in progress i) Well steining-93.25/1332m ii) Well curb-14/40 Nos. iii) Bottom Plugging-0/40 nos. iv) Well cap-0/40 nos. v) Pier shaft-0/40 nos. vi) Pier cap-0/40 nos. vii) Girder-0/156 nos. viii) Deck slab-0/39 nos. |
| 14 | Darbhanga | Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani | Plan | Madhubani | 5077.000000 / 2302(S) / 27 Apr 2021 | HL/295.50 | 301936000.00 | 60.00 M | 02 Aug 2022 | 01 Aug 2024 | 30 Jun 2025 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/85.00 | 0.00/2916.63 | 30 Jun 2026 | Foundation (well)-8/8 Nos. Sub Structure-8/8 Nos. Super Structure-7/7 Nos. Approach-45/60M E/w completed. |
| 15 | Champaran(Motihari) | Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level. | Plan | Pachim Champarn | 2232.820000 / 4247(S) / 11 Aug 2022 | Pontoon Bridge/912.00 | 2000.38 | 300.00 M | 15 Sep 2022 | 14 Sep 2027 | | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/1703.06 | 14 Sep 2027 | The traffic is moving on Pontoon Bridge |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|---------------------|---|-----------------|--------------------------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 16 | Champanan(Motihari) | Construction of ROB & its approaches in between Majhaliya & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah - Sariswa of West Champanan District | ROB | Pachim Champanan | 3704.530000 / 563(S) / 01 Feb 2023 | HL/1140.00 | 3954.83 | 720.00 M | 08 Jun 2024 | 07 Jun 2026 | | 4.00/ 82.00 | 0.00/ 70.00 | 0.00/ 50.00 | 0.00/ 0.00 | 0.00/ 1466.70 | 07 Jun 2026 | 1. 66/88 Pile completed 2. 10/14 Hammer Head Completed; remaining in progress. 3. P8-P9 Deck slab reinforcement work is in progress * Encroachment removal towards Bettiah side in progress. 4. LA:-Section-21(I) has been completed |
| 17 | Champanan(Motihari) | Construction of ROB & its approaches in between Sugauli-Majhulia Rly. Station in Lieu of LC No-178 in West Champanan District. | ROB | Pachim Champanan | 2952.360000 / 1528 (S) / 16 Mar 2023 | ROB/1100.00 | 3793.48 | 715.00 M | 30 Dec 2023 | 29 Dec 2025 | | 0.00/ 90.00 | 0.00/ 90.00 | 0.00/ 80.00 | 0.00/ 80.00 | 90.52/ 2767.82 | 31 Dec 2026 | 1. 12/15 Deck Slab Completed (Except Rly portion). 2. R/E Wall panel work is in progress. 3. Structural design & drawing for Railway portion approved by Railway dt. 13.03.2025. |
| 18 | Champanan(Motihari) | Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champanan District. | ROB | East Champanan(Motihari) | 7255.760000 / 563(S) / 01 Feb 2023 | ROB/1640.00 | 7483.48 | 820.00 M | 30 Dec 2023 | 23 Dec 2025 | | 0.00/ 90.00 | 0.00/ 90.00 | 7.00/ 52.00 | 5.00/ 20.00 | 138.19/ 3763.16 | 31 Dec 2026 | 1. 30/33 Hammer head completed. 2. 79/134 Girder completed. 3. 14/32 Deck Slab Completed & 1 nos. deck slab reinforcement work is in progress 4. 13 span Girder Lunch 5. LA-Under Section 19(I) completed on dated 16.02.2026 |
| 19 | Champanan(Motihari) | Construction of ROB & its approaches in between Jiwadhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champanan District | ROB | East Champanan(Motihari) | 5277.670000 / 5946 (S) / 06 Dec 2022 | ROB/953.44 | 4990.81 | 825.00 M | 30 Dec 2023 | 29 Jun 2026 | | 5.00/ 90.00 | 0.00/ 80.00 | 0.00/ 55.00 | 0.00/ 40.00 | 91.70/ 2675.79 | 31 Dec 2026 | 1. P10 Pile cap work is in progress. 2. 17/20 Hammer Head Completed; remaining in progress. 3. 13/19 Deck slab. 4. Under Section 19(I) Completed. The process for determination of rate is under progress. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|---------------------|---|-------------------------------|--------------------------|---|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|---------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 20 | Champanan(Motihari) | Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champanan District. | Nabard -Indo-Nepal-RIDF-XVIII | Pachim Champanan | 1389.230000 / 1834(S) / 27 Mar 2023 | HL/265.00 | 1063.45 | 160.00 M | 06 Sep 2024 | 05 Mar 2026 | | 0.00/65.00 | 0.00/20.00 | 0.00/0.00 | 0.00/0.00 | 0.00/536.77 | 30 Jun 2026 | 1. 38/44 Pile completed. 2. 2/5 Pile cap & Shaft completed 3. Due to hard strata found during piling, progress of piling is very slow. |
| 21 | Champanan(Motihari) | Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champanan District | Nabard | East Champanan(Motihari) | 494.000000 / 1834(S) / 27 Mar 2023 | Others/120.00 | 224.86 | 100.00 M | 10 Sep 2024 | 09 Sep 2025 | | 0.00/100.00 | 0.00/130.00 | 0.00/100.00 | 50.00/50.00 | 0.00/143.89 | 30 Jun 2026 | 1.Box culvert work Completed. 2. Approach work is in progress. 3. Work affected due to continuous water flow in canal in kharif season. |
| 22 | Champanan(Motihari) | Construction of RCC Arch bridges for easy access of tourist in the premises of Sameshwar Nath Temple, Areraj, in district of East Champanan (Motihari). | Plan | East Champanan(Motihari) | 1579.580000 / 425/Tourism Dept. / 02 May 2025 | RCC/70.00 | 598.24 | | | | | 10.00/70.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/194.17 | 02 Apr 2027 | 24/24 Pile Complete. 2/4 Pile cap Completed. |
| 23 | Champanan(Motihari) | Construction of H.L.R.C.C. Bridge over Lalbakeya River near Balua Guabari under Dhaka Block in the district of East Champanan. (Pragati Yatra) | Plan | East Champanan(Motihari) | 7234.000000 / 926(S) / 05 Feb 2025 | RCC/360.00 | 4312.38 | 340.00 M | | | | 5.00/12.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 645.58/766.59 | 03 Oct 2027 | A1 Well curb work is in progress Sitamari Side:- Sec-19 is under process. The estimate of Rs. 8,40,89,013.00 has been received vide Lt No. 158 dt 05.03.2026 from the office of the DLAO, Sitamarhi Motihari Side:- Sec-19 is published on dt 25.03.2026 |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|---------------------|---|-----------------|--------------------------|-------------------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 24 | Champaran(Motihari) | Construction of H.L. R.C.C. Bridge (12x24.00M) at Ibrahimpur Ghat under Mehasi Block in the District of East Champaran. (Pragati Yatra) | Plan | East Champaran(Motihari) | 7050.920000 / 363 (S) / 16 Jan 2025 | RCC/288.00 | 4774.88 | 2684.00 M | | | | 13.00/48.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/1308.61 | 03 Oct 2027 | P11, P10, P9, P8, P6, P5, P4, P2 & P3 Well Staining work is in progress P1 & A1 well curb concrete work completed Section 11 (1) completed. The land acquisition notification under Section 19(1) published on 24-03-2026 |
| 25 | Champaran(Motihari) | Construction of H.L.R.C.C. Bridge over Dhanauti river in Motihari to Kotwa via Majuraha in the district of East Champaran. (PRAGATI YATRA) | Plan | East Champaran(Motihari) | 1371.720000 / 242(s) / 10 Jan 2025 | RCC/73.84 | 788.61 | 500.00 M | | | | 0.00/100.00 | 0.00/100.00 | 0.00/90.00 | 20.00/40.00 | 28.41/530.63 | 13 Dec 2026 | 1. Foundation & Sub-Structure work completed. 2. 3/3 Deck Slab completed 3. Approach work is in progress. |
| 26 | Champaran(Motihari) | Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar | Plan | East Champaran(Motihari) | 892.740000 / 4253(S) / 20 Jul 2023 | HL/132.00 | 505.82 | 100.00 M | 16 Jan 2024 | 15 Jan 2025 | | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/40.00 | 0.00/355.54 | 30 Jun 2026 | 1.Bridge work Completed. 2.Appro. work stopped due to LA 3.On 28.08.2025, Sec-19(1) has been completed by the DLAO, E-Champaran, Motihari. The process for payment of compensation after rate determination is under consideration in the DLAO, Motihari |
| 27 | Champaran(Motihari) | Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road. | FDR | Pachim Champarn | 862.000000 / 1383(S) / 21 Feb 2018 | RCC/60.00 | 733.52 | 150.00 M | 27 Sep 2018 | 26 Dec 2019 | | 0.00/100.00 | 0.00/75.00 | 0.00/0.00 | 0.00/0.00 | 0.00/588.36 | 31 Dec 2026 | 1. Diversion completed and Traffic is moving on. 2. Need regular maintenance of diversion during rainy season until get clearance/NOC from concerned department. 3. Due to Flood water overtopped diversion and traffic movement stopped. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|---------------------|---|-----------------|--------------------------|--|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only-) | | |
| 28 | Champanan(Motihari) | Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD. | Nabard RWD | East Champaran(Motihari) | 4596.000000 / 36 / 03 Jan 2019 | RCC/304.32 | 2709.54 | 1700.00 M | 05 Mar 2019 | 04 Sep 2021 | 30 Jun 2022 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 5.00/ 75.00 | 0.00/ 3967.65 | 30 Jun 2026 | 1. Bridge Completed. 2. 38Nos of Rayat reviewed payment. 3. As per site condition 50 mtr (3x16.00) new bridge foundation completed, Sub-Str.-100% Super-Str-100% completed. Work in progress and extra protection work in u/s and D/s of river is in Progr |
| 29 | Saran Works | Construction of H.L. R.C.C Bridge (5x16.50M) alongwith approach road at Nazarmira in 5th Km of Gola Bazar-Chhowamill- Dudhailamath in Chhapra-Sonpur Road (0.00-6.48Km) in replacement of old screw pile bridge in the district of Saran | Plan | Saran | 1099.410000 / 6797 (s) / 31 Jul 2025 | HL/85.59 | 721.35 | 140.00 M | | | | 11.00/ 11.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 09 Aug 2027 | Foundation pile work is in progress. |
| 30 | Ara | Construction of ROB & its Approaches in between Raghunathpur & Twining Ganj Railway State in lieu of LC No. 59Bin the District of Buxar. | Plan | Buxar | 4995.030000 / RCD Lt.no-1418 (S) / 15 Mar 2024 | ROB/57.48 | | 1100.00 M | | | | 0.00/ 50.00 | 6.00/ 36.00 | 0.00/ 0.00 | 0.00/ 0.00 | 49.31/ 477.00 | | Work in progress |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirct | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|--|-----------------|----------|--|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|-----------------------|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) | | |
| 31 | Ara | Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District. | ROB | Buxar | 4263.410000 / RCD Lt no-4507 (S) dt. 07.09.2021 / 07 Sep 2021 | ROB/608.40 | 270200000.00 | 370.00 M | 04 May 2022 | 03 Aug 2023 | | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 56.00/2553.00 | 30 Jun 2026 | Work almost completed |
| 32 | Ara | Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District | Plan | Buxar | 3533.750000 / Letter No-209(S) / 24 Jan 2022 4263.410000 / RCD Lt no-4507 (S) dt. 07.09.2021 / 07 Sep 2021 | ROB/950.00 | 264040000.00 | 310.00 M | 25 Oct 2022 | 24 Jan 2024 | | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 75.00/2598.00 | 30 Jun 2026 | Work completed |
| 33 | Ara | Construction of H.L. RCC Bridge (1x45m+1x36m+1x36m+1x24m) in 2nd K.M of Nokha-Nasariganj Road over Buxar Canal (Shrikhinda Lakh) under Nokha block in the District of Rohtas.(PRAGATI YATRA) | Plan | Rohtas | 2677.390000 / , RCD, Letter No.-1687 (s) / 28 Feb 2025 | RCC/138.00 | | 285.00 M | | | | 35.00/100.00 | 80.00/90.00 | 10.00/50.00 | 0.00/0.00 | 0.00/1684.00 | | Work in progress |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-------------|--|-----------------|----------------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 34 | Ara | Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District | Nabard RWD | Kaimur(Bhabua) | 887.040000 / 2306 / 25 Jun 2018 | RCC/76.08 | 77688850.00 | 1200.00 M | 05 Feb 2019 | 04 Aug 2020 | 04 Nov 2020 | 0.00/100.00 | 0.00/95.00 | 0.00/85.00 | 0.00/25.00 | 0.00/286.85 | 30 Jun 2026 | Work in progress |
| 35 | Saran Works | 5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra-Marhaura Road (MDR) in Saran District | ROB | Saran | 5936.640000 / 5946(S) / 06 Dec 2022 | ROB/400.44 | 4807.20 | 480.56 M | 04 Nov 2023 | 03 Nov 2025 | | 0.00/100.00 | 0.00/100.00 | 0.00/70.00 | 0.00/30.00 | 0.00/4121.27 | 31 Dec 2026 | Pile 90/90, Pile cap 11/11, Sub structure Pier 11/11, Pier head 11/11, Girder casting 21/21, Deck slab 7/10, Superstructure work in progress. Foundation and Substructure work completed. Rs 206.97 Lakh paid to DLAO on 06.04.26 for LA |
| 36 | Saran Works | Construction of H.L. R.C.C Bridge over River Siahi in Mairwa to Pratpur Road (Bihar- UP Border) in Replacement of old screw pile bridge in the district of Siwan (4x16.00M, Length- 66.44 M) | Nabard RCD | Siwan | 958.230000 / 5006(S) / 14 Oct 2025 | HL/66.44 | 541.38 | 250.00 M | 29 Mar 2025 | 28 Mar 2025 | | 0.00/100.00 | 15.00/95.00 | 20.00/60.00 | 5.00/5.00 | 0.00/285.53 | 28 Sep 2026 | Super Structure work in progress. |
| 37 | Saran Works | Construction of H.L R.C.C bridge over river Daha in Siswan SH at Semri to Khajepura Road in the district of Siwan. (3x16.00M, Length- 49.84 M) | Nabard RCD | Siwan | 804.950000 / 5249(S) / 25 Oct 2024 | HL/49.84 | 459.16 | 188.00 M | 29 Mar 2025 | 28 Sep 2025 | | 20.00/25.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/9.09 | 28 Sep 2026 | Pilling work is in progress. L.A required 0.7733 Acre (14 Raiyats) SIA Committee report submitted to DLAO, Siwan. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-------------|---|-----------------|-------------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|-----------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 38 | Muzaffarpur | Construction of Approach Road connecting to High level RCC Bridge Between Soda Godawn to Chandwara Bandh under Phase 2 (From Jail chowk to Khudi Ram Bose Chita Asthal (650 m) and from connecting junction of old constructed Approach under phase 1 to Shipapura old NH (1450) under Muzaffarpur Division BRPNL for the year 2025 -2026 | Plan | Muzaffarpur | 12093.110000 / 903 (S) / 05 Feb 2025 | Others/2050.00 | 392057380.00 | 2050.00 M | | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 5.00 | 25.00/ 28.00 | 14 Dec 2026 | Chita Sthal Ground Floor Completed. 1st floor column work in Progress. C & G works toward Jail Chowk is in progress. (LA-20 Lakh) |
| 39 | Muzaffarpur | Widening and revelopment of Chandanichowk to Ramdayalu Nagar portion of NH-122 in district of Muzaffarpur. | Plan | Muzaffarpur | 4476.170000 / 936 (S) / 05 Feb 2025 | Others/4000.00 | 351272475.00 | 4000.00 M | | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 1.00 | 03 Oct 2026 | NOC awaited from NHAI. |
| 40 | Muzaffarpur | Resetting of Pontoon Bridge between Chakosan Ghat to Jamindari Ghat for Year 2022-26 (For Four Year) and Dismantling of Pontoon Bridge from the Alignment and storing and watching the Pontoon sets safety acnchored along the river embankment during rainy season. | Plan | Muzaffarpur | 2027.278000 / 1254 (S) / 19 Feb 2025 | Pontoon Bridge/1610.40 | | 2000.00 M | | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 867.00 | 15 Dec 2025 | Open for Traffic. |
| 41 | Muzaffarpur | Construction of H.L. Bridge (2x21.00m) at CH 133+900 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi. | Nabard RCD | Muzaffarpur | 576.910000 / 6639(S) / 31 May 2024 | RCC/42.00 | 45298494.00 | 200.00 M | | | | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 60.00 | 0.00/ 30.00 | 0.00/ 293.00 | 31 May 2026 | Foundation(Pile)-22/22Nos. Sub Structure-3/3 Nos. Super Structure-2/2 Nos – Work is in Progress. Approach Road -100/200 Mtr. Approach road work is in progress. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-------------|---|-----------------|-------------|---|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|-------------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 42 | Muzaffarpur | Construction of H.L. Bridge (4x21.00m) at CH 131+520 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi | Nabard RCD | Muzaffarpur | 910.320000 / 5278(S) / 25 Oct 2024 | RCC/84.00 | 7869110.00 | 200.00 M | | | | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 70.00 | 0.00/ 40.00 | 93.00/ 655.00 | 16 Aug 2026 | Foundation(Pile)-100/100 Nos. Sub Structure-5/5 Nos. Super Structure-4/4 Nos. Approach Road -100/260 Mtr. Approach Road work is in Progress. |
| 43 | Nalanda | Construction of HLRCC Bridge (3x14.00m) in 9+500 km of Hilsa- Noorsarai Road in Nalanda District. | Nabard RCD | Nalanda | 1034.300000 / Letter No. 5005 (S) / 14 Oct 2024 | HL/43.80 | | 140.00 M | | | | 45.00/ 60.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 169.25/ 215.65 | | (1.) Pile 28/28 Completed. (2) A1 Pile Cap Completed. & Pile Cap A2 in Progress. |
| 44 | Muzaffarpur | Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur | CRF | Muzaffarpur | 6958.350000 / 5060 (S) / 30 Jun 2022 | RCC/272.00 | 522475857.00 | 391.00 M | | | | 0.00/ 84.00 | 0.00/ 35.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 1670.00 | 10 Feb 2027 | Foundation(Pile)-83/96 Nos. Sub Structure-3/10 Nos. Girder Casting- 14/54 Nos. Approach Road -0/391 Mtr. |
| 45 | Muzaffarpur | Construction of ROB of span (5x30m Viaduct+ 76.080M BSG+ 4x20.64M viaduct+1x60m Rotary+ 5x30m Viaduct) with approach and extra legs on both side of NH-28(New NH-122), in Lieu of L.C. No. 4A at Railway Km 50/36-38 between Muzaffarpur – Ramdayalu Nagar Railway station in between Maripur Power house chowk - NH-28 (GOBARSAHI CHOWK) Dumri On Existing MDR Road in district of Muzaffarpur | Others | Muzaffarpur | 16768.200000 / 912 (S) / 05 Feb 2025 | ROB/1372.27 | 962213180.00 | | | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 95.00 | 13 Mar 2028 | Pile Load Test Completed. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-------------|--|-----------------|-------------|--|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) | | |
| 46 | Nalanda | Construction of HLRCC Bridge (2x16.00m) in 9th km of Hilsa- Noorsarai Road in Nalanda District. | Nabard RCD | Nalanda | 556.090000 / Letter No. 5007 (S) / 14 Oct 2024 | HL/33.20 | | 160.00 M | | | | 0.00/100.00 | 0.00/80.00 | 0.00/0.00 | 0.00/0.00 | 1.91/166.96 | 01 Jan 1900 | 1.) Pile work 22/22 Completed. 2.) Pile Cap 3/3 Completed. 3. Pier Shaft 3/3 Completed. Foundation and Sub Structure work Completed. |
| 47 | Muzaffarpur | Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur –Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur | CRF | Muzaffarpur | 3860.019620 / 4159 (S)/ | ROB/729.28 | 315412608.00 | 692.00 M | | | | 0.00/105.00 | 0.00/100.00 | 0.00/80.00 | 0.00/95.00 | 0.00/3013.00 | 31 Jul 2026 | (i)Viaduct part completed. (ii) Railway part superstructure work in progress. |
| 48 | Gaya Ji | Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297) | State Plan | Jehanabad | 2066.450000 / 116 / 27 Mar 2023 | Others/0.00 | 1510.28 | 0.00 M | 18 Oct 2023 | 17 Apr 2025 | | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/1347.00 | 30 Jun 2026 | Admin.Block-95%,V.Platform-95%,R.Shop-100%,FishMarket-100%,W.Canteen-100%,W.Shed-100%,O&PStore-100%,F&Vshop-100%,Store-100%,Drinkingwater-95%,Drainage-100%,Tr.-Lay-Bay-100%,W.Bridge-95%,C.Develop.-100%,C.Electrification-50%,Disment-100%&Solar-100% | |
| 49 | Muzaffarpur | Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan–Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur . | CRF | Muzaffarpur | 4387.225430 / 4159 (S) / 14 Jul 2023 | ROB/957.48 | 351980558.00 | | | | | 0.00/80.00 | 0.00/55.00 | 0.00/0.00 | 0.00/38.00 | 65.00/1582.00 | 20 Dec 2026 | Foundation (Pile)- 54/78 Nos. Sub Structure-07/11 Nos. Deck slab -0/10 Nos. RE Wall- 0/325 Mtr (Panel Casting is in Progress) Girder casting- 15/36 Nos. Agency has been debarred for slow progress on dated 14.02.2026 |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-------------|--|-----------------|-------------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only-) | | |
| 50 | Muzaffarpur | Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH- 77) in the district of Sitamarhi | Plan | Sitamarhi | 6378.000000 / 236 (S) / 25 Jan 2022 | ROB/1140.00 | 702399364.00 | | | | | 0.00/ 92.00 | 0.00/ 85.00 | 0.00/ 65.00 | 0.00/ 67.00 | 30.00/ 8231.00 | 31 Dec 2026 | 1.Foundation(Pile)-238/238 Nos. 2. Pile cap – 29/34 Nos. 3.Sub Structure-27/34 Nos. 4.Superstructure Deck- 21/33 Nos. 5. Approach Road -150/325 Mtr. 6. Revised estimate has been submitted of Rs. 110.42 Cr. vide Chief Engineer-2, BRPNL, Patna |
| 51 | Muzaffarpur | Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi | Nabard RCD | Muzaffarpur | 1770.660000 / 1834 (S) / 27 Mar 2023 | RCC/105.00 | 67477284.00 | | | | | 0.00/ 87.00 | 0.00/ 90.00 | 0.00/ 35.00 | 0.00/ 0.00 | 0.00/ 1049.00 | 30 Jun 2026 | Foundation(Well)-06/07Nos. Sub Structure-4/7 Nos. Super Structure-2/5 Well Sinking at P4 stopped due to underlying RCC remains. Redesign proposed. |
| 52 | Muzaffarpur | "Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagannath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob-9471637819".(PRAGATI YATRA) | Nabard | Muzaffarpur | 4329.610000 / 7889(S) / 03 Jan 2013 | RCC/300.00 | 310710171.00 | 1306.00 M | 19 Feb 2014 | 18 Feb 2016 | 30 Jun 2020 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 8020.00 | 30 Jun 2026 | Approach Road 45% is completed. Rest work is in Progress. |
| 53 | Gaya Ji | Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362) | State Plan | Gaya Jee | 9002.460000 / 29 / 16 Mar 2022 | Others/0.00 | 7850.50 | 0.00 M | 01 Sep 2022 | 31 Aug 2024 | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 6311.51 | 30 Jun 2026 | <ul style="list-style-type: none"> Work on all items has been completed. Only finishing work of retail shop is in progress, which is nearly 95% completed. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks | |
|-------|----------|--|-----------------|------------|---|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|---------------|---------------------------|---|--|
| | | | | | | | | | | | | Physical | | | | Financial | | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | | Cumulative (In Lakh Only.) |
| 54 | Nalanda | Construction of HLRCC Bridge (3x14.00m) in 16+500km of Hilsa - Noorsarai Road in Nalanda District. | Nabard RCD | Nalanda | 1082.980000 / Letter No. 5258 (S) / 25 Oct 2024 | HL/43.80 | | 140.00 M | | | | 0.00/80.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 138.69/222.29 | | (1) Pile 28/28 Completed. (2) Pile Cap A2 Work Completed.& Pile Cap P2 in Progress. | |
| 55 | Gaya Ji | Construction of H.L R.C.C Bridge in 4th K.M. of Gaya Medical College-Mathurapur Road (SH-101) in Gaya District (Shailcon Construction Pvt. Ltd., Gaya_Mob No.-7739131191). | Nabard RCD | Gaya Jee | 811.260000 / 5008 (S) / 14 Oct 2024 | HL/74.00 | | 250.00 M | | | | 6.00/36.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | | 01 Jun 2027 | ● Foundation Work is in Progress. | |
| 56 | Gaya Ji | Construction of ROB of span (1 x 63.480 m + 18 x 18.600 m + 9 x 10m) with approach, (Viaduct & RE Wall) service road and drain in lieu of L.C. No.-71A on Patna – Gaya Road (Ramshila More to Gaya Railway Station), MDR, Between Station Gaya – Manpur, at Rly. KM.-468/16-18 in Gaya District. (BASANT KUMAR, ROHTAS, Mob. No.-9102353111) | ROB | Gaya Jee | 9016.600000 / 1699 (S) / 28 Feb 2025 | ROB/488.28 | 6778.56 | 202.26 M | | | | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | | 25 Dec 2027 | ● Site Mobilized. ● Total 84 nos. of building & shops in alignment of ROB. ● Route diversion plan has been prepared by SDM, Sadar, Gaya. ● GAD Approved by ECR, Hajipur dated 11.03.2026 Remarks for LA: ● LA-65% & Area 2.0431 Acre ● Mauza-Bairagi, Pahsi & Total Raiyat-115 Nos. ● Expert Committee done on 16.09.25 & Section-11(i) published on dt. 07.02.26. ● Public hearing for objection raised against publication of Section-11(i) held on 08.04.26 | |
| 57 | Gaya Ji | Construction of ROB & its approaches in lieu of L.C. No.- 29 on Amba-Nabinagar to Koiridih (Tetariya More) Road, MDR, Between Station Nabinagar – Kajrat Nawadih, At Rly. KM. - 381/3 – 381/5 in the District Aurangabad. | ROB | Aurangabad | 5572.390000 / 1422(S) / 15 Mar 2024 | ROB/374.00 | 4053.98 | 404.00 M | 24 Jan 2025 | 23 Jan 2027 | | 0.00/90.00 | 3.00/88.00 | 5.00/10.00 | 0.00/0.00 | 0.00/1031.61 | | 23 Jan 2027 | ● Work is in Progress. ● R.E. Pannel Casting (250/2153) ● Structural drawing of railway portion returned by ECR, Hajipur with observations on dt. 05.03.2026. Compliance on observations raised by railway submitted for checking. Remarks for LA: ● Area- 0.2826 Acre ● Mauza-Ghanta, Simari & Total Raiyat-20 Nos. ● Expert Committee of SIA done on dt. 11-07-2025 & Section-21 (ii) Published on 19.02.2026 |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-----------|---|-----------------|-----------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) | | |
| 58 | Bhagalpur | Construction of 4lane ring road to NH-333B Bihar School of Yoga, Munger in the District of Munger.(PRAGATI YATRA) | Plan | Munger | 12198.000000 / 1723(s) / 28 Feb 2025 | RCC/530.00 | | 2985.00 M | | | | 0.00/6.00 | 0.00/0.00 | 0.00/0.00 | 12.00/47.00 | 0.00/0.00 | | (i) Earth work is in progress. (ii) Road widening work is in progress (iii) Drain work is in progress. |
| 59 | Bhagalpur | Construction of ROB at Bridge No.2 at Bhagalpur- Bounsi Railway Line in District of Bhagalpur.(PRAGATI YATRA) | Plan | Bhagalpur | 12585.860000 / 1688(s) / 28 Feb 2025 | ROB/576.24 | | 355.00 M | | | | 2.00/46.00 | 0.00/20.00 | 0.00/0.00 | 0.00/0.00 | 0.00/739.75 | | (i) GAD is sanctioned by Eastern Railway, Kolkata. (ii) Bearing forces calculation approved by CBE, Eastern Railway kolkata (iii) Piling work is in progress. (iv) Electrical Utility work is in progress. |
| 60 | Bhagalpur | Construction of HL RCC bridge span (25x24m) over river barnar in 2nd km of Sono- Charka-Pathar road in the district of Jamui. | Nabard RCD | Jamui | 6050.710000 / 5496(s) / 11 Nov 2024 | HL/615.04 | | 395.00 M | | | | 7.00/54.00 | 11.00/22.00 | 0.00/0.00 | 0.00/0.00 | 0.00/613.42 | | (i) Pile, Pile cap & Pier shaft work is in progress. |
| 61 | Bhagalpur | Construction of HL RCC Bridge (12x24.m) in Sultanganj to Dhumma Kanwariya Road over Badua River in Banka Distt. (34th km) | Nabard RCD | Bhagalpur | 3244.000000 / 5497(s) / 11 Nov 2024 | HL/295.20 | | 200.00 M | | | | 4.00/85.00 | 5.00/70.00 | 0.00/0.00 | 0.00/0.00 | 0.00/934.22 | | "(i) Pile, Pile cap & Pier shaft work is in progress. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|-----------|---|-----------------|-----------|---|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 62 | Bhagalpur | Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur- Amarpur – Banka (SH-25) in replacement of old damaged bridge. | Plan | Bhagalpur | 4317.170000 / 4575(s) / 02 Aug 2023 | HL/237.64 | 297346000.00 | 0.00 M | | | | 0.00/100.00 | 0.00/100.00 | 5.00/80.00 | 13.00/25.00 | 0.00/2751.40 | 31 Aug 2026 | (i) Foundation work is in completed. (ii) Sub-str work is in completed. (iii) Super-str work is in progress. (iv) Approach work is in progress. |
| 63 | Bhagalpur | Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya- Chandan- Dardmara road, SH-22 Under RIDF-XXVIII (NABARD) Scheme. | Nabard RCD | Banka | 1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023 | HL/111.64 | 128340000.00 | 220.00 M | | | | 0.00/85.00 | 0.00/85.00 | 0.00/83.00 | 0.00/45.00 | 0.00/957.44 | 30 Jun 2026 | 1. Deoghar site is encroached by local people. 2. CWJC No- 9237 of 2025 dated-11.06.2025 , Work is stop due to high court stay order. |
| 64 | Bhagalpur | Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur. | Others | Bhagalpur | 3425.000000 / Lt.764(Kri) / 26 Feb 2019 | Others/655.00 | 363508182.00 | 75.00 M | | | | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/3000.00 | 30 Jun 2026 | 1. Joint Inspection for louching by Railway official at 01.12.2025 2. Launching scheme (TAD) Drawing of RUB is submitted to CBE Eastern Railway, Kolkata vide It no.382 dated-11.05.2026 for approval. Again structural drawing has been submitted |
| 65 | Bhagalpur | Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District. | Plan | Bhagalpur | 11789.000000 / Lt. No.2150(s) / 02 May 2022 | ROB/1392.00 | 861693007.00 | 160.00 M | | | | 0.00/96.00 | 0.00/76.00 | 0.00/55.00 | 0.00/0.00 | 0.00/3554.39 | 30 Jun 2027 | (i) Foundation work is in Progress within Railway Portion. (ii) Section 21(ii) of Act. 30/2013 for notice issued to Raiyat. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks | |
|-------|-----------|---|-----------------|-----------|---|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|---------------|---------------------------|-------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | | Cumulative (In Lakh Only-) |
| 66 | Bhagalpur | Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur. | Non-Plan | Bhagalpur | 642.508000 / 970(s) / 22 Feb 2023 | Pontoon Bridge/12.20 | 56745000.00 | | | | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 332.28 | | (i) Pipa pul is erected and Traffic started. |
| 67 | Nalanda | Construction of ROB at LC No. 55 at km - 417/9-11 between Station Kiul-Maheshleta halt and at Kuil-Kundur-Jamui road in the district of Lakhisari | Plan | Lakhisari | 6729.120000 / 1420 (s) / 15 Mar 2025 | ROB/351.20 | 3733.85 | 337.23 M | 24 Feb 2025 | 23 Feb 2027 | | | 5.00/ 45.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 748.33 | 23 Feb 2027 | 1.) Pile work 49/86 Completed. 2.) Pile cap Excavation, Leveling work in Progress. 3.) Diversion work in Progress. |
| 68 | Nalanda | Construction of H.LRCC Bridge (12x27.80m) over River Kiul Connecting SH-08 to Kiul Station Road in the district of Lakhisari | Nabard RCD | Lakhisari | 4893.170000 / Letter No.-5487 (s) / 11 Nov 2024 | HL/360.00 | 2904.82 | 210.00 M | 14 Jul 2025 | 13 Jul 2027 | | | 5.00/ 100.00 | 0.00/ 35.00 | 0.00/ 0.00 | 0.00/ 0.00 | 45.78/ 1279.00 | 13 Jul 2027 | 1.) Pile work 129/129 Completed. 2.) Pile Cap 13/13 Completed. 3.) Pier Shaft work in Progress at all 13 Pier location. |
| 69 | Nalanda | Construction of Nawada Bypass from 97th Km of NH-31 to Kadirganj SH-08 (Near approach of Sakri River Bridge) along with ROB near Sadipur Halt in the district of Nawada. | State Plan | Nawada | 18162.210000 / 1712 (S) / 28 Feb 2025 | ROB/292.00 | 10727.25 | 780.00 M | 06 Oct 2025 | 05 Oct 2027 | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | | | Camp Construction and Mobilization work in Progress. For Land Acquisition Section 11 (1) Completed. R & R Section-16,17, & 18 is in Progress. Site Camp has been Constructed by Contractor. Demarcation of Acquisition Land is in Progress. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only-) | | |
| 70 | Nalanda | Construction of H.LRCC Bridge (20x27.80m) over River Sakri in Gobindpur- Roh Road under Gobindpur Block in the district of Nawada.(PRAGATI YATRA) | Plan | Nawada | 5482.870000 / 1698 (S) / 28 Feb 2025 | HL/600.00 | 3564.42 | 1000.00 M | 20 Jun 2025 | 19 Dec 2027 | | 10.00/70.00 | 16.00/20.00 | 0.00/0.00 | 0.00/0.00 | 0.00/1004.13 | 19 Dec 2027 | 1.) Pile work 150/201 Completed. 2.) Pile Cap 12/21 Completed. 3.) Foundation / Sub Structure work in Progress. Section 26 Completed. Estimate is being Prepared. |
| 71 | Khagaria | Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai | CRF | Begusarai | 3911.730000 / 1528 (S) / 16 Mar 2023 | ROB/476.28 | 497893000.00 | 406.80 M | 16 Jan 2024 | 15 Jan 2026 | | 0.00/76.10 | 0.00/70.00 | 0.00/60.87 | 0.00/42.50 | 0.00/2953.23 | 31 Jul 2026 | Utility Shifting – Estimate obtained, Supervision charge deposited. Electrical pole shifting work in progress. Remarks for LA: Section 11 (1) published on 07.12.2025. Section 19 published on 18.02.2026. |
| 72 | Khagaria | Construction of Krishi Bazar Samiti Phase-2 in Begusarai District. | Others | Begusarai | 3838.700000 / 1116 / 27 Mar 2023 | Others/0.00 | 272688102.00 | 0.00 M | 26 Dec 2023 | 25 Jun 2025 | | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 96.43/1562.00 | 31 Jul 2026 | Road-90% Drainage-75% Truck Lay bay-60% Rain Water Harvesting-60% Campus Development work-75% Solid Waste Disposal-95% Administrative Block-95% Registration Office-95% Vending Plate Form-60% Retail Shop- 90% Live Stock Shop-85% Workers Canteen-95% |
| 73 | Khagaria | Construction of HL RCC Bridge 9x35.17m over Bagmati River near Gadh Ghat in the block of Alauli under district of Khagaria. (PRAGATI YATRA) | Plan | Khagaria | 6381.400000 / 918(S) / 05 Feb 2025 | RCC/336.33 | 368978580.00 | 525.00 M | 28 May 2025 | 27 May 2027 | | 6.00/52.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 294.00/1555.53 | 27 May 2027 | Work in progress. Utility Shifting – Estimate obtained, Supervision charge deposited. Remarks for LA: Section 11(i) published on 29.12.2025 & Section 19 published on 11.03.2026. Notice for section 21(2) served on 17.04.2026 Sell- Purchase report demanded from Registrar. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|--|-----------------|-----------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only-) | | |
| 74 | Khagaria | Construction of HL RCC Bridge 8x35.17m with approach road Rahimpur to Khagaria Bypaas road over river Budhi Gandak in the district of Khagaria.(PRAGATI YATRA) | Plan | Khagaria | 9904.600000 / 919(S) / 05 Feb 2025 | RCC/298.96 | 551784994.00 | 2100.00 M | 28 May 2025 | 27 May 2027 | | 19.00/ 45.00 | 0.00/ 0.00 | 0.00/ 0.00 | 10.00/ 10.00 | 805.35/ 1252.00 | 27 May 2027 | Work in progress Utility Shifting – Estimate obtained, Supervision charge deposited. Remarks for LA: Section 11(1) published vide DM memo 52 dt – 24.01.2026. Section 19 is in progress. |
| 75 | Khagaria | Construction of High Level RCC Bridge (5x21.00 m) of Jamalpur G.N. Bund to Jhowa-Bahiyar-Harinmar-Athrahiya-Gogri Bund Road (Chainage : 3+100-3+300km) in the district of Khagaria | Plan | Khagaria | 1498.720000 / 3953(S) / 20 May 2025 | RCC/108.04 | 94737735.00 | 250.00 M | 30 Oct 2025 | 29 Apr 2027 | | 45.00/ 53.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 212.75/ 212.75 | 29 Apr 2027 | Piling & Diversion work in progress. Remarks for LA: SIA Work in progress. |
| 76 | Khagaria | Construction of ROB between station Khagaria-Umeshnagar L.C. No. 24 SPL of Khagaria- Parihara-Bakhri-Link road in the district of Khagaria | Plan | Khagaria | 10181.850000 / 4218(S) / 30 Aug 2024 | ROB/241.67 | 732667455.00 | 683.50 M | 22 Apr 2025 | 21 Oct 2027 | | 0.00/ 68.00 | 7.00/ 45.00 | 5.00/ 10.00 | 0.00/ 0.00 | 0.00/ 1943.00 | 21 Oct 2027 | Forest Clearance – Stage-II clearance obtained vide letter no. 141/2025-464 dt 28.04.2026 Work in progress.. |
| 77 | Khagaria | Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari) | Agriculture | Khagaria | 73.500000 / 106 / 22 Sep 2023 | Others/0.00 | 6079950.00 | 0.00 M | 11 Mar 2024 | 10 Jun 2024 | | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 80.00 | 0.00/ 0.00 | 0.00/ 68.69 | 30 Jun 2026 | |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) | | |
| 78 | Khagaria | Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066 | Nabard RWD | Khagaria | 5614.000000 / 885 / 01 Mar 2019 | RCC/507.20 | 501354000.00 | 310.00 M | 27 Aug 2019 | 26 Feb 2022 | | 0.00/ 95.00 | 0.00/ 92.00 | 3.00/ 55.00 | 2.00/ 20.00 | 0.00/ 5197.74 | 31 Jul 2026 | Work in progress.. |
| 79 | Saharsa | Construction of ROB on Madhepura-Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura. | ROB | Madhepura | 7249.200000 / 1767(S) / 24 Mar 2023 | ROB/921.78 | 5790.66 | 344.00 M | 15 Jan 2024 | 14 Jul 2026 | | 2.00/ 82.00 | 0.00/ 85.00 | 5.00/ 40.00 | 0.00/ 0.00 | 269.75/ 2095.20 | 14 Jul 2026 | 1. Dack Slab Reinforcement work in is in progress. 2. Girder Reinforcement Work is in progress. 3. R.E-Panel Casting Work is in Progress 4. Section 11(i) Done and Section 19(1) awaited from District Administration Madhepura. |
| 80 | Saharsa | Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Kapsiya Ghat under in the District of Madhepura. (42 Sets) | Non-Plan | Saharsa | 2513.990000 / 466 (S) / 21 Jan 2025 | Pontoon Bridge/500.00 | 225468000.00 | 200.00 M | | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 900.00 | | Work Completed. Traffic started. |
| 81 | Saharsa | Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets) | Non-Plan | Supaul | 2439.600000 / 1766(S) / 24 Mar 2023 | Pontoon Bridge/450.00 | 216322518.00 | 0.00 M | 12 Dec 2023 | 11 Mar 2024 | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 1700.00 | | Traffic Started on Pontoon Bridge. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|------------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 82 | Saharsa | Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshmiपुर to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul. | Nabard RCD | Supaul | 713.310000 / 1834(S) / 27 Mar 2023 | RCC/32.00 | 545.42 | 180.00 M | 13 Dec 2023 | 12 Mar 2025 | | 0.00/ 100.00 | 0.00/ 100.00 | 5.00/ 100.00 | 15.00/ 80.00 | 0.00/ 315.63 | 30 Jun 2026 | 1. B.C Works for Approach road work is in progress. |
| 83 | Saharsa | Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul. | Nabard RCD | Supaul | 631.620000 / 1834(S) / 27 Mar 2023 | RCC/36.00 | 530.99 | 180.00 M | 13 Dec 2023 | 12 Mar 2025 | | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 558.15 | 12 Mar 2025 | Work is Completed |
| 84 | Saharsa | Construction of High Level RCC Bridge (3x14M) at Raghapur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul. | Nabard RCD | Supaul | 833.000000 / 1834(S) / 27 Mar 2023 | RCC/42.00 | 608.39 | 200.00 M | 07 Dec 2023 | 06 Mar 2025 | | 0.00/ 90.00 | 0.00/ 70.00 | 0.00/ 28.00 | 0.00/ 0.00 | 27.75/ 390.79 | 30 Jun 2026 | 1 Staggering & Reinforcement for Girder Work (P1-P2) is in progress 2. A2 Pile Cap Reinforcement Work is in progress 3. L.D imposed on contractor due to non achievement of mile stone |
| 85 | Saharsa | Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul. | Nabard RCD | Supaul | 1145.000000 / 1834(S) / 27 Mar 2023 | RCC/80.00 | 885.68 | 200.00 M | 05 Jan 2024 | 04 Jul 2025 | | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 95.00 | 0.00/ 50.00 | 0.00/ 738.61 | 30 Jun 2026 | 1. Approach road work is in progress 2. Finishing Work is in progress. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 86 | Saharsa | Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833 | Plan | Saharsa | 652.000000 / 4060(S) / 29 Jun 2020 | RCC/55.80 | 456.16 | 200.00 M | 22 May 2021 | 21 May 2022 | | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/529.88 | 30 Jun 2025 | Work Completed |
| 87 | Saharsa | Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142 | Nabard RWD | Saharsa | 1810.680000 / 1293 / 16 Apr 2018 | RCC/634.00 | 1418.23 | 250.00 M | 11 Mar 2019 | 10 Mar 2021 | | 0.00/100.00 | 0.00/100.00 | 0.00/98.00 | 0.00/60.00 | 0.00/1908.29 | | Committee visited site on Dt. 23.01.2024. Based on committee report revised DPR has been submitted for revised A/A to RWD Patna. WRD NOC forwarded to RWD for A/A |
| 88 | Katihar | Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 10th km of Khutti Chowk-Malopara-Mehdinagar-Harwa Road in Araria district under RCD Nabard Scheme. | Nabard RCD | Araria | 557.510000 / 5250(s) / 05 Oct 2024 | RCC/29.20 | | 120.00 M | | | | 20.00/80.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/133.43 | 04 Oct 2026 | Work is in progress. |
| 89 | Katihar | Construction of H.L. RCC bridge (5X16.00 m) with approach Road in 6th km of Surjapur-Turkaili-Uda Hat Road in Araria district under RCD Nabard Scheme. | Nabard RCD | Araria | 1092.110000 / 5255 (s) / 25 Oct 2024 | RCC/83.00 | | 200.00 M | | | | 10.00/100.00 | 20.00/50.00 | 0.00/0.00 | 0.00/0.00 | 0.00/407.08 | 17 May 2027 | Work is in progress. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) | | |
| 90 | Katihar | Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 17th km of Bairhachhi to Banglakol Road in Araria district under RCD Nabard Scheme. | Nabard RCD | Araria | 548.640000 / 6291 (s) / 12 Dec 2024 | RCC/29.20 | | 120.00 M | | | | 0.00/ 100.00 | 10.00/ 100.00 | 20.00/ 20.00 | 0.00/ 0.00 | 0.00/ 207.65 | 27 Jul 2026 | Work is in progress. |
| 91 | Katihar | Construction of ROB and approach road in lieu of Level Crossing No.-65 Railway line Km-96/1 to 96/2 Between Railway Station Forbesganj-Bathnaha on NH-57A at Subash Chowk in Araria District. | ROB | Araria | 11564.550000 / 914(s) / 05 Feb 2025 | ROB/828.40 | | 603.00 M | | | | 5.00/ 50.00 | 4.00/ 20.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 1230.02 | 11 Nov 2028 | Work is in progress. (Pragati Yatra Project) |
| 92 | Katihar | Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District. | State Plan | Araria | 7954.240000 / 116 / 27 Mar 2023 | 0.00 | 6691.61 | 0.00 M | 24 Nov 2023 | 23 Nov 2025 | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 2975.28 | 31 Mar 2026 | Overall progress is 85.00% |
| 93 | Katihar | Construction of ROB and approach road in lieu of LC No- KM-1 (km-0/7-8) (Katihar-Mukuriya) Santoshi Chowk & LC No- KJ-1 (km-0/8-9) (Katihar-Jogbani) Sahebpara Chowk in Katihar District. | ROB | Katihar | 19365.060000 / 905(s) / 05 Feb 2025 | ROB/543.60 | | 1757.27 M | | | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 21 Sep 2028 | Electrical Utility shifting work in progress. (Pragati Yatra Project) |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|-------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|------------------|---------------------------|----------------------------|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 94 | Katihar | Construction of H.L. R.C.C. Bridge (6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonailli Bazar in the district of Katihar. | Nabard RCD | Katihar | 1449.000000 / 1471(s) / 17 Mar 2022 | RCC/129.60 | 1059.04 | 250.00 M | 15 Mar 2024 | 14 Sep 2025 | | 0.00/ 100.00 | 5.00/ 95.00 | 5.00/ 20.00 | 5.00/ 15.00 | 0.00/ 1005.09 | 30 Jun 2026 | Work is in Progress. |
| 95 | Katihar | Construction of H.L RCC Bridge Span (4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonailli- Jhaua Road in the district of Katihar. | Nabard RCD | Katihar | 1056.000000 / 1471(s) / 17 Mar 2022 | RCC/86.40 | 760.05 | 250.00 M | 24 Dec 2023 | 23 Nov 2025 | 31 Dec 2025 | 0.00/ 100.00 | 50.00/ 100.00 | 10.00/ 10.00 | 0.00/ 20.00 | 0.00/ 586.29 | 30 Jun 2026 | Work is in Progress. |
| 96 | Katihar | Redevelopment of Krishi Bazar Samiti, Katihar (Phase-2) in Katihar District. | State Plan | Katihar | 7058.490000 / 116 / 27 Mar 2023 | 0.00 | 5940.07 | 0.00 M | 24 Dec 2023 | 23 Nov 2025 | | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 2451.97 | 31 Mar 2026 | Overall progress is 95.00% |
| 97 | Katihar | Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Barailly Road Near Andarpur Chowk in Purnea District. | Nabard RCD | Purnia | 738.280000 / 1834(s) / 27 Mar 2023 | HL/43.20 | 576.31 | 200.00 M | 23 Nov 2023 | 22 Feb 2025 | 30 Jun 2025 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 561.62 | 30 Jun 2025 | Work Completed. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 98 | Katihar | Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District. | State Plan | Purnia | 1474.870000 / 301 / 27 Mar 2018 | 845.00 | 1487.96 | 0.00 M | 20 Oct 2021 | 19 Apr 2022 | 30 Apr 2025 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 1483.88 | 30 Apr 2025 | Overall progress is 98.50% (Work Completed after De-scope of 1.5% of rest of work) |
| 99 | Katihar | Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District. | State Plan | Purnia | 10116.340000 / 29 / 16 Mar 2022 | 3000.00 | 8658.00 | 0.00 M | 27 Dec 2022 | 26 Dec 2024 | 31 Mar 2026 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 191.00/ 3854.07 | 31 Oct 2026 | Overall progress is 52.20% |
| 100 | Katihar | Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea. | Nabard RCD | Purnia | / 1470(s) / 17 Mar 2022 | RCC/58.40 | 568.36 | 300.00 M | 12 Dec 2022 | 11 Mar 2024 | | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 703.41 | 10 Jun 2023 | Work Completed. |
| 101 | Katihar | "Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction." | Nabard | Purnia | 421.140000 / 1807(s) / 06 Mar 2013 | RCC/68.44 | 309.52 | 250.00 M | 30 Jun 2013 | 30 Sep 2014 | 31 Dec 2025 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 34.00 | 13.15/ 267.35 | 31 May 2026 | Bridge work completed. One Side Approach work in progress. Remarks for LA: Purnea distt.-Rate determining of land by Six member committee at district level is formed by DM, Katihar Distt. Registration of acquired land under perpetual lease Act-2014 has been done on dated 28.02.2025 after demarcation of land is completed. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|------------|------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|----------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 102 | Katihar | Construction of 9x24.00m+1x16.00m of HL R.C.C. Bridge in Over Mahananda River in 42th of Kishanganj-Taiyabpur- Thakurganj- Galgalia in Road in Kishanganj District. (PRAGATI YATRA) | Plan | Kishanganj | 6181.480000 / 904(S) / 05 Feb 2025 | RCC/262.60 | | 600.00 M | | | | 0.00/100.00 | 30.00/90.00 | 20.00/70.00 | 0.00/0.00 | 0.00/1737.80 | 10 Jul 2025 | Work is in progress. (Pragati Yatra Project) |
| 103 | Katihar | Construction of HL R.C.C. Bridge in Over River Kankai (11x24.00M) in Between in Asura Ghat & Nishandra Ghat in Bahadurganj Block, under Kishanganj District. | Plan | Kishanganj | 4825.560000 / 901(S) / 05 Feb 2025 | RCC/270.60 | | 800.00 M | | | | 0.00/100.00 | 40.00/95.00 | 10.00/60.00 | 10.00/55.00 | 156.00/2257.03 | 10 Aug 2027 | Work is in progress. (Pragati Yatra Project) |
| 104 | Katihar | Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishangaj District. | State Plan | Kishanganj | 8250.490000 / 116 / 27 Mar 2023 | 0.00 | 6943.14 | 0.00 M | 19 Feb 2024 | 18 Feb 2026 | | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 0.00/0.00 | 532.95/2719.71 | 30 Jun 2026 | Overall progress is 65.00% |
| 105 | Katihar | Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District. | Nabard RCD | Kishanganj | 689.750000 / 1470(s) / 17 Mar 2022 | HL/55.80 | 660.97 | 0.00 M | 23 Nov 2023 | 22 Feb 2025 | 31 Aug 2025 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/90.00 | 0.00/984.42 | 31 Aug 2025 | Bridge work completed. Traffic is plying through bridge. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commencement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|------------|--------------------------------------|--------------------------|------------------|---------------------------|----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|---------------|---------------------------|--|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 106 | Katihar | Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District. | Nabard RCD | Kishanganj | 1293.460000 / 1470(s) / 17 Mar 2022 | HL/97.80 | 942.50 | 0.00 M | 23 Nov 2023 | 22 May 2025 | 31 Dec 2025 | 0.00/100.00 | 0.00/100.00 | 10.00/85.00 | 0.00/0.00 | 0.00/721.67 | 30 Jun 2026 | Work is in Progress. |
| 107 | Katihar | Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan-chowk-Bagalbari- Rahamatpara- Alta-Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar] | Plan | Kishanganj | 1648.000000 / 12071(s) / 27 Dec 2017 | RCC/83.24 | 1009.42 | 300.00 M | 21 Oct 2018 | 20 Apr 2020 | 31 Jul 2024 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/1150.20 | 31 Jul 2024 | Work Completed. |
| 108 | Katihar | Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj. Raj Kishor Singh | Plan | Kishanganj | 986.000000 / 7321(s) / 08 Aug 2020 | RCC/66.40 | 696.75 | 280.00 M | 19 Sep 2020 | 18 Dec 2021 | 31 Jul 2024 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/100.00 | 0.00/702.69 | 31 Jul 2024 | Work Completed. |
| 109 | Patna-I | Construction work of Road Over Bridge (ROB) between Dumri-Holta-Potahi Railway Station (Railway Km. 18/02-17/29) under Patna District. (Reality Advance Structure Enterprises Pvt. Ltd., Bailey Road Patna.) | Plan | Patna | 10921.830000 / 5769(S) / 20 Nov 2024 | ROB/1048.00 | 6775.64 | 646.60 M | 18 Jul 2025 | 17 Jul 2027 | | 0.00/57.00 | 5.00/33.00 | 0.00/0.00 | 0.00/0.00 | 67.68/1634.30 | 17 Jul 2027 | *Foundation & Sub-structure work in Progress (19%) *Section-19 (I) is Published. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|---|-----------------|-----------|--------------------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-------------------|--------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 110 | Patna-1 | Construction of flyover in Naubatpur Lock in 17 Km.between Naubatpur-Masaurhi road in Patna district. (M/s Brajendra Kumar Builders Pvt. Ltd., Barh Patna). (PRAGATI YATRA) | Plan | Patna | 7306.000000 / 1912 (S) / 05 Mar 2025 | Flyover Bridge/765.00 | 4790.11 | 250.00 M | 04 Aug 2025 | 03 Feb 2028 | | 2.00/ 12.00 | 0.00/ 0.00 | 0.00/ 0.00 | 0.00/ 0.00 | 103.13/ 731.17 | 03 Feb 2028 | *Piling work in Progress. *Section-19 (I) has been Published. *Utility shifting work 90% Completed. |
| 111 | Patna-1 | Construction of H.L., R.C.C. bridge 8x24 m size and approach road on Punpun river between Samda and Guldia villages under Paliganj Block of Patna district.(PRAGATI YATRA) | Plan | Patna | 1977.600000 / 1553 (S) / 25 Feb 2025 | HL/212.80 | 1096.08 | 548.20 M | 31 Jul 2025 | 30 Jan 2027 | | 0.00/ 100.00 | 0.00/ 100.00 | 50.00/ 75.00 | 7.00/ 11.00 | 108.84/ 918.59 | 31 Jan 2027 | *Superstructure & Approach road work in Progress. *Section-19 (I) is Completed. |
| 112 | Patna-1 | Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna -Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna) | Plan | Patna | 6012.650000 / 5076 (S) / 22 Aug 2023 | ROB/522.00 | 6371.64 | 747.00 M | 18 Jan 2024 | 17 Jan 2026 | | 0.00/ 90.00 | 0.00/ 86.00 | 0.00/ 25.00 | 11.00/ 20.00 | 140.43/ 2346.37 | 31 Jan 2027 | Work in Progress (55%). |
| 113 | Patna-1 | Renovation and Construction of Musallahpur Agricultural Marketing Yard (Phase II). | Nabard | Patna | 6841.140000 / 29 / 16 Mar 2022 | 0.00 | 5415.19 | 0.00 M | 26 Nov 2022 | 25 Aug 2024 | 15 Jan 2026 | 100.00/ 100.00 | 100.00/ 100.00 | 100.00/ 100.00 | 100.00/ 100.00 | 0.00/ 5232.32 | 15 Jan 2026 | Work Completed. |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirect | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month | | | | | Likely date of completion | Remarks |
|-------|----------|--|-----------------|-----------|--------------------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|--|----------------------|------------------------|-----------------|--------------------|---------------------------|---|
| | | | | | | | | | | | | Physical | | | | Financial | | |
| | | | | | | | | | | | | Foundation (in %) | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | | | |
| 114 | Patna-1 | Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna) | Plan | Patna | 1729.300000 / 1834 (S) / 27 Mar 2023 | RCC/123.05 | 1263.72 | 20.00 M | 29 Dec 2023 | 28 Jun 2025 | | 9.00/ 67.00 | 0.00/ 50.00 | 0.00/ 0.00 | 0.00/ 0.00 | 304.09/ 1164.09 | 31 Oct 2026 | Work in Progress (bearing & composite girder procurement in final stage) |
| 115 | Patna-1 | Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District | Plan | Patna | 6244.220000 / 2290 (S) / 20 May 2022 | ROB/550.00 | 3761.72 | 650.00 M | 10 Aug 2023 | 09 Aug 2025 | | 0.00/ 100.00 | 0.00/ 100.00 | 0.00/ 90.00 | 0.00/ 92.00 | 0.00/ 6014.82 | 31 Jul 2026 | *Bridge work is Completed. *Fabrication, Assemblingand Launching of Steel BOW String Girder of Railway Span is Completed. *Shifting work on railway track is in Progress (Permission of Railway Department is awaited.) |