

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Aug_2026

Printed on: 11/09/2026

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Nalanda	Construction of Hilsa Bypass (East) including two number of ROB of Total Length 7.0718 km in the district of Nalanda.	CRF	Nalanda	27637.000000 / Letter No. 1911 (S) / 05 Mar 2025	ROB/7071.80	17692.37	705.00 M	10 Jul 2025	09 Jan 2028		0.00/ 50.00	0.00/ 25.00	1.00/ 1.00	0.00/ 0.00	0.00/ 3296.78	09 Jan 2028	(1) Box Culvert Deck Slab Completed for 13 Nos. and 03 Nos. Culvert work in Progress. (2)Super Structure work Progress in both minor bridge. (5) VUP- Foundation work in Progress. (6) Embankment work in Progress in 4500m Length. Remarks for LA: (1) ROB LC No.- 18/C (Kamta Halt) land available in one side and foundation and Sub Structure work Completed. (2) ROB LC No.-23/B -Pile and Pile cap work Completed on available land. Land Acquisition in Progress in May & Gulani Mauza.
2	Darbhanga	Construction of 2-Lane road with paved shoulder of total length 25.825 Km of Madhubani Ring Road from Kanakpur (NH-27) to Jagatpur (NH-527A) (Western part of Ring Road, length- 20.075Km) and Birsar to Gangapur (Southern part of Ring Road, length 5.750 KM) with ROB in the district of Madhubani.	Plan	Madhubani	29395.690000 / 7927(s) / 12 Sep 2025	ROB/200.20	1955235360.00	0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1288.63		Mobilization has been started by the contractor. Remarks for LA: Section 19(i) published on 09.08.2026
3	Darbhanga	Construction of Road Over bridge at L.C No. 39 between Station Jaynagar and Khajauli on Jaynagar Road (NH- 527B) in Madhubani District	Plan	Madhubani	17800.000000 / 899(S) / 05 Feb 2025	ROB/1551.66	924409180.00	638.00 M	20 Aug 2025	19 Feb 2028		10.18/ 29.50	7.40/ 9.90	6.00/ 8.50	0.00/ 0.00	956.00/ 3346.20	19 Feb 2028	Work is in progress. a) Foundation (Pile)-77/209 Nos b) Pile cap-6/33 Nos. c) Pier shaft-5/37 Nos. d) Pier cap-2/31 Nos. e) Girder-15/88 Nos. f) Deck slab 0/29 Nos. g) Steel girder-0/10 Nos. h) Steel Bow Section-0/01 Nos. Remarks for LA: LA Section 19 (i) Published on 08.08.2026

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Muzaffarpur	Construction of H.L.R.C.C. Bridge (38x 60 mtr)(Total Length 2280 meter) over River Gandak with other Major Bridges in approach road between Fatehabad in Paroo block & Chanchaliya in Saraiya Block in the district of Muzaffarpur.	Plan	Muzaffarpur	58904.780000 / 7974 (S) / 15 Sep 2025	RCC/2760.00	4743800000.00	2420.00 M				0.05/ 1.05	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	5123.58/ 5123.58	17 Sep 2028	Well Curb Placement work in progress. Remarks for LA: i) Muzaffarpur District Total Area-54.803 Acre. Expert Committee report submitted to D.M, Muzaffarpur on 18.08.2026 ii) Saran District Total Area-49.1802 Acre. Expert Committee report submitted to D.M, Saran on 20.08.2026
5	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022	31 Dec 2026	0.53/ 94.72	1.89/ 71.85	0.94/ 59.22	0.00/ 36.50	0.00/ 54117.51	31 Dec 2026	Remarks for LA: 3 NUMBER OF BORE COLLPASED WHILE PILING. DUE TO WHICH GEOTECHNICAL INVESTIGATION IS REQUIRED IN THESE SECTIONS . GEOTECHNICAL INVESTIGATION IS BEING CARRIEED OUT. 36 NUMBERS OF PILE HAS LEFT, WHICH WILL BE DONE AFTER RE DESIGNING OF PILE.
6	Khagaria	Construction of ROB in between Railway Station Baruni- Teghra L.C. No. 7B in the district of Begusarai	Plan	Begusarai	14636.920000 / 5291(S) / 12 Jun 2025	ROB/1237.21	1013188957.00	0.00 M	27 Jan 2026	26 Jul 2028		6.00/ 12.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Work is Progress.. Remarks for L.A : Section 11(i) is in progress.
7	Saharsa	Construction of High Level RCC Bridge over River Koshi in between Khachurdeva Chowk and Dengrahi Ghat and its approach Road in the District of Saharsa on Engineering, Procurement & Construction (EPC) Mode	Plan	Saharsa	41474.020000 / 4576(S) / 02 Aug 2023	HL/2700.00	3262800000.00	740.00 M	10 Jun 2024	09 Jun 2027		0.00/ 42.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5232.26		Foundation Work is in progress.The Progress of work has slowed down due to the rising of water level in the Koshi river. Remarks for LA: Section 19(i) Published vide D.M. Saharsa Letter No – 865 & 866 Dated- 21.07.2026

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96	666272805.00	1168.59 M		21 Mar 2028		1.00/ 66.00	3.00/ 40.00	0.00/ 0.00	0.00/ 0.00	272.51/ 1631.79	21 Mar 2028	Remarks for LA: Section 19(i) published vide DM Saharsa, Memo No.-527-2 Dt.22.04.2026. Building Valuation Submitted by EE BCD Saharsa Vide his Letter No.1397 dt.24.07.2026 for Rs.15.23 Cr.
9	SWD-2,Sultan Ghat Aguwani Ghat Bridge	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M	05 Jul 2022	04 Jul 2024	31 Oct 2026	0.00/ 100.00	0.00/ 100.00	0.00/ 80.28	0.00/ 94.48	0.00/ 13284.00	30 Apr 2027	For the work of the Railway portion, the Launching Scheme was approved on 10.07.2026. However, prior to commencement of the launching work, the necessary PCE Sanction from the Railways is still awaited.
10	SWD-2,Sultan Ghat Aguwani Ghat Bridge	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	85900000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Nov 2027	0.00/ 100.00	0.00/ 85.80	0.00/ 69.80	0.40/ 77.62	1299.00/ 152035.00	30 Nov 2027	Span P9-P-13 (Work stop due to water level increase.) Span P6-P9 - Grouting of weaker locations completed as per repair protocol approved by Authority Engineer and CFRP is in progress. Span P2-P6 - Cutting of Pylon at P5 is in progress.
11	Katihar	Construction Of H.L RCC Bridge 1113m, Approach Road 2029 Mtr, Guide Bund And Protection Work Over Mahananda River Connecting SH-99 (Baisa) To NH-31 (Kanki) At Abhaipur Ghat In The District Of Purnea On Engineering Procurement & Construction (EPC) Mode	Plan	Purnia	20775.000000 / 4577(S) / 02 Aug 2023	HL/1113.00	17432.75	2029.00 M	10 Jun 2024	09 Jun 2027	11 Jan 2028	0.00/ 100.00	0.00/ 100.00	0.00/ 10.00	0.00/ 0.00	1713.51/ 9856.39	11 Jan 2028	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	29274.040000 / 7356(S) / 21 Aug 2025	Flyover Bridge/1730.00	10175.45	250.00 M	12 Nov 2015	07 Jul 2026	07 Jul 2026	0.00/99.00	0.00/98.00	0.00/90.00	0.00/90.00	610.20/25603.77	31 Dec 2026	*Work in Progress. (82%) *Mithpaur golumber to Mithapur Bus stand via Karbigahiya golumber work has been Completed & Inaugurated on 28.08.2026 *Construction of ARM-2 from Karbigahiya Rotary to Chiraiyatand flyover is in Progress.