

Bihar Rajya Pul Nirman Nigam Ltd, Patna
Progress Report of Ongoing Schemes for Projects Date:Jul_2026

Printed on: 17/08/2026

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Khagaria	Construction of ROB in between Railway Station Baruni- Teghra L.C. No. 7B in the district of Begusarai	Plan	Begusarai	14636.920000 / 5291(S) / 12 Jun 2025	ROB/1237.21	1013188957.00	0.00 M	27 Jan 2026	26 Jul 2028		4.00/ 6.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Work in progress... Remarks for LA: Section 11 (1) is in progress.
2	SWD-2,Sultan Ghat Aguwani Ghat Bridge	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M	05 Jul 2022	04 Jul 2024	31 Oct 2026	0.00/ 100.00	0.00/ 100.00	0.00/ 80.28	0.00/ 94.48	728.00/ 13284.00	31 Oct 2026	
3	SWD-2,Sultan Ghat Aguwani Ghat Bridge	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	8590000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Nov 2027	0.00/ 100.00	0.11/ 85.80	0.00/ 69.80	2.64/ 77.22	2583.09/ 150736.00	30 Nov 2027	P-10 – Well Cap completed. P-11 – Pier shaft 2st Lift Casted, P-12 – Cutting completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Nalanda	Construction of Hilsa Bypass (East) including two number of ROB of Total Length 7.0718 km in the district of Nalanda.	CRF	Nalanda	27637.000000 / Letter No. 1911 (S) / 05 Mar 2025	ROB/7071.80	17692.37	705.00 M	10 Jul 2025	09 Jan 2028		0.00/50.00	0.00/25.00	0.00/0.00	0.00/0.00	435.76/3296.78	09 Jan 2028	Box Culvert Deck Slab Completed for 12 Nos. Out of 22 and Slab work in Progress for 03 Nos. Foundation and Sub Structure work Completed in 02 Minor Bridges. Super Structure work in Progress.
5	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	30 Jun 2026	0.00/100.00	0.00/100.00	0.50/98.50	0.00/99.00	0.00/13137.00	30 Sep 2026	Work in progress.
6	Ara	Construction of Connectivity Road of Janeshwar Mishra Setu across river Ganga from NH-84 at CH:91+810(Buxar, Bihar) to NH-19(Ballia,U.P) in Buxar District, Bihar.	Plan	Buxar	38676.950000 / RCD Lt no-1914 (S) / 05 Mar 2025	1117.00		1117.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00		Site mobilization work is in progress. Work order will be issued after completion of L.A Remarks for LA: Status of L.A Area-128.0 Acre Mauza-10 Nos. & Raiyat – 513 Nos. Section-11(1) is under process. Appointed date will be issued after completion of L.A.
7	Ara	Construction of Balance work of new 2-Lane Major Bridge with its approaches from design Chainage 0+000 to 2+150 across River Sone in the State of Bihar (via Panduka) & Jharkhand under CRIF Scheme	CRF	Rohtas	21013.000000 / 4381 / 01 Sep 2021	RCC/1500.00	1364700000.00	650.00 M	03 Oct 2025	02 Apr 2028	02 Apr 2028	0.00/70.00	0.00/65.00	0.00/38.00	0.00/0.00	0.00/5504.00	02 Apr 2028	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Darbhanga	Construction of 2-Lane road with paved shoulder of total length 25.825 Km of Madhubani Ring Road from Kanakpur (NH-27) to Jagatpur (NH-527A) (Western part of Ring Road, length- 20.075Km) and Birsar to Gangapur (Southern part of Ring Road, length 5.750 KM) with ROB in the district of Madhubani.	Plan	Madhubani	29395.690000 / 7927(s) / 12 Sep 2025	ROB/200.20	1955235360.00	0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1288.63		Land Survey work is in progress.
9	Darbhanga	Construction of Road Over bridge at L.C No. 39 between Station Jaynagar and Khajauli on Jaynagar Road (NH-527B) in Madhubani District	Plan	Madhubani	17800.000000 / 899(S) / 05 Feb 2025	ROB/1551.66	924409180.00	638.00 M	20 Aug 2025	19 Feb 2028		0.00/ 19.32	0.00/ 2.50	0.00/ 2.50	0.00/ 0.00	114.00/ 2390.20	19 Feb 2028	Work is in progress. a) Foundation (Pile)-56/209 Nos b) Pile cap-5/33 Nos. c) Pier shaft-4/37 Nos. d) Pier cap-0/31 Nos. e) Girder-4/88 Nos. f) Deck slab-0/29 Nos. g) Steel girder-0/10 Nos. h) Steel Bow Section-0/01 Nos.
10	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96	666272805.00	1168.59 M		21 Mar 2028		3.00/ 65.00	2.00/ 37.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1359.28		1. Railway Portion Design and Drawing finalization is in progress. 2. Foundation & Sub-structure work of Via-duct Portion is in Progress. 3.Section 19(i) Publication vide D.M, Saharsa Letter No – 527-2 on Dated – 22.04.2026
11	Saharsa	Construction of High Level RCC Bridge over River Koshi in between Khachurdeva Chowk and Dengrahi Ghat and its approach Road in the District of Saharsa on Engineering, Procurement & Construction (EPC) Mode	Plan	Saharsa	41474.020000 / 4576(S) / 02 Aug 2023	HL/2700.00	3262800000.00	740.00 M	10 Jun 2024	09 Jun 2027		13.00/ 42.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5232.26		1. Foundation Work is in progress. 2. 32 Nos. Well Steining work is in Progress. 3. Section 19(i) Published vide D.M. Saharsa Letter No – 865 & 866 Dated- 21.07.2026

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Muzaffarpur	Construction of H.L.R.C.C. Bridge (38x 60 mtr)(Total Length 2280 meter) over River Gandak with other Major Bridges in approach road between Fatehabad in Paroo block & Chanchaliya in Saraiya Block in the district of Muzaffarpur.	Plan	Muzaffarpur	58904.780000 / 7974 (S) / 15 Sep 2025	RCC/2760.00	4743800000.00	2420.00 M				1.00/ 1.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Foundation work is in progress. Well curb placement work hampered due to flood at bridge B2. 43.92 Cr. (Mobilization Adv.) Remarks for LA: Muzaffarpur District Total LA-54.803 Acre Saran District Total Area-49.1802 Acre Both side SIA is under process.
13	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022	31 Dec 2026	2.00/ 94.19	1.05/ 69.96	1.24/ 58.28	0.00/ 36.50	569.37/ 54117.51	31 Dec 2026	Piles 1491/1534 Nos. Pile Cap124/142 Nos. Pier Shaft (Deck-1) 67/100 Nos. Pier Shaft (Deck-2) 102/138, Portal Beam (Deck-1) 65/100, Portal Beam (Deck-2)99/138 Girder Erection 144/236 Deck slab 126/236 RS Wall Panel Casting-2215/3100 Nos. Total 2330M Remarks for LA: LA- 1. Unsurveyed Land- Status Quo has been removed by Hon'ble Patna H.C. on dt. 17.02.25. Work restarted. 2. Surveyed Land-Cheque No.752625 of Rs. 20.58 Cr. has been paid to DLAO, Saran Chhapra
14	Patna-I	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	29274.040000 / 7356(S) / 21 Aug 2025	Flyover Bridge/1730.00	10175.45	250.00 M	12 Nov 2015	07 Jul 2026	07 Jul 2026	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	1287.89/ 24993.57	31 Dec 2026	*Work in Progress. (82%) *Mithpaur golumber to Mithapur Bus stand(old bypass)via Karbigahiya golumber work will be Completed in August 2026.
15	Katihar	Construction Of H.L RCC Bridge 1113m, Approach Road 2029 Mtr, Guide Bund And Protection Work Over Mahananda River Connecting SH-99 (Baisa) To NH-31 (Kanki) At Abhaipur Ghat In The District Of Purnea On Engineering Procurement & Construction (EPC) Mode	Plan	Pumia	20775.000000 / 4577(S) / 02 Aug 2023	HL/1113.00	17432.75	2029.00 M	10 Jun 2024	09 Jun 2027	11 Jan 2028	0.00/ 100.00	2.00/ 100.00	6.00/ 10.00	0.00/ 0.00	0.00/ 8142.88	11 Jan 2028	Work is in progress. Remarks for LA: In kishanganj district payment of Raiyats is in progress. In Purnea district Panchat is being prepared by DLAO, Purnea.