

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Jan_2023

Printed on: 02/03/2023

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Gaya	"Construction of 4- Lane H.L.R.C.C Bridge (58x50) in between Daudnagar-Nasriganj over Sone river. M/s. Hindustan Construction Co. Ltd." (09546390088)	Nabard	Aurangabad	100656.000000 / 10100 (S) / 15 Dec 2016	RCC/2900.00	50111.00	7650.00 M	04 Mar 2014	03 Mar 2017	09 May 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	2.00/ 100.00	0.00/ 87366.56		** Bridge & Approach Road Work Completed & traffic plying through. ** Land acquisition for missing plots in Tarari Mauza for 22 Raiyats are in Progress.
2	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	0.00/ 91.00	1.00/ 85.00	2.00/ 65.00	2.00/ 72.00	0.00/ 5156.24	31 Mar 2023	Work in progress.
3	Nalanda	Construction, Rehabilitation and Upgrading to 2-Lane with Paved Shoulder Configuration and Strengthening of existing Road Salepur-Narsanda-Telmar-Karouta (Up to Jn with NH-30 in km 224) under the District of Nalanda, in the State of Bihar. Total length 19.43 km under EPC Mode. J.K Associates , Mob No- 9814067545	State Plan	Nalanda	26500.000000 / 5407 (S) / 17 Sep 2020	Others/19.44	14512.56					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	255.72/ 6784.61		1.) Process for Land Acquisition is under progress in Nalanda & Patna district. 2.) Notice issued to all Raiyat for payment of land in patna district. 3.) Out of 67 Nos Structure, 19 structures are completed and 20 No. of structure work in Progress.

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
4	Khagaria	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M					19.13/ 36.52	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	356.83/ 891.70	04 Jul 2022	Pile work is in progress. Remarks for LA: Sec 37 (2) published vide DM, Bhagalpur, Payment of Raiyats is under process.
5	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	8590000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2022		0.00/ 100.00	0.00/ 100.00	0.42/ 82.57	2.04/ 43.12	2399.99/ 127721.85	30 Jun 2023	Work in progress...
6	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96		1168.59 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			Retender has been invited at EPC Mode on Dated -25.06.2022, and Its Technical Bid will be open on Dated - 21.02.2023
7	External Project Division	"Lohiya Path Chakra Project (Construction of Swap and grade separated U- turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan & Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.) "	BRGF	Patna	39147.700000 / 7192(s) / 05 Aug 2015	3200.00	38159.16	0.00 M	19 Dec 2015	18 Dec 2017	30 Jun 2023		0.00/ 81.00	0.00/ 79.00	0.00/ 76.00	0.00/ 0.00	2088.35/ 38652.51	30 Jun 2023	1.) Circular Road Junction is completed. 2.) Cable Stay Bridge and Underpass with service road are completed at Daroga Rai Path. 3.) Underpass, Elevated Portion and U-turn are under progress at Hartali More Junction. 4.) Utility shifting and Tree Tra

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Champanan(Motihari)	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishtha Construction Pvt Ltd. Ph- 09849767222	Nabard	Gopalganj	82583.300000 //	RCC/1920.00		0.00 M	01 Jun 2009	30 Nov 2013	15 Dec 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 59115.41	13 Mar 2016	Bridge and Approach Road of Gopalganj Vishnupur completed. and inaugrated on dt. 13.03.2016 and traffice open.
9	Champanan(Motihari)	"Construction of 2 - Lane Approach Road Connectivity to Newly Constructed H.L. Bridge (42x44M) Over River Gandak between Dhanha Ghat to Ratwal Ghat (Approx Length 15 Km in the District of West Champaran, Bettiah (Bihar). UJJAIN ENGICON INDIA PVT. LTD. "	Plan	Pachim Champarn	12524.000000 / 7722(S) / 18 Aug 2015	RCC/63.00		15183.00 M	28 Aug 2015	27 Aug 2017	25 Nov 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	1.00/ 100.00	0.00/ 11922.60	31 Dec 2022	Work Completed
10	Patna-1	Construction of Elevated Corridor from Kargil Chowk, Gandhi Maidan to Science College via PMCH, Ashok Raj Path, Patna (2-Lane Double Decker Flyover).	Plan	Patna	42200.000000 / 5566 (S) / 24 Sep 2020	Flyover Bridge/2200.00	32400.49	420.00 M	15 Jan 2022	14 Jan 2025		6.00/ 32.00	0.00/ 16.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3552.81		Work in Progress.
11	Patna-1	Construction of Approach to Rail-cum-Road Bridge across river Ganga at Digha-Ghat near Sonapur in State of Bihar (Phase-II)(S.P.Singla Construction Pvt.ltd,Panchkula Haryana)	Plan	Saran	59810.000000 / 4348 (S) / 01 Sep 2021	780.00	11729.51	2080.00 M	16 Feb 2018	15 Feb 2020	30 Jun 2022	0.00/ 100.00	0.00/ 100.00	2.00/ 95.00	0.00/ 95.00	308.01/ 32985.62	30 Jun 2023	Work in Progress.

SLNo	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1128.00	10175.45	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	32.04/ 14477.52	31 Dec 2023	Revised A/A is awaited from Road Construction Department, Patna.