

# Bihar Rajya Pul Nirman Nigam Ltd, Patna

## Progress Report of Ongoing Schemes for Projects Date:Jan\_2023

Printed on: 02/03/2023

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Gaya	Construction of (1) Boundary Wall (2) Road Development (3) Drainage (4) Electric Light-High Mast/Road light (5) Entrance Gate & Guard Room (6) Toilet Block of Krishi Bazar Samiti in the District of Jehanabad.(NNT Developers Pvt.Ltd,Patna Mob.No-7766916461)	Plan	Jehanabad	996.830000 / 290 / 08 Mar 2019	1.00	986.86	0.00 M	01 Sep 2020	28 Feb 2021		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 706.20	31 Mar 2023	Work is in Progress. Boundary Wall - 90%, Drainage Work - 100%, Road Work-100%, Re-location of Road work-92%, Entry Gate-70%, Toilet Block-100% Repair of Administrative Building-98%, Arm Light / Flood Light-35% & High Mast Light-98%
2	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	216.00/ 216.00	31 Aug 2024	Work is in progress. Road-05%, Drainage-45%, Rain Water Harvesting-25%, Administrative Block-05%, Toilet Block-10%, Weigh Bridge-25%, Workers Canteen-10%, Dismantling Work-50% & Boundary Wall-25%
3	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Daudnagar in Aurangabad District (Bajjnath Nirman India Pvt. Ltd., Jehanabad Mob. No.-9939911835)	State Plan	Aurangabad	4045.560000 / 29 / 16 Mar 2022	Others/0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	855.00/ 855.00	28 Feb 2024	Plinth beam of Admin. Building, Sub grade work of road in Progress. Road-50%, Drainage-98%, Administrative Block-10% & Dismantling Work-100%

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
4	Gaya	Strengthening of Barun-Navinagar Road from Chainage 0.00 K.M. to 35.10 K.M. (Total length-35.10 K.M.) including earth work, road crust work, cross drainage work, R.C.C. drain work and misc. work in Aurangabad District. (M/s. Jai Mata Dee and Maa Sita Construction, Rohtas-9934462616)	Plan	Aurangabad	4999.370000 / 9974 (S) / 19 Nov 2019	Others/3510.00	5929.27	0.00 M	10 Jun 2020	09 Jun 2021	31 May 2022	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 4319.77	28 Feb 2023	DLC & PQC Work is in Progress. DLC & PQC Work is in Progress. E/W-34.80, GSB-21.30, WMM-7.915, DGBM-20.00, BC-16.00, Mastic-0.60, DLC.-13.465, PQC-13.465, DRAIN-4.00 & CD-23.00 Nos.	
5	Gaya	Construction of H.L. R.C.C. Bridge (5 x 16.0M) with Approach Road over Morhar River inplace of old bridge at 42th K.M. of Dumariya - Imanganj Road (Near Bankey Bazar) in the District of Gaya (Satyendra Kumar Yadav, Gaya, Mob. No.-9801850421)	Nabard	Gaya	756.660000 / 1471(S) / 17 Mar 2022	RCC/83.00		200.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		11 Mar 2024	Diversion Work Completed. Dismantling work of Old bridge is in Progress.	
6	Gaya	Construction of H.L. R.C.C. Bridge (1 x 16.0M) with Approach Road at 3.70 K.M. of Makhdumpur-Sonwan-Hulasganj Road in the District of Jehanabad (Sunny Contractors and Engineers Pvt. Ltd., Patna Mob. No.-9771447801)	Nabard	Jehanabad	460.350000 / 1471(S) / 17 Mar 2022	RCC/16.60	326.30	200.00 M				0.00/ 100.00	0.00/ 100.00	5.00/ 100.00	30.00/ 30.00	0.00/ 0.00		23 Jun 2023	Bridge Work Completed. Approach Road Work is in Progress.
7	Gaya	Construction of BTMC office building and VIP block (Bodhgaya) in the District of Gaya. (Sanjay Kumar Yadav, Gaya, Mob. No.-9931038246)	Others	Gaya	1354.250000 / 168/BTMC/20 / 09 Jul 2020	0.00	1200.93	1.00 M	16 Aug 2021	15 Feb 2023		0.00/ 100.00	0.00/ 85.00	10.00/ 25.00	0.00/ 0.00	131.09/ 578.91		15 Jun 2023	** Finishing Work is in Progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Gaya	Construction of RCC Drain along with road over Amwa Nala at Barista Café along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Tirupati Balaji Earth Work Pvt.Ltd.,Mob.No.-9431011120)	Others	Gaya	681.000000 / 96 / 06 Mar 2019	Others/600.00	551.18	0.00 M	12 Jan 2022	11 Jan 2023		0.00/31.00	0.00/30.00	0.00/15.00	0.00/0.00	0.00/93.18	30 Jun 2023	Reinforcement binding of Super Structure work is in Progress.
9	Gaya	Construction of H.L. R.C.C. bridge with approach road in Mamka More to Jakhim Railway Station Road in Rafiganj Block of Aurangabad District. (M/s. Sanjay Construction Co., Patna-9835049094)	Plan	Aurangabad	870.000000 / 7370 (S) / 09 Aug 2019	RCC/93.00	671.15	540.00 M	27 Apr 2020	26 Oct 2021	30 Jun 2022	0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	0.00/617.03	31 Jan 2023	Bridge Work Completed & Approach road connected to RCD Road both side. 360 M Private land. (LA issue). Proposal submitted and LA Process undder Progress. Traffic is on.
10	Gaya	Construction of H.L.R.C.C. 7 x 18.75 m Bridge over river Punpun with approach road, Protection work and Miscellaneous work in between Khudwa - Kalen village in Aurangabad District Under MMADY Scheme. (JAI MATA DI ROAD CONSTRUCTION PVT. LTD., PATNA,09431427109)	MMADY	Aurangabad	1318.000000 / 1110 / 30 Apr 2018	RCC/135.56	1110.00	1300.00 M	25 Dec 2018	24 Jun 2020		0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	0.00/1183.80	31 Mar 2023	** Bridge work Completed. ** Out of total 2650 m approach road. 2000 m in Khudwa side is completed. ** Balance 650 m in Kalen side 90 m is fully completed. ** Balance 560 m is completed upto GSB level. ** L.A. on perpetual lease is in Progress.
11	Gaya	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard	Arwal	569.290000 / 7135(s) / 05 Sep 2013	RCC/97.00	492.67	300.00 M	10 Dec 2013	10 Jun 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/25.00	0.00/410.43	30 Apr 2023	** L.A. Process in final stage.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Gaya	Construction of H.L. R.C.C. bridge (10 x 18.00 M) over River Dardha including approach road between Paibigha Bazar to Balabigha village in the District of Gaya. (M/s. Baban Kumar Singh, Gaya Mob. No.-7050093333)	Plan	Gaya	1237.000000 / 5968 (S) / 28 Jun 2019	RCC/186.00	1032.09	200.00 M	17 Sep 2020	16 Sep 2022		16.00/ 58.00	20.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 162.41	14 Nov 2024	** 65/78 No's pile completed. ** Pile & Sub Structure work is in Progress.
13	Gaya	Construction of H.L.R.C.C. Bridge (7x21.00 m) including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Plan Scheme. (M/S Baban Kumar Singh, Gaya,7050093333)	Non-Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/125.00	898.18	200.00 M	07 Mar 2019	06 Sep 2020		0.00/ 42.00	0.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 223.44		** Due to slow progress of work, the Contractor has been Rescind vide T.O.L. No.-1383 dt. 24.12.2022. ** Last Measurement done on 30.12.2022 ** Re-Tender is under process. ** N.I.T published.
14	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Ara	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	3.00/ 78.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 192.78	31 Mar 2023	Contractor Debar vide MD, BRPNL Letter No-2716, Dated-16.06.20222
15	Ara	Construction of High Level RCC Bridge (3x18.0)m in 40th K.M. of Bhabhua Adhaura Road (At Tala Village) across Suara River in Kaimur (Bhabhua) District.Jai Mata Dee & Maa sita construction	Plan	Kaimur(Bhabhua)	560.000000 / 9156 (S) / 03 Dec 2018	RCC/72.00	54129785.00	440.00 M	17 Jan 2020	16 Apr 2021	16 Jul 2021	0.00/ 100.00	0.00/ 97.00	7.00/ 20.00	15.00/ 15.00	0.00/ 176.54	31 Mar 2023	Re-design Issue- NOC from forest Department in the basis of re-design has been obtained, diversion/dismantling work completed. Excavation work on rock strata completed. Work in Progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
16	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M				0.00/ 40.00	0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	159.91/ 768.90		1.)165/348 Pile Completed, & Rest Piling work in Progress. 2.) 16/58 Pile Cap Completed, & Rest is in Progress. 3.) 14/58 Pier Shaft Completed.
17	Nalanda	Construction of H.L. Bridge 5 x14.50 m Berma-Arai Road of Karai-Parsurai block under nalanda district. district of Nalanda. DREAM EARTHCON PRIVATE LIMITED Mob. -9431115628	Nabard RWD	Nalanda	536.000000 / 1760 / 29 May 2018	RCC/72.50	434.83	620.00 M	19 Jan 2019	18 Apr 2020	31 Jul 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 376.23	15 Dec 2022	Completed
18	Nalanda	Construction of H.L. R.C.C. Bridge 8 x 18mtr. In place of Old Screw pile bridge connecting Rajauli Bazar to NH 31 across river Dhanarjay Under Block - Rajauli in Dist. Nawada. M/s K. ANDI & ASSOCIATES Mob. - 7004501271	Plan	Nawada	1143.000000 / 7182(s) / 05 Aug 2019	RCC/148.80	850.00	240.00 M	30 Oct 2019	29 Apr 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 881.20	25 Nov 2022	Completed

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
19	Nalanda	Construction of H.L.RCC Bridge (3x14.00m) at 1st Km of Dwarka Bigha- Harnaut Road (MDR)in Connection with NH-31 Near Chero in the District of Nalanda. Sanjay Kumar Jha Mob No. 9122762900	Others	Nalanda	716.640000 / Letter No-1923/??0 / 13 May 2022	RCC/43.20	493.64	240.00 M					10.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	221.27/ 221.27		1.) Pile foundation 26/26 Completed. 2.) Pile Cap 3/4 Completed.
20	Nalanda	Construction of (1) Boundary wall (2) Road Development(3) Drainage(4) Electric Light-High Mast/Road/Street light (5) Repair of Existing Building if any (6) Entrance Gate & Guard Room (7) Toilet Block of Bazar krishi samiti, Biharsharif, Phase-I	Plan	Nalanda	1453.000000 / 284 / 07 Mar 2019	1.00	1438.00	0.00 M	24 Feb 2020	23 Aug 2020			0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 633.09	31 Mar 2023	1.) Boundary Wall up to Plinth Level 998m/1046.94m. 2.) Boundary wall (Brick Masonary work) up to full Height-998.0m/1046.91m 3.) RCC Drain -860m/957m 4.) GSB in Road -595m/630m 5.) Toilet Block No-01- Structure work Completed & Plaster work in
21	Nalanda	Construction of High Level RCC Bridge (16x18.00m) Size in 14th km of Manjhay-Govindpur Road in District of Nawada. M/s K. ANDI & ASSOCIATES Mob. - 7004501271	Plan	Nawada	1616.000000 / 10619(S) / 12 Dec 2019	HL/300.00	1372.41	240.00 M					0.00/ 100.00	2.00/ 100.00	10.00/ 90.00	10.00/ 30.00	0.00/ 1264.42	31 Jan 2023	1.) Pier Shaft Cap 17/17 Completed. 2.) Deck Slab 15/16 Completed.
22	Khagaria	Construction of H.L. RCC Bridge over Chanha River at Chhanch Ghat in 3rd km. of Bishanpur-Sumbha Road of Khagaria District.Sri BRAJKISHOR RAY,SAMASTIPUR,9430800861	Plan	Khagaria	1817.490000 / 300 (S) / 10 Jan 2018	RCC/108.04	103832779.00	0.00 M	23 Oct 2018	22 Apr 2020			0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1207.62	30 Jul 2022	Work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
23	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		3.01/ 61.20	5.67/ 5.67	0.00/ 0.00	0.00/ 0.00	0.00/ 2839.73	01 Jan 1900	SPE, Khagaria vide his letter no 676 dt-27.07.2022 has recommended for"DEBAR" to Dy. CE-2, BRPNL,Patna.  Remarks for LA: Rs. 11,92,13,715.00 submitted to DLAO Khagaria for LA vide our letter no. 1690 (Anu) dt28.12.2021 Sec 19(1) published vide DM, Khagaria letter no. 730 dt13.09.2022
24	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80		200.00 M	22 May 2021	21 May 2022		0.00/ 50.00	0.00/ 25.00	0.00/ 0.00	0.00/ 5.00	0.00/ 126.00		Abutment A2 is completed, Diversion Work in A1 Side is Completed, Pilling work at A1 in Progress
25	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	0.00/ 1694.93	31 May 2021	Approach road has been constructed only in A1 Side. Revised A/A proposal to increase bridge span from 10 to 25 has been submitted to RWD office Patna as the river has shifted towards one side, (Kanadiya Side). Only 10 Spans completed as per agreemen

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
26	Bhagalpur	Construction of ROB with Viaduct at LC No. 11 SPL between Naugachia- kataria in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishakchak,Bhagalpur.	Plan	Bhagalpur	4165.968170 / RCD Letter No.4508(s) / 07 Sep 2021	ROB/480.00		426.00 M					10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5.00	61.62/ 61.62		utility sifting and forest clearance is in progress.
27	Bhagalpur	Construction of HL RCC Bridge (11x36.64m) in km 178 of NH-333A (Banka-Dhaka more) over river Chanan in Banka District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Others	Banka	5878.000000 / NH-12014/45/2020 Ro patna / 06 Aug 2020	HL/410.04	399100000.00	100.00 M	25 Nov 2021	24 Nov 2023			0.00/ 100.00	0.00/ 100.00	21.00/ 91.00	5.00/ 30.00	226.91/ 3817.96		Foundation work is completed. sub structure work is completed. girder and deck slab is completed. crash barrier ,railing and wearing coat is in progress.
28	Bhagalpur	Construction of ( 18x24.75 ) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023			2.00/ 97.00	5.00/ 85.00	2.00/ 52.00	0.00/ 0.00	0.00/ 2636.36		Remarks for LA: 1.LA proposal submitted vide TO It no 194(we)dt09/04/2021. 2.LA Work is in progress (section 11 work is under process). 3.Notification has been published on dated 10/12/2022 in local news paper.



SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
29	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi river at Vijay Ghat between Naugachhia & Dholbajja for the Year 2017-22 M/s Shailesh Kumar, Gopal Goshala, Nogachia, Bhagalpur. Mob No. 9431871130	Plan	Bhagalpur	430.120000 / 11794(s) / 19 Dec 2017	28.00	37538000.00	0.00 M	18 Feb 2018	17 Feb 2023		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 369.90		erection and assembling work completed and open for traffic.
30	External Project Division	Construction of H.L., R.C.C. Bridge with its approach road at Baireya Panchayat in the road of Baireya Manch to Magurar village in the district of Supaul	WBP Phase-2	Supaul	3592.640000 / 306/2021 / 03 Aug 2021	RCC/240.00		840.00 M				0.00/ 65.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5.00	0.00/ 714.96	23 Apr 2023	1. Well Stening & Sinking in Well P4, P5 are under progress. 2. A2 Well Curb casted. 3. Well Sinking of Well P6 & P7 not started due to high water table. 4. Well Cap of P1 & P2 casted. 5. Well Cap preparatory work for A1P3 are under progress.
31	External Project Division	Construction of H.L, R.C.C Bridge(3X25) with its approach road in along Kakurwa Dhar in 24th Km of Chandradevi-Bangama-paktola-Matiary-Mongra road in the district of Araria. {Nirman Engicons Pvt. Ltd., At + P.O.-Mohanpur, District-Begusarai (Bihar)-851131} (PKG41)	WBP Phase-2	Araria	757.760000 / 404 / 28 May 2014	75.00	74332455.00	100.00 M	27 Feb 2016	26 Aug 2017	31 Mar 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 85.00	0.00/ 842.61	31 Dec 2022	1. Bridge work completed. 2. WMM in approach road is in progress. 3. Contractor has debarred.
32	External Project Division	Construction of H.L., R.C.C. Bridge(3X25) with its approach road over Tilyuga river in Theho village-Sonapur road in Dagmara Panchyat of Nirmali block in the District of Supaul.(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201) (PKG-38 B)	WBP Phase-2	Supaul	867.770000 / 770 / 25 Sep 2014	HL/75.00		350.00 M	15 Feb 2017	14 Feb 2019		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 35.00	0.00/ 1122.31	31 Dec 2022	1. Bridge work completed. 2. Earth work in Approach road under progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
33	External Project Division	Construction of H.L., R.C.C. Bridge(4X25)with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)(PKG-38 A)	WBP Phase-2	Supaul	1172.780000 / 770 / 25 Sep 2014	HL/100.00	151445425.00	350.00 M	15 Feb 2017	14 Feb 2019		0.00/ 80.00	15.00/ 40.00	0.00/ 35.00	0.00/ 0.00	0.00/ 1122.31	31 Dec 2022	1. Pier P1 in plugging stage. 2. A2-P3 Deck Slab completed. 3. P2-P3 Girder casted. 4. Preliminary Notification published in Newspapers under section 11(i) of LA Act 30/2013.
34	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Bangalacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 01 Jan 2018	33.22	386.42	260.00 M	01 Jun 2021	01 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 312.85	31 Mar 2023	Bridge work completed along with Railing, Wearing Coat & Painting. Earth Work in approach road & Boulder Pitching in apron is in progress.
35	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	01 Jul 2021	31 Dec 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 162.40		Bridge Work completed. Approach road work is pending due to LA issue.  Remarks for LA: Approach road work affected due to LA. Under LA Formation of 7 Men Committee to study the final report of SIA is under Process.
36	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnea	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20	01 Jan 1900	Bridge work completed. Due to LA issue approach road work is pending.  Remarks for LA: Due to dispute in mutation LA work is pending in Purnea District. In Katihar district six men committee formation are in process Under LA.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
37	Katihar	Costruction of RCC HL Bridge (1x14m+4x24m+1x14m) in 3rd KM of NH-31 between Ford Company to Gulabghat in Purnia District.	Plan	Purnia	1600.000000 / 2376(s), Patna / 20 Apr 2020	RCC/127.60		260.00 M	01 Jun 2021	31 Aug 2022		2.00/87.00	0.00/85.00	0.00/35.00	5.00/15.00	0.00/805.00	30 Jun 2023	A2-P5 & A1-P1 Span Completed. Span P5-P4- Girder Casting Completed. P2 well sinking delayed due to residue of old bridge stuck in well sinking. Earth Work in approach road started.
38	Katihar	Construction of RCC Bridge 5x21.75m Span at Mahesh Ghat in Balua-Gostara village to Moni Tola Road in Purnia District.	Nabard RWD	Purnia	941.000000 / RWD (2235), Patna / 29 Jun 2020	RCC/111.84		1204.00 M	25 Jun 2021	24 Sep 2022		0.00/100.00	0.00/100.00	0.00/30.00	0.00/20.00	0.00/322.70	30 Jun 2023	A2-P4 span completed. Span A1-P1- Shuttering for Deck Slab is in Progress.
39	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40		300.00 M				21.00/36.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00		Piling work is in Progress. 30 Out of 42 Piles are Completed till date.
40	Katihar	Construction of H.L. RCC bridge (1X21.00 m) in Place of old Damaged RCC Bridge in 9th KM of road from Kadwa Block Headquarter to Chowki via Bharri Ashiyani in Katihar District.	Nabard RCD	Katihar	338.610000 / 1471(s) / 17 Mar 2022	RCC/21.60		170.00 M				22.00/42.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	01 Jan 1900	Piling work is in Progress. 20 Out of 24 Piles are Completed till date.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
41	Champanan(Motihari)	Construction of High Level R.C.C. Bridge (5x18.00 Mtr.) with approach road and Protection work on 4.05 KM of Manupul - Yogapatti-Nawalpur-Ratwal Road over Tirhut Canal in the District of West Champaran, Bridge Length - 93.00 Mtr. Pile Foundation.	CRF	Pachim Champarn	13244.540000 / 1253(S) / 15 Feb 2018	RCC/93.00		30.00 M	30 Jan 2019	29 Jul 2020		0.00/ 100.00	30.00/ 100.00	40.00/ 40.00	0.00/ 0.00	89.71/ 463.24	12 Nov 2023	Work is in Progress
42	Champanan(Motihari)	Construction of 5x24.75M R.C.C. bridge over Trimuhan river in Dhankutawa village (Sikata Block)-Shivpur (Lauria or Chanpatia Block) Road. Well foundation. Chankya construction Pvt. Ltd.	Nabard	Pachim Champarn	1998.200000 / 2211(s) / 27 Feb 2017	RCC/127.00		2713.13 M	24 Jan 2013	23 Jul 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	4.00/ 90.00	277.70/ 1415.00	31 Jan 2023	(i) Main Bridge Completed. (ii) Approach road :- WMM Completed and B/M work to be started (iii) Work delayed due to L.A.
43	Champanan(Motihari)	Construction of 5x24.75M R.C.C. bridge over Sikarhana river in Maheshara village (Sikata Block) - Sarisawa bazar (Majhulia Block) Road. Well foundation Barhonia Engicon Pvt. Ltd.	Nabard	Pachim Champarn	1927.090000 / 2370(s) / 12 Mar 2012	RCC/127.00		2340.00 M	13 Sep 2012	12 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 87.00	0.00/ 1415.79	31 Jan 2023	(i) Main Bridge Completed. (ii) Approach road :- Sarisawa side- Completed, Maheshara side- Work in Progress. (iii) Work delayed due to L.A.
44	Champanan(Motihari)	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.400 Km Package No. 03.C.K.Infra structure(Indo-Nepal)	Nabard	Pachim Champarn	1402.910000 / 2160(s) / 14 Mar 2013	RCC/175.00		40.00 M	30 Nov 2016	30 Jul 2018		0.00/ 100.00	0.00/ 100.00	1.00/ 55.00	0.00/ 15.00	0.00/ 741.69	31 Jan 2023	Work in Progress. 4 span completed & 5th span in progress. Agency debarred and notice vide Lt. No. 1061 dated 22.09.2019 as Rs. 10.29 lakh withheld.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
45	Champanan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32		1700.00 M	05 Mar 2019	04 Sep 2021		0.00/ 71.00	12.00/ 35.00	3.00/ 8.00	0.00/ 10.00	149.33/ 1415.00	30 Jun 2023	Work is in Progress. One span completed & 2nd span in progress. and notice vide Lt. No. 1058 dated 22.09.2019 as Rs. 10.51 lacs withheld.
46	Patna-1	Construction of Railway Over Bridge at LC No.-38B (Km 557/17-19) between Danapur and Neura Railway Stations in Patna District.	Plan	Patna	3814.830000 / 4249(S) / 24 Aug 2021	ROB/333.21		322.35 M	06 Jul 2022	05 Jan 2024		19.00/ 30.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	907.23/ 945.23		Work in Progress.
47	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	31 Mar 2022	2.00/ 82.00	0.00/ 35.00	0.00/ 0.00	0.00/ 0.00	160.32/ 1679.08	30 Jun 2023	Work in Progress.
48	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) over river Punpun between Nashapur (Naubatpur Block) Poawan Ghat (Masaudhi Block) in Kahaguri-Khaurat Road in the district of Patna.(PRABHAT KUMAR,PATNA)	Plan	Patna	1369.000000 / 2296(S) / 05 Mar 2019	RCC/111.60	816.46	580.00 M	14 Aug 2019	13 Feb 2021	13 Feb 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 30.00	0.00/ 800.62	31 Mar 2023	Bridge work has been Completed. Approach road work is in Interrupted due to LA. Section-11 is Published on 15.05.2022. Section-19 has been Published on 20.07.2022 Notice for payment issued. Payment to land owners are under process at DLAO, Patna.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
49	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) in place of damaged bridge in 12th Km of Pali-Ullar-Masaudhi Road under Pali Block in the district of Patna.(SATYENDRA KR.YADAV,RAMPUR,GAYA)	Plan	Patna	1346.310000 / 7461(S) / 26 Sep 2018	RCC/108.00	900.84	100.00 M	06 Mar 2019	05 Mar 2021	05 Mar 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 874.39	31 Dec 2022	Completed.
50	Patna-1	Construction of H.L. R.C.,C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.(RAKESH CONSTRUCTION PVT.LTD.JAMSHEDPUR,JHARKHAND)	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	748.01	290.00 M	05 Mar 2019	04 Mar 2021	04 Mar 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 66.00	0.00/ 0.00	24.78/ 686.90	31 Mar 2023	Work in Progress.
51	Patna-1	(b) Construction of Balance work of one span out of three span H.L.R.C.C. Bridge (1x16.50M) across Dhaba River in 4th Km. of Khusrupur-Nagarnausa Road at Nirmali chak Middle Vidayalay in Patna Dist. Including Approach in both side and Bituminous work thereof.(NARAYAN INFO VENTURE PVT.LTD.,PATNA)	Nabard	Patna	418.980000 / 1871 (s) / 03 Mar 2014	RCC/16.50	80.37	60.00 M	13 Aug 2021	30 Jun 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	24.52/ 1298.81	31 Jan 2023	Bridge work Complete and access road blackening work is remaining.