

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Aug_2023

Printed on: 11/09/2023

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	External Division-2 (Kishanganj)	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection Work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj.Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2019	RCC/66.40	696.75	280.00 M	19 Sep 2020	18 Dec 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 30.00	0.00/ 553.86		Preliminary notification under section-11 (i) is published on daily news paper dainik jagran PR No-004363(Revenue) 2023-24. Bhagalpur Edition , dated-28.06.2023. 9.Preparation for publication of section 19 (i) is in advance stage.
2	External Division-2 (Kishanganj)	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai river under Kochadhaman Block in 15th km. of Mastan Chowk-Bagalbari-Rahmatpara-Alta-Barbatta road in the District of Kishanganj [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.05	1009.22	210.00 M	06 Oct 2018	05 Apr 2020		0.00/ 99.00	0.00/ 85.00	0.00/ 60.00	0.00/ 22.00	0.00/ 957.25		Amount of Rs.-5,10,378.00 deposited to DLAO, Kishanganj. Out of total 0.63 acre land (7 Raiyat), Compensation Payment has been made for 0.41 acre land (4 Raiyat). Compensation Payment of rest area 0.22 acre (3 Raiyat) is in process.
3	Ara	Construction of ROB Approaches in Ganguli Devariya Road at Pahleza Railway Station in lieu of LC No-36/C in Rohtas District	Plan	Rohtas	4126.620000 / Letter No-4460(S) / 06 Sep 2021	ROB/638.24	182000000.00	354.00 M				70.00/ 70.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	316.28/ 316.28		Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
4	Ara	Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District	Plan	Buxar	3533.750000 / Letter No-209(S) / 24 Jan 2022	ROB/950.00	264040000.00	310.00 M					55.00/ 55.00	5.00/ 5.00	0.00/ 0.00	0.00/ 0.00	339.12/ 339.12		Work in progress
5	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	7768850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020		0.00/ 82.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 192.78	31 Dec 2023	Work stopped due to rise in water level of river. contractor Debar vide MD, BRPNL, Letter No-2716, Dated-16.06.2022
6	Ara	Construction of High Level RCC Bridge (3x18.0)m in 40th K.M. of Bhabhua Adhaura Road (At Tala Village) across Suara River in Kaimur (Bhabhua) District.Jai Mata Dee & Maa sita construction	Plan	Kaimur(Bhabua)	560.000000 / 9156 (S) / 03 Dec 2018	RCC/72.00	54129785.00	440.00 M	17 Jan 2020	16 Apr 2021	16 Jul 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	7.00/ 50.00	0.00/ 227.62	31 Oct 2023	Re-design Issue- NOC from forest department in the basis of re-desing has been obtained. Diversion/Dismantling work complete. Excavation work on rock strata completed. Work in progress.
7	Muzaffarpur	Widening & Strengthening of Old Alignment NH-77 Bajitpur (Lagma) Dumra-Kargil Chowk- Mehsaul Chowk-Mohanpur-Ramnagra more under Sitamarhi District for the Year 2019-20	Plan	Sitamarhi	5118.940000 / 5406 (S) / 17 Sep 2020	Others/1635.00							0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	597.97/ 1454.97	11 Jul 2024	Work in Progress. GSB-63.12%, WMM-40.34%, DBM-40.34%, BC-16.30%, HLRCC Bridge-20%

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
8	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH-77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00							0.00/67.00	0.00/0.00	0.00/0.00	0.00/0.00	1094.00/1906.00	22 Aug 2024	Total No of One Hundred Eighty One (181) Piles is completed. Work is in Progress.
9	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Muzaffarpur District	Nabard	Muzaffarpur	7099.290000 / Nabard-03/2022/287 / 23 Mar 2022	1.00							0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	833.49/833.49	22 May 2024	Work in Progress. Administrative Block-40%,Registration Office-40%,Workers Canteen-50%,Workers Rest Shed-70%,Commercial Arcade-25%,Vending Platform-25%,Toilet Block-75%,Road Work-61%,Drain work-44%,Dismantling-63%,Boundary Wall-46%,B Block-30%
10	Champanan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32		1700.00 M	05 Mar 2019	04 Sep 2021			0.00/90.00	10.00/80.00	15.00/70.00	0.00/10.00	0.00/1787.00	31 Dec 2023	Work is in Progress. notice vide Lt. No. 1058 dated 22.09.2019 as Rs. 10.51 lacs withheld.
11	Saran Works	Construction of R.C.C. Box Culvert (03 Nos.) in Badarjimi-Kailgarh Road having size 1/22/0 at CH.-7+140, 2/33/0 at CH.-7+170 and 1/22/0 at Ch.-7+190 in Siwan district, Bihar.	Nabard RCD	Saran	128.410000 / 1471 (S) / 17 Mar 2022	Others/12.40		100.00 M	31 Dec 2022	30 Dec 2023			25.00/100.00	20.00/70.00	40.00/90.00	0.00/0.00	8.48/31.15		Wing wall and top surface work remaining and all other work completed.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Champanan(Mothhari)	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.400 Km Pakage No. 03.C.K.Infra structure(Indo-Nepal)	Nabard	Pachim Champam	1402.910000 / 2160(s) / 14 Mar 2013	RCC/175.00		40.00 M	30 Nov 2016	30 Jul 2018		0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	0.00/ 15.00	92.79/ 1151.79	31 Dec 2023	Work in Progress. 5th span completed and 6th span in progress. Agency debarred and notice vide Lt. No. 1061 dated 22.09.2019 as Rs. 10.29 lakh withheld.
13	Saran Works	Construction of 1x10.00 M size HL RCC Bridge in place of damaged bridge in 31st KM of Siwan- Barharia-Sarfara Road in Gopalganj district.	Nabard RCD	Gopalganj	299.610000 / 1471 (S) / 17 Mar 2022	HL/10.60		100.00 M	27 Jun 2022	26 Sep 2023		20.00/ 100.00	60.00/ 100.00	10.00/ 10.00	0.00/ 0.00	0.00/ 85.69		Foundation and sub-structure work completed. Super Structure reinforcement work in progress. Work slow down due to heavy flowing water in river.
14	Saran Works	Construction of 4x18.75m H.L. R.C.C Bridge including Approach Road, rotection Work & Miscellaneous work over Bashi river crossing 1st KM of Tamkuhi-chhitauni road Damaged in 2017 Flood under Gopalganj Distric.	FDR	Gopalganj	808.740000 / 687(s) / 19 Jan 2018	RCC/75.00	524.42	400.00 M	03 Oct 2018	02 Apr 2020	20 Feb 2021	0.00/ 100.00	0.00/ 100.00	33.00/ 95.00	5.00/ 45.00	0.00/ 500.61	31 Mar 2024	Foundation and sub structure completed. Super structure and approach road earth work filling in progress.
15	Saran Works	Construction of 2x14.00 M size HL RCC Bridge in 2nd KM of Chainwa-Chainpur Road in Saran district.	Nabard RCD	Saran	532.000000 / 1471 (S) / 17 Mar 2022	HL/29.20		200.00 M	27 Jun 2022	26 Sep 2023		0.00/ 100.00	70.00/ 100.00	5.00/ 5.00	0.00/ 0.00	0.00/ 162.26		Foundation & Sub Structure work completed. Super Structure work in progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
16	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Daudnagar in Aurangabad District (Bajinath Nirman India Pvt. Ltd., Jehanabad Mob. No.-9939911835)	State Plan	Aurangabad	4045.560000 / 29 / 16 Mar 2022	Others/0.00	3650.01	0.00 M					0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	133.59/1452.63	28 Feb 2024	Road-70% Drainage-83% Truck Lay bay-35% Rain Water Harvesting-70% Administrative Block-35% Toilet Block-25% Vending Platform-50% Retail Shop-15% Live Stock Shop-10% Workers Canteen-25% Worker's Shed-20% Dismant Work-100% Campus Development-10%
17	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M					0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/1694.31	31 Aug 2024	Road-60%,Drain-65%,Truck-L-bay-25%,Rain Water Harv.-65%,AdminBlock-20%, Toil Block-90%,WeighBrid.-80%,Vend Plat-20%,Ret.Shop-5%,Live St.Shop-40%, Worker Cant-60%,Worker's Shed-60%,Dismant.-50%, Utility Shifting-20% & Boundary Wall-68%
18	Muzaffarpur	Construction of 2x10.37M size Bridge over Canal to Siman chakjamal Siman Road in ward No. 33 of Vaishali District	MMSNY	Vaishali	169.040000 / 6066(S) / 08 Jul 2014	RCC/22.00	12974000.00	60.00 M	21 Nov 2014	20 Nov 2015			0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1012.67		Work Completed. Remarks for LA: LA Completed. Total No of LPC-02Nos. Registered LPC-02
19	Muzaffarpur	Construction of Pontoon Bridge in river Ganga between Chakosanghat to Jamindari Ghat (including opening & Resetting for 5 Years) of Bidupur in district Vaishali.	Plan	Vaishali	3013.650000 / 2338(S) / 31 Mar 2016	Pontoon Bridge/597.00	76608900.00	2000.00 M	06 Feb 2018	05 Feb 2023			0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/722.91		Contract period for five years ended on June, 22. DPR for Rs. 21,98,18,897.00 for A.A. has been submitted to BRPNN vide Lt No. 614 Dt 02.06.2022. NIT No 939 Cost bid is opened on dated-28.11.22 & CS submitted to DCE, WC-01, vide Lt no1051 dt 28.11.22

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
20	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 0.00	0.00/ 5098.32	31 Mar 2024	Bridge work completed. Earth work in approach road is going on. LA is under process. Out of Rs. 6.47 Cr demanded by DLAO, Sitamarhi Rs. 6.47 Cr is send to him for compensation of Land. Remarks for LA: Payment of 59 Raiyat in Chandauli Timha is done.Handover of land (7.285 Acre) in Chandauli Timha is obtained from Dlao, Sitamarhi. On that stretch of Land Earthwork is going on. Rest LA is under process.
21	Muzaffarpur	Construction of R.C.C H.L Bridge Belsand-chhitauni-Tariyani Road in 2nd Km. 4x21.00M District of Sitamarhi.	Nabard	Sitamarhi	851.460000 / 10125 / 10 Sep 2012	RCC/84.00	75629157.00	240.00 M	30 Dec 2012	30 Jun 2014	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 864.31		Work Completed.
22	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Athar Ghat over Bhudhi Gandak river under Bochaha Block in the district of Muzaffarpur. (Plan) Ganesh Ram Dokania, Mob- 9471637819"	Plan	Muzaffarpur	3554.810000 / 1817(S) / 28 Feb 2014	RCC/297.00	281559186.00	2030.00 M	22 Nov 2014	21 Nov 2016	31 Mar 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	24.00/ 90.00	0.00/ 4462.04	15 Aug 2023	Main Bridge of the Project is completed. Approach road work is completed. Road furniture work is in progress. Remarks for LA: Land is being acquired on perpetual lease. LA: 18.367/18.705 Acre has been acquired. Acquisition of balance Land under process. Out of 75 raiyat, registry of 72 raiyat has been done. Rest (33.75 Dismal, 3 Raiyat) registration is in progress.
23	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob- 9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 5236.95	31 Dec 2023	Main Bridge of the Project is completed. Remarks for LA: Out of 58.86 Cr, 26.60Cr has been send to DLAO, Muz vide Letter no 130, dated-20.02.23, Letter no-94 dated- 11.02.23, 532 dated 16.3.22 &Letter no 803 dated 26.04.22 for payment of compensation amount to the land owners.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
24	Gaya	Construction of H.L. R.C.C. Bridge (5 x 16.0M) with Approach Road over Morhar River in place of old bridge at 42th K.M. of Dumariya - Imamganj Road (Near Bankey Bazar) in the District of Gaya (Satyendra Kumar Yadav, Gaya, Mob. No.-9801850421)	Nabard	Gaya	756.660000 / 1471(S) / 17 Mar 2022	RCC/83.00	664.79	200.00 M					0.00/ 15.00	10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	21.76/ 112.64	11 Mar 2024	Foundation work is in Progress.
25	Gaya	Construction of BTMC office building and VIP block (Bodhgaya) in the District of Gaya. (Sanjay Kumar Yadav, Gaya, Mob. No.-9931038246)	Others	Gaya	1354.250000 / 168/BTMC/20 / 09 Jul 2020	0.00	1200.93	1.00 M	16 Aug 2021	15 Feb 2023			0.00/ 100.00	0.00/ 100.00	15.00/ 95.00	0.00/ 0.00	0.00/ 949.00	15 Sep 2023	** Finishing Work is in Progress.
26	Gaya	Construction of RCC Drain along with road over Amwa Nala at Barista Café along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Tirupati Balaji Earth Work Pvt.Ltd.,Mob.No.-9431011120)	Others	Gaya	681.000000 / 96 / 06 Mar 2019	Others/600.00	551.18	0.00 M	12 Jan 2022	11 Jan 2023			0.00/ 32.00	0.00/ 32.00	0.00/ 30.00	0.00/ 0.00	0.00/ 93.18	31 Dec 2023	Foundation, Sub Structure & Super Structure work is in Progress.
27	Gaya	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard	Arwal	569.290000 / 7135(s) / 05 Sep 2013	RCC/97.00	492.67	300.00 M	10 Dec 2013	10 Jun 2015			0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 25.00	0.00/ 459.85	31 Oct 2023	** Bhagwatipur Side, in approach road Earth work completed. ** Registry of 14 / 29 raiyats in Kusre side completed. ** Registry of remaining raiyats in Kusre side will be done after verification of LPC.

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
28	Gaya	Construction of H.L. R.C.C. bridge (10 x 18.00 M) over River Dardha including approach road between Paibigha Bazar to Balabigha village in the District of Gaya. (M/s. Baban Kumar Singh, Gaya Mob. No.-7050093333)	Plan	Gaya	1237.000000 / 5968 (S) / 28 Jun 2019	RCC/186.00	1032.09	200.00 M	17 Sep 2020	16 Sep 2022		0.00/ 82.00	5.00/ 85.00	20.00/ 70.00	0.00/ 0.00	172.44/ 825.85	14 Nov 2024	** 66/78 No's pile completed. ** Pile, Sub Structure & Super Structure work is in Progress.
29	Gaya	Construction of H.L.R.C.C. Bridge (7x21.00 m) including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Plan Scheme. (M/S Baban Kumar Singh, Gaya,7050093333)	Non-Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/125.00	898.18	200.00 M	07 Mar 2019	06 Sep 2020		3.00/ 57.00	5.00/ 50.00	5.00/ 10.00	0.00/ 0.00	0.00/ 223.44	24 Dec 2024	Foundation, Sub Structure & Super Structure work is in Progress.
30	Darbhanga	Construction of H.L.RCC Bridge (3x18.00m) at Chainage-4.1 KM of Naraura - Mohammadpur Road in the District of Darbhanga	Nabard RCD	Darbhanga	718.020000 / 1471(S)we / 17 Mar 2022	HL/58.08	46763449.00	200.00 M	16 Sep 2022	15 Mar 2024		0.00/ 100.00	2.00/ 100.00	30.00/ 95.00	15.00/ 15.00	0.00/ 390.50	31 Dec 2023	Railing work in progress
31	Darbhanga	Construction of H.L.R.C.C. Bridge (10x24.75M) over Budhi Gandank at Patpara Ghat in the district of Samastipur,(Mukesh & Anand,07979087453)	Nabard RWD	Samastipur	2453.000000 / 845 / 28 Feb 2019	HL/253.60	185859296.00	600.00 M	31 Oct 2019	29 Oct 2021	31 Mar 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	1.00/ 81.00	0.00/ 1971.00	31 Dec 2023	Work in progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
32	Darbhanga	Construction of H.L.R.C.C. Bridge (19x24.00M) over river Kareh at Phuhiya Ghat in the district of Samastipur.(B.K.Builders P.V.T.Ltd,09955056922)	Nabard RWD	Samastipur	5809.000000 / 615 / 13 Feb 2019	HL/467.44	396262601.00	132.00 M	26 Oct 2019	25 Oct 2022		0.00/ 95.00	0.00/ 95.00	9.00/ 89.00	1.00/ 41.00	0.00/ 3105.44	31 Mar 2024	Work in progress. Remarks for LA: Sec-19 in progress.
33	Darbhanga	Construction of H.L. R.C.C. Bridge (19X24.750 m) over River Bagmati in Sirniya to Bilaspur Road in Hayaghat Block in the district of Darbhanga	Nabard RWD	Darbhanga	6917.000000 / 1204 / 15 Apr 2020	HL/481.84	395454659.00	650.00 M	25 Jan 2021	24 Jan 2023	31 Mar 2024	0.00/ 100.00	0.00/ 100.00	16.00/ 90.00	0.00/ 75.00	0.00/ 3244.00	31 Mar 2024	Work in progress Remarks for LA: Project delayed due to L.A. Section-37(2) in progress.
34	Darbhanga	Construction of H.L.RCC Bridge (4x16.50m) in place of damaged Maharaj Ji pul over River Bagmati under Jurisdiction of Darbhanga Nagar Nigam in the district of Darbhanga	Plan	Darbhanga	1424.000000 / 209 / 03 Mar 2022	HL/68.48		220.00 M	16 Sep 2023	15 Mar 2024		8.00/ 38.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	145.65/ 145.65	15 Mar 2024	Work stopped due to flood.
35	Darbhanga	Construction of H.L RCC Bridge (4 X18.75 M) across River Kamla at Rasiyari Ghat in the Shiv Nagar Ghat to Ghanshyampur -Rasiyari Ghat Road in the District of Darbhanga	Plan	Darbhanga	1739.000000 / 10550(S) / 10 Dec 2019	HL/77.48	115678948.00	400.00 M	25 Jan 2021	24 Jan 2023		0.00/ 100.00	3.00/ 100.00	38.00/ 98.00	62.00/ 91.00	0.00/ 779.00	31 Oct 2023	Approach work in progress. B.T work will be done after rainy season.

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
36	Darbhanga	Construction of H.L.R.C.C. Bridge in Ch.- 4.4, 5.5 & 9th KM at Kuseswarasthan to Phultora road in the district of Darbhanga.(Lal Construction Company,09810112481)	Plan	Darbhanga	10465.000000 / 7025(S) / 11 Sep 2018	HL/684.00	776344134.00	1110.00 M	02 Mar 2019	01 Mar 2022	30 Dec 2023	0.00/100.00	5.00/94.00	2.00/75.00	0.00/64.00	321.00/6804.00	30 Dec 2023	4.4th KM-Bridge work completed. GSB work in progress in approach road. B.T work will be done after rainy season. 5.5th KM-Bridge work completed. GSB work in progress in approach road. B.T work will be done after rainy season. 9thKM-Work stopped. Remarks for LA: L.A being done by RCD, Benipur
37	Darbhanga	Construction of additional H.L. R.C.C. Bridge (9X21.750 M) over River Kamla in the apparoach of Pipra Ghat in Madhubani-Rajnagar-Babubarhi-Khutauna road in the district of Madhubani.	Plan	Madhubani	3758.000000 / 2754(S) / 17 Jun 2021	HL/201.28	236100640.00	150.00 M	02 Aug 2022	01 Aug 2024		9.00/60.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/327.00	01 Aug 2024	Well steining work in progress
38	Darbhanga	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024		0.00/86.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/2002.00	01 Aug 2024	Work stopped due to flood.
39	Darbhanga	Construction of H.L.R.C.C. Bridge (2x12.00m) at 11th KM of Khajauli-Basopatti-Harlakhi Road at Karmauli Village in the District of Madhubani	Nabard RCD	Madhubani	447.050000 / 1471(S)we / 17 Mar 2022	HL/25.12	38022408.00	200.00 M	24 Aug 2022	23 Feb 2024		0.00/100.00	0.00/100.00	0.00/100.00	0.00/70.00	0.00/313.64	31 Dec 2023	Approach work in progress. B.T work will be done after rainy season.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
40	Darbhanga	Construction of 2x12.00 M H.L.R.C.C. Bridge at 24th KM in Rahika-Benipatti-Pupri (SH-12) Road in the District of Madhubani.	Nabard RCD	Madhubani	612.180000 / 1471(S)we / 17 Mar 2022	HL/25.12	47943147.00	200.00 M	16 Sep 2022	15 Mar 2024		0.00/100.00	0.00/100.00	5.00/100.00	2.00/32.00	0.00/331.03	31 Dec 2023	Approach work in progress. B.T work will be done after rainy season.
41	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani distrcit(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	277281707.00	680.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2023	0.00/100.00	0.00/100.00	1.00/96.00	0.00/65.00	0.00/3540.00	31 Dec 2023	Work stopped due to flood. Remarks for LA: Delay due to L.A. Section-37(2) in progress.
42	External Project Division	Construction of H.L., R.C.C. Bridge with its approach road at Baireya Panchayat in the road of Baireya Manch to Magurar village in the district of Supaul	WBP Phase-2	Supaul	3592.640000 / 306/2021 / 03 Aug 2021	RCC/240.00		840.00 M				0.00/85.00	0.00/70.00	0.00/55.00	0.00/15.00	0.00/1562.44	31 Mar 2024	1.) Well Stening & Sinking in Well A2, P6 & P7stopped due to high level water. 2.) A1-P1, P1-P2, P2-P3, P3-P4, P4-P5 Girder launching completed. 3.) P1-P2 Deck Slab casted.
43	External Project Division	Construction of H.L., R.C.C. Bridge(4X25)with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)(PKG-38 A)	WBP Phase-2	Supaul	1172.780000 / 770 / 25 Sep 2014	HL/100.00	151445425.00	350.00 M	15 Feb 2017	14 Feb 2019		0.00/100.00	0.00/80.00	0.00/60.00	0.00/0.00	0.00/1388.82	31 Mar 2024	1.) P1-P2 Girder & Deck Slab Completed. 2.) P2-P3 Gider & Deck Slab Completed. 3.) P3-A2 Girder, Deck Slab, Completed. 4.) P1-A1 Deck Slab work stopped due to high level water. 5.) For LA estimated Total amount has been submitted by Draft to DLAO

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
44	Nalanda	Construction of (1) Boundary wall (2) Road Development(3) Drainage(4) Electric Light-High Mast/Road/Street light (5) Repair of Existing Building if any (6) Entrance Gate & Guard Room (7) Toilet Block of Bazar krishi samiti, Biharsharif, Phase-I	Plan	Nalanda	1453.000000 / 284 / 07 Mar 2019	1.00	1438.00	0.00 M	24 Feb 2020	23 Aug 2020		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 633.09	31 Dec 2023	1.) Contractor has been Debarred due to slow progress of work. 2.) LD has been imposed Rs 3,59,500.00 due to slow work progress. 3.) Boundary Wall 998m/1046.94m. 4.) RCC Drain -900m/957m 5.) GSB Work -595m/ 630m
45	Nalanda	Re-Development of Bazar Samiti (Phase-2) Ms Dayanand Prasad Sinha & Co. Mobile No.-9934361525	Others	Nalanda	5769.440000 / MD, Smart City Ltd. Biharsharif, Letter No.-492 / 26 Aug 2020	2.00	5110.91	0.00 M	24 Dec 2021	23 Dec 2023		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2125.15	23 Dec 2023	1) Kishan Bhawan- 3rd Floor Super Structure work partial in Progress and 2nd Floor Brick work Completed. 2) Water Bodies (Pond work) Completed 3) Flooring work completed in worker Rest shed. 4.) Registration Office finishing work in Progress.	
46	Nalanda	Construction of ROB & its Approaches Over LC No. 10/C Near Harnaut Rail Factory (Wena Railway Station & Harnaut Railway Station) in Connecting Road of NH-31 to NH-30A (Old Alignment) in the District of Nalanda. Baba Hans Constructions Pvt Ltd. Mob No.-9430407767	Plan	Nalanda	6613.200000 / 2291(s) / 20 May 2022	ROB/1338.00		778.00 M	02 May 2023	01 May 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 40.94		1.) Foundation/Pile Work 2/88 in Progress. 2.) Land Acquisition work in Process.	

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
47	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		0.00/ 82.00	3.00/ 35.00	0.00/ 10.00	0.00/ 0.00	237.84/ 3706.34	28 Aug 2024	1.)Pile Work - 348/348 2.)Pile Cap- 37/58 3.)Pier Shaft - 35/58 . 4.) Hammer Head- 10/58 5.) Girder Casting - 67/171
48	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		0.00/ 71.01	0.00/ 30.00	0.00/ 13.50	0.00/ 0.00	0.00/ 3726.98	01 Jan 1900	Remarks for LA: This office has provided a total amount Rs.13,42,13,715.00 for LA and Rs.2,44,835.00 for SIA work to DLAO Khagaria. Award of total land 25.74 Acre under aquisition declared on 12-05-2023.
49	Nalanda	Construction of H.L.RCC Bridge (3x14.00m) at 1st Km of Dwarka Bigha- Harnaut Road (MDR)in Connection with NH-31 Near Chero in the District of Nalanda. Sanjay Kumar Jha Mob No. 9122762900	Others	Nalanda	716.640000 / Letter No-1923 / 13 May 2022	RCC/43.20	493.64	240.00 M	07 Dec 2022	06 Mar 2024		0.00/ 100.00	0.00/ 100.00	5.00/ 100.00	10.00/ 10.00	0.00/ 365.01	06 Mar 2024	1.) Foundation Work Completed. 2.) Sub Structure work Completed. 3.) Super Structure Work in Progress. 4.) Approach Road work in Progress.
50	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00		160.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			(i) LOA issued. (ii) Mobilizations is in progress. (iii) Utility shifting is under process. (iv) Drain work construction is under process.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
51	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20							0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 105.30		Dismantling work of pipa pul is completed and pontoon is restored in safe zone under the supervision of contractor.
52	Bhagalpur	Construction of ROB with Viaduct at LC No. 11 SPL between Naugachia- kataria in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishakchak, Bhagalpur.	Plan	Bhagalpur	4165.968170 / RCD Letter No.4508(s) / 07 Sep 2021	ROB/480.00		426.00 M					2.00/ 70.75	0.00/ 0.00	0.00/ 0.00	0.00/ 10.00	184.48/ 1039.90		
53	Bhagalpur	Construction of (18x24.75) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023			0.00/ 100.00	0.00/ 100.00	0.00/ 97.00	0.00/ 0.00	0.00/ 2973.36		Remarks for LA: " 1. Notice is issued to the raiyat. 2. Allotment is demanded from DLAO Office Bhagalpur vide letter no. 1296 dt. 02.08.2023 for Raiyat.
54	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80		200.00 M	22 May 2021	21 May 2022			0.00/ 100.00	10.00/ 100.00	5.00/ 25.00	0.00/ 5.00	0.00/ 236.95	31 Dec 2023	Foundation and Sub-Structure work Completed. Super-Structure work in progress. A2-P2 Super Structure reinforcement is in progress

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
55	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	213.36/ 1908.29		Construction of Artificial Channel along with Earthen Bund had completed with anti-erosion protection work. At present water has spread out of beyond Earthen bund Constructed for diverting the channel
56	Patna-1	Construction of Railway Over Bridge at LC No.-38B (Km 557/17-19) between Danapur and Neura Railway Stations in Patna District.	Plan	Patna	3814.830000 / 4249(S) / 24 Aug 2021	ROB/333.21	2464.56	322.35 M	06 Jul 2022	05 Jan 2024		0.00/ 68.00	0.00/ 54.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1640.71	05 Jan 2024	Work in Progress.
57	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	30 Jun 2023	0.00/ 95.00	9.00/ 54.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2277.69	31 Mar 2024	Work in Progress.
58	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) over river Punpun between Nashapur (Naubatpur Block) Poawan Ghat (Masaudhi Block) in Kahaguri-Khaurat Road in the district of Patna.(PRABHAT KUMAR,PATNA)	Plan	Patna	1369.000000 / 2296(S) / 05 Mar 2019	RCC/111.60	816.46	580.00 M	14 Aug 2019	13 Feb 2021	13 Feb 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	30.00/ 70.00	0.00/ 820.62	30 Sep 2023	Bridge work is Completed. Approach road work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
59	Patna-1	Construction of H.L. R.C.,C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.(RAKESH CONSTRUCTION PVT.LTD.JAMSHEDPUR,JHARKHAND)	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	748.01	290.00 M	05 Mar 2019	04 Mar 2021	04 Mar 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	20.00/ 50.00	0.00/ 718.86	31 Oct 2023	Work in Progress.
60	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20	31 Mar 2024	Bridge work completed. Remarks for LA: In Purnea district due to dispute in mutation between parties a complain-140/2022-23, Dated-11.11.2022 filed to DCLR, Purnea, due to which LA is Pending. In Katihar district six men committee has been constituted to decide the type of affected land.
61	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40	568.38	300.00 M	12 Dec 2022	11 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00		Work Completed.
62	Katihar	Construction of RCC Bridge 5x21.75m Span at Mahesh Ghat in Balua-Gostara village to Moni Tola Road in Purnia District.	Nabard RWD	Purnia	941.000000 / RWD (2235), Patna / 29 Jun 2020	RCC/111.84	602.19	1204.00 M	25 Jun 2021	24 Sep 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 50.00	73.00/ 443.00	31 Dec 2023	Span-5/5 completed up to deck slab. Expansion joint & Railing work is in progress. Earth work in approach road is in progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
63	Katihar	Costruction of RCC HL Bridge (1x14m+4x24m+1x14m) in 3rd KM of NH-31 between Ford Company to Gulabgh in Purnia District.	Plan	Purnia	1600.000000 / 2376(s), Patna / 20 Apr 2020	RCC/127.60	1255.16	260.00 M	01 Jun 2021	31 Aug 2022		0.00/100.00	0.00/100.00	13.33/83.33	0.00/25.00	0.00/967.00	31 Dec 2023	Span -5/6 Completed up to Deck Slab. Girder concreting in 6th span completed & deck slab work is in progress. Earth work in approach road is in progress.
64	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Banglacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 10 Jan 2018	33.22	455.36	260.00 M	01 Jun 2021	31 Aug 2022		0.00/100.00	0.00/100.00	0.00/100.00	0.00/60.00	0.00/372.12	31 Dec 2023	Bridge work completed. Earth work & Protection work is in progress. Traffic is plying through bridge. Remarks for LA: Requisition for land acquisition is submitted to the DM, Araria Vide Lt No.- 771(we), dated-28.07.2023
65	Katihar	Construction of H.L. RCC bridge (1X21.00 m) in Place of old Damaged RCC Bridge in 9th KM of road from Kadwa Block Headquarter to Chowki via Bharri Ashiyani in Katihar District.	Nabard RCD	Katihar	338.610000 / 1471(s) / 17 Mar 2022	RCC/21.60	255.92	170.00 M	25 Nov 2022	24 Nov 2023		0.00/100.00	0.00/90.00	0.00/40.00	0.00/15.00	0.00/146.61		Foundation Completed. Concreting of hammer head of A1 & A2 Completed. Staging & Shuttering for deck slab is in progress. Earth work in approach road is in progress.
66	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	01 Jul 2021	31 Dec 2021		0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/162.40	31 Mar 2024	Bridge Work Completed. Remarks for LA: According to RFCTLARR Act 30/2013, declaration of the land under Section 19(1) is in progress.