

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:May_2024

Printed on: 02/07/2024

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	Saharsa	Construction of High Level RCC Bridge over River Koshi in between Khachurdeva Chowk and Dengrahi Ghat and its approach Road in the District of Saharsa on Engineering, Procurement & Construction (EPC) Mode	Plan	Saharsa	41474.020000 / 4576(S) / 02.Aug 2023	HL/2700.00	32628.00	740.00 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		work awarded to Rachana Construction Company and Agreement Done.
2	Katihar	Construction Of H.L RCC Bridge 1113m, Approach Road 2029 Mtr, Guide Bund And Protection Work Over Mahananda River Connecting SH-99 (Baisa) To NH-31 (Kanki) At Abhaipur Ghat In The District Of Purnea On Engineering Procurement & Construction (EPC) Mode	Plan	Purnia	20775.000000 / 4577(S) / 02 Aug 2023	HL/1113.00		2029.00 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Pre-construction activity is in Progress.
3	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96		1168.59 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Retender has been invited vide Re-NIT No - 610/Dated - 27.07.2023/SAHARSA/EPC/2023-24. Bid due date extended to 16.07.2024
4	Ara	Construction of new 2-Lane Major Bridge with its approaches from design Chainage 0+000 to 2+150 across River Sone in the State of Bihar (via Panduka) & Jharkhand under CRIF Scheme	CRF	Rohtas	21013.000000 / 4381 / 01 Sep 2021	RCC/1500.00	1448991999.00	650.00 M	01 Sep 2022	31 Aug 2024			0.00/ 66.00	3.00/ 60.00	2.00/ 34.00	0.00/ 0.00	743.88/ 5504.00		Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
5	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	0.00/ 100.00	2.00/ 99.00	2.00/ 81.00	2.00/ 94.00	766.02/ 10205.55	30 Sep 2024	Work in progress.
6	Khagaria	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M	05 Jul 2022	04 Jul 2024		0.00/ 87.35	2.51/ 85.90	15.12/ 38.49	4.51/ 17.68	1667.37/ 8495.38	04 Jul 2024	Work in progress...
7	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	8590000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2022	0.00/ 100.00	0.00/ 85.69	0.07/ 69.80	1.08/ 53.50	51.92/ 133205.25		Decrease in percentage of Sub structure & Super structure due to Collapse of Extradose module from P9 to P13 on dated 04.06.2023
8	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1128.00	10175.45	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	0.00/ 14554.09	30 Jun 2024	Revised A/A is awaited from Road Construction Department, Patna.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
9	Patna-1	Construction of Elevated Corridor from Kargil Chowk, Gandhi Maidan to Science College via PMCH, Ashok Raj Path, Patna (2-Lane Double Decker Flyover).	Plan	Patna	42200.000000 / 5566 (S) / 24 Sep 2020	Flyover Bridge/2200.00	32400.49	420.00 M	15 Jan 2022	14 Jan 2025		11.00/ 88.00	8.00/ 57.00	8.00/ 38.00	11.00/ 44.00	1136.95/ 22214.29	14 Jan 2025	Work in Progress.
10	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022		0.41/ 72.07	18.41/ 78.29	2.72/ 25.02	3.24/ 29.24	1539.02/ 36192.39	29 Feb 2024	Piles 1139/1534 Nos., Pile Cap 97/143 Nos. Pier Shaft (Deck-1) 54/100 Nos. Pier Shaft (Deck-2) 92/138, Portal Beam (Deck-1) 54/100, Portal Beam (Deck-2) 91/138 Girder Erection 92/236 Deck slab 33/236 RS Wall Panel Casting-2215/3100 Nos. Total 1090M Remarks for LA: LA 1. Unsurveyed Land- approx 1.00 Km (Katahari Bagh to Nagarpalika Chowk) Payment of Raiyat Started. 2. Surveyed Land- Cheque No. 752625 of Rs. 20.58 Cr. has been paid to DLAO, Saran Chhapra vide this office Lt. 378 Dt. 20.05.2023 for LA.
11	Nalanda	Construction, Rehabilitation and Upgrading to 2-Lane with Paved Shoulder Configuration and Strengthening of existing Road Salepur-Narsanda-Telmar-Karouta (Up to Jn with NH-30 in km 224) under the District of Nalanda, in the State of Bihar. Total length 19.43 km under EPC Mode. J.K Associates , Mob No- 9814067545	State Plan	Nalanda	26500.000000 / 5407 (S) / 17 Sep 2020	Others/19.44	14512.56	0.00 M	11 Dec 2021	10 Dec 2023		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	1816.66/ 16018.83	31 Jul 2024	1.) Land Acquisition is under progress in Patna district. 2.) Out of 66 Nos Structure,61 structures are completed and 01No. under Progress. 3.) Out of 19.43 Km, 19km of earth work is completed. 4.) 10 km GSB Work is Completed &3.0 km under Pr
12	External Project Division	"Lohiya Path Chakra Project (Construction of Swap and grade separated U- turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan &Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.) "	BRGF	Patna	39147.700000 / 7192(s) / 05 Aug 2015	3200.00	38159.16	0.00 M	19 Dec 2015	18 Dec 2017	30 Jun 2023	0.00/ 95.00	0.00/ 95.00	0.00/ 95.00	0.00/ 0.00	999.60/ 55373.34	31 Dec 2024	1.) Circular Road Junction is completed & opened for Traffic. 2.) Cable Stay Bridge and Underpass with service road are completed at Daroga Rai Path & opened for Traffic. 3.) Underpass and U-turn at Hartali More Junction are completed & opened for T

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
13	Champanan(Motihari)	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishta Construction Pvt Ltd. Ph- 09849767222	Nabard	Gopalganj	82583.300000 / /	RCC/1920.00		0.00 M	01 Jun 2009	30 Nov 2013	15 Dec 2017	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/59115.41	13 Mar 2016	Bridge and Approach Road of Gopalganj Vishnupur completed. and inaugrated on dt. 13.03.2016 and traffic open.
14	Champanan(Motihari)	Construction of Providing 2-Lane standard approach Connectivity for under Construction 2-Lane High Level Bridge over River Gandak between Gopalganj and Bettiah in the State Of Bihar. (Gopalganj side)	Nabard	East Champanan(Motihari)	82583.000000 / 4699 (S) / 05 Jun 2014	Others/4600.00		4600.00 M	07 Sep 2020	06 Sep 2022	31 Dec 2023	0.00/100.00	0.00/100.00	0.00/100.00	50.00/100.00	1271.08/4986.66	30 Jun 2024	Work Completed
15	Champanan(Motihari)	Construction of 2-Lane Standard Approach Road towards Bettiah side (Total -16.80 KM) connectivity for Constructed 2-Lane High Level Bridge over River Gandak between Gopalganj and Bettiah District in the State of Bihar. (Bettiah side)	Nabard	Pachim Champam	82583.000000 / 4699 (S) / 05 Jun 2014	Others/16800.00		16800.00 M	13 Jul 2021	12 Jul 2023	31 Dec 2023	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	2076.64/10212.60	30 Jun 2024	Work Completed
16	Champanan(Motihari)	Construction of HL RCC Bridge with extra water way over River Gandak including Approach Road, River Training Works & Protection Works in 27th km of Chakia-Kesaria-Sattarghat Road in Kesaria Block of East Champanan District	Nabard RCD	East Champanan(Motihari)	44864.000000 / 377 (S) / 04 Feb 2022	HL/984.00		600.00 M	15 Dec 2021	31 Dec 2023	31 Mar 2024	6.00/100.00	25.00/90.00	12.00/20.00	0.00/0.00	575.66/3965.15	30 Jun 2024	Work in progress