

Bihar Rajya Pul Nirman Nigam Ltd, Patna
Progress Report of Ongoing Schemes for Projects Date:Nov_2025

Printed on: 10/12/2025

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022	30 Jun 2025	0.62/ 83.44	0.42/ 64.49	1.55/ 55.05	0.00/ 36.20	568.54/ 48629.11	30 Jun 2026	Piles 1343/1534 Nos., Pile Cap106/143 Nos. Pier Shaft (Deck-1) 63/100 Nos. Pier Shaft (Deck-2) 93/138, Portal Beam (Deck-1) 58/100, Portal Beam (Deck-2) 93/138 Girder Erection 138/236 Deck slab 115/236 RS Wall Panel Casting- 2215/3100 Nos. Total 1090M Remarks for LA: LA- 1. Unsurveyed Land- Status Quo has been removed by Hon'ble Patna H.C. on dt. 17.02.25. Work restarted. 2. Surveyed Land- Cheque No. 752625 of Rs. 20.58 Cr. has been paid to DLAO, Saran Chhapra
2	Katihar	Construction Of H.L RCC Bridge 1113m, Approach Road 2029 Mtr, Guide Bund And Protection Work Over Mahananda River Connecting SH-99 (Baisa) To NH-31 (Kanki) At Abhaipur Ghat In The District Of Purnea On Engineering Procurement & Construction (EPC) Mode	Plan	Purnia	20775.000000 / 4577(S) / 02 Aug 2023	HL/1113.00	17432.75	2029.00 M	10 Jun 2024	09 Jun 2027		1.00/ 63.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5517.13	09 Jun 2027	Work is in Progress.
3	Ara	Construction of new 2-Lane Major Bridge with its approaches from design Chainage 0+000 to 2+150 across River Sone in the State of Bihar (via Panduka) & Jharkhand under CRIF Scheme	CRF	Rohtas	21013.000000 / 4381 / 01 Sep 2021	RCC/1500.00	1448991999.00	650.00 M	01 Sep 2022	31 Aug 2024		0.00/ 70.00	0.00/ 65.00	0.00/ 38.00	0.00/ 0.00	0.00/ 5504.00	31 Aug 2025	

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 99.00	0.00/ 13137.00	31 Jan 2026	Work in progress
5	Khagaria	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M	05 Jul 2022	04 Jul 2024		5.57/ 92.92	0.00/ 85.90	1.53/ 80.00	0.00/ 49.50	0.00/ 11442.46	30 Jun 2026	Design & Drawing of ROB span approved by Eastern Railway on dated 16.09.2025 & Pile Work is in progress...
6	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	8590000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2022	0.00/ 100.00	0.00/ 85.69	0.00/ 69.80	0.00/ 60.12	0.00/ 143438.04	30 Nov 2027	Agency is executing the work in highway portion. Dismantling work for P-10 is in progress, Diversion work for NH-31 Interchange is in progress.
7	Darbhanga	Construction of Road Over bridge at L.C No. 39 between Station Jaynagar and Khajauli on Jaynagar Road (NH-527B) in Madhubani District	Plan	Madhubani	17800.000000 / 899(S) / 05 Feb 2025	ROB/1551.66		638.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1) Mobilization started by contractor 2) Railway portion design & drawing submitted to CBE, ECR, Hajipur on 06.09.2025 3) Proposal submitted to Forest Circle, Muzaffarpur by DFO, Darbhanga on 25.11.2025 4) L.A-Expert committee formed on 17.11.2025

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Saharsa	Construction of High Level RCC Bridge over River Koshi in between Khachurdeva Chowk and Dengrahi Ghat and its approach Road in the District of Saharsa on Engineering, Procurement & Construction (EPC) Mode	Plan	Saharsa	41474.020000 / 4576(S) / 02 Aug 2023	HL/2700.00	32628.00	740.00 M	10 Jun 2024	09 Jun 2027		1.00/ 8.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1. Foundation Work is in progress. 2. 8 Nos (P43, P44, P1, P2 P3, P4, A1 & A2) Well Steining work is in Progress. 3 Nos. (P7 & P8) Cutting edge placed 3. Section 11(i) Submitted for Publication.
9	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96		1168.59 M				1.00/ 3.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1. Railway Portion Design and Drawing finalization is in progress. 2. Foundation (Pile) work of Via-duct Portion is in Progress. 3.Section 11(i) Published on Dated -05.10.2025
10	Patna-I	Construction of Elevated Corridor from Kargil Chowk, Gandhi Maidan to Science College via PMCH, Ashok Raj Path, Patna (2-Lane Double Decker Flyover).	Plan	Patna	42200.000000 / 5566 (S) / 24 Sep 2020	Flyover Bridge/2200.00	32400.49	420.00 M	15 Jan 2022	14 Jan 2025	31 May 2025	0.00/ 93.00	0.00/ 91.00	0.00/ 91.00	0.00/ 91.00	51.81/ 39483.14	30 Apr 2026	*Ramp near Science College hindered due to Metro. *MLCP 4 & MLCP 2 connectivity hindered due to PMCH./BMSICL *For connectivity to PMCH MLCP work in Progress.
11	Patna-I	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	29274.040000 / 7356(S) / 21 Aug 2025	Flyover Bridge/1730.00	10175.45	250.00 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	2045.06/ 21993.14	30 Jun 2026	*Work in Progress. update*Revision for Cost Estimate (AA) due to change and increase in scope of work update Foundation-80% Sub-structure-58% Superstructure-45% Approach-80%