

Bihar Rajya Pul Nirman Nigam Ltd, Patna  
Progress Report of Ongoing Schemes for Projects Date:Nov\_2025

Printed on: 10/12/2025

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Saran Works	5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra-Marhaura Road (MDR) in Saran District	ROB	Saran	5936.640000 / 5946(S) / 06 Dec 2022	ROB/400.44	4807.20	480.56 M	04 Nov 2023	03 Nov 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	5.00/ 30.00	0.00/ 2547.07	03 Nov 2025	Pile 90/90, Pile cap 11/11, Sub structure Pier 11/11, Pier head 11/11, Girder casting 21/21, Deck slab 7/10, Superstructure work in progress. Foundation and Substructure work completed.
2	Saran Works	Construction of H.L. R.C.C Bridge over River Siahi in Mairwa to Pratpur Road (Bihar- UP Border) in Replacement of old screw pile bridge in the district of Siwan (4x16.00M, Length- 66.44 M)	Nabard RCD	Siwan	958.230000 / 5006(S) / 14 Oct 2025	HL/66.44	541.38	250.00 M	29 Mar 2025	28 Mar 2025		2.00/ 92.00	10.00/ 50.00	0.00/ 0.00	0.00/ 0.00	0.00/ 239.14	28 Sep 2026	Pile work completed. Pile cap & substructure work in progress.
3	Saran Works	Construction of H.L R.C.C bridge over river Daha in Siswan SH at Semri to Khajepura Road in the district of Siwan. (3x16.00M, Length- 49.84 M)	Nabard RCD	Siwan	804.950000 / 5249(S) / 25 Oct 2024	HL/49.84	459.16	188.00 M	29 Mar 2025	28 Sep 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 9.09	28 Sep 2026	Site mobilized. work will be started shortly.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Katihar	Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 10th km of Khutti Chowk-Malopara-Mehdinagar-Harwa Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	557.510000 / 5250(s) / 05 Oct 2024	RCC/29.20		120.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	04 Oct 2026	Dismantling work in progress.
5	Katihar	Construction of H.L. RCC bridge (5X16.00 m) with approach Road in 6th km of Surjapur-Turkaili-Uda Hat Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	1092.110000 / 5255 (s) / 25 Oct 2024	RCC/83.00		200.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	17 May 2025	Diversion work is in progress.
6	Ara	Construction of H.L. RCC Bridge (1x45m+1x36m+1x36m+1x24m) in 2nd K.M of Nokha-Nasariganj Road over Buxar Canal (Shrikhinda Lakh) under Nokha block in the District of Rohtas.	Plan	Rohtas	2677.390000 / , RCD, Letter No.-1687 (s) / 28 Feb 2025	RCC/138.00		285.00 M				7.00/ 7.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
7	Ara	Construction of ROB & its Approaches in between Raghunathpur & Twining Ganj Railway State in lieu of LC No. 59Bin the District of Buxar.	Plan	Buxar	4995.030000 / RCD Lt no-1418 (S) / 15 Mar 2024	ROB/57.48		1100.00 M				30.00/30.00	0.00/0.00	0.00/0.00	0.00/0.00	183.67/183.67		Work in progress
8	Katihar	Construction of H.L. R.C.C. Bridge ( 6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonailli Bazar in the district of Katihar.	Nabard RCD	Katihar	1449.000000 / 1471(s) / 17 Mar 2022	RCC/129.60	1059.04	250.00 M	15 Mar 2024	14 Sep 2025		0.00/95.00	5.00/50.00	0.00/0.00	0.00/0.00	0.00/1005.09	31 Dec 2025	Work is in Progress.
9	Katihar	Construction of H.L RCC Bridge Span ( 4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonaili- Jhaua Road in the district of Katihar.	Nabard RCD	Katihar	1056.000000 / 1471(s) / 17 Mar 2022	RCC/86.40	760.05	250.00 M	24 Dec 2023	23 Nov 2025	31 Dec 2025	5.00/85.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/346.72	31 Dec 2025	Work is in Progress.
10	Khagaria	Construction of Krishi Bazar Samiti Phase-2 in Begusarai District.	Others	Begusarai	3838.700000 / 116 / 27 Mar 2023	Others/0.00	272688102.00	0.00 M	26 Dec 2023	25 Jun 2025		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	148.00/1465.57	31 Dec 2025	Road-90% Drainage-75% Truck Lay bay-60% Rain Water Harvesting-30% Campus Development work-70% Solid Waste Disposal-90% Administrative Block-90% Registration Office-95% Vending Plate Form-60% Retail Shop- 75% Live Stock Shop-80% Workers Canteen-95%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
11	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	0.00/ 100.00	0.00/ 95.00	0.00/ 85.00	0.00/ 25.00	0.00/ 286.85	31 Mar 2026	Work in progress
12	Ara	Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District.	ROB	Buxar	4263.410000 / RCD Lt no-4507 (S) dt. 07.09 2021 / 07 Sep 2021	ROB/608.40	270200000.00	370.00 M	04 May 2022	03 Aug 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	5.00/ 55.00	0.00/ 1991.00	31 Mar 2026	Work in progress
13	Ara	Construction of ROB Approaches in Ganguli Devariya Road at Pahleza Railway Station in lieu of LC No-36/C in Rohtas District	Plan	Rohtas	4126.620000 / Letter No-4460(S) / 06 Sep 2021	ROB/638.24	182000000.00	354.00 M	25 May 2022	24 Aug 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	3.00/ 95.00	244.58/ 1849.00	15 Dec 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
14	Ara	Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District	Plan	Buxar	3533.750000 / Letter No-209(S) / 24 Jan 2022	ROB/950.00	264040000.00	310.00 M	25 Oct 2022	24 Jan 2024		0.00/ 100.00	0.00/ 100.00	1.00/ 93.00	5.00/ 75.00	359.00/ 1876.00	31 Mar 2026	Work in progress
15	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	25 Dec 2012	24 Dec 2013	31 Jul 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 285.62	31 Oct 2025	Work Completed.
16	Khagaria	Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai	CRF	Begusarai	3911.730000 / 1528 (S) / 16 Mar 2023	ROB/476.28	497893000.00	406.80 M	16 Jan 2024	15 Jan 2026		0.00/ 76.10	0.00/ 68.55	0.00/ 56.52	9.00/ 25.50	0.00/ 2819.56	15 Jan 2026	Work in progress. Utility Shifting – Estimate obtained, Supervision charge deposited. Electrical pole shifting work in progress.  Remarks for LA: Section 11 (1) in progress.
17	Katihar	Construction of 9x24.00m+1x16.00m of HL R.C.C. Bridge in Over Mahananda River in 42th of Kishanganj-Taiyabpur- Thakurganj- Galgalia in Road in Kishanganj District.	Plan	Kishanganj	6181.480000 / 904(S) / 05 Feb 2025	RCC/262.60		600.00 M				42.00/ 42.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	537.00/ 537.00	10 Jul 2025	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
18	Khagaria	Construction of ROB between station Khagaria-Umeshnagar L.C. No. 24 SPL of Khagaria- Parihara-Bakhri-Link road in the district of Khagaria	Plan	Khagaria	10181.850000 / 4218(S) / 30 Aug 2024	ROB/241.67	732667455.00	683.50 M	22 Apr 2025	21 Oct 2027		8.00/ 59.00	22.00/ 22.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1209.53	21 Oct 2027	Pile & Pile cap work in progress... Utility Shifting – Estimate obtained, Supervision charge deposited. Electrical pole shifting work in progress Forest Clearance – Stage-I clearance obtained, Stage-II in Pipeline
19	Katihar	Construction of HL R.C.C. Bridge in Over River Kankai (11x24.00M) in Between in Asura Ghat & Nishandra Ghat in Bahadurganj Block, under Kishanganj District.	Plan	Kishanganj	4825.560000 / 901(S) / 05 Feb 2025	RCC/270.60		800.00 M				45.00/ 45.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	89.00/ 89.00	10 Aug 2027	Work is in Progress.
20	Khagaria	Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari)	Agriculture	Khagaria	73.500000 / 106 / 22 Sep 2023	Others/0.00	6079950.00	0.00 M	11 Mar 2024	10 Jun 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 80.00	0.00/ 0.00	0.00/ 68.69	31 Dec 2025	
21	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		0.00/ 91.05	0.00/ 74.33	0.00/ 45.00	10.00/ 10.00	0.00/ 5099.23	31 Dec 2025	Upon recommendation of NIT Patna, Estimate for Revised A/A submitted to RWD HQ for incorporation of 3nos. of additional spans at A1 side.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
22	Khagaria	Construction of HL RCC Bridge 8x35.17m with approach road Rahimpur to Khagaria Bypaas road over river Budhi Gandak in the district of Khagaria	Plan	Khagaria	9904.600000 / 919(S) / 05 Feb 2025	RCC/298.96	551784994.00	2100.00 M	28 May 2025	27 May 2027		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 74.21	27 May 2027	Utility Shifting – Estimate obtained, Supervision charge deposited.  Remarks for LA: SIA final report submitted...
23	Khagaria	Construction of HL RCC Bridge 9x35.17m over Bagmati River near Gadh Ghat in the block of Alauli under district of Khagaria	Plan	Khagaria	6381.400000 / 918(S) / 05 Feb 2025	RCC/336.33	368978580.00	525.00 M	28 May 2025	27 May 2027		6.00/ 12.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	233.17/ 267.00	27 May 2027	Work in progress. Utility Shifting – Estimate obtained, Supervision charge deposited.  Remarks for LA: SIA & 6 man report submitted. Preparation for Section 11(1) is in progress.
24	Katihar	Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishangaj District.	State Plan	Kishanganj	8250.490000 / 116 / 27 Mar 2023	0.00	6943.14	0.00 M	19 Feb 2024	18 Feb 2026		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1768.87	18 Feb 2026	Overall progress is 44.00%
25	Katihar	Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District.	Nabard RCD	Kishanganj	689.750000 / 1470(s) / 17 Mar 2022	HL/55.80	660.97	0.00 M	23 Nov 2023	22 Feb 2025	31 Aug 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 984.42	31 Aug 2025	Bridge work completed. Traffic is plying through bridge.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
26	Katihar	Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District.	Nabard RCD	Kishanganj	1293.460000 / 1470(s) / 17 Mar 2022	HL/97.80	942.50	0.00 M	23 Nov 2023	22 May 2025	31 Dec 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 50.00	0.00/ 0.00	0.00/ 670.18	31 Dec 2025	Work is in progress.
27	Katihar	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan-chowk-Bagalbari- Rahamatpara- Alta-Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.24	1009.42	300.00 M	21 Oct 2018	20 Apr 2020	31 Jul 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1150.20	31 Jul 2024	Work Completed.
28	Katihar	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj- Terhagachh Road in the District of Kishanganj. Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2020	RCC/66.40	696.75	280.00 M	19 Sep 2020	18 Dec 2021	31 Jul 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 702.69	31 Jul 2024	Work Completed.
29	Katihar	Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 17th km of Bairhachhi to Banglakol Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	548.640000 / 6291 (s) / 12 Dec 2024	RCC/29.20		120.00 M				5.00/ 5.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	54.68/ 54.68	27 Jul 2026	Work is in progress.



Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
30	Katihar	Construction of ROB and approach road in lieu of Level Crossing No.-65 Railway line Km-96/1 to 96/2 Between Railway Station Forbesganj-Bathnaha on NH-57A at Subash Chowk in Araria District.	ROB	Araria	11564.550000 / 914(s) / 05 Feb 2025	ROB/828.40		603.00 M				10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	367.00/ 367.00	11 Nov 2028	Work is in progress.
31	Katihar	Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District.	State Plan	Araria	7954.240000 / 116 / 27 Mar 2023	0.00	6691.61	0.00 M	24 Nov 2023	23 Nov 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2375.28	31 Mar 2026	Overall progress is 70.00%
32	Katihar	Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Baraily Road Near Andarpur Chowk in Purnea District.	Nabard RCD	Purnia	738.280000 / 1834(s) / 27 Mar 2023	HL/43.20	576.31	200.00 M	23 Nov 2023	22 Feb 2025	30 Jun 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	30.63/ 561.62	30 Jun 2025	Work Completed.
33	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District.	State Plan	Purnia	1474.870000 / 301 / 27 Mar 2018	845.00	1487.96	0.00 M	20 Oct 2021	19 Apr 2022	30 Apr 2025	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1483.88	30 Apr 2025	Overall progress is 98.50% (Work Completed after De-scope of 1.5% of rest of work)

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
34	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District.	State Plan	Purnia	10116.340000 / 29 / 16 Mar 2022	3000.00	8658.00	0.00 M	27 Dec 2022	26 Dec 2024	31 Mar 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2746.44	31 Mar 2026	Overall progress is 48.00%
35	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40	568.36	300.00 M	12 Dec 2022	11 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 703.41	10 Jun 2023	Work Completed.
36	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014	31 Dec 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20	31 Dec 2025	Bridge work completed.  Remarks for LA: Purnea distt.- 11(i) has been published by DM, Purnea vide his letter no.-1158, dated-22.09.2025. Katihar Distt.-Registration of acquired land under perpetual lease Act-2014 has been done on dated-28.02.2025 after demarcation of land is completed.
37	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 7715.59	31 Dec 2025	1.)Pile Work Completed. (348/348) 2.)Pile Cap Completed ( 58/58 ) 3.)Pier Shaft completed (58/58 ) 4.) Hammer Head-58/58 5.) Girder Launching Completed – 171/171 6.) Deck Slab-52/57 7.) RE Wall (A1& A2 Side work in Progress Simultaneously.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
38	Nalanda	Construction of ROB at LC No. 55 at km - 417/9-11 between Station Kiul-Maheshleta halt and at Kuil-Kundur-Jamui road in the district of Lakhisari	Plan	Lakhisarai	6729.120000 / 1420 (s) / 15 Mar 2025	ROB/351.20	3733.85	337.23 M				0.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	102.96/ 452.33	23 Feb 2027	1.) Pile work 22/88 Completed.
39	Nalanda	Construction of ROB & its Approaches Over LC No. 10/C Near Harnaut Rail Factory (Wena Railway Station & Harnaut Railway Station) in Connecting Road of NH-31 to NH-30A (Old Alignment) in the District of Nalanda. Baba Hans Constructions Pvt Ltd. Mob No.-9430407767	Plan	Nalanda	6613.200000 / 2291(s) / 20 May 2022	ROB/1338.00	3971.63	778.00 M	02 May 2023	01 May 2025		0.00/ 97.00	0.00/ 99.00	0.00/ 32.00	0.00/ 0.00	0.00/ 2653.29	01 May 2026	1.) Pile work 80/88 Completed. 2.) Pile Cap 17/20 Completed. 3.) Abutment/ Pier Shaft- 16/20 No. Completed. 4.) Hammer head 15/20 Nos. Completed. 5.) Girder 24/74 & Slab 6/19 Completed. 5.) Land Acquisition work in Progress.
40	Nalanda	Construction of H.LRCC Bridge (20x27.80m) over River Sakri in Gobindpur- Roh Road under Gobindpur Block in the district of Nawada.	Plan	Nawada	5482.870000 / 1698 (S) / 28 Feb 2025	HL/600.00	3564.42	1000.00 M				22.00/ 30.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1.) Pile work 108/201 Completed. LA Status 2.)Area - 9.99 Acre. 3.) Section -11 (1) Completed.
41	Nalanda	Construction of H.LRCC Bridge (12x27.80m) over River Kiul Connecting SH-08 to Kiul Station Road in the district of Lakhisarai	Nabard RCD	Lakhisarai	4893.170000 / Letter No.-5487 (s) / 11 Nov 2024	HL/360.00	2904.82	210.00 M				25.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1.) Pile work 45/129 Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
42	Darbhanga	Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District.	Nabard RCD	Darbhanga	9476.000000 / 1834(S) / 27 Mar 2023	HL/369.00	617190888.00	1061.00 M	16 Dec 2023	15 Dec 2025		0.00/100.00	0.00/100.00	0.00/76.00	0.00/45.00	145.83/4984.13	31 Mar 2026	1) Foundation (well)-16/16 Nos. 2) Sub Structure-16/16 Nos. 3) Super Structure girder-60/60 Nos. Slab-8/15 Nos. 4) Approach-0/1062.00M Slab work & E/w work in progress.
43	Darbhanga	Construction of High Level RCC Bridge (3X14.50M) in 10th KM of Ujjan-Ghanshyampur Road in the District of Darbhanga	Plan	Darbhanga	1087.220000 / 4257(S) / 20 Jul 2023	HL/45.37	63753770.00	180.00 M	30 Aug 2024	29 Nov 2025		0.00/100.00	0.00/100.00	0.00/90.00	0.00/41.00	0.00/244.00	31 Mar 2026	1) Foundation (pile)-4/4 Nos. 2) Sub Structure-4/4 Nos. 3) Super Structure-3/3 Nos. 4) Approach-0/180.00M Crash barrier & Approach road work in progress.
44	Darbhanga	Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM- 30/9-31/0 in the district of Darbhanga	Plan	Darbhanga	6673.890000 / 4159(S) / 14 Jul 2023	ROB/555.68	561084593.00	279.40 M	16 Dec 2023	15 Dec 2025		0.00/86.00	0.00/82.00	2.00/40.00	0.00/15.00	0.00/1460.36	31 Mar 2026	1) Super structure work & RE Wall work in progress. 2) L.A Estimate Calculation under process. 4) Rly portion design & drawing submitted to CBE, ECR, Hajipur vide letter no. 1516 dt-22.09.2025 5) Raise EDS queries compliance report submitted to DFO
45	Darbhanga	Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM- 39/9-0 in district Darbhanga	Plan	Darbhanga	2988.090000 / 563(S) / 01 Feb 2023	ROB/429.48	529519722.00	362.90 M	16 Dec 2023	15 Dec 2025		0.00/81.00	0.00/85.00	0.00/73.00	0.00/20.00	0.00/2206.21	31 Mar 2026	1) Crash barrier & Service road work is in progress. 2) Utility shifting work in progress 3) L.A- Section-11(1) corrigendum & Section-19(1) published on 20.09.2025 4) Railway portion design & drawing submitted to BRPNNL, HQ on 15.11.2025

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
46	Darbhang	Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhang	Plan	Darbhang	5432.880000 / 5946(S) / 06 Dec 2022	ROB/566.40	598451051.00	327.90 M	16 Dec 2023	15 Jun 2026		0.00/ 91.00	0.00/ 82.00	0.00/ 8.00	0.00/ 0.00	0.00/ 1528.11	15 Jun 2026	1) Span P22-P21 slab reinforcement, Drain work & Service Road GSB work in progress. 2) Design & drawing of Railway portion submitted to CBE, ECR, Hajipur vide letter no. 1515(Anu) date 22.09.2025 3) L.A Section-19(1) published on 05.07.2025
47	Darbhang	Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga	Plan	Darbhang	7965.270000 / 1528(S) / 16 Mar 2023	ROB/851.84	1024505740.00	570.68 M	12 Mar 2024	11 Sep 2026		0.00/ 55.00	0.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1400.84	11 Sep 2026	Work in progress 1) Utility shifting work in progress 2) L.A Section 11(1) published on 23.02.2025 3) Proposal uploaded on Parivesh 2.0 portal on 15.09.2025. EDS raised queries to be compliance to DFO, Darbhanga.
48	Darbhang	Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai-Nazirganj in District Samastipur.	Plan	Samastipur	9720.830000 / 6520(S) / 31 Oct 2023	ROB/521.40	720857679.00	382.60 M				0.00/ 25.00	0.00/ 7.00	0.00/ 7.00	0.00/ 0.00	0.00/ 1096.20	11 Sep 2026	1) Foundation (Pile)-34/132 Nos 2) Sub Structure-3/20 Nos. 3) Super Structure-2/19 Nos. 4) RE Wall-0/475.41M Work in progress L.A-Proposal submitted to DM, Samastipur for formed of Expert Committee.
49	Darbhang	Construction of H.L.RCC Bridge (12x27.800m) over Kareh River at Shankarpur Ghat Block Shivajinagar in Samastipur district	Plan	Samastipur	6225.000000 / 920(S) / 05 Feb 2025	HL/360.00		210.00 M				0.00/ 10.50	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 430.13	02 Jun 2027	Foundation work in progress 1) L.A Sec-11(1) under process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
50	Darbhanga	Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District	Plan	Samastipur	4887.690000 / 4497(S) / 31 Jul 2023	HL/333.90	346909209.00	670.00 M	16 Dec 2023	15 Dec 2025		0.00/ 97.00	0.00/ 82.00	0.00/ 35.00	0.00/ 20.00	0.00/ 3359.59	31 Mar 2026	1) Foundation (well)-10/12 Nos. 2) Sub Structure-10/12 Nos. 3) Super Structure-0/11 Nos. 4) Approach-0/632.00M Work in progress L.A Section-37(2) in progress
51	Darbhanga	Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur	Nabard RCD	Samastipur	3324.540000 / 1834(S) / 27 Mar 2023	HL/228.32	231455368.00	604.00 M	19 Oct 2023	18 Oct 2025		0.00/ 100.00	0.00/ 80.00	0.00/ 65.00	0.00/ 15.00	351.13/ 1792.00	31 Mar 2026	1) Foundation (well)-10/10 Nos. 2) Sub Structure-8/10 Nos. 3) Super Structure-6/9 Nos. 4) Approach-0/604.0M Work in progress. L.A Sec-11(1) under process.
52	Darbhanga	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024	30 Jun 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 83.00	0.00/ 50.00	0.00/ 2916.63	31 Mar 2026	1) Foundation (well)-8/8 Nos. 2) Sub Structure-8/8 Nos. 3) Super Structure-5/7 Nos. 4) Approach-30/60M A2-P6 & P6-P5 Slab shuttering work in progress
53	Darbhanga	Construction of additional H.L. R.C.C. Bridge (9X21.750 M) over River Kamla in the apparoch of Pipra Ghat in Madhubani-Rajnagar-Babubarhi-Khutauna road in the district of Madhubani.	Plan	Madhubani	3758.000000 / 2754(S) / 17 Jun 2021	HL/201.28	236100640.00	150.00 M	02 Aug 2022	01 Aug 2024	31 Mar 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 1753.00	31 Dec 2025	1) Foundation (Well)-10/10 Nos. 2) Sub Structure-10/10 Nos. 3) Super Structure-9/9 Nos. 4) Approach-0/160 M GSB & WMM work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
54	Champaran(Motihari)	Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Pachim Champarn	2232.820000 / 4247(S) / 11 Aug 2022	Pontoon Bridge/912.00	2000.38	300.00 M	15 Sep 2022	14 Sep 2027		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1703.06	14 Sep 2027	Pontoon installed & traffic is moving on
55	Champaran(Motihari)	Construction of ROB & its approaches in between Majhauliya & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah - Sariswa of West Champaran District	ROB	Pachim Champarn	3704.530000 / 563(S) / 01 Feb 2023	HL/1140.00	3954.83	720.00 M	08 Jun 2024	07 Jun 2026		0.00/ 75.00	0.00/ 70.00	5.00/ 20.00	0.00/ 0.00	207.41/ 971.00	07 Jun 2026	1. 60/88 Pile completed 2. 10/14 Hammer Head Completed; remaining in progress. 3. Super- Structure work is in progress 4. LA:-Section-11 (I) has been completed on 09.09.2025. Encroachment removal towards Bettiah side in progress.
56	Champaran(Motihari)	Construction of ROB & its approaches in between Sugauli-Majhaulia Rly. Station in Lieu of LC No-178 in West Champaran District.	ROB	Pachim Champarn	2952.360000 / 1528 (S) / 16 Mar 2023	ROB/1100.00	3793.48	715.00 M	30 Dec 2023	29 Dec 2025		0.00/ 90.00	0.00/ 90.00	0.00/ 75.00	10.00/ 60.00	252.57/ 2463.00	29 Dec 2025	1.12/15 Deck Slab Completed (Except Rly portion). 2. R/E Wall panel work is in progress. 3. Structural design & drawing for Railway portion approved by Railway dt. 13.03.2025.
57	Champaran(Motihari)	Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champaran District.	ROB	East Champaran(Motihari)	7255.760000 / 563(S) / 01 Feb 2023	ROB/1640.00	7483.48	820.00 M	30 Dec 2023	23 Dec 2025		0.00/ 90.00	10.00/ 80.00	0.00/ 20.00	7.00/ 15.00	0.00/ 3080.57	29 Jun 2026	1. 22/32 Hammer head completed. . 2. Sub-Structure & Super-Structure work is in progress. 3. Under Section 11(I) were completed on 07.10.2025. Further, proceedings under Section 19(1) are underway for publication

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
58	Champaran(Motihari)	Construction of ROB & its approaches in between Jiwdhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champaran District	ROB	East Champaran(Motihari)	5277.670000 / 5946 (S) / 06 Dec 2022	ROB/953.44	4990.81	825.00 M	30 Dec 2023	29 Jun 2026		0.00/ 85.00	0.00/ 80.00	2.00/ 42.00	0.00/ 40.00	0.00/ 2235.70	29 Jun 2026	1. 17/20 Hammer Head Completed; remaining in progress. 2. 7/19 Deck slab completed & Girder Concrete work completed. 3. Under Section 11(I) were completed on 05.10.2025. Further, proceedings under Section 19(1) are underway for publication.
59	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII	Pachim Champarn	1389.230000 / 1834(S) / 27 Mar 2023	HL/265.00	1063.45	160.00 M	06 Sep 2024	05 Mar 2026		0.00/ 60.00	0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	65.35/ 485.29	05 Mar 2026	1. 23/44 Pile completed. 2. 2/5 Pile cap & its Abutment Shaft completed 3. Due to hard strata found during piling, progress of piling is very slow.
60	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha (54.95 to 81.9) at CH-66+800 to 66+900 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII	Pachim Champarn	1428.410000 / 1834(S) / 27 Mar 2023	HL/362.00	1162.52	250.00 M	03 Aug 2024	02 Feb 2026		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	70.00/ 70.00	0.00/ 1285.62	02 Feb 2026	1.Bridge work completed 2. Approach work is in progress
61	Champaran(Motihari)	Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champaran District	Nabard	East Champaran(Motihari)	494.000000 / 1834(S) / 27 Mar 2023	Others/120.00	224.86	100.00 M	10 Sep 2024	09 Sep 2025		0.00/ 100.00	0.00/ 130.00	0.00/ 100.00	0.00/ 0.00	0.00/ 132.73	31 Dec 2025	1.Deck Slab Completed. 2. Wearing coat casting in progress. 2. Work stopped/Slowed due to rise in water flow in canal.



Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
62	Champanan(Motihari)	Construction of H.L.R.C.C. Bridge over Dhanauti river in Motihari to Kotwa via Majuraha in the district of East Champaran	Plan	East Champaran(Motihari)	1371.720000 / 242(s) / 10 Jan 2025	RCC/73.84		500.00 M				0.00/ 100.00	0.00/ 100.00	10.00/ 10.00	0.00/ 0.00	0.00/ 433.30	03 Dec 2026	Super-Structure work is in Progress.
63	Champanan(Motihari)	Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	892.740000 / 4253(S) / 20 Jul 2023	HL/132.00	505.82	100.00 M	16 Jan 2024	15 Jan 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 40.00	0.00/ 341.33	31 Dec 2025	1. Bridge work Completed. 2. Approach work in progress. 3. On 28-08-2025, Section 19(1) has been completed by the DLAO, East Champaran, Motihari. The process for payment of compensation after rate determination is under consideration in the DLAO, Mo
64	Champanan(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road.	FDR	Pachim Champarn	862.000000 / 1383(S) / 21 Feb 2018	RCC/60.00	733.52	150.00 M	27 Sep 2018	26 Dec 2019		0.00/ 100.00	0.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 586.00	31 Dec 2025	1. Diversion completed and Traffic is moving on. 2. Need regular maintenance of diversion during rainy season until get clearance/NOC from concerned department. 3. Due to Flood water overtopped diversion and traffic movement stopped.
65	Champanan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32	2709.54	1700.00 M	05 Mar 2019	04 Sep 2021	30 Jun 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	10.00/ 60.00	173.91/ 3869.03	31 Mar 2026	1. Bridge Completed. 2. 34 Nos of Rayat revieved payment. 3. As per site condition 50 mtr (3x16.00) new bridge foundation completed, Sub-Structure-95% Super-Structure in progress and extra protection work in u/s and D/s of river is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
66	Saharsa	Construction & Re-setting/Re-arrainging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Kapsiya Ghat under in the District of Madhepura. (42 Sets)	Non-Plan	Saharsa	2513.990000 / 466 (S) / 21 Jan 2025	Pontoon Bridge/500.00		200.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Out of 84 Nos. Barrel 52 Nos completed and in 8 Nos conical work in progress.
67	Saharsa	Construction of ROB on Madhepura-Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura.	ROB	Madhepura	7249.200000 / 1767(S) / 24 Mar 2023	ROB/921.78	5790.66	344.00 M	15 Jan 2024	14 Jul 2026		0.00/ 80.00	0.00/ 80.00	2.00/ 10.00	0.00/ 0.00	0.00/ 1825.45	14 Jul 2026	1. Service Road Started 2. Hammer head work is in progress. 3.Girder Work (P5-P4, P16-1P7) is in progress, 4 Deck Slab Reinforcement Work is in progress 5. SIA Under process. Expert Committee report awaited from DLAO, Madhepura
68	Saharsa	Construction & Re-setting/Re-arrainging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets)	Non-Plan	Supaul	2439.600000 / 1766(S) / 24 Mar 2023	Pontoon Bridge/450.00	2163.22	0.00 M	12 Dec 2023	11 Mar 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	200.00/ 1600.00		Pontoon Bridge Re-installation Started from dated 01.11.2025.
69	Saharsa	Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshmipur to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	713.310000 / 1834(S) / 27 Mar 2023	RCC/32.00	545.42	180.00 M	13 Dec 2023	12 Mar 2025		0.00/ 100.00	0.00/ 100.00	25.00/ 30.00	0.00/ 0.00	88.89/ 312.95	12 Aug 2025	1. A1-P1, A2-P1 Girder work is in progress 2. L.D imposed on contractor due to non achievement of mile stone

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
70	Saharsa	Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	631.620000 / 1834(S) / 27 Mar 2023	RCC/36.00	530.99	180.00 M	13 Dec 2023	12 Mar 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 499.12	12 Mar 2025	1. Work is Completed
71	Saharsa	Construction of High Level RCC Bridge (3x14M) at Raghopur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	833.000000 / 1834(S) / 27 Mar 2023	RCC/42.00	608.39	200.00 M	07 Dec 2023	06 Mar 2025		0.00/ 80.00	0.00/ 65.00	5.00/ 25.00	0.00/ 0.00	0.00/ 318.68	06 Aug 2025	Stagging for Girder Work (P1-P2) is in progress 2. L.D imposed on contractor due to non achievement of mile stone
72	Saharsa	Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul.	Nabard RCD	Supaul	1145.000000 / 1834(S) / 27 Mar 2023	RCC/80.00	885.68	200.00 M	05 Jan 2024	04 Jul 2025		0.00/ 100.00	0.00/ 100.00	10.00/ 80.00	0.00/ 0.00	0.00/ 480.88	04 Sep 2025	Three Span Super-Structure Deck Slab Casted. 5th Span Girder work is in Progress.
73	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80	456.16	200.00 M	22 May 2021	21 May 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	0.00/ 100.00	0.00/ 529.88	30 Jun 2025	Work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
74	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	0.00/ 1908.29		Committee visited site on Dt. 23.01.2024. Based on committee report revised DPR has been submitted for revised A/A to RWD Patna. WRD NOC forwarded to RWD for A/A
75	Muzaffarpur	Resetting of Pontoon Bridge betwenn Chakosan Ghat to Jamindari Ghat for Year 2022-26 (For Four Year) and Dismantling of Pontoon Bridge from the Alignment and storing and watching the Pontoon sets safety acnchored along the river embankment during rainy season.	Plan	Muzaffarpur	2027.278000 / 1254 (S) / 19 Feb 2025	Pontoon Bridge/1610.40		2000.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	867.00/ 867.00	15 Dec 2025	Resetting & Approach Brick soling work is in Progress.
76	Bhagalpur	Construction of ROB at Bridge No.2 at Bhagalpur- Bounsi Railway Line in District of Bhagalpur.	Plan	Bhagalpur	12585.860000 / 1688(s) / 28 Feb 2025	ROB/576.24		355.00 M				10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		(i) Piling work is in progress. (ii) Utility work is in progress.
77	Bhagalpur	Construction of HL RCC bridge span (25x24m) over river barnar in 2nd km of Sono- Charka-Pathar road in the district of Jamui.	Nabard RCD	Jamui	6050.710000 / 5496(s) / 11 Nov 2024	HL/615.04		395.00 M				6.00/ 6.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 373.43		(i) Piling work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
78	Bhagalpur	Construction of 4lane ring road to NH-333B Bihar School of Yoga, Munger in the District of Munger.	Plan	Munger	12198.000000 / 1723(s) / 28 Feb 2025	RCC/530.00		2985.00 M				6.00/6.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00		(i) Earth work is in progress. (ii) Road Widening work is in progress.
79	Bhagalpur	Construction of HL RCC Bridge (12x24.m) in Sultanganj to Dhumma Kanwariya Road over Badua River in Banka Distt. (34th km)	Nabard RCD	Bhagalpur	3244.000000 / 5497(s) / 11 Nov 2024	HL/295.20		200.00 M				12.00/12.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/141.36		(i) Piling work is in progress.
80	Bhagalpur	Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur- Amarpur – Banka (SH-25) in replacement of old damaged bridge.	Plan	Bhagalpur	4317.170000 / 4575(s) / 02 Aug 2023	HL/237.64	297346000.00	0.00 M				0.00/100.00	0.00/100.00	5.00/24.00	0.00/0.00	0.00/2104.82		(i) Diversion work is completed. (ii) Dismantling of bridge is completed (iii) Piling work is in progress.
81	Bhagalpur	Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya- Chandan- Dardmara road, SH-22 Under RIDF-XXVIII (NABARD) Scheme.	Nabard RCD	Banka	1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023	HL/111.64	128340000.00	220.00 M				0.00/85.00	0.00/85.00	0.00/83.00	0.00/45.00	0.00/877.06	31 Dec 2025	1. CWJC No- 9237 of 2025 dated- 11.06.2025 , work is stop due to high court stay order. 2. Issue regarding forest has been resolved.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
82	Bhagalpur	Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur.	Others	Bhagalpur	3425.000000 / Lt.764(Kr) / 26 Feb 2019	Others/655.00	363508182.00	75.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2235.17	31 Dec 2025	(i) U-Trough-100% (ii) cast in situ box cell-75% (iii)Precast box cell-0% (iv)Approach-100% (v) Structure work is progress in NH Portion
83	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00	861693007.00	160.00 M				0.00/ 76.00	0.00/ 65.00	0.00/ 26.00	0.00/ 0.00	0.00/ 2671.03	31 Dec 2025	1. Structural drawing /design is sanctioned by CBE, Eastern Railway, kolkata vide letter no. 1082 dt. 14.08.2025 2.Piling work railway portion is in progress.
84	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20	56745000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 332.28		(i) Pipa pul is erected and Traffic started.
85	Bhagalpur	Construction of ( 18x24.75 ) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	1.00/ 98.00	0.00/ 3760.31	31 Dec 2025	(i) Approach work is in progress. (ii) Cross Drainage work (Minor Bridge) is completed. (iii) H.L R.C.C Bridge work completed. (iv) Protection work is completed. (v) GSB /WMM laying work in progress  Remarks for LA: (i) Total 296 Raiyat agenst Payment made to 272 raiyat by DLAO, Bhagalpur.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
86	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob-9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/6829.45	31 Mar 2026	Work Completed. Phase-I E/W-50% Completed. Rest work is in Progress.
87	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Muzaffarpur District	Nabard	Muzaffarpur	7099.290000 / Nabard-03/2022/287 / 23 Mar 2022	1.00	521718000.00					0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/4484.00	31 Dec 2025	All work are completed. Only Banana Shop-70 % & Entry Gate No-02- 20 % is completed.
88	Muzaffarpur	Construction of H.L.R.C.C Bridge (3 x 16 m) at 5th Km of Rasalpur Garha Road in the District of Sitamarhi for the year 2023-24	Plan	Sitamarhi	955.420000 / 4252 (S) / 20 Jul 2023	RCC/48.80	67477284.00	210.00 M				0.00/100.00	0.00/100.00	0.00/100.00	0.00/110.00	111.65/809.00	30 Sep 2025	Work Completed.
89	Muzaffarpur	Construction of H.L. Bridge (2x21.00m) at CH 133+900 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi.	Nabard RCD	Muzaffarpur	576.910000 / 6639(S) / 31 May 2024	RCC/42.00	45298494.00	200.00 M				0.00/100.00	0.00/100.00	0.00/0.00	0.00/0.00	45.00/236.00	06 May 2026	Foundation(Pile)-22/22Nos. Sub Structure-3/3 Nos. Super Structure-0/2 Nos – Work is in Progress. Approach Road -0/200 Mtr.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
90	Muzaffarpur	Construction of H.L. Bridge (4x21.0Om) at CH 131+520 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi	Nabard RCD	Muzaffarpur	910.320000 / 5278(S) / 25 Oct 2024	RCC/84.00	7869110.00	200.00 M				40.00/ 85.00	65.00/ 65.00	0.00/ 0.00	0.00/ 0.00	147.00/ 313.00	16 Aug 2026	Foundation(Pile)-39/42 Nos. Sub Structure-4/5 Nos. Super Structure-0/4 Nos. Approach Road -0/260 Mtr. Pile work & Hammer Head work is in Progress.
91	Muzaffarpur	Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur	CRF	Muzaffarpur	6958.350000 / 5060 (S) / 30 Jun 2022	RCC/272.00	522475857.00	391.00 M				0.00/ 34.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	324.69/ 899.00	10 Feb 2027	Foundation(Pile)-30/96 Nos. Sub Structure-0/10 Nos. Super Structure-0/272 Mtr. Approach Road -0/391 Mtr.
92	Muzaffarpur	Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi	Nabard RCD	Muzaffarpur	1770.660000 / 1834 (S) / 27 Mar 2023	RCC/105.00	67477284.00					0.00/ 85.00	0.00/ 55.00	0.00/ 0.00	0.00/ 0.00	240.00/ 950.00	30 Jun 2026	Foundation(Well)-06/07Nos. Sub Structure-3/6 Nos. Super Structure work between A1-P1 is in progress. Approach Road -0/200 Mtr. Work is in Progress.
93	Muzaffarpur	Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur – Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur	CRF	Muzaffarpur	3860.019620 / 4159 (S) /	ROB/729.28	315412608.00	692.00 M				0.00/ 90.00	0.00/ 80.00	0.00/ 70.00	0.00/ 95.00	569.00/ 2832.00	01 Feb 2026	Foundation (Pile)-76/76 Nos. Sub Structure-10/12 Nos. Super Structure-270/367.28 Mtr RE Wall- 265/265 Mtr.



Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
94	Muzaffarpur	Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan–Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur .	CRF	Muzaffarpur	4387.225430 / 4159 (S) / 14 Jul 2023	ROB/957.48	351980558.00					0.00/ 80.00	0.00/ 54.00	0.00/ 0.00	1.00/ 31.00	146.00/ 1462.00	06 Feb 2026	Foundation (Pile)- 54/78 Nos. Sub Structure-05/11 Nos. SuperStructure-0/288 Mtr RE Wall- 0/325 Mtr (Panel Casting is in Progress) Girder casting- 12/36 Nos
95	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH- 77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00	702399364.00					0.00/ 92.00	2.00/ 85.00	4.00/ 38.00	0.00/ 48.00	665.00/ 7602.00	28 Feb 2026	Foundation(Pile)-238/238 Nos. Sub Structure-29/34 Nos. Super Structure-12/33 Nos. Girder lunching is in Progress. Deck Slab casting between P5-P6 & RP-7 and RP-8 is in progress. RE Wall- 150/325 Mtr.
96	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Vaishali District.	Nabard	Vaishali	4718.230000 / /	Others/1.00	405306000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3493.02	28 Feb 2025	Work Completed.
97	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Sitamarhi District	Nabard	Sitamarhi	5398.050000 / 35/Nabard-03/2022/287 / 23 Mar 2022	Others/1.00	476759000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3669.31	30 Aug 2024	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
98	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/6563.94	31 May 2025	Work Completed.
99	Gaya Ji	Construction of ROB & its approaches in lieu of L.C. No.- 29 on Amba-Nabinagar to Koiridih (Tetariya More) Road, MDR, Between Station Nabinagar – Kajrat Nawadih, At Rly. KM. - 381/3 – 381/5 in the District Aurangabad.	ROB	Aurangabad	5572.390000 / 1422(S) / 15 Mar 2024	ROB/374.00	4053.98	404.00 M	24 Jan 2025	23 Jan 2027		5.00/57.00	5.00/5.00	0.00/0.00	0.00/0.00	0.00/415.16	23 Jan 2027	Work is in Progress.  Remarks for LA: Expert Committee of SIA done on 11-07-2025 & Section-11 (i) Published.
100	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297)	State Plan	Jehanabad	2066.450000 / 116 / 27 Mar 2023	Others/0.00	1510.28	0.00 M	18 Oct 2023	17 Apr 2025		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	426.71/1347.00	31 Dec 2025	AdminBlock-90%,V.Platform-95%,R.Shop-95%,FishMarket-95%,W.Canteen-95%,W.Shed-95%,O&P Store-95%,F&Vshop-90%,Store-95%,Drinkingwater-90%,Drain-100%,Tr-Lay-Bay-60%,Rain Water Harvesting-50% Campus Development-60%,Dismantling Work-100% & Solar System-20%
101	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya Jee	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M	01 Sep 2022	31 Aug 2024		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/5935.30	31 Dec 2025	Road-100%,Drain-100%,Tr.Laybay-100%,R.W.Harvest-100%,AdminBlock-98%,S.W.Disp.-100%,T.Block-100%,W.Bridge-100%,V.form-100%,R.Shop-75%,L.S.Shop-100%,W.Cant-100%,W.Shed-100%,U.Shift-100%,B.Wall-100% S-cum-G-100%,Godown-100%,F&V-100%,O&P-100%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
102	Patna-I	Construction work of Road Over Bridge (ROB) between Dumri-Holta-Potahi Railway Station (Railway Km. 18/02-17/29) under Patna District. (Reality Advance Structure Enterprises Pvt. Ltd.,, Bailey Road Patna.)	Plan	Patna	10921.830000 / 5769(S) / 20 Nov 2024	ROB/1048.00	6775.64	646.60 M	18 Jul 2025	17 Jul 2027		4.00/ 16.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	108.20/ 500.72	17 Jul 2027	*Structural drawing of Rly. Portion are under approval in HQ, Hajipur ECR. *Delays due to LA & Forest Clearance NOC.
103	Patna-I	Construction of H.L., R.C.C. bridge 8x24 m size and approach road on Punpun river between Samda and Guldia villages under Paliganj Block of Patna district	Plan	Patna	1977.600000 / 1553 (S) / 25 Feb 2025	HL/212.80	1096.08	548.20 M	31 Jul 2025	30 Jan 2027		12.00/ 59.00	39.00/ 39.00	0.00/ 0.00	0.00/ 0.00	199.96/ 397.54	30 Jan 2027	Sub-structure work is in Progress.
104	Patna-I	Construction of flyover in Naubatpur Lock in 17 Km.between Naubatpur-Masaurhi road in Patna district. (M/s Brajendra Kumar Builders Pvt. Ltd., Barh Patna)	Plan	Patna	7306.000000 / 1912 (S) / 05 Mar 2025	Flyover Bridge/765.00	4790.11	250.00 M	04 Aug 2025	03 Feb 2028		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 196.00	03 Feb 2028	*Machinery and Construction materials have been stocked at the site and Piling work is started at two points but the work has been stopped till the NOC is received from the Forest Department. *Utility shifting work is 80% completed.
105	Patna-I	Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna -Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna)	Plan	Patna	6012.650000 / 5076 (S) / 22 Aug 2023	ROB/522.00	6371.64	747.00 M	18 Jan 2024	17 Jan 2026		0.00/ 90.00	0.00/ 82.00	0.00/ 23.00	0.00/ 0.00	73.54/ 2104.84	31 May 2026	*Work in Progress. *Foundation work at 03 locations hindered due to delay in LA.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
106	Patna-I	Renovation and Construction of Musallahpur Agricultural Marketing Yard (Phase II).	Nabard	Patna	6841.140000 / 29 / 16 Mar 2022	0.00	5415.19	0.00 M	26 Nov 2022	25 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5232.32	31 Dec 2025	* Liability of Contractor is 19.00 Cr.
107	Patna-I	Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna)	Plan	Patna	1729.300000 / 1834 (S) / 27 Mar 2023	RCC/123.05	1263.72	20.00 M	29 Dec 2023	28 Jun 2025		0.00/ 40.00	0.00/ 32.00	0.00/ 0.00	0.00/ 0.00	0.00/ 579.34	31 Oct 2026	*Work is stopped due to raise in water level river Punpun. *Due to change in design & drawings due to changes HFL, the revised estimate for technical sanction & revised AA.
108	Patna-I	Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District	Plan	Patna	6244.220000 / 2290 (S) / 20 May 2022	ROB/550.00	3851.24	650.00 M	10 Aug 2023	09 Aug 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	10.00/ 80.00	0.00/ 4871.33	31 Jan 2026	*Railway Bow String Girder Launching Process is continue.
109	Patna-I	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	8299.480000 / 7354(S) / 21 Aug 2025	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	31 May 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	600.55/ 7541.26	05 Sep 2025	*Completed and inauguration by CM on 05.09.2025 *Revised A.A. 8299.48/lt no.7354 (S) / dated-21.08.2025