Bihar Rajya Pul Nirman Nigam Ltd, Patna Progress Report of Ongoing Schemes for Projects Date:Sep_2025

Approved by SPE

												A	chievement	for the mo	nth / till mo	onth		
					/al	M		W	nt	etion	ion		Phy	sical		Financial	uo	
SI.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)	Likely date of completion	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 97.00	0.00/ 99.00	0.00/ 11140.33	31 Oct 2025	Work in Progress. Bow string girder erection completed. inspection done by Railway Authority. Approval of launching scheme for Bow String Girder is under process.
2	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022	30 Jun 2025	0.93/ 81.87	0.05/ 63.23	0.00/ 51.75	0.00/ 36.20	1009.34/ 46996.24	30 Jun 2026	Piles 1318/1534 Nos., Pile Cap106/143 Nos. Pier Shaft (Deck-1) 62/100 Nos. Pier Shaft (Deck-2) 93/138, Portal Beam (Deck-1) 55/100, Portal Beam (Deck-2) 93/138 Girder Erection 131/236 Deck slab 110/236 RS Wall Panel Casting- 2215/3100 Nos. Total 1090M Remarks for LA: LA- 1. Unsurveyed Land- Status Quo has been removed by Hon'ble Patna H.C. on dt. 17.02.25. Work restarted. 2. Surveyed Land- Cheque No. 752625 of Rs. 20.58 Cr. has been paid to DLAO, Saran Chhapra
3	Darbhanga	Construction of Road Over bridge at L.C No. 39 between Station Jaynagar and Khajauli on Jaynagar Road (NH-527B) in Madhubani District	Plan	Madhubani	17800.000000 / 899(S) / 05 Feb 2025	ROB/1551.66		638.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1) Mobilization started by contractor 2) Railway portion design & drawing submitted to CBE, ECR, Hajipur on 06.09.2025 3) Forest clearance proposal submitted to DFO, Darbhanga on 25.09.2025 4) L.A-Expert committee formed on 19.09.2025 by DM,Madhubani

about:blank 1/3

10/10/	20, 1	20 PM									MPR Report ::	. оер_2023	A	chievement	for the mo	nth / till mo	onth		
							$\mathbf{\widetilde{S}}$) (¥	=	tion	noi	Physical				Financial	, E	
	Si.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)	Likely date of completion	Remarks
	4	Khagaria	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M	05 Jul 2022	04 Jul 2024		0.00/ 87.35	0.00/ 85.90	0.00/ 78.47	0.00/ 49.50	0.00/ 11148.55	30 Jun 2026	Design and drawing of test pile sent to IIT Guwahati for proof checking after verbal approval of Railway on dated 21.08.2025
	5	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	85900000000000	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2022	0.00/ 100.00	0.00/ 85.69	0.00/ 69.80	0.00/ 60.12	1692.00/ 140345.06	30 Jun 2027	Foundation - 98% (2% Decrement Due to Dismantling of Three Nos of well cap(P10,P11&P12))
	6	Katihar	Construction Of H.L RCC Bridge 1113m, Approach Road 2029 Mtr, Guide Bund And Protection Work Over Mahananda River Connecting SH-99 (Baisa) To NH-31 (Kanki) At Abhaipur Ghat In The District Of Purnea On Engineering Procurement & Construction (EPC) Mode	Plan	Purnia	20775.000000 / 4577(S) / 02 Aug 2023	HL/1113.00	17432.75	2029.00 M	10 Jun 2024	09 Jun 2027		0.00/ 62.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5517.13	09 Jun 2027	Work stopped due to water logged in river. DOS-10.06.2024.
	7	Saharsa	Construction of High Level RCC Bridge over River Koshi in between Khachurdeva Chowk and Dengrahi Ghat and its approach Road in the District of Saharsa on Engineering, Procurement & Construction (EPC) Mode	Plan	Saharsa	41474.020000 / 4576(S) / 02 Aug 2023	HL/2700.00	32628.00	740.00 M	10 Jun 2024	09 Jun 2027		0.00/ 7.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		1. Foundation Work is in progress. 2. 7 Well curb is being Placed (P43, P44, P1, P3, P4, A1and A2) and Steining work is in Progress. 3. Expert Committee report submitted to DLAO Saharsa for L/A 4. Mobilization Adv Rs. 10.45 Crore

0/10/25,	10/25, 1:20 PM MPR Report :: Sep_2025																	
										A	chievement	t for the mo	nth / till mo					
		Name Of Work			ਢ	$\mathbf{\overline{S}}$	Agreement Amount	Length of Approach (in M)	Date of Commen cement	etion	uo.	Physical				Financial	u e	
SI.No	Division		Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)				Date Of Scheduled completion	Revised Date of completion	Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)	Likely date of completion	Remarks
8	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96		1168.59 M				0.00/ 0.00	0.00/	0.00/	0.00/ 0.00	0.00/ 0.00		Design and Drawing finalization is in progress. 2. Mobilization of Manpower & Machinery is in progress.
9	Patna-1	Construction of Elevated Corridor from Kargil Chowk, Gandhi Maidan to Science College via PMCH, Ashok Raj Path, Patna (2-Lane Double Decker Flyover).	Plan	Patna	42200.000000 / 5566 (S) / 24 Sep 2020	Flyover Bridge/2200.00	32400.49	420.00 M	15 Jan 2022	14 Jan 2025	31 May 2025	0.00/ 93.00	0.00/ 91.00	0.00/ 91.00	0.00/ 91.00	305.39/ 39140.76	31 Dec 2025	* Bridge Structure Completed. * Service road in progress. * MLCP connectivity hindered due to PMCH.
10	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	29274.040000 / 7356(S) / 21 Aug 2025	Flyover Bridge/1730.00	10175.45	250.00 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	709.35/ 19948.08	30 Jun 2026	Work in Progress. Update. 1-Revised AA Rs29274.04 (RCD lt. no.7356 (S) dt.21.08.2025 2-Length-1730 M 3- Approach-250 M Physical Foundation- 85%, Sub-structure-58% Superstructure- 45%, Approach-80%