

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Sep\_2025

Printed on: 10/10/2025

Approved by SPE

| Sl.No | Division | Name Of Work | Head / Sub Head | Distirct | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |                      |                        |                 |                            | Likely date of completion | Remarks |
|-------|----------|--------------|-----------------|----------|-------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|----------------------|------------------------|-----------------|----------------------------|---------------------------|---------|
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Physical                               |                      |                        |                 | Financial                  |                           |         |
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Foundation (in %)                      | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) |                           |         |

| Sl.No | Division | Name Of Work                                                                                                                                                                              | Head / Sub Head | Distret        | Administrative Approval                    | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |                      |                        |                 |                            | Likely date of completion | Remarks |
|-------|----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|----------------|--------------------------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|----------------------|------------------------|-----------------|----------------------------|---------------------------|---------|
|       |          |                                                                                                                                                                                           |                 |                |                                            |                          |                  |                           |                       |                              |                            | Physical                               |                      |                        |                 | Financial                  |                           |         |
|       |          |                                                                                                                                                                                           |                 |                |                                            |                          |                  |                           |                       |                              |                            | Foundation (in %)                      | Sub-Structure (in %) | Super-Structure (in %) | Approach (in %) | Cumulative (In Lakh Only.) |                           |         |
| 4     | Ara      | Construction of ROB Approach Span of Viaduct (7x20+1x50+8x20)M R.C.C. Bridge at Pusauli to Muthani Railway Section at KM 609/13-15, LC 56C under Mohania Block in the District of Kaimur. | ROB             | Kaimur(Bhabua) | 3094.290000 / Let No-5565(S) / 24 Sep 2020 | ROB/624.00               |                  |                           |                       |                              |                            |                                        |                      |                        |                 |                            |                           |         |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distiret | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |  |  |  |           | Likely date of completion | Remarks |
|-------|----------|--------------|-----------------|----------|-------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|--|--|--|-----------|---------------------------|---------|
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Physical                               |  |  |  | Financial |                           |         |
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            |                                        |  |  |  |           |                           |         |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distiret | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |  |  |  |           | Likely date of completion | Remarks |
|-------|----------|--------------|-----------------|----------|-------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|--|--|--|-----------|---------------------------|---------|
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Physical                               |  |  |  | Financial |                           |         |
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            |                                        |  |  |  |           |                           |         |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distiret | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |  |  |  |           | Likely date of completion | Remarks |
|-------|----------|--------------|-----------------|----------|-------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|--|--|--|-----------|---------------------------|---------|
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Physical                               |  |  |  | Financial |                           |         |
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            |                                        |  |  |  |           |                           |         |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distiret | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |  |  |  |           | Likely date of completion | Remarks |
|-------|----------|--------------|-----------------|----------|-------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|--|--|--|-----------|---------------------------|---------|
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Physical                               |  |  |  | Financial |                           |         |
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            |                                        |  |  |  |           |                           |         |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distiret | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |  |  |  |           | Likely date of completion | Remarks |
|-------|----------|--------------|-----------------|----------|-------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|--|--|--|-----------|---------------------------|---------|
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Physical                               |  |  |  | Financial |                           |         |
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            |                                        |  |  |  |           |                           |         |

| Sl.No | Division | Name Of Work | Head / Sub Head | Distiret | Administrative Approval | Type/Length Of Bridge(M) | Agreement Amount | Length of Approach (in M) | Date of Commen cement | Date Of Scheduled completion | Revised Date of completion | Achievement for the month / till month |  |  |  |           | Likely date of completion | Remarks |
|-------|----------|--------------|-----------------|----------|-------------------------|--------------------------|------------------|---------------------------|-----------------------|------------------------------|----------------------------|----------------------------------------|--|--|--|-----------|---------------------------|---------|
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            | Physical                               |  |  |  | Financial |                           |         |
|       |          |              |                 |          |                         |                          |                  |                           |                       |                              |                            |                                        |  |  |  |           |                           |         |





































