

Bihar Rajya Pul Nirman Nigam Ltd, Patna  
Progress Report of Ongoing Schemes for Projects Date:Apr\_2025

Printed on: 15/05/2025

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Saharsa	Construction of High Level RCC Bridge over River Koshi in between Khachurdeva Chowk and Dengrahi Ghat and its approach Road in the District of Saharsa on Engineering, Procurement & Construction (EPC) Mode	Plan	Saharsa	41474.020000 / 4576(S) / 02 Aug 2023	HL/2700.00	32628.00	740.00 M				3.00/ 2.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Foundation Work is in progress. Contractor has started manpower & machineries L/A Proposal submitted to DLAO Saharsa vide Lt No – 204 (We) Dt-01.03.2024 SIA under process. 3 Well curb casted and 3 well curb placing and reinforcement is in progress.
2	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96		1168.59 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Retender has been invited vide Re-NIT No - 610/Dated - 27.07.2023/SAHARSA/EPC/2023-24. Bid due date extended to 24.03.2025. Tender Open no participant take part in Bidding and Tender Cancel. Again Tender Invited NIT No - 444 Date :- 15.04.2025
3	Patna-1	Construction of Elevated Corridor from Kargil Chowk, Gandhi Maidan to Science College via PMCH, Ashok Raj Path, Patna (2-Lane Double Decker Flyover).	Plan	Patna	42200.000000 / 5566 (S) / 24 Sep 2020	Flyover Bridge/2200.00	32400.49	420.00 M	15 Jan 2022	14 Jan 2025	31 May 2025	0.00/ 93.00	0.00/ 91.00	0.00/ 91.00	0.00/ 91.00	0.00/ 36085.18	31 May 2025	* Bridge Structure Completed. * Service road in progress. * MLCP connectivity hindered due to PMCH.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1128.00	10175.45	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	0.00/ 14554.09	30 Jun 2025	The Process of obtaining Revised AA of Rs.262.33 Cr. Is under process in RCD, Patna.
5	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of distric Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022	30 Jun 2025	1.84/ 74.31	0.00/ 63.18	0.00/ 37.36	0.00/ 36.20	0.00/ 42256.57	30 Jun 2025	Piles 1178/1534 Nos., Pile Cap 98/143 Nos. Pier Shaft (Deck-1) 55/100 Nos. Pier Shaft (Deck-2) 93/138, Portal Beam (Deck-1) 55/100, Portal Beam (Deck-2) 92/138 Girder Erection 120/236 Deck slab 107/236 RS Wall Panel Casting-2215/3100 Nos. Total 1090M  Remarks for LA: LA- 1. Unsurveyed Land- Status Quo has been removed by Hon'ble Patna H.C. on dt. 17.02.25. Work restarted. 2. Surveyed Land- Cheque No. 752625 of Rs. 20.58 Cr. has been paid to DLAO, Saran Chhapra vide this office Lt. 378 Dt. 20.05.2023.
6	Ara	Construction of new 2-Lane Major Bridge with its approaches from design Chainage 0+000 to 2+150 across River Sone in the State of Bihar (via Panduka) & Jharkhand under CRIF Scheme	CRF	Rohtas	21013.000000 / 4381 / 01 Sep 2021	RCC/1500.00	1448991999.00	650.00 M	01 Sep 2022	31 Aug 2024		0.00/ 70.00	0.00/ 65.00	0.00/ 38.00	0.00/ 0.00	0.00/ 5504.00	31 Aug 2025	Work is stopped due to Minor vertical cracks has been observe in several piers at same location. Cure Period Notice has been issued to the contractor. Contract Agreement will be terminated shortly.
7	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	0.00/ 100.00	0.00/ 100.00	2.00/ 92.00	0.50/ 98.00	0.00/ 11140.33	30 Jun 2025	Work in Progress Bow string material arrived at site & erection completed approx. 90% Fabrication & Installation in under process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Khagaria	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M	05 Jul 2022	04 Jul 2024		0.00/ 87.35	0.00/ 85.90	0.07/ 78.26	0.20/ 46.80	0.00/ 10295.15	30 Jun 2025	
9	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	85900000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2022	0.00/ 100.00	0.00/ 85.69	0.00/ 69.80	0.00/ 53.89	0.00/ 133296.70	31 Mar 2026	
10	Champaran(Motihari)	Construction of HL RCC Bridge with extra water way over River Gandak including Approach Road, River Training Works & Protection Works in 27th km of Chakia-Kesaria-Sattarghat Road in Kesaria Block of East Champaran District	Nabard RCD	East Champaran(Motihari)	44864.000000 / 377 (S) / 04 Feb 2022	HL/984.00	8435.00	600.00 M	15 Dec 2021	31 Dec 2023	31 Mar 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	25.00/ 25.00	166.84/ 7484.44	30 Jun 2025	1. 145/164 Girder is casting & remaining girder casting work is in progress 2. 33/41 Span girder is launched 3. 20/41 Deck slab casting completed.
11	External Project Division	"Lohiya Path Chakra Project (Construction of Swap and grade separated U- turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan &Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar lighting, Landscaping, and integrated drainage system etc.) "	BRGF	Patna	39147.700000 / 7192(s) / 05 Aug 2015	3200.00	38159.16	0.00 M	19 Dec 2015	18 Dec 2017	30 Jun 2023	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 80.00	0.00/ 55514.75	31 Dec 2024	1.) Lohia Path Chakra Project at Circular Road - Nehru Path Junction and Hartali More Junction including Boring Canal Road has been completed and also opened for traffic. 2.) SUMP work is in progress. 3.) Boring Road Junction concept design finilisat

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Katihar	Construction Of H.L RCC Bridge 1113m, Approach Road 2029 Mtr, Guide Bund And Protection Work Over Mahananda River Connecting SH-99 (Baisa) To NH-31 (Kanki) At Abhaipur Ghat In The District Of Purnea On Engineering Procurement & Construction (EPC) Mode	Plan	Purnia	20775.000000 / 4577(S) / 02 Aug 2023	HL/1113.00		2029.00 M				11.00/40.00	0.00/0.00	0.00/0.00	0.00/0.00	1536.51/3541.96	09 Jun 2027	Work is in progress. Ag. No.-17432.75 Lakh, DOS-10.06.2024, DOC-09.06.2027
13	Nalanda	Construction, Rehabilitation and Upgrading to 2-Lane with Paved Shoulder Configuration and Strengthening of existing Road Salepur-Narsanda-Telmar-Karouta (Up to Jn with NH-30 in km 224) under the District of Nalanda, in the State of Bihar. Total length 19.43 km under EPC Mode. J.K Associates , Mob No-9814067545	State Plan	Nalanda	26500.000000 / 5407 (S) / 17 Sep 2020	Others/19.44	14512.56	0.00 M	11 Dec 2021	10 Dec 2023		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/21724.85	31 Jan 2025	Completed.
14	Champaran(Motihari)	New Connectivity	Nabard	Gopalganj	82583.300000 / /			16100.00 M				29.00/69.00	19.00/54.00	20.00/50.00	24.00/57.00	0.00/0.00	06 Sep 2022	Work is in Progress