

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Mar_2026

Printed on: 06/05/2026

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	Champaran(Motihari)	Construction of RCC Arch bridges for easy access of tourist in the premises of Someshwar Nath Temple, Areraj, in district of East Champaran (Motihari).	Plan	East Champaran(Motihari)	1579.580000 / 425/Tourism Deprt. / 02 May 2025	RCC/70.00	598.24						40.00/ 40.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	104.13/ 104.13		Foundation work is in progress.
2	Champaran(Motihari)	Construction of H.L.R.C.C. Bridge over Lalbakeya River near Balua Guabari under Dhaka Block in the district of East Champaran. (Pragati Yatra)	Plan	East Champaran(Motihari)	7234.000000 / 926(S) / 05 Feb 2025	RCC/360.00	4312.38	340.00 M					5.00/ 5.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	99.11/ 99.11		Well Staining work is in progress, Sitamari Side:-Section-19 is under process. The estimate of Rs. 8,40,89,013.00 has been received vide Letter No. 158 dated 05.03.2026 from the office of the DLAO, Sitamarhi Motihari Side:Section-19 is under process.
3	Champaran(Motihari)	Construction of H.L. R.C.C. Bridge (12x24.00M) at Ibrahimpur Ghat under Mehasi Block in the District of East Champaran. (Pragati Yatra)	Plan	East Champaran(Motihari)	7050.920000 / 363 (S) / 16 Jan 2025	RCC/288.00	4774.88	2684.00 M					25.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	733.09/ 733.09	03 Oct 2027	P11, P10, P9, P8, P6, P5, P4 & P3 Well Staining work is in progress A2 Well curb concrete work completed. Section 11 (1) completed. The land acquisition notification under Section 19(1) for Mauja-Barharwa was published on 24-03-2026.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
4	Muzaffarpur	Construction of Approach Road connecting to High level RCC Bridge Between Soda Godawn to Chandwara Bandh under Phase 2 (From Jail chowk to Khudi Ram Bose Chita Asthal (650 m) and from connecting junction of old constructed Approach under phase 1 to Shipapura old NH (1450) under Muzaffarpur Division BRPNL for the year 2025 -2026	Plan	Muzaffarpur	12093.110000 / 903 (S) / 05 Feb 2025	Others/2050.00	392057380.00	2050.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	3.00/ 3.00	14 Dec 2026	Approach-5%, Work is in Progress. Chita Sthal Pile Foundation is in Progress.
5	Muzaffarpur	Construction of ROB of span (5x30m Viaduct+ 76.080M BSG+ 4x20.64M viaduct+1x60m Rotary+ 5x30m Viaduct) with approach and extra legs on both side of NH-28(New NH-122), in Lieu of L.C. No. 4A at Railway Km 50/36-38 between Muzaffarpur – Ramdayalu Nagar Railway station in between Maripur Power house chowk - NH-28 (GOBARSAHI CHOWK) Dumri On Existing MDR Road in district of Muzaffarpur	Others	Muzaffarpur	16768.200000 / 912 (S) / 05 Feb 2025	ROB/1372.27	962213180.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	95.00/ 95.00	13 Mar 2028	Site mobilization work is going on. NOC has been obtained from NHAI, Muzaffarpur vide letter no 1338 dated 08.12.2025. Test pile is done testing is in progress. GAD has been approved vide Dy. CE Planning letter no- W-3/162/04/ROB dated 17.03.2026
6	Ara	Widening and Improvement to 4-Lane from Zero Mile to Asni Flyover (Left out of NH-30) including Construction of 2-Lane ROB on EPC Mode in District Bhojpur (Ara), Bihar.	Plan	Bhojpur	9400.380000 / RCD Lt no-1721 (S) / 28 Feb 2026	ROB/4913.00		4913.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			Work in progress E/W-18% GST-6% Drain work-40%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
7	Champaran(Motihari)	Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Pachim Champarn	2232.820000 / 4247(S) / 11 Aug 2022	Pontoon Bridge/912.00	2000.38	300.00 M	15 Sep 2022	14 Sep 2027		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1703.06	14 Sep 2027	Traffic is moving
8	Champaran(Motihari)	Construction of H.L.R.C.C. Bridge over Dhanauti river in Motihari to Kotwa via Majuraha in the district of East Champaran. (PRAGATI YATRA)	Plan	East Champaran(Motihari)	1371.720000 / 242(s) / 10 Jan 2025	RCC/73.84	788.61	500.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	0.00/ 0.00	0.00/ 502.22	13 Dec 2026	Super-Structure work is in Progress.
9	Champaran(Motihari)	Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champaran District	Nabard	East Champaran(Motihari)	494.000000 / 1834(S) / 27 Mar 2023	Others/120.00	224.86	100.00 M	10 Sep 2024	09 Sep 2025		0.00/ 100.00	0.00/ 130.00	0.00/ 100.00	0.00/ 0.00	0.00/ 132.73	30 Jun 2026	1.Box culvert work Completed. 2. Wing wall, curtain wall & Protection work in progress. 3. Work affected due to continuous water flow in canal in kharif season.
10	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	892.740000 / 4253(S) / 20 Jul 2023	HL/132.00	505.82	100.00 M	16 Jan 2024	15 Jan 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 40.00	0.00/ 341.33	31 Mar 2026	1.Bridge work Complet.2. Approach work stopped due to LA 3.On 28.08.2025, Section19(1) has been completed by the DLAO, East Champaran, Motihari. The process for payment of compensation after rate determination is under consideration in the DLAO,Moti.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
11	Champanan(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha (54.95 to 81.9) at CH-66+800 to 66+900 Pacakage-03 of West Champanan District.	Nabard -Indo-Nepal-RIDF-XVIII	Pachim Champanan	1428.410000 / 1834(S) / 27 Mar 2023	HL/362.00	1162.52	250.00 M	03 Aug 2024	02 Feb 2026		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1426.94	02 Feb 2026	1.Bridge work completed 2. Approach work completed. 3. Protection work is in progress.
12	Champanan(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champanan District.	Nabard -Indo-Nepal-RIDF-XVIII	Pachim Champanan	1389.230000 / 1834(S) / 27 Mar 2023	HL/265.00	1063.45	160.00 M	06 Sep 2024	05 Mar 2026		0.00/60.00	0.00/20.00	0.00/0.00	0.00/0.00	0.00/536.77	30 Jun 2026	1. 35/44 Pile completed. 2. 2/5 Pile cap & Shaft completed 3. Due to hard strata found during piling, progress of piling is very slow.
13	Champanan(Motihari)	Construction of ROB & its approaches in between Majhauilia & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah - Sariswa of West Champanan District	ROB	Pachim Champanan	3704.530000 / 563(S) / 01 Feb 2023	HL/1140.00	3954.83	720.00 M	08 Jun 2024	07 Jun 2026		0.00/75.00	0.00/70.00	0.00/50.00	0.00/0.00	50.78/1238.63	07 Jun 2026	1.60/88 Pile completed 2.10/14 Hammer Head Completed; remaining in progress. 3.LA:-Section-11(I)has been completed on 09.09.2025. Encroachment removal towards Bettiah side in progress. 5.LA:-Section-19(I) has been completed on10.03.2026
14	Champanan(Motihari)	Construction of ROB & its approaches in between Sugauli-Majhauilia Rly. Station in Lieu of LC No-178 in West Champanan District.	ROB	Pachim Champanan	2952.360000 / 1528 (S) / 16 Mar 2023	ROB/1100.00	3793.48	715.00 M	30 Dec 2023	29 Dec 2025		0.00/90.00	0.00/90.00	0.00/80.00	0.00/80.00	0.00/2650.67	30 Jun 2026	1. 12/15 Deck Slab Completed (Except Rly portion). 2. R/E Wall panel work is in progress. 3. Structural design & drawing for Railway portion approved by Railway dt. 13.03.2025.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
15	Champaran(Motihari)	Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champaran District.	ROB	East Champaran(Motihari)	7255.760000 / 563(S) / 01 Feb 2023	ROB/1640.00	7483.48	820.00 M	30 Dec 2023	23 Dec 2025		0.00/ 90.00	0.00/ 90.00	10.00/ 40.00	0.00/ 15.00	0.00/ 3356.57	29 Jun 2026	1. 30/33 Hammer head completed. 2. 72/134 Girder completed. 3. 8/32 Deck Slab Completed & 1 no. deck slab reinforcement work is in progress 4. 13 span Girder Lunch 5. LA-Under Section 19(I) completed on dated 16.02.2026
16	Champaran(Motihari)	Construction of ROB & its approaches in between Jiwdhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champaran District	ROB	East Champaran(Motihari)	5277.670000 / 5946 (S) / 06 Dec 2022	ROB/953.44	4990.81	825.00 M	30 Dec 2023	29 Jun 2026		0.00/ 85.00	0.00/ 80.00	0.00/ 50.00	0.00/ 40.00	0.00/ 2404.47	29 Jun 2026	1.17/20 Hammer Head Completed; remaining in progress. 2. 11/19 Deck slab completed & P15-P16 Girder reinforcement work is in progress. 3. Under Section 19(I) Completed. The process for determination of rate is under progress.
17	Champaran(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road.	FDR	Pachim Champarn	862.000000 / 1383(S) / 21 Feb 2018	RCC/60.00	733.52	150.00 M	27 Sep 2018	26 Dec 2019		0.00/ 100.00	0.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 586.00	31 Dec 2026	1. Diversion completed and Traffic is moving on. 2. Need regular maintenance of diversion during rainy season until get clearance/NOC from concerned department. 3. Due to Flood water overtopped diversion and traffic movement stopped.
18	Champaran(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32	2709.54	1700.00 M	05 Mar 2019	04 Sep 2021	30 Jun 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 60.00	0.00/ 3917.03	30 Jun 2026	Bridge Completed. 38 Nos of Rayat revievedpayment. As per site condition 50 mtr (3x16.00) new bridge foundation completed, Sub-Structure-98% Super-Structure-95% completed. Work in progress andextra protection work in u/sandD/s of river is in Progrss

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
19	Gaya Ji	Construction of H.L R.C.C Bridge in 4th K.M. of Gaya Medical College-Mathurapur Road (SH-101) in Gaya District (Shailcon Construction Pvt. Ltd., Gaya_Mob No.-7739131191).	Nabard RCD	Gaya Jee	811.260000 / 5008 (S) / 14 Oct 2024	HL/74.00		250.00 M				25.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Foundation Work is in Progress.
20	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297)	State Plan	Jehanabad	2066.450000 / 116 / 27 Mar 2023	Others/0.00	1510.28	0.00 M	18 Oct 2023	17 Apr 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1347.00	30 Apr 2026	Admin.Block-95%,V.Platform-95%,R.Shop-95%,F.Market-100%,W.Canteen-100%,W.Shed-100%,O&PStore-100%,F&Vshop-100%,Store-100%,DrinkWater-95%,Drain-100%,Tr.L-Bay-100%,W.Bridge-95%,C.Develop-100%,C.Elect.-50%,Dismentl.Work-100% & Solar System-100%	
21	Gaya Ji	Construction of ROB & its approaches in lieu of L.C. No.- 29 on Amba-Nabinagar to Koiridih (Tetariya More) Road, MDR, Between Station Nabinagar – Kajrat Nawadih, At Rly. KM. - 381/3 – 381/5 in the District Aurangabad.	ROB	Aurangabad	5572.390000 / 1422(S) / 15 Mar 2024	ROB/374.00	4053.98	404.00 M	24 Jan 2025	23 Jan 2027		0.00/ 90.00	5.00/ 75.00	5.00/ 5.00	0.00/ 0.00	0.00/ 1031.61	23 Jan 2027	<ul style="list-style-type: none"> Work is in Progress. R.E. Panel Casting (100/2153) Remarks for LA: • Area- 0.2826 Acre • Mauza-Ghanta, Simari & Total Raiyat-20 Nos. • Expert Committee of SIA done on dt. 11-07-2025 & Section-21 (ii) Published on 19.02.2026
22	Gaya Ji	Construction of ROB of span (1 x 63.480 m + 18 x 18.600 m + 9 x 10m) with approach, (Viaduct & RE Wall) service road and drain in lieu of L.C. No.-71A on Patna – Gaya Road (Ramshila More to Gaya Railway Station), MDR, Between Station Gaya – Manpur, at Rly. KM.-468/16-18 in Gaya District. (BASANT KUMAR, ROHTAS, Mob. No.-9102353111)	ROB	Gaya Jee	9016.600000 / 1699 (S) / 28 Feb 2025	ROB/488.28	6778.56	202.26 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	25 Dec 2027	<ul style="list-style-type: none"> Site Mobilization Work is in Progress. The District Magistrate has directed the S.D.M., Sadar & Dy. S.P. (Traffic) to make a route diversion plan vide letter no.-1360 dt. 12.03.2026 Remarks for LA: • LA-65% & Area 2.0431 Acre • Mauza-Bairagi, Pahsi & Total Raiyat-115 Nos. • Expert Committee done on 16.09.2025 & Section-11(i) published on dt. 07.02.2026	

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
23	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya Jee	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M	01 Sep 2022	31 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 6311.51	30 Apr 2026	Road-100%,Drain-100%,Tr.L-bay-100%,R.W.Harvest-100%,Admin.Block-100%,S.W.Disp.-100%,T.Block-100%,W.gh Bridge-100%, V.Platform-100%,R.Shop-90%,L.S.Shop-100%,W.Cant.-100%,W.Shed-100% U.Shif.-100%,B.Wall-100%,S.God.-100%,God-100%,F&V-100%, O&P-100%
24	Darbhanga	Construction of H.L. RCC Bridge (39X24.00M) between Khaira (Paschim Tatbandh) & Bhaduar Ghat (Purvi Tatbandh) over Kamla Balan river in Jhanjharpur block Madhubani District.	Nabard RCD	Madhubani	//	HL/959.44	1357014655.00	1240.00 M				2.50/ 2.50	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	608.00/ 608.00	07 Jul 2028	Work in progress L.A-SIA under process.
25	Darbhanga	Construction & Re-setting/Re-arranging of new Pontoon bridge & Resetting of 65 Pontoon sets, Jetty, Approach road and maintenance for the 05 financial year i.e (F.Y 2026-27 to 2030-31) of Pontoon Bridge from the Alignment and storing the Pontoon set at safe place on the side of Ganga River embankment between Pattharghat and Hardashpur village in Samastipur district during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Samastipur	//	Pontoon Bridge/793.00	321186000.00					25.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	733.30/ 733.30		50 Nos. Pontoon has been fabricated.
26	Darbhanga	Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM- 30/9-31/0 in the district of Darbhanga	Plan	Darbhanga	6673.890000 / 4159(S) / 14 Jul 2023	ROB/555.68	561084593.00	279.40 M	16 Dec 2023	15 Dec 2025		0.00/ 86.00	0.00/ 82.00	10.00/ 55.00	7.00/ 22.00	0.00/ 1622.00	30 Jun 2026	Foundation (Pile)-64/88 Nos Sub Structure-16/19 Nos. Super Structure-14/18 Nos. RE Wall-150.0M/457.20 M Super structure work & RE Wall work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
27	Darbhanga	Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM- 39/9-0 in district Darbhanga	Plan	Darbhanga	2988.090000 / 563(S) / 01 Feb 2023	ROB/429.48	529519722.00	362.90 M	16 Dec 2023	15 Dec 2025		0.00/ 81.00	0.00/ 85.00	0.00/ 73.00	15.00/ 35.00	0.00/ 2363.04	30 Jun 2026	Foundation (Pile)-56/82 Nos. Sub Structure-14/17 Nos. Super Structure-12/16 Nos. RE Wall-0/418.70 M Service road work is in progress.
28	Darbhanga	Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhanga, At Rly. KM-32/8-9 in district Darbhanga	Plan	Darbhanga	5432.880000 / 5946(S) / 06 Dec 2022	ROB/566.40	598451051.00	327.90 M	16 Dec 2023	15 Jun 2026		0.00/ 91.00	0.00/ 82.00	4.00/ 12.00	0.00/ 0.00	144.00/ 1764.70	15 Jun 2026	Foundation (Pile)-80/92 Nos Sub Structure-18/22 Nos. Super Structure (Slab)-3/20 Nos. RE Wall-0/495.30M Drain (Laheriasarai tower side)-265.00/280.00 M Drain (Fekla side)-69.00/300.00 M Span (P20-P21) girder Reinforcementwork work in progress.
29	Darbhanga	Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga	Plan	Darbhanga	7965.270000 / 1528(S) / 16 Mar 2023	ROB/851.84	1024505740.00	570.68 M	12 Mar 2024	11 Sep 2026		0.00/ 55.00	0.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1648.70	11 Sep 2026	Foundation (Pile)-100/188 Nos. Sub Structure-6/33 Nos. Super Structure-0/33 Nos. RE Wall-0/620.60M Work in progress
30	Darbhanga	Construction of High Level RCC Bridge (3X14.50M) in 10th KM of Ujjan-Ghanshyampur Road in the District of Darbhanga	Plan	Darbhanga	1087.220000 / 4257(S) / 20 Jul 2023	HL/45.37	63753770.00	180.00 M	30 Aug 2024	29 Nov 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	23.00/ 68.00	115.00/ 426.00	30 Jun 2026	Foundation (pile)-4/4 Nos. Sub Structure-4/4 Nos. Super Structure-3/3 Nos. Approach-0/180.00M E/w completed. L.A-Public Hearing on 08.04.2026 to be done.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
31	Darbhanga	Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District.	Nabard RCD	Darbhanga	9476.000000 / 1834(S) / 27 Mar 2023	HL/369.00	617190888.00	1061.00 M	16 Dec 2023	15 Dec 2025		0.00/100.00	0.00/100.00	0.00/97.00	5.00/70.00	72.00/5080.86	30 Jun 2026	Bridge work completed. E/w work in progress. L.A-Section-37(2) is in progress.
32	Darbhanga	Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai-Nazirganj in District Samastipur.	Plan	Samastipur	9720.830000 / 6520(S) / 31 Oct 2023	ROB/521.40	720857679.00	382.60 M				0.00/25.00	0.00/10.00	0.00/15.00	0.00/0.00	220.53/1591.57	11 Sep 2026	Foundation (Pile)-36/132 Nos Sub Structure-6/20 Nos. Super Structure-4/19 Nos. RE Wall-5.0/475.41M Drain & RE panel casting work in progress.
33	Darbhanga	Construction of H.L.RCC Bridge (12x27.800m) over Kareh River at Shankarpur Ghat Block Shivajinagar in Samastipur district.(PRAGATI YATRA)	Plan	Samastipur	6225.000000 / 920(S) / 05 Feb 2025	HL/360.00	330388358.00	210.00 M				3.00/48.00	0.00/0.00	0.00/0.00	0.00/0.00	187.83/1104.00	02 Jun 2027	Pier shaft work is in progress
34	Darbhanga	Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District	Plan	Samastipur	4887.690000 / 4497(S) / 31 Jul 2023	HL/333.90	346909209.00	670.00 M	16 Dec 2023	15 Dec 2025		0.00/97.00	0.00/82.00	0.00/35.00	0.00/20.00	0.00/3532.41	30 Jun 2026	Foundation (well)-10/12 Nos. Sub Structure-10/12 Nos. Super Structure-1/11 Nos. Approach-0/632.00 M Work in progress L.A Section-37(2) under process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
35	Darbhanga	Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur	Nabard RCD	Samastipur	3324.540000 / 1834(S) / 27 Mar 2023	HL/228.32	23145368.00	604.00 M	19 Oct 2023	18 Oct 2025		0.00/ 100.00	0.00/ 100.00	10.00/ 90.00	5.00/ 25.00	7.48/ 1948.91	30 Jun 2026	Foundation (well)-10/10 Nos. Sub Structure-10/10 Nos. Super Structure-9/9 Nos. Approach-0/604.0M Earthwork completed.
36	Darbhanga	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024	30 Jun 2025	0.00/ 100.00	0.00/ 100.00	1.00/ 98.00	5.00/ 81.00	0.00/ 2916.63	30 Jun 2026	Foundation (well)-8/8 Nos. Sub Structure-8/8 Nos. Super Structure-7/7 Nos. Approach-45/60M Wearing coat work in progress.
37	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	0.00/ 100.00	0.00/ 95.00	0.00/ 85.00	0.00/ 25.00	0.00/ 286.85	30 Apr 2026	Work in progress
38	Ara	Construction of H.L. RCC Bridge (1x45m+1x36m+1x36m+1x24m) in 2nd K.M of Nokha-Nasariganj Road over Buxar Canal (Shrikhinda Lakh) under Nokha block in the District of Rohtas.(PRAGATI YATRA)	Plan	Rohtas	2677.390000 / . RCD, Letter No.-1687 (s) / 28 Feb 2025	RCC/138.00		285.00 M				5.00/ 65.00	10.00/ 10.00	40.00/ 40.00	0.00/ 0.00	1684.00/ 1684.00		Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
39	Ara	Construction of ROB & its Approaches in between Raghunathpur & Twining Ganj Railway State in lieu of LC No. 59Bin the District of Buxar.	Plan	Buxar	4995-030000 / RCD Lt no-1418 (S) / 15 Mar 2024	ROB/57.48		1100.00 M				0.00/50.00	5.00/30.00	0.00/0.00	0.00/0.00	0.00/427.69		Work in progress
40	Ara	Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District.	ROB	Buxar	4263-410000 / RCD Lt no-4507 (S) dt. 07.09.2021 / 07 Sep 2021	ROB/608.40	270200000.00	370.00 M	04 May 2022	03 Aug 2023		0.00/100.00	0.00/100.00	0.00/98.00	5.00/95.00	63.00/2497.00	30 Apr 2026	Work in progress
41	Ara	Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District	Plan	Buxar	3533-750000 / Letter No-209(S) / 24 Jan 2022	ROB/950.00	264040000.00	310.00 M	25 Oct 2022	24 Jan 2024		0.00/100.00	0.00/100.00	0.00/98.00	1.00/96.00	50.00/2523.00	30 Apr 2026	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
42	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 8047.18	15 Mar 2026	Completed.
43	Nalanda	Construction of Nawada Bypass from 97th Km of NH-31 to Kadirganj SH-08 (Near approach of Sakri River Bridge) along with ROB near Sadipur Halt in the district of Nawada.	State Plan	Nawada	18162.210000 / 1712 (S) / 28 Feb 2025	ROB/292.00	10727.25	780.00 M	06 Oct 2025	05 Oct 2027		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			Camp Construction and Mobilization work in Progress. LA Status - 75.75 Acre Land to be Acquired. For Land Acquisition Preliminary Notification under Section 11 (1) Published in Local News Paper on dated-12.03.2026.
44	Nalanda	Construction of H.LRCC Bridge (20x27.80m) over River Sakri in Gobindpur- Roh Road under Gobindpur Block in the district of Nawada.(PRAGATI YATRA)	Plan	Nawada	5482.870000 / 1698 (S) / 28 Feb 2025	HL/600.00	3564.42	1000.00 M	20 Jun 2025	19 Dec 2027		6.00/ 60.00	4.00/ 4.00	0.00/ 0.00	0.00/ 0.00	243.11/ 1004.13	19 Dec 2027	1.) Pile work 150/201 Completed. 2.) Pile Cap 05/21 Completed. LA Status Area - 9.99 Acre. Section 26 rate fixation in Progress.
45	Nalanda	Construction of H.LRCC Bridge (12x27.80m) over River Kiul Connecting SH-08 to Kiul Station Road in the district of Lakhisarai	Nabard RCD	Lakhisarai	4893.170000 / Letter No.-5487 (s) / 11 Nov 2024	HL/360.00	2904.82	210.00 M	14 Jul 2025	13 Jul 2027		10.00/ 90.00	5.00/ 10.00	0.00/ 0.00	0.00/ 0.00	129.62/ 1233.22	13 Jul 2027	1.) Pile work 129/129 Completed. 2.) Pile Cap 10/13 Completed. 3.) Pier Shaft work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
46	Nalanda	Construction of ROB at LC No. 55 at km - 417/9-11 between Station Kiul-Maheshleta halt and at Kuil-Kundur-Jamui road in the district of Lakhisari	Plan	Lakhisarai	6729.120000 / 1420 (s) / 15 Mar 2025	ROB/351.20	3733.85	337.23 M	24 Feb 2025	23 Feb 2027		0.00/ 35.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	296.00/ 748.33	23 Feb 2027	1.) Pile work 40/86 Completed. 2.) Pile cap Excavation work in Progress.
47	Saharsa	Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Kapsiya Ghat under in the District of Madhepura. (42 Sets)	Non-Plan	Saharsa	2513.990000 / 466 (S) / 21 Jan 2025	Pontoon Bridge/500.00		200.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 900.00		Work Completed. Traffic started	
48	Saharsa	Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets)	Non-Plan	Supaul	2439.600000 / 1766(S) / 24 Mar 2023	Pontoon Bridge/450.00	2163.22	0.00 M	12 Dec 2023	11 Mar 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1700.00		Traffic Started on Pontoon Bridge.	
49	Saharsa	Construction of ROB on Madhepura-Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura.	ROB	Madhepura	7249.200000 / 1767(S) / 24 Mar 2023	ROB/921.78	5790.66	344.00 M	15 Jan 2024	14 Jul 2026		0.00/ 80.00	0.00/ 85.00	3.00/ 30.00	0.00/ 0.00	0.00/ 1825.45	14 Jul 2026	1. Girder Reinforcement work in Span P16-A2, P11-P12, is in progress. 2. P14-P15, P3-P4 Span Slab Reinforcement Work is in progress. 3. Section 11(i) Awaited from DLAO, Madhepura

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
50	Saharsa	Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshnipur to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	713.310000 / 1834(S) / 27 Mar 2023	RCC/32.00	545.42	180.00 M	13 Dec 2023	12 Mar 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	25.00/ 50.00	0.00/ 315.63	31 Mar 2026	1. Railing Work & Expansion Joint work Is in Progress. 2. Approach road work is in progress.
51	Saharsa	Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	631.620000 / 1834(S) / 27 Mar 2023	RCC/36.00	530.99	180.00 M	13 Dec 2023	12 Mar 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 558.15	12 Mar 2025	1. Work is Completed
52	Saharsa	Construction of High Level RCC Bridge (3x14M) at Raghapur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	833.000000 / 1834(S) / 27 Mar 2023	RCC/42.00	608.39	200.00 M	07 Dec 2023	06 Mar 2025		0.00/ 90.00	0.00/ 70.00	0.00/ 28.00	0.00/ 0.00	0.00/ 363.04	31 Mar 2026	1 Staggering & Reinforcement for Girder Work (P1-P2) is in progress 2. A2 Pile Cap Reinforcement Work is in progress 3. L.D imposed on contractor due to non achievement of mile stone
53	Saharsa	Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul.	Nabard RCD	Supaul	1145.000000 / 1834(S) / 27 Mar 2023	RCC/80.00	885.68	200.00 M	05 Jan 2024	04 Jul 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	25.00/ 50.00	0.00/ 738.61	31 Mar 2026	1. Approach road work is in progress 2. Wearing Coat & Finishing Work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
54	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80	456.16	200.00 M	22 May 2021	21 May 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 529.88	30 Jun 2025	Work Completed.
55	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	0.00/ 1908.29		Committee visited site on Dt. 23.01.2024. Based on committee report revised DPR has been submitted for revised A/A to RWD Patna. WRD NOC forwarded to RWD for A/A
56	Bhagalpur	Construction of ROB at Bridge No.2 at Bhagalpur- Bounsi Railway Line in District of Bhagalpur.(PRAGATI YATRA)	Plan	Bhagalpur	12585.860000 / 1688(s) / 28 Feb 2025	ROB/576.24		355.00 M				10.00/ 40.00	10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	392.65/ 739.75		(i) GAD is sanctioned by Eastern Railway, Kolkata. (ii) Bearing forces calculation approved by CBE, Eastern Railway kolkata (iii) Piling work is in progress. (iv) Electrical Utility work is in progress.
57	Bhagalpur	Construction of HL RCC bridge span (25x24m) over river barnar in 2nd km of Sono- Charka-Pathar road in the district of Jamui.	Nabard RCD	Jamui	6050.710000 / 5496(s) / 11 Nov 2024	HL/615.04		395.00 M				4.00/ 28.00	2.00/ 2.00	0.00/ 0.00	0.00/ 0.00	0.00/ 613.42		(i) Pile, Pile cap & Pier shaft work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
58	Bhagalpur	Construction of 4lane ring road to NH-333B Bihar School of Yoga, Munger in the District of Munger.(PRAGATI YATRA)	Plan	Munger	12198.000000 / 1723(s) / 28 Feb 2025	RCC/530.00		2985.00 M				0.00/6.00	0.00/0.00	0.00/0.00	10.00/22.00	0.00/0.00		(i) Earth work is in progress. (ii) Road widening work is in progress (iii) Drain work is in progress.
59	Bhagalpur	Construction of HL RCC Bridge (12x24.m) in Sultanganj to Dhumma Kanwariya Road over Badua River in Banka Distt. (34th km)	Nabard RCD	Bhagalpur	3244.000000 / 5497(s) / 11 Nov 2024	HL/295.20		200.00 M				26.00/68.00	38.00/38.00	0.00/0.00	0.00/0.00	336.75/934.22		(i) Pile, Pile cap & Pier shaft work is in progress.
60	Bhagalpur	Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur- Amarpur – Banka (SH-25) in replacement of old damaged bridge.	Plan	Bhagalpur	4317.170000 / 4575(s) / 02 Aug 2023	HL/237.64	297346000.00	0.00 M				0.00/100.00	0.00/100.00	27.00/73.00	10.00/10.00	0.00/2356.98		(i) Foundation work is in completed (ii) Sub-str work is in completed (iii) Super-str work is in progress. (iv) Approach work is in progress.
61	Bhagalpur	Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya- Chandan- Dardmara road, SH-22 Under RIDF-XXVIII (NABARD) Scheme.	Nabard RCD	Banka	1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023	HL/111.64	128340000.00	220.00 M				0.00/85.00	0.00/85.00	0.00/83.00	0.00/45.00	28.94/957.44	31 Mar 2026	1. CWJC No- 9237 of 2025 dated- 11.06.2025 , work is stop due to high court stay order.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
62	Bhagalpur	Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur.	Others	Bhagalpur	3425.000000 / Lt.764(Kr) / 26 Feb 2019	Others/655.00	363508182.00	75.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3000.00	31 Mar 2026	(i) U-trough-100% (ii) Cast-in situ box cell-80% (iii) Precast box cell-0% (iv) Approach- 100% (v) Structure work is progress in NH Portion. (vi) Joint Inspection for launching by Railway official at 01.12.2025
63	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00	861693007.00	160.00 M				0.00/ 90.00	5.00/ 70.00	7.00/ 43.00	0.00/ 0.00	544.31/ 3554.39	31 Mar 2026	(i) Foundation work is in Progress within Railway Portion. Remarks for LA: (ii) Rule-30/2013 Section-21(ii) is in progress.
64	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20	56745000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 332.28		(i) Pipa pul is erected and Traffic started.
65	Saran Works	5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra-Marhaura Road (MDR) in Saran District	ROB	Saran	5936.640000 / 5946(S) / 06 Dec 2022	ROB/400.44	4807.20	480.56 M	04 Nov 2023	03 Nov 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 70.00	0.00/ 30.00	0.00/ 3522.39	31 Mar 2026	Pile 90/90, Pile cap 11/11, Sub structure Pier 11/11, Pier head 11/11, Girder casting 21/21, Deck slab 7/10, Superstructure work in progress. Foundation and Substructure work completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
66	Khagaria	Construction of HL RCC Bridge 9x35.17m over Bagmati River near Gadh Ghat in the block of Alauli under district of Khagaria. (PRAGATI YATRA)	Plan	Khagaria	6381.400000 / 918(S) / 05 Feb 2025	RCC/336.33	368978580.00	525.00 M	28 May 2025	27 May 2027		6.00/ 34.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1261.53	27 May 2027	Work in progress. Remarks for LA: Section 19 published on 11.03.2026. An amount of Rs. 404.36 lakh has been paid to the DLAO, Khagaria on 24.02.2026 towards land acquisition
67	Saran Works	Construction of H.L. R.C.C Bridge over River Siahi in Mairwa to Pratpur Road (Bihar- UP Border) in Replacement of old screw pile bridge in the district of Siwan (4x16.00M, Length- 66.44 M)	Nabard RCD	Siwan	958.230000 / 5006(S) / 14 Oct 2025	HL/66.44	541.38	250.00 M	29 Mar 2025	28 Mar 2025		0.00/ 92.00	0.00/ 65.00	0.00/ 30.00	0.00/ 0.00	25.85/ 285.53	28 Sep 2026	Foundation, Sub Structure and Super Structure work in progress.
68	Khagaria	Construction of HL RCC Bridge 8x35.17m with approach road Rahimpur to Khagaria Bypaas road over river Budhi Gandak in the district of Khagaria.(PRAGATI YATRA)	Plan	Khagaria	9904.600000 / 919(S) / 05 Feb 2025	RCC/298.96	551784994.00	2100.00 M	28 May 2025	27 May 2027		4.00/ 12.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 446.65	27 May 2027	Work in progress... Remarks for LA: Section 11(1) published vide DM memo 52 dt – 24.01.2026 Section 19 is in progress.
69	Khagaria	Construction of ROB between station Khagaria-Umeshnagar L.C. No. 24 SPL of Khagaria- Parihara-Bakhri-Link road in the district of Khagaria	Plan	Khagaria	10181.850000 / 4218(S) / 30 Aug 2024	ROB/241.67	732667455.00	683.50 M	22 Apr 2025	21 Oct 2027		0.00/ 68.00	1.00/ 37.00	5.00/ 5.00	0.00/ 0.00	0.00/ 1943.00	21 Oct 2027	Work in progress...

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
70	Saran Works	Construction of H.L R.C.C bridge over river Daha in Siswan SH at Semri to Khajepura Road in the district of Siwan. (3x16.00M, Length- 49.84 M)	Nabard RCD	Siwan	804-950000 / 5249(S) / 25 Oct 2024	HL/49.84	459.16	188.00 M	29 Mar 2025	28 Sep 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 9.09	28 Sep 2026	Site mobilized, work will start shortly. Land Acquisition required in both sides in approach road. Total 0.7733 Acre Land required(14 Raiyats) L.A. proposal submitted. Payment of SIA done. A Camp for LA organised on dt. 24.03.2026 completed.
71	Khagaria	Construction of High Level RCC Bridge (5x21.00 m) of Jamalpur G.N. Bund to Jhowa-Bahiyar-Harinmar-Athrahiya-Gogri Bund Road (Chainage : 3+100-3+300km) in the district of Khagaria	Plan	Khagaria	1498-720000 / 3953(S) / 20 May 2025	RCC/108.04	94737735.00	250.00 M	30 Oct 2025	29 Apr 2027		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	29 Apr 2027	Diversion work is in progress.. Remarks for LA: In Progress.
72	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		1.00/ 92.50	1.00/ 76.00	0.00/ 45.00	1.00/ 16.00	0.00/ 5197.74	31 Jul 2026	Work in progress...
73	Khagaria	Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari)	Agriculture	Khagaria	73-500000 / 106 / 22 Sep 2023	Others/0.00	6079950.00	0.00 M	11 Mar 2024	10 Jun 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 80.00	0.00/ 0.00	0.00/ 68.69	30 Jun 2026	

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
74	Khagaria	Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai	CRF	Begusarai	3911.730000 / 1528 (S) / 16 Mar 2023	ROB/476.28	497893000.00	406.80 M	16 Jan 2024	15 Jan 2026		0.00/ 76.10	0.00/ 70.00	0.00/ 60.87	0.00/ 32.00	0.00/ 2953.23	30 Jun 2026	Work in progress... Remarks for LA: Section 11 (1) published on 07.12.2025. Section 19 published on 18.02.2026
75	Khagaria	Construction of Krishi Bazar Samiti Phase-2 in Begusarai District.	Others	Begusarai	3838.700000 / 116 / 27 Mar 2023	Others/0.00	272688102.00	0.00 M	26 Dec 2023	25 Jun 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1465.57	31 Mar 2026	Road-90% Drainage-75% Truck Lay bay-60% Rain Water Harvesting-50% Campus Development work-75% Solid Waste Disposal-95% Administrative Block-95% Registration Office-95% Vending Plate Form-60% Retail Shop- 90% Live Stock Shop-85% Workers Canteen-95%
76	Muzaffarpur	Resetting of Pontoon Bridge between Chakosan Ghat to Jamindari Ghat for Year 2022-26 (For Four Year) and Dismantling of Pontoon Bridge from the Alignment and storing and watching the Pontoon sets safety anchored along the river embankment during rainy season.	Plan	Muzaffarpur	2027.278000 / 1254 (S) / 19 Feb 2025	Pontoon Bridge/1610.40		2000.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 867.00	15 Dec 2025	Open for Traffic.
77	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH- 77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00	702399364.00					0.00/ 92.00	0.00/ 85.00	0.00/ 50.00	5.00/ 55.00	135.00/ 8201.00	31 Dec 2026	Casting of girder, side drain, & PQC work is in progress. Pile Cap work in Pupri road is stop as per higher officers. Girder casting 74 Nos Completed And Girder Casting 75 Nos is in progress. Shuttering for deck slab between RP1 to RP4 is in Progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
78	Muzaffarpur	Widening and revelopment of Chandanichowk to Ramdayalu Nagar portion of NH-122 in district of Muzaffarpur.	Plan	Muzaffarpur	4476.170000 / 936 (S) / 05 Feb 2025	Others/4000.00		4000.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	1.00/ 1.00		NOC awaited from NHAI.
79	Muzaffarpur	Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur – Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur	CRF	Muzaffarpur	3860.019620 / 4159 (S) /	ROB/729.28	315412608.00	692.00 M				0.00/ 105.00	0.00/ 90.00	0.00/ 80.00	0.00/ 95.00	181.00/ 3013.00	31 Jul 2026	Foundation (Pile)-76/76 Nos. Sub Structure-12/12 Nos. Super Structure-270/367.28 Mtr RE Wall- 265/265 Mtr.
80	Muzaffarpur	Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan–Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur .	CRF	Muzaffarpur	4387.225430 / 4159 (S) / 14 Jul 2023	ROB/957.48	351980558.00					0.00/ 80.00	1.00/ 55.00	0.00/ 0.00	4.00/ 35.00	51.00/ 1517.00	20 Dec 2026	Foundation (Pile)- 54/78 Nos. Sub Structure-07/11 Nos. SuperStructure-0/288 Mtr RE Wall- 0/325 Mtr (Panel Casting is in Progress) Girder casting- 13/36 Nos. Agency has been debarred for slow progress.
81	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob-9471637819".(PRAGATI YATRA)	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 8020.00	30 Oct 2026	Work is in Progress. Chita Sthal Pile Foundation is in Progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
82	Muzaffarpur	Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur	CRF	Muzaffarpur	6958.350000 / 5060 (S) / 30 Jun 2022	RCC/272.00	522475857.00	391.00 M				0.00/ 66.00	5.00/ 15.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1670.00	10 Feb 2027	Foundation(Pile)-70/96 Nos. Sub Structure-2/10 Nos. Girder Casting- 2/54 Nos. Approach Road -0/391 Mtr.
83	Muzaffarpur	Construction of H.L. Bridge (2x21.00m) at CH 133+900 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi.	Nabard RCD	Muzaffarpur	576.910000 / 6639(S) / 31 May 2024	RCC/42.00	45298494.00	200.00 M				0.00/ 100.00	0.00/ 100.00	10.00/ 60.00	0.00/ 30.00	0.00/ 293.00	06 May 2026	Foundation(Pile)-22/22Nos. Sub Structure-3/3 Nos. Super Structure-1/2 Nos – Work is in Progress. Approach Road -60/200 Mtr. Staging & Shuttering for Super Structure between P1-A1 is in progress. Deck Slab between P1-A2 is Completed.
84	Muzaffarpur	Construction of H.L. Bridge (4x21.00m) at CH 131+520 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi	Nabard RCD	Muzaffarpur	910.320000 / 5278(S) / 25 Oct 2024	RCC/84.00	7869110.00	200.00 M				0.00/ 100.00	0.00/ 100.00	30.00/ 70.00	0.00/ 40.00	0.00/ 562.00	16 Aug 2026	Foundation(Pile)-100/100 Nos. Sub Structure-5/5 Nos. Super Structure-3/4 Nos. Approach Road -100/260 Mtr. Deck Slab between A1-P1, P1-P2 is completed. Shuttering for P2-P3 Deck Slab is in Progress.
85	Muzaffarpur	Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi	Nabard RCD	Muzaffarpur	1770.660000 / 1834 (S) / 27 Mar 2023	RCC/105.00	67477284.00					0.00/ 85.00	0.00/ 70.00	0.00/ 25.00	0.00/ 0.00	0.00/ 1049.00	30 Jun 2026	Foundation(Well)-06/07Nos. Sub Structure-4/6 Nos. Super Structure work between A1-P1 is completed. Reinforcement work for girder between P5-A2 is in Progress. Pier shaft for P2, P3 is in progress. Well sinking work for P4 is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
86	Katihar	Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Barailly Road Near Andarpur Chowk in Purnea District.	Nabard RCD	Purnia	738.280000 / 1834(s) / 27 Mar 2023	HL/43.20	576.31	200.00 M	23 Nov 2023	22 Feb 2025	30 Jun 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 561.62	30 Jun 2025	Work Completed.
87	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District.	State Plan	Purnia	1474.870000 / 301 / 27 Mar 2018	845.00	1487.96	0.00 M	20 Oct 2021	19 Apr 2022	30 Apr 2025	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1483.88	30 Apr 2025	Overall progress is 98.50% (Work Completed after De-scope of 1.5% of rest of work)
88	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District.	State Plan	Purnia	10116.340000 / 29 / 16 Mar 2022	3000.00	8658.00	0.00 M	27 Dec 2022	26 Dec 2024	31 Mar 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3663.07	31 Mar 2026	Overall progress is 51.75%
89	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40	568.36	300.00 M	12 Dec 2022	11 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 703.41	10 Jun 2023	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
90	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014	31 Dec 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	3.00/ 28.00	0.00/ 254.20	31 Mar 2026	Bridge work completed. One Side Approach work in progress. Remarks for LA: Purnea distt.- 19(i) has been published by DM, Purnea vide his letter no.-247, dated-16.02.2026. Katihar Distt.-Registration of acquired land under perpetual lease Act-2014 has been done on dated-28.02.2025 after demarcation of land is completed.
91	Katihar	Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 10th km of Khutti Chowk-Malopara-Mehdinagar-Harwa Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	557.510000 / 5250(s) / 05 Oct 2024	RCC/29.20		120.00 M				5.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	60.00/ 60.00	04 Oct 2026	Work is in progress.
92	Katihar	Construction of H.L. RCC bridge (5X16.00 m) with approach Road in 6th km of Surjapur-Turkaili-Uda Hat Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	1092.110000 / 5255 (s) / 25 Oct 2024	RCC/83.00		200.00 M				5.00/ 40.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	145.12/ 322.00	17 May 2027	Work is in progress.
93	Katihar	Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 17th km of Bairhachhi to Banglakol Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	548.640000 / 6291 (s) / 12 Dec 2024	RCC/29.20		120.00 M				8.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	20.76/ 145.97	27 Jul 2026	Work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
94	Katihar	Construction of ROB and approach road in lieu of Level Crossing No.-65 Railway line Km-96/1 to 96/2 Between Railway Station Forbesganj-Bathnaha on NH-57A at Subash Chowk in Araria District.	ROB	Araria	11564.550000 / 914(s) / 05 Feb 2025	ROB/828.40		603.00 M				2.00/ 27.00	2.00/ 8.00	0.00/ 0.00	0.00/ 0.00	437.38/ 1230.02	11 Nov 2028	Work is in progress.
95	Katihar	Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District.	State Plan	Araria	7954.240000 / 116 / 27 Mar 2023	0.00	6691.61	0.00 M	24 Nov 2023	23 Nov 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2975.28	31 Mar 2026	Overall progress is 85.00%
96	Katihar	Construction of ROB and approach road in lieu of LC No- KM-1 (km-0/7-8) (Katihar-Mukuriya) Santoshi Chowk & LC No- KJ-1 (km-0/8-9) (Katihar-Jogbani) Sahebpara Chowk in Katihar District.	ROB	Katihar	19365.060000 / 905(s) / 05 Feb 2025	ROB/543.60		1757.27 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	21 Sep 2028	Utility shifting work in progress.
97	Katihar	Construction of H.L. R.C.C. Bridge (6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonaili Bazar in the district of Katihar.	Nabard RCD	Katihar	1449.000000 / 1471(s) / 17 Mar 2022	RCC/129.60	1059.04	250.00 M	15 Mar 2024	14 Sep 2025		0.00/ 100.00	0.00/ 90.00	0.00/ 10.00	0.00/ 10.00	0.00/ 1005.09	30 Jun 2026	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
98	Katihar	Construction of H.L RCC Bridge Span (4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonaili- Jhaua Road in the district of Katihar.	Nabard RCD	Katihar	1056.000000 / 1471(s) / 17 Mar 2022	RCC/86.40	760.05	250.00 M	24 Dec 2023	23 Nov 2025	31 Dec 2025	0.00/ 100.00	5.00/ 45.00	0.00/ 0.00	0.00/ 20.00	153.94/ 586.29	30 Jun 2026	Work is in Progress.
99	Katihar	Redevelopment of Krishi Bazar Samiti, Katihar (Phase-2) in Katihar District.	State Plan	Katihar	7058.490000 / 116 / 27 Mar 2023	0.00	5940.07	0.00 M	24 Dec 2023	23 Nov 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2451.97	31 Mar 2026	Overall progress is 95.00%	
100	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	25 Dec 2012	24 Dec 2013	31 Jul 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 285.62	31 Oct 2025	Work Completed.
101	Katihar	Construction of 9x24.00m+1x16.00m of HL R.C.C. Bridge in Over Mahananda River in 42th of Kishanganj-Taiyabpur- Thakurganj- Galgalia in Road in Kishanganj District. (PRAGATI YATRA)	Plan	Kishanganj	6181.480000 / 904(S) / 05 Feb 2025	RCC/262.60		600.00 M				10.00/ 70.00	5.00/ 45.00	10.00/ 30.00	0.00/ 0.00	387.00/ 1574.84	10 Jul 2025	Work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
102	Katihar	Construction of HL R.C.C. Bridge in Over River Kankai (11x24.00M) in Between in Asura Ghat & Nishandra Ghat in Bahadurganj Block, under Kishanganj District.	Plan	Kishanganj	4825.560000 / 901(S) / 05 Feb 2025	RCC/270.60		800.00 M				10.00/ 80.00	5.00/ 45.00	10.00/ 30.00	5.00/ 45.00	145.37/ 1881.57	10 Aug 2027	Work is in progress.
103	Katihar	Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishangaj District.	State Plan	Kishanganj	8250.490000 / 116 / 27 Mar 2023	0.00	6943.14	0.00 M	19 Feb 2024	18 Feb 2026		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2186.76	30 Jun 2026	Overall progress is 62.00%
104	Katihar	Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District.	Nabard RCD	Kishanganj	689.750000 / 1470(s) / 17 Mar 2022	HL/55.80	660.97	0.00 M	23 Nov 2023	22 Feb 2025	31 Aug 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 984.42	31 Aug 2025	Bridge work completed. Traffic is plying through bridge
105	Katihar	Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District.	Nabard RCD	Kishanganj	1293.460000 / 1470(s) / 17 Mar 2022	HL/97.80	942.50	0.00 M	23 Nov 2023	22 May 2025	31 Dec 2025	0.00/ 100.00	0.00/ 100.00	5.00/ 60.00	0.00/ 0.00	0.00/ 721.67	31 Mar 2026	Work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
106	Katihar	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan-chowk-Bagalbari- Rahamatpara- Alta-Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.24	1009.42	300.00 M	21 Oct 2018	20 Apr 2020	31 Jul 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1150.20	31 Jul 2024	Work Completed.
107	Katihar	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj. Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2020	RCC/66.40	696.75	280.00 M	19 Sep 2020	18 Dec 2021	31 Jul 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 702.69	31 Jul 2024	Work Completed.
108	Patna-I	Construction work of Road Over Bridge (ROB) between Dumri-Holta-Potahi Railway Station (Railway Km. 18/02-17/29) under Patna District. (Reality Advance Structure Enterprises Pvt. Ltd., Bailey Road Patna.)	Plan	Patna	10921.830000 / 5769(S) / 20 Nov 2024	ROB/1048.00	6775.64	646.60 M	18 Jul 2025	17 Jul 2027		0.00/ 52.00	2.00/ 22.00	0.00/ 0.00	0.00/ 0.00	547.17/ 1447.15	17 Jul 2027	*Section-19 is in Progress. *Foundation & Sub-structure work in Progress.
109	Patna-I	Construction of flyover in Naubatpur Lock in 17 Km.between Naubatpur-Masaurhi road in Patna district. (M/s Brajendra Kumar Builders Pvt. Ltd., Barh Patna). (PRAGATI YATRA)	Plan	Patna	7306.000000 / 1912 (S) / 05 Mar 2025	Flyover Bridge/765.00	4790.11	250.00 M	04 Aug 2025	03 Feb 2028		3.00/ 5.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	201.04/ 628.04	03 Feb 2028	*Pile Work in Progress *Utility shifting work 90% is completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
110	Patna-I	Construction of H.L., R.C.C. bridge 8x24 m size and approach road on Punpun river between Samda and Guldia villages under Paliganj Block of Patna district.(PRAGATI YATRA)	Plan	Patna	1977.600000 / 1553 (S) / 25 Feb 2025	HL/212.80	1096.08	548.20 M	31 Jul 2025	30 Jan 2027		0.00/ 100.00	0.00/ 100.00	0.00/ 25.00	0.00/ 2.00	0.00/ 809.75	30 Jan 2027	*Superstructure & Approach road work in Progress. *Section-19 is in Progress.
111	Patna-I	Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna -Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna)	Plan	Patna	6012.650000 / 5076 (S) / 22 Aug 2023	ROB/522.00	6371.64	747.00 M	18 Jan 2024	17 Jan 2026		0.00/ 90.00	0.00/ 86.00	0.00/ 25.00	0.00/ 0.00	0.00/ 2205.94	31 May 2026	Work in Progress.
112	Patna-I	Renovation and Construction of Musallahpur Agricultural Marketing Yard (Phase II).	Nabard	Patna	6841.140000 / 29 / 16 Mar 2022	0.00	5415.19	0.00 M	26 Nov 2022	25 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5232.32	15 Jan 2026	Work is Completed.
113	Patna-I	Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna)	Plan	Patna	1729.300000 / 1834 (S) / 27 Mar 2023	RCC/123.05	1263.72	20.00 M	29 Dec 2023	28 Jun 2025		0.00/ 50.00	0.00/ 50.00	0.00/ 0.00	0.00/ 0.00	82.39/ 860.00	30 Jun 2026	Work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			
114	Patna-I	Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District	Plan	Patna	6244.220000 / 2290 (S) / 20 May 2022	ROB/550.00	3851.24	650.00 M	10 Aug 2023	09 Aug 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	2.00/ 92.00	276.41/ 5919.35	31 Mar 2026	Bow string girder launching and complete job will be completed in March 2026