

Bihar Rajya Pul Nirman Nigam Ltd, Patna
Progress Report of Ongoing Schemes for Projects Date:Jul_2026

Printed on: 17/08/2026

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Khagaria	Construction of HL RCC Bridge 9x35.17m over Bagmati River near Gadh Ghat in the block of Alauli under district of Khagaria. (PRAGATI YATRA)	Plan	Khagaria	6381.400000 / 918(S) / 05 Feb 2025	RCC/336.33	368978580.00	525.00 M	28 May 2025	27 May 2027		5.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1802.53	27 May 2027	Work in progress. Remarks for LA: Preparation for Panchat is in progress., DLAO, Khagaria demanded 12.04 cr for LA. Rs. 07.04 Cr. Paid to DLAO.
2	Khagaria	Construction of HL RCC Bridge 8x35.17m with approach road Rahimpur to Khagaria Bypaas road over river Budhi Gandak in the district of Khagaria.(PRAGATI YATRA)	Plan	Khagaria	9904.600000 / 919(S) / 05 Feb 2025	RCC/298.96	551784994.00	2100.00 M	28 May 2025	27 May 2027		14.00/ 68.00	0.00/ 0.00	0.00/ 0.00	0.00/ 14.00	234.00/ 1486.00	27 May 2027	Work in progress. Remarks for LA: Section 19 (1) is in progress., Demand of 15.88 Cr. raised by DLAO, Khagaria for LA. Rs. 5.00 Cr paid to DLAO, Khagaria
3	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297)	State Plan	Jehanabad	2066.450000 / 116 / 27 Mar 2023	Others/0.00	1510.28	0.00 M	18 Oct 2023	17 Apr 2025	30 Jun 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1518.75	30 Sep 2026	Fruits&Veget.Shop-100%,Drain-100%,Tr.-L-Byes-100%,SolarSyst.-100%,Store-100%,Admin.Block-95%,W.Bridge-95%,V.Platform-95%,R.Shop-100%,FishMarkt-100%,W.Canteen&RestShed-100%,Camp.Develop.-100%,Camp.Electrif.-50%,Dismant.-100%,O&P-100%,Drink water-100%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Khagaria	Construction of High Level RCC Bridge (5x21.00 m) of Jamalpur G.N. Bund to Jhowa-Bahiyar-Harinmar-Athrahiya-Gogri Bund Road (Chainage : 3+100-3+300km) in the district of Khagaria	Plan	Khagaria	1498.720000 / 3953(S) / 20 May 2025	RCC/108.04	94737735.00	250.00 M	30 Oct 2025	29 Apr 2027		0.00/ 70.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 293.00	29 Apr 2027	Remarks for LA: SIA completed. Six men committee has to visit this site to decide type of land.
5	Khagaria	Construction of ROB between station Khagaria-Umeshnagar L.C. No. 24 SPL of Khagaria- Parihara-Bakhri-Link road in the district of Khagaria	Plan	Khagaria	10181.850000 / 4218(S) / 30 Aug 2024	ROB/241.67	732667455.00	683.50 M	22 Apr 2025	21 Oct 2027		2.00/ 72.00	0.00/ 59.00	2.00/ 16.00	0.00/ 0.00	263.00/ 2206.00	21 Oct 2027	Work in progress... Remarks for LA: Through the Executive Engineer, RCD, Road Division, Khagaria, the proposal for fresh land acquisition was submitted to the District Collector, Khagaria, on 05.07.2026.
6	Khagaria	Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari)	Agriculture	Khagaria	73.500000 / 106 / 22 Sep 2023	Others/0.00	6079950.00	0.00 M	11 Mar 2024	10 Jun 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 80.00	0.00/ 0.00	0.00/ 68.69	31 Dec 2026	0.00
7	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022	30 Jun 2027	0.00/ 95.00	0.00/ 92.00	0.00/ 55.00	0.00/ 20.00	0.00/ 5197.74	30 Jun 2027	Overall progress - 68.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya Jee	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M	01 Sep 2022	31 Aug 2024	30 Jun 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 6477.22	31 Aug 2026	Boundary Wall & Drain-100%, Road&Tr.-Lay-Byes–100%, Admin Block–100%,O&PShop-100%,F&VShop–100%,1000M.T.God.-100%,W.Canteen&Rest Shed-100%,C.Electrification&Solar-100%,C.Develop.-90%,R.Shop–90%, V.Platform-100% & Weigh Bridge Solid Waste Disposal-100%
9	Khagaria	Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai	CRF	Begusarai	3911.730000 / 1528 (S) / 16 Mar 2023	ROB/476.28	497893000.00	406.80 M	16 Jan 2024	15 Jan 2026	30 Jun 2027	0.00/ 76.10	0.00/ 70.00	0.00/ 60.87	0.00/ 42.50	110.77/ 3064.00	31 Jul 2026	Work in progress... Remarks for LA: Declaration published under Section 19(1) on 18.02.2026. Panchat (award) declared, and the compensation payment process is under progress.
10	Gaya Ji	Construction of H.L R.C.C Bridge in 4th K.M. of Gaya Medical College-Mathurapur Road (SH-101) in Gaya District (Shailcon Construction Pvt. Ltd., Gaya_Mob No.-7739131191).	Nabard RCD	Gaya Jee	811.260000 / 5008 (S) / 14 Oct 2024	HL/74.00	569.95	250.00 M	02 Mar 2026	01 Jun 2027		30.00/ 80.00	5.00/ 5.00	0.00/ 0.00	0.00/ 0.00	150.35/ 150.35	01 Jun 2027	● Work is in Progress.
11	Khagaria	Construction of Krishi Bazar Samiti Phase-2 in Begusarai District.	Others	Begusarai	3838.700000 / 116 / 27 Mar 2023	Others/0.00	272688102.00	0.00 M	26 Dec 2023	25 Jun 2025	31 Dec 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	199.00/ 1761.00	31 Dec 2026	Physical Progress - 85.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
12	Gaya Ji	Construction of ROB of span (1 x 63.480 m + 18 x 18.600 m + 9 x 10m) with approach, (Viaduct & RE Wall) service road and drain in lieu of L.C. No.-71A on Patna – Gaya Road (Ramshila More to Gaya Railway Station), MDR, Between Station Gaya – Manpur, at Rly. KM.-468/16-18 in Gaya District. (BASANT KUMAR, ROHTAS, Mob. No.-9102353111)	ROB	Gaya Jee	9016.600000 / 1699 (S) / 28 Feb 2025	ROB/488.28	6778.56	202.26 M	26 Dec 2025	25 Dec 2027		5.00/ 5.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	25 Dec 2027	● Pile Work is in Progress. Remarks for LA: ● LA-65% & Area 2.0431 Acre ● Mauza-Bairagi, Pahsi & Total Raiyat-115 Nos. ● Expert Committee done on 16.09.2025 & Section-11(i) published on dt. 07.02.2026. ● Public hearing for objection raised against publ.of Section-11(i) held on 08.04.2026
13	Gaya Ji	Construction of ROB & its approaches in lieu of L.C. No.- 29 on Amba-Nabinagar to Koiridih (Tetariya More) Road, MDR, Between Station Nabinagar – Kajrat Nawadih, At Rly. KM. - 381/3 – 381/5 in the District Aurangabad.	ROB	Aurangabad	5572.390000 / 1422(S) / 15 Mar 2024	ROB/374.00	4053.98	404.00 M	24 Jan 2025	23 Jan 2027		0.00/ 90.00	0.00/ 88.00	5.00/ 15.00	0.00/ 0.00	0.00/ 1031.61	23 Jan 2027	● Work is in Progress. Remarks for LA: ● Area- 0.2826 Acre ● Mauza-Ghanta, Simari & Total Raiyat-20 Nos. ● Expert Committee of SIA done on dt. 11-07-2025 & Section-21 (ii) Published on 19.02.2026
14	Nalanda	Construction of HLRCC Bridge 2x12.0m in 35th km of Daniyawan- Hilsa- Ekangarsarai -Islampur Road in Nalanda District.	Nabard RCD	Nalanda	525.100000 / Letter No. 5258(S) / 25 Oct 2024	RCC/25.12	296.97	105.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2.99		Work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
15	Ara	Construction of H.L. RCC Bridge (1x45m+1x36m+1x36m+1x24m) in 2nd K.M of Nokha-Nasariganj Road over Buxar Canal (Shrikhinda Lakh) under Nokha block in the District of Rohtas.(PRAGATI YATRA)	Plan	Rohtas	2677.390000 / , RCD, Letter No.-1687 (s) / 28 Feb 2025	RCC/138.00	234364000.00	285.00 M	04 Jul 2025	03 Jul 2027		0.00/ 100.00	3.00/ 95.00	5.00/ 55.00	10.00/ 10.00	0.00/ 1732.00	03 Jul 2027	Work in progress
16	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	30 Jun 2026	0.00/ 100.00	3.00/ 98.00	15.00/ 100.00	25.00/ 50.00	0.00/ 286.85	30 Sep 2026	Work in progress
17	Ara	Widening and Improvement to 4-Lane from Zero Mile to Asni Flyover (Left out of NH-30) including Construction of 2-Lane ROB on EPC Mode in District Bhojpur (Ara), Bihar.	Plan	Bhojpur	9400.380000 / RCD Lt no-1721 (S) / 28 Feb 2026	ROB/4913.00		4913.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Work in progress E/W-40% GSB-6% DLC-10% DRAIN WORK-70% CULVERTS-5%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
18	Ara	Construction of ROB & its Approaches in between Raghunathpur & Twining Ganj Railway State in lieu of LC No. 59Bin the District of Buxar.	Plan	Buxar	4995.030000 / RCD Lt no-1418 (S) / 15 Mar 2024	ROB/57.48	359645000.00	1100.00 M	14 May 2025	13 May 2027		0.00/ 50.00	0.00/ 38.00	0.00/ 0.00	0.00/ 0.00	0.00/ 477.00	13 May 2027	Work in progress.
19	Nalanda	Construction of ROB at LC No. 55 at km - 417/9-11 between Station Kiul-Maheshleta halt and at Kuil-Kundur-Jamui road in the district of Lakhisari	Plan	Lakhisarai	6729.120000 / 1420 (s) / 15 Mar 2025	ROB/351.20	3733.85	337.23 M	24 Feb 2025	23 Feb 2027		0.00/ 45.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 748.33	23 Feb 2027	1.) Pile work 54/86 Completed. 2.) Piling work in Progress. Pile cap Excavation and leveling work in progress.
20	Ara	Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District.	ROB	Buxar	4263.410000 / RCD Lt no-4507 (S) dt. 07.09.2021 / 07 Sep 2021	ROB/608.40	270200000.00	370.00 M	04 May 2022	03 Aug 2023	30 Jun 2026	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 2553.00	30 Sep 2026	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
21	Darbhanga	Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District.	Nabard RCD	Darbhanga	9476.000000 / 1834(S) / 27 Mar 2023	HL/369.00	617190888.00	1061.00 M	16 Dec 2023	15 Dec 2025		0.00/100.00	0.00/100.00	0.00/97.00	0.00/76.00	50.00/5204.86	31 Mar 2027	Bridge work completed. Approach road work is in progress.
22	Nalanda	Construction of H.LRCC Bridge (12x27.80m) over River Kiul Connecting SH-08 to Kiul Station Road in the district of Lakhisarai	Nabard RCD	Lakhisarai	4893.170000 / Letter No.-5487 (s) / 11 Nov 2024	HL/360.00	2904.82	210.00 M	14 Jul 2025	13 Jul 2027		0.00/100.00	3.00/38.00	0.00/0.00	0.00/0.00	0.00/1411.80	13 Jul 2027	Foundation Work Completed. Sub Structure casting work in Progress.
23	Darbhanga	Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM- 30/9-31/0 in the district of Darbhanga	Plan	Darbhanga	6673.890000 / 4159(S) / 14 Jul 2023	ROB/555.68	561318535.00	279.40 M	16 Dec 2023	15 Dec 2025		0.00/86.00	0.00/82.00	0.00/55.00	18.00/43.00	293.00/2120.00	30 Jun 2027	RE Wall work is in progress.
24	Nalanda	Construction of HLRCC Bridge (3x14.00m) in 16+500km of Hilsa - Noorsarai Road in Nalanda District.	Nabard RCD	Nalanda	1082.980000 / Letter No. 5258 (S) / 25 Oct 2024	HL/43.80	461.16	140.00 M	25 Aug 2025	24 Nov 2026		0.00/100.00	25.00/85.00	0.00/0.00	0.00/0.00	0.00/277.81	24 Nov 2026	1) Pile 28/28 Completed. 2) Pile Cap 4/4 Completed. 3) A1-A2 Completed. 4) P1 Pier Shaft Completed. 5) P2 Pier Shaft and Pier Cap Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
25	Darbhanga	Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhanga, At Rly. KM-32/8-9 in district Darbhanga	Plan	Darbhanga	5432.880000 / 5946(S) / 06 Dec 2022	ROB/566.40	598451051.00	327.90 M	16 Dec 2023	15 Jun 2026		0.00/ 91.00	0.00/ 82.00	0.00/ 12.00	0.00/ 0.00	319.00/ 2083.70	31 Dec 2027	Work is in progress
26	Nalanda	Construction of HLRCC Bridge (3x14.00m) in 9+500 km of Hilsa-Noorsarai Road in Nalanda District.	Nabard RCD	Nalanda	1034.300000 / Letter No. 5005 (S) / 14 Oct 2024	HL/43.80	447.77	140.00 M	25 Aug 2025	24 Nov 2026		0.00/ 100.00	30.00/ 80.00	0.00/ 0.00	0.00/ 0.00	0.00/ 271.65	24 Nov 2026	1) Pile 28/28 Completed. 2) Pile Cap 4/4 Completed. 3) A1-A2 Completed. 4) P1 Pier Shaft Completed. 5) P2 Pier Shaft and Pier Cap Completed.
27	Darbhanga	Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga	Plan	Darbhanga	7965.270000 / 1528(S) / 16 Mar 2023	ROB/851.84	1024505740.00	570.68 M	12 Mar 2024	11 Sep 2026		0.00/ 55.00	0.00/ 41.00	0.00/ 2.00	0.00/ 0.00	0.00/ 1827.70	31 Dec 2027	Work is in progress
28	Nalanda	Construction of HLRCC Bridge (2x16.00m) in 9th km of Hilsa- Noorsarai Road in Nalanda District.	Nabard RCD	Nalanda	556.090000 / Letter No. 5007 (S) / 14 Oct 2024	HL/33.20	345.51	160.00 M	25 Aug 2025	24 Nov 2026		0.00/ 100.00	0.00/ 95.00	40.00/ 40.00	0.00/ 0.00	0.00/ 166.96	24 Nov 2026	1.) Pile work 22/22 Completed. 2.) Pile Cap 3/3 Completed. 3. Pier Shaft 3/3 Completed. Foundation and Sub Structure work Completed. 4.) Girder (A2-P1) 04 Nos Completed. & (A1-P1) In Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
29	Darbhanga	Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM- 39/9-0 in district Darbhanga	Plan	Darbhanga	2988.090000 / 563(S) / 01 Feb 2023	ROB/429.48	529519722.00	362.90 M	16 Dec 2023	15 Dec 2025		0.00/ 81.00	0.00/ 85.00	0.00/ 73.00	0.00/ 55.00	0.00/ 2363.04	30 Jun 2027	Service road & Drain work is in progress.
30	Nalanda	Construction of HLRCC Bridge (2x16.00m) in 1st km of Hilsa- Noorsarai Road in Nalanda District.	Nabard RCD	Nalanda	540.130000 / Letter No. 5248 (S) / 25 Oct 2024	RCC/33.20	339.20	160.00 M				30.00/ 100.00	30.00/ 30.00	0.00/ 0.00	0.00/ 0.00	0.00/ 137.45		1.) Pile work 22/22 Completed. 2.) Pile Cap 3/3 Completed. 3.) Pier Shaft work in Progress.
31	Darbhanga	Construction of H.L. RCC Bridge (39X24.00M) between Khaira (Paschim Tatbandh) & Bhaduar Ghat (Purvi Tatbandh) over Kamla Balan river in Jhanjharpur block Madhubani District.	Nabard RCD	Madhubani	//	HL/959.44	1286407986.00	1240.00 M				4.00/ 18.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1459.75	07 Jul 2028	Work is in progress.
32	Darbhanga	Construction & Re-setting/Re-arranging of new Pontoon bridge & Resetting of 65 Pontoon sets, Jetty, Approach road and maintenance for the 05 financial year i.e (F.Y 2026-27 to 2030-31) of Pontoon Bridge from the Alignment and storing the Pontoon set at safe place on the side of Ganga River embankment between Pattharghat and Hardashpur village in Samastipur district during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging	Plan	Samastipur	//	Pontoon Bridge/793.00	321186000.00					30.00/ 95.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	449.00/ 2434.11	31 Oct 2026	Fabrication work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
		the Pontoon sets when ever required due to increasing and decreasing of water level.																
33	Nalanda	Construction of Nawada Bypass from 97th Km of NH-31 to Kadirganj SH-08 (Near approach of Sakri River Bridge) along with ROB near Sadipur Halt in the district of Nawada.	State Plan	Nawada	18162.210000 / 1712 (S) / 28 Feb 2025	ROB/292.00	10727.25	780.00 M	06 Oct 2025	05 Oct 2027		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	05 Oct 2027	1.)Site Camp Completed. LA Status - 2.) 75.75 Acre Land to be Acquired. For Land Acquisition Section 11 (1) Completed. Section 19 (1) is in Progress. 3.) Demarcation of Acquisition Land is in Progress.
34	Nalanda	Construction of H.LRCC Bridge (20x27.80m) over River Sakri in Gobindpur- Roh Road under Gobindpur Block in the district of Nawada.(PRAGATI YATRA)	Plan	Nawada	5482.870000 / 1698 (S) / 28 Feb 2025	HL/600.00	3564.42	1000.00 M	20 Jun 2025	19 Dec 2027		3.00/ 78.00	15.00/ 40.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1004.13	19 Dec 2027	1.) Pile work 165/201 Completed. 2.) Pile Cap 14/21 Completed. 3.) Pier Shaft 13/21 Completed. 4.) Pier Cap 02 /21 Completed. LA Status Area - 9.99 Acre. Section 37 (ii) Completed.
35	Darbhanga	Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai- Nazirganj in District Samastipur.	Plan	Samastipur	9720.830000 / 6520(S) / 31 Oct 2023	ROB/521.40	720857679.00	382.60 M				0.00/ 30.00	0.00/ 30.00	0.00/ 15.00	0.00/ 0.00	0.00/ 1991.57	31 Dec 2027	Work stopped due to unavailability of L.A fund.
36	Darbhanga	Construction of H.L.RCC Bridge (12x27.800m) over Kareh River at Shankarpur Ghat Block Shivajinagar in Samastipur district.(PRAGATI YATRA)	Plan	Samastipur	6225.000000 / 920(S) / 05 Feb 2025	HL/360.00	330388358.00	210.00 M				0.00/ 86.00	0.00/ 23.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1544.00	02 Jun 2027	Foundation & Sub Structure work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
37	Darbhanga	Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District	Plan	Samastipur	4887.690000 / 4497(S) / 31 Jul 2023	HL/333.90	346909209.00	670.00 M	16 Dec 2023	15 Dec 2025		0.00/ 97.00	0.00/ 82.00	0.00/ 35.00	0.00/ 20.00	0.00/ 3662.77	31 Dec 2026	Work in progress
38	Darbhanga	Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur	Nabard RCD	Samastipur	3324.540000 / 1834(S) / 27 Mar 2023	HL/228.32	231455368.00	604.00 M	19 Oct 2023	18 Oct 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	30.00/ 80.00	0.00/ 1948.91	31 Oct 2026	Bridge work completed. Approach road work is in progress.
39	Bhagalpur	Construction of ROB at Bridge No.2 at Bhagalpur- Bounsi Railway Line in District of Bhagalpur.(PRAGATI YATRA)	Plan	Bhagalpur	12585.860000 / 1688(s) / 28 Feb 2025	ROB/576.24	669620000.00	355.00 M	17 Jun 2025	16 Dec 2027		0.00/ 65.00	0.00/ 40.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1194.64	16 Dec 2027	(i) GAD is sanctioned by Eastern Railway, Kolkata. (ii) Bearing forces calculation approved by CBE, Eastern Railway kolkata (iii) Piling work is in progress. (iv) Electrical Utility work is in progress.
40	Bhagalpur	Construction of HL RCC bridge span (25x24m) over river barnar in 2nd km of Sono- Charka-Pathar road in the district of Jamui.	Nabard RCD	Jamui	6050.710000 / 5496(s) / 11 Nov 2024	HL/615.04	433856000.00	395.00 M	10 Jul 2025	09 Dec 2027		6.00/ 76.00	0.00/ 22.00	0.00/ 0.00	0.00/ 0.00	239.89/ 1240.78	09 Dec 2027	(i) Pile, Pile cap & Pier shaft work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
41	Bhagalpur	Construction of 4lane ring road to NH-333B Bihar School of Yoga, Munger in the District of Munger.(PRAGATI YATRA)	Plan	Munger	12198.000000 / 1723(s) / 28 Feb 2025	RCC/530.00	526297000.00	2985.00 M	28 Jun 2025	27 Dec 2027		10.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 65.00	0.00/ 0.00	27 Dec 2027	(i) Earth work is in progress. (ii) Road widening work is in progress (iii) Drain work is in progress.
42	Bhagalpur	Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur.	Others	Bhagalpur	3425.000000 / Lt.764(Kri) / 26 Feb 2019	Others/655.00	363508182.00	75.00 M	14 Dec 2020	13 Jun 2023	30 Jun 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3000.00	31 Aug 2026	1.U-Trough- 100% 2.cast in situ box cell-80% 3.Precast box cell-0% 4.Approach-100% 5. structural drawing has been submitted for the exaction of work vide lt no.424 dated- 25.05.2026
43	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20	56745000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 332.28		(i) Pipa pul is Dismantal
44	Bhagalpur	Construction of HL RCC Bridge (12x24.m) in Sultanganj to Dhumma Kanwariya Road over Badua River in Banka Distt. (34th km)	Nabard RCD	Bhagalpur	3244.000000 / 5497(s) / 11 Nov 2024	HL/295.20	215633000.00	200.00 M	10 Jul 2025	09 Jul 2027		4.00/ 96.00	1.00/ 77.00	19.00/ 25.00	0.00/ 0.00	270.04/ 1204.26	09 Jul 2027	(i) Pile, Pile cap & Pier shaft work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
45	Bhagalpur	Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur- Amarpur – Banka (SH-25) in replacement of old damaged bridge.	Plan	Bhagalpur	4317.170000 / 4575(s) / 02 Aug 2023	HL/237.64	297346000.00	0.00 M	06 Mar 2024	05 Mar 2026	31 Aug 2026	0.00/100.00	0.00/100.00	0.00/100.00	0.00/30.00	0.00/2751.40	31 Aug 2026	(i) Foundation work is in completed (ii) Sub-str work is in completed (iii) Super-str work is in completed (iv) Approach work is in progress.
46	Bhagalpur	Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya- Chandan- Dardmara road, SH-22 Under RIDF-XXVIII (NABARD) Scheme.	Nabard RCD	Banka	1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023	HL/111.64	128340000.00	220.00 M	13 Jan 2024	12 Jul 2025	30 Jun 2026	0.00/85.00	0.00/85.00	0.00/83.00	0.00/45.00	0.00/957.44	30 Jun 2026	1. Deoghar site is encroached by local people. 2. CWJC No- 9237 of 2025 dated- 11.06.2025 , Work is stop due to high court stay order.
47	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00	861693007.00	160.00 M	12 Jun 2023	11 Jun 2025	30 Jun 2027	0.00/96.00	10.00/86.00	0.00/58.00	0.00/0.00	0.00/3554.39	30 Jun 2027	(i) Foundation work is in Progress within Railway Portion. (ii) Section 21(ii) of Act. 30/2013 for notice issued to Raiyat.
48	Saharsa	Construction of ROB on Madhepura- Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura.	ROB	Madhepura	7249.200000 / 1767(S) / 24 Mar 2023	ROB/921.78	5790.66	344.00 M	15 Jan 2024	14 Jul 2026		0.00/85.00	0.00/85.00	0.00/42.00	0.00/0.00	0.00/2095.20	14 Jul 2026	1. Dack Slab Reinforcement work in is in progress. 2. Girder Reinforcement Work is in progress. 3. R.E-Panel Casting Work is in Progress 4. Section 11(i) Done and Section 19(1) awaited from District Administration Madhepura.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
49	Saharsa	Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Kapsiya Ghat under in the District of Madhepura. (42 Sets)	Non-Plan	Saharsa	2513.990000 / 466 (S) / 21 Jan 2025	Pontoon Bridge/500.00	225468000.00	200.00 M	05 Aug 2025	04 Nov 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 900.00		Pontoon Bridge is deinstalled
50	Saharsa	Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets)	Non-Plan	Supaul	2439.600000 / 1766(S) / 24 Mar 2023	Pontoon Bridge/450.00	216322518.00	0.00 M	12 Dec 2023	11 Mar 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1700.00		Pontoon Bridge is deinstalled
51	Saharsa	Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshmipur to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	713.310000 / 1834(S) / 27 Mar 2023	RCC/32.00	545.42	180.00 M	13 Dec 2023	12 Mar 2025	12 Aug 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 315.63	30 Jun 2026	Finishing Work is in Progress
52	Saharsa	Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	631.620000 / 1834(S) / 27 Mar 2023	RCC/36.00	530.99	180.00 M	13 Dec 2023	12 Mar 2025	12 Mar 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 558.15	12 Mar 2025	Work is Completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
53	Saharsa	Construction of High Level RCC Bridge (3x14M) at Raghopur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	833.000000 / 1834(S) / 27 Mar 2023	RCC/42.00	608.39	200.00 M	07 Dec 2023	06 Mar 2025	06 Oct 2025	10.00/100.00	0.00/75.00	15.00/45.00	0.00/0.00	0.00/390.79	30 Jun 2026	1 A2-Hammer head Reinforcement work is in progress. 2. Staggering for A2-P2 work is in progress.
54	Saharsa	Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul.	Nabard RCD	Supaul	1145.000000 / 1834(S) / 27 Mar 2023	RCC/80.00	885.68	200.00 M	05 Jan 2024	04 Jul 2025		0.00/100.00	0.00/100.00	0.00/95.00	0.00/70.00	0.00/738.61	30 Jun 2026	1. Approach road work is in progress 2. Finishing Work is in progress.
55	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80	456.16	200.00 M	22 May 2021	21 May 2022	30 Jun 2025	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/529.88	30 Jun 2025	Work Completed.
56	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/100.00	0.00/100.00	0.00/98.00	0.00/60.00	0.00/1908.29		Committee visited site on Dt. 23.01.2024. Based on committee report revised DPR has been submitted for revised A/A to RWD Patna. WRD NOC forwarded to RWD for A/A

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
57	Muzaffarpur	Resetting of Pontoon Bridge betwenn Chakosan Ghat to Jamindari Ghat for Year 2022-26 (For Four Year) and Dismantling of Pontoon Bridge from the Alignment and storing and watching the Pontoon sets safety acnchored along the river embankment during rainy season.	Plan	Muzaffarpur	2027.278000 / 1254 (S) / 19 Feb 2025	Pontoon Bridge/1610.40		2000.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 867.00		Traffic closed from public. due to monsoon.
58	Saran Works	5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra-Marhaura Road (MDR) in Saran District	ROB	Saran	5936.640000 / 5946(S) / 06 Dec 2022	ROB/400.44	4807.20	480.56 M	04 Nov 2023	03 Nov 2025	31 Dec 2026	0.00/ 100.00	0.00/ 100.00	5.00/ 80.00	0.00/ 30.00	0.00/ 4121.27	31 Dec 2026	Pile 90/90, Pile cap 11/11, Sub structure Pier 11/11, Pier head 11/11, Girder casting 21/21, Deck slab 8/10, Superstructure work in progress. Foundation and Substructure work completed. Rs 206.97 Lakh paid to DLAO on 06.04.26 for LA
59	Saran Works	Construction of H.L. R.C.C Bridge (5x16.50M) alongwith approach road at Nazarmira in 5th Km of Gola Bazar-Chhowamill- Dudhailamath in Chhapra-Sonpur Road (0.00-6.48Km) in replacement of old screw pile bridge in the district of Saran	Plan	Saran	1099.410000 / 6797 (s) / 31 Jul 2025	HL/85.59	721.35	140.00 M		10 Feb 2026	09 Aug 2027	6.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	47.09/ 215.18	09 Aug 2027	Work in progress. Foundation pile work completed.
60	Muzaffarpur	Construction of Approach Road connecting to High level RCC Bridge Between Soda Godawn to Chandwara Bandh under Phase 2 (From Jail chowk to Khudi Ram Bose Chita Asthal (650 m) and from connecting junction of old constructed Approach under phase 1 to Shipapura old NH (1450) under Muzaffarpur Division BRPNL for the year 2025 -2026	Plan	Muzaffarpur	12093.110000 / 903 (S) / 05 Feb 2025	Others/2050.00	392057380.00	2050.00 M		14 Dec 2026	14 Dec 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 5.00	103.00/ 139.00	14 Dec 2026	Approach 5% Chita Sthal Ground Floor Completed. 1st floor column work in Progress. C & G works toward Jail Chowk is in progress Remarks for LA: Against the demand for Rs.56.95 crore for compensation payment, a sum of Rs.20.00 crore has been made available to the District Land Acquisition Officer, Muzaffarpur, and the process of land transfer is underway.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
61	Saran Works	Construction of H.L. R.C.C Bridge over River Siahi in Mairwa to Pratpur Road (Bihar- UP Border) in Replacement of old screw pile bridge in the district of Siwan (4x16.00M, Length- 66.44 M)	Nabard RCD	Siwan	958.230000 / 5006(S) / 14 Oct 2025	HL/66.44	541.38	250.00 M	29 Mar 2025	28 Mar 2025	28 Sep 2026	0.00/ 100.00	0.00/ 100.00	10.00/ 80.00	0.00/ 10.00	24.38/ 385.57	28 Sep 2026	Work in progress. Foundation & Sub-Structure work completed.
62	Muzaffarpur	Widening and revelopment of Chandanichowk to Ramdayalu Nagar portion of NH-122 in district of Muzaffarpur.	Plan	Muzaffarpur	4476.170000 / 936 (S) / 05 Feb 2025	Others/4000.00	351272475.00	4000.00 M		03 Oct 2026	03 Oct 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1.00	03 Oct 2026	NOC by NHAI granted on dated 16.07.2026
63	Muzaffarpur	Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur	CRF	Muzaffarpur	6958.350000 / 5060 (S) / 30 Jun 2022	RCC/272.00	522475857.00	391.00 M	11 Feb 2025	10 Feb 2027		1.00/ 85.00	5.00/ 45.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1670.00	10 Feb 2027	Work is in Progress.
64	Muzaffarpur	Construction of H.L. Bridge (2x21.00m) at CH 133+900 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi.	Nabard RCD	Muzaffarpur	576.910000 / 6639(S) / 31 May 2024	RCC/42.00	45298498.00	200.00 M	07 May 2025	06 May 2026	31 May 2026	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 50.00	0.00/ 338.00	31 Aug 2026	Approach Road work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
65	Muzaffarpur	Construction of H.L. Bridge (4x21.00m) at CH 131+520 km of Indo Nepal Border Road from Bahar to Kanhauli in the district of Sitamarhi	Nabard RCD	Muzaffarpur	910.320000 / 5278(S) / 25 Oct 2024	RCC/84.00	78609110.00	260.00 M	17 May 2025	16 Aug 2026		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 50.00	51.00/ 706.00	31 Aug 2026	Approach Road work is in Progress.
66	Muzaffarpur	Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi	Nabard RCD	Muzaffarpur	1770.660000 / 1834 (S) / 27 Mar 2023	RCC/105.00	133781670.00	200.00 M	22 Nov 2023	21 May 2024	30 Jun 2026	0.00/ 87.00	0.00/ 90.00	0.00/ 50.00	0.00/ 0.00	107.00/ 1161.00	30 Oct 2026	Well Sinking at P4 stopped due to underlying RCC remains. Redesign submitted to NIT for vetting.
67	Muzaffarpur	Construction of ROB of span (5x30m Viaduct+ 76.080M BSG+ 4x20.64M viaduct+1x60m Rotary+ 5x30m Viaduct) with approach and extra legs on both side of NH-28(New NH-122), in Lieu of L.C. No. 4A at Railway Km 50/36-38 between Muzaffarpur – Ramdayalu Nagar Railway station in between Maripur Power house chowk - NH-28 (GOBARSAHI CHOWK) Dumri On Existing MDR Road in district of Muzaffarpur	Others	Muzaffarpur	16768.200000 / 912 (S) / 05 Feb 2025	ROB/1372.27	962213180.00	0.00 M		13 Mar 2028	13 Mar 2028	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 95.00	13 Mar 2028	C & G -50% Pile Load Test Completed. Remarks for LA: LA:- 1.215 acres. The notification under Section 19 has been published.
68	Muzaffarpur	Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur –Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur	CRF	Muzaffarpur	3860.020000 / 4159 (S) /	ROB/729.28	315412608.00	692.00 M	02 Feb 2024	01 Feb 2026	31 Jul 2026	0.00/ 105.00	0.00/ 100.00	0.00/ 80.00	0.00/ 95.00	270.00/ 3372.00	30 Oct 2026	(i)Viaduct part completed. (ii) Railway part superstructure work in progress. (iii) Launching scheme submitted for approval to CBE/ECR, Hajipur

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
69	Muzaffarpur	Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan–Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur .	CRF	Muzaffarpur	4387.230000 / 4159 (S) / 14 Jul 2023	ROB/957.48	351980558.00	0.00 M	07 Feb 2024	06 Feb 2026	20 Dec 2026	0.00/ 80.00	0.00/ 55.00	0.00/ 0.00	0.00/ 38.00	0.00/ 1582.00	20 Dec 2026	Agency has been debarred for slow progress on dated 14.02.2026
70	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH- 77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00	702399364.00	1140.00 M	23 Aug 2022	31 Dec 2025	31 Dec 2026	0.00/ 92.00	0.00/ 85.00	0.00/ 67.00	0.00/ 67.00	0.00/ 8231.00	31 Dec 2026	Proposal for Revised A.A. Of amount 110.42 Cr. Submitted to RCD, HQ, vide BRPNN. Lt. No. 662 Dt. 06.08.2025
71	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob- 9471637819".(PRAGATI YATRA)	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2026	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 8020.00	15 Aug 2026	WMM work is completed. Rest work is in Progress.
72	Saran Works	Construction of H.L R.C.C bridge over river Daha in Siwan SH at Semri to Khajepura Road in the district of Siwan. (3x16.00M, Length- 49.84 M)	Nabard RCD	Siwan	804.950000 / 5249(S) / 25 Oct 2024	HL/49.84	459.16	188.00 M	29 Mar 2025	28 Sep 2025	28 Sep 2026	10.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	105.92/ 194.46	28 Sep 2026	Pilling work completed. Work stopped due to water level increase in river. Remarks for LA: L.A required 0.7733 Acre (14 Raiyats) SIA Committee report submitted to DLAO, Siwan. Sixmen committee formation is in process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
73	Champaran(Motihari)	Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Pachim Champarn	2232.820000 / 4247(S) / 11 Aug 2022	Pontoon Bridge/912.00	2000.38	300.00 M	15 Sep 2022	14 Sep 2027		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	107.10/ 1810.16	14 Sep 2027	Pontoon has been dismantled during this rainy season.
74	Champaran(Motihari)	Construction of RCC Arch bridges for easy access of tourist in the premises of Someshwar Nath Temple, Areraj, in district of East Champaran (Motihari).	Plan	East Champaran(Motihari)	1579.580000 / 425/Tourism Deptt. / 02 May 2025	RCC/70.00	598.24	0.00 M	03 Oct 2025	02 Apr 2027	02 Apr 2027	5.00/ 90.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	73.43/ 341.03	02 Apr 2027	Work is in progress
75	Champaran(Motihari)	Construction of H.L.R.C.C. Bridge over Lalbakeya River near Balua Guabari under Dhaka Block in the district of East Champaran. (Pragati Yatra)	Plan	East Champaran(Motihari)	7234.000000 / 926(S) / 05 Feb 2025	RCC/360.00	4312.38	340.00 M	04 Oct 2025	03 Oct 2027	03 Oct 2027	0.00/ 15.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 766.59	03 Oct 2027	Work is in progress Sec-19 is under process. The payment process for the landowners/claimants is under process by the DLAO, Sitamarhi. Motihari Side- Sec-21(I) is published date 01.06.2026 and The process for determination of rate is under process
76	Champaran(Motihari)	Construction of H.L. R.C.C. Bridge (12x24.00M) at Ibrahimpur Ghat under Mehasi Block in the District of East Champaran. (Pragati Yatra)	Plan	East Champaran(Motihari)	7050.920000 / 363 (S) / 16 Jan 2025	RCC/288.00	4774.88	2684.00 M	04 Oct 2025	03 Oct 2027	03 Oct 2027	3.00/ 53.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1492.23	03 Oct 2027	Work is in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
77	Champaran(Motihari)	Construction of H.L.R.C.C. Bridge over Dhanauti river in Motihari to Kotwa via Majuraha in the district of East Champaran. (PRAGATI YATRA)	Plan	East Champaran(Motihari)	1371.720000 / 242(s) / 10 Jan 2025	RCC/73.84	788.61	500.00 M	04 Jun 2025	13 Dec 2026	13 Dec 2026	0.00/ 100.00	0.00/ 100.00	5.00/ 100.00	10.00/ 50.00	49.14/ 626.48	13 Dec 2026	Bridge work completed Approach work is in progress
78	Champaran(Motihari)	Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champaran District	Nabard	East Champaran(Motihari)	494.000000 / 1834(S) / 27 Mar 2023	Others/120.00	224.86	100.00 M	10 Sep 2024	09 Sep 2025	30 Jun 2026	0.00/ 100.00	0.00/ 130.00	0.00/ 100.00	20.00/ 70.00	0.00/ 143.89	31 Dec 2026	1.Box culvert work Completed. 2. Approach work is in progress. 3. Work affected due to continuous water flow in canal in kharif season.
79	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	892.740000 / 4253(S) / 20 Jul 2023	HL/132.00	505.82	200.00 M	16 Jan 2024	15 Jan 2025	30 Jun 2026	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 40.00	0.00/ 369.75	31 Dec 2026	Bridge work complete & Approach work stopped due to LA The estimate has been received from the DLAO, East Champaran, Motihari, on 11-07-2026. The process for payment of the amount as per the submitted estimate is under progress."
80	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XV/III	Pachim Champarn	1389.230000 / 1834(S) / 27 Mar 2023	HL/265.00	1063.45	160.00 M	06 Sep 2024	05 Mar 2026	31 Oct 2026	0.00/ 65.00	0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	22.34/ 597.64	30 Jun 2027	1. 39/44 Pile completed. 2. 2/5 Pile cap & Shaft completed 3. Due to hard strata found during piling, progress of piling is very slow.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
81	Champanan(Motihari)	Construction of ROB & its approaches in between Majhauliya & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah - Sariswa of West Champanan District	ROB	Pachim Champanan	3704.530000 / 563(S) / 01 Feb 2023	HL/1140.00	3954.83	720.00 M	08 Jun 2024	07 Jun 2026	31 Dec 2026	8.00/ 90.00	5.00/ 75.00	0.00/ 55.00	0.00/ 0.00	46.30/ 1574.30	31 Dec 2026	1. 72/88 Pile completed 2. 11/14 Hammer Head Completed; remaining in progress. 3. Encroachment removal towards Bettiah side in progress. 4. LA:-Section-21(2) has been completed
82	Champanan(Motihari)	Construction of ROB & its approaches in between Sugauli-Majhaulia Rly. Station in Lieu of LC No-178 in West Champanan District.	ROB	Pachim Champanan	2952.360000 / 1528 (S) / 16 Mar 2023	ROB/1100.00	3793.48	715.00 M	30 Dec 2023	29 Dec 2025	31 Dec 2026	0.00/ 90.00	0.00/ 90.00	0.00/ 80.00	0.00/ 80.00	0.00/ 2767.82	31 Dec 2026	1. 12/15 Deck Slab Completed (Except Rly portion). 2. R/E Wall panel work is in progress. 3. Structural design & drawing for Railway portion approved by Railway dt. 13.03.2025.
83	Champanan(Motihari)	Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champanan District.	ROB	East Champanan(Motihari)	7255.760000 / 563(S) / 01 Feb 2023	ROB/1640.00	7483.48	820.00 M	30 Dec 2023	29 Jun 2026	31 Dec 2026	0.00/ 90.00	0.00/ 90.00	0.00/ 55.00	0.00/ 20.00	0.00/ 4075.15	31 Dec 2026	30/33 Hammer head completed. 79/134 Girder completed. 17/32 Deck Slab Completed The estimate was received from the District Land Acquisition Officer, East Champanan, Motihari, on 11-07-2026. Payment of the estimated amount is under process
84	Champanan(Motihari)	Construction of ROB & its approaches in between Jiwadhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champanan District	ROB	East Champanan(Motihari)	5277.670000 / 5946 (S) / 06 Dec 2022	ROB/953.44	4990.81	825.00 M	30 Dec 2023	29 Jun 2026	31 Dec 2026	0.00/ 90.00	0.00/ 80.00	0.00/ 58.00	0.00/ 40.00	0.00/ 2675.79	31 Dec 2026	P10 Pier Shaft completed. 17/20 Hammer Head Completed. The proceedings under Sec 21(2) for LA have been completed. The estimate has been received from the DLAO, East Champana on 11-07-2026. The process for payment of the amount.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
85	Champanan(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road.	FDR	Pachim Champarn	862.000000 / 1383(S) / 21 Feb 2018	RCC/60.00	733.52	150.00 M	27 Sep 2018	26 Dec 2019	31 Dec 2026	0.00/100.00	0.00/75.00	0.00/0.00	0.00/0.00	0.00/588.36	31 Dec 2026	1. Diversion completed and Traffic is moving on. 2. Need regular maintenance of diversion during rainy season until get clearance/NOC from concerned department. 3. Due to Flood water overtopped diversion and traffic movement stopped.
86	Champanan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32	2709.54	1700.00 M	05 Mar 2019	04 Sep 2021	30 Jun 2026	0.00/100.00	0.00/100.00	0.00/100.00	0.00/75.00	0.00/3967.65	31 Jul 2026	1. Bridge Completed. 2. 38 Nos of Rayat revieved payment. 3. As per site condition 50 mtr (3x16.00) new bridge completed. Work in progress and extra protection work in u/s and D/s of river is in Progress.
87	Patna-1	Construction of R.U.B. and approach at Level Crossing-33 Between Phulwarisharif and Danapur on Jagdeo Path (MDR) in Patna District, State of Bihar	Plan	Patna	8657.820000 / 1423 (S) / 15 Mar 2024	ROB/460.81	2867.01	357.40 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/624.73	11 Aug 2027	*Structural Drawing for Proof checking has been sent to the Director/CSIR,-SERC,Chennai. *Under Utility Shifting of Gail’s Gas Pipelines pending at Gail India. *Vetting of structural dwg. GAD for approval by Railways is pending at SERC, Chennai lev.
88	Patna-1	Construction work of Road Over Bridge (ROB) between Dumri-Holta-Potahi Railway Station (Railway Km. 18/02-17/29) under Patna District. (Reality Advance Structure Enterprises Pvt. Ltd.,, Bailey Road Patna.)	Plan	Patna	10921.830000 / 5769(S) / 20 Nov 2024	ROB/1048.00	6775.64	646.60 M	18 Jul 2025	17 Jul 2027		5.00/63.00	6.00/45.00	0.00/0.00	0.00/0.00	0.00/1672.78	17 Jul 2027	*Foundation & Sub-structure work in Progress (27%) *Section-19 (I) has been Published.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
89	Patna-1	Construction of flyover in Naubatpur Lock in 17 Km.between Naubatpur-Masaurhi road in Patna district. (M/s Brajendra Kumar Builders Pvt. Ltd., Barh Patna). (PRAGATI YATRA)	Plan	Patna	7306.000000 / 1912 (S) / 05 Mar 2025	Flyover Bridge/765.00	4790.11	250.00 M	04 Aug 2025	03 Feb 2028		5.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 731.17	03 Feb 2028	*Piling work in Progress (10%) *Section-19 (I) work is completed. *Utility shifting work 90% Completed.
90	Patna-1	Construction of H.L., R.C.C. bridge 8x24 m size and approach road on Punpun river between Samda and Guldia villages under Paliganj Block of Patna district.(PRAGATI YATRA)	Plan	Patna	1977.600000 / 1553 (S) / 25 Feb 2025	HL/212.80	1096.08	548.20 M	31 Jul 2025	30 Jan 2027		0.00/ 100.00	0.00/ 100.00	25.00/ 100.00	0.00/ 25.00	167.18/ 1200.14	31 Jan 2027	* Total Progress-80% * Approach road work in Progress *Section-19(I) is Completed.
91	Patna-1	Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna -Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna)	Plan	Patna	6012.650000 / 5076 (S) / 22 Aug 2023	ROB/522.00	6371.64	747.00 M	18 Jan 2024	17 Jan 2026	31 Mar 2027	0.00/ 90.00	0.00/ 87.00	0.00/ 25.00	0.00/ 20.00	0.00/ 2346.37	31 Jan 2027	* Work is in Progress (56%).
92	Patna-1	Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna)	Plan	Patna	1729.300000 / 1834 (S) / 27 Mar 2023	RCC/123.05	1263.72	20.00 M	29 Dec 2023	28 Jun 2025	30 Jun 2026	0.00/ 90.00	16.00/ 83.00	0.00/ 0.00	0.00/ 0.00	244.27/ 1408.36	31 May 2027	* Total Progress-43% *Work in Progress (Composite girder Fabrication in progress and 1 set girder arrived at site) *Work stopped due to water level rise at site

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
93	Patna-1	Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District	Plan	Patna	6244.220000 / 2290 (S) / 20 May 2022	ROB/550.00	3761.72	650.00 M	10 Aug 2023	09 Aug 2025	31 Jul 2026	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 92.00	0.00/ 6112.59	31 Dec 2026	*Work Completed. Fabrication, Assembling and Launching of Steel BOW String Girder of rly. span is completed. *Shifting work on rly. track in progress (permission of rly. department is awaited) *TAD APPROVED BY CE, Bridge Railway on dt 27.07.2026.
94	Katihar	Construction of H.L. RCC bridge (5X16.00 m) with approach Road in 6th km of Surjapur-Turkaili-Uda Hat Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	1092.110000 / 5255 (s) / 25 Oct 2024	RCC/83.00	687.51	200.00 M	18 Nov 2025	17 May 2027	17 May 2027	0.00/ 100.00	10.00/ 100.00	5.00/ 5.00	0.00/ 20.00	43.49/ 450.57	17 May 2027	Work is in progress. Work delayed due to monsoon and flood.
95	Katihar	Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 17th km of Bairhachhi to Banglakol Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	548.640000 / 6291 (s) / 12 Dec 2024	RCC/29.20	352.27	120.00 M	28 Jul 2025	27 Jul 2026	27 Jul 2026	0.00/ 100.00	0.00/ 100.00	10.00/ 70.00	10.00/ 20.00	0.00/ 207.65	31 Dec 2026	Work delayed due to monsoon and flood.
96	Katihar	Construction of ROB and approach road in lieu of Level Crossing No.-65 Railway line Km-96/1 to 96/2 Between Railway Station Forbesganj-Bathnaha on NH-57A at Subash Chowk in Araria District.	ROB	Araria	11564.550000 / 914(s) / 05 Feb 2025	ROB/828.40	7339.64	603.00 M	12 Jun 2025	11 Jun 2028	11 Nov 2028	0.00/ 50.00	0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	243.00/ 1473.02	11 Nov 2028	Work is in progress. (Pragati Yatra Project)

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
97	Katihar	Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District.	State Plan	Araria	7954.240000 / 116 / 27 Mar 2023	0.00	6691.61	0.00 M	24 Nov 2023	23 Nov 2025	31 Mar 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2975.28	31 Oct 2026	Overall progress is 85.00%
98	Katihar	Construction of 9x24.00m+1x16.00m of HL R.C.C. Bridge in Over Mahananda River in 42th of Kishanganj-Taiyabpur-Thakurganj-Galgalia in Road in Kishanganj District.(PRAGATI YATRA)	Plan	Kishanganj	6181.480000 / 904(S) / 05 Feb 2025	RCC/262.60	3779.17	600.00 M	11 Jul 2025	10 Jul 2027		0.00/ 100.00	5.00/ 100.00	5.00/ 90.00	0.00/ 0.00	269.94/ 2007.74	10 Jul 2027	Work is in progress. Work delayed due to monsoon and flood. Pragati Yatra Project
99	Katihar	Construction of HL R.C.C. Bridge in Over River Kankai (11x24.00M) in Between in Asura Ghat & Nishandra Ghat in Bahadurganj Block, under Kishanganj District.	Plan	Kishanganj	4825.560000 / 901(S) / 05 Feb 2025	RCC/270.60	3743.92	800.00 M	11 Aug 2025	10 Aug 2027		0.00/ 100.00	0.00/ 100.00	15.00/ 80.00	0.00/ 55.00	111.60/ 2368.63	10 Aug 2027	Work is in progress. Work delayed due to monsoon and flood.
100	Katihar	Construction of ROB and approach road in lieu of LC No- KM-1 (km-0/7-8) (Katihar-Mukuriya) Santoshi Chowk & LC No- KJ-1 (km-0/8-9) (Katihar-Jogbani) Sahebpara Chowk in Katihar District.	ROB	Katihar	19365.060000 / 905(s) / 05 Feb 2025	ROB/543.60	9619.15	1757.27 M	22 Sep 2025	21 Sep 2028	21 Sep 2028	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	21 Sep 2028	Piling work started.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
101	Katihar	Construction of H.L. R.C.C. Bridge (6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonailli Bazar in the district of Katihar.	Nabard RCD	Katihar	1449.000000 / 1471(s) / 17 Mar 2022	RCC/129.60	1059.04	250.00 M	15 Mar 2024	14 Sep 2025	30 Jun 2026	0.00/100.00	0.00/100.00	0.00/20.00	0.00/15.00	0.00/1005.09	31 Dec 2026	Super structure work delayed due to monsoon and flood. Remarks for LA: Panchat preparation by DLAO, Katihar is under process.
102	Katihar	Construction of H.L RCC Bridge Span (4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonaili- Jhaui Road in the district of Katihar.	Nabard RCD	Katihar	1056.000000 / 1471(s) / 17 Mar 2022	RCC/86.40	760.05	250.00 M	24 Dec 2023	23 Nov 2025	30 Jun 2026	0.00/100.00	0.00/100.00	5.00/15.00	0.00/20.00	0.00/586.29	31 Dec 2026	Super structure work delayed due to monsoon & flood Remarks for LA: Panchat preparation by DLAO, Katihar is under process
103	Katihar	Redevelopment of Krishi Bazar Samiti, Katihar (Phase-2) in Katihar District.	State Plan	Katihar	7058.490000 / 116 / 27 Mar 2023	0.00	5940.07	0.00 M	24 Dec 2023	23 Nov 2025	31 Mar 2026	100.00/100.00	100.00/100.00	100.00/100.00	100.00/100.00	0.00/2451.97	31 Mar 2026	All civil work completed on dated-12.03.2026
104	Katihar	Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Baraily Road Near Andarpur Chowk in Purnea District.	Nabard RCD	Purnia	738.280000 / 1834(s) / 27 Mar 2023	HL/43.20	576.31	200.00 M	23 Nov 2023	22 Feb 2025	30 Jun 2025	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/561.62	30 Jun 2025	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
105	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District.	State Plan	Purnia	1474.870000 / 301 / 27 Mar 2018	845.00	1487.96	0.00 M	20 Oct 2021	19 Apr 2022	31 Oct 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1483.88	30 Apr 2025	Overall progress is 98.50% (Work Completed after De-scope of 1.5% of rest of work)
106	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District.	State Plan	Purnia	10116.340000 / 29 / 16 Mar 2022	3000.00	8658.00	0.00 M	27 Dec 2022	26 Dec 2024	31 Oct 2026	100.00/ 100.00	100.00/ 100.00	80.00/ 80.00	80.00/ 80.00	0.00/ 3854.07	31 Oct 2026	Work in progress.
107	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40	568.36	300.00 M	12 Dec 2022	11 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 703.41	10 Jun 2023	Work Completed.
108	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014	31 Dec 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	16.00/ 50.00	0.00/ 267.35	31 Dec 2026	Work is in progress. Work delayed due to monsoon and flood.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
109	Katihar	Construction of H.L. RCC bridge (2X14.00 m) with approach Road in 10th km of Khutti Chowk-Malopara-Mehdinagar-Harwa Road in Araria district under RCD Nabard Scheme.	Nabard RCD	Araria	557.510000 / 5250(s) / 05 Oct 2024	RCC/29.20	364.68	120.00 M	05 Oct 2025	04 Oct 2026	04 Oct 2026	20.00/ 100.00	0.00/ 10.00	0.00/ 0.00	0.00/ 0.00	0.00/ 133.43	04 Oct 2026	Work delayed due to monsoon and flood. Likely date of completion-31.12.2026
110	Katihar	Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishanganj District.	State Plan	Kishanganj	8250.490000 / 116 / 27 Mar 2023	0.00	6943.14	0.00 M	19 Feb 2024	18 Feb 2026	31 Dec 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	383.53/ 3103.24	31 Dec 2026	Overall progress is 65.00%
111	Katihar	Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District.	Nabard RCD	Kishanganj	1293.460000 / 1470(s) / 17 Mar 2022	HL/97.80	942.50	0.00 M	23 Nov 2023	22 May 2025	31 Dec 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 0.00	0.00/ 849.60	31 Aug 2026	Work is in Progress.
112	Katihar	Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District.	Nabard RCD	Kishanganj	689.750000 / 1470(s) / 17 Mar 2022	HL/55.80	660.97	0.00 M	23 Nov 2023	22 Feb 2025	31 Aug 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	0.00/ 984.42	31 Aug 2025	Bridge work completed. Traffic is plying through bridge.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
113	Katihar	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan- chowk-Bagalbari- Rahamatpara- Alta- Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.24	1009.42	300.00 M	21 Oct 2018	20 Apr 2020	31 Jul 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1150.20	31 Jul 2024	Work Completed.
114	Katihar	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj. Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2020	RCC/66.40	696.75	280.00 M	19 Sep 2020	18 Dec 2021	31 Jul 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 702.69	31 Jul 2024	Work Completed.
115	Muzaffarpur	Construction of H.L.R.C.C. Bridge (3x14.00 M) with approach road in 20th km of Rasalpur-Bajpatti-Garha road in the district of Sitamarhi.	Plan	Sitamarhi	785.240000 / 7384 (S) / 22 Aug 2025	RCC/42.00		100.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Work Order has been issued vide this office letter no 536 dated 08.06.2026