

# Bihar Rajya Pul Nirman Nigam Ltd, Patna

## Progress Report of Ongoing Schemes for Projects Date:Jun\_2023

Printed on: 04/08/2023

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	External Division-2 (Kishanganj)	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection Work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj.Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2019	RCC/66.40	696.75	280.00 M	19 Sep 2020	18 Dec 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 30.00	0.00/ 553.86		1. Preliminary notification under section-11 (i) is published on daily news paper daunik jagran PR No-004363(Revenue) 2023-24. Bhagalpur Edition , dated-28.06.2023.
2	External Division-2 (Kishanganj)	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai river under Kochadhaman Block in 15th km. of Mastan Chowk-Bagalbari-Rahmatpara-Alta-Barbatta road in the District of Kishanganj [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.05	1009.22	210.00 M	06 Oct 2018	05 Apr 2020		0.00/ 99.00	0.00/ 85.00	0.00/ 60.00	0.00/ 22.00	0.00/ 957.25		1. Vide this office Letter No.-429(we) dt.-30.05.2023 an amount of Rs.-32,22,799.00 deposited to DLAO Kishanganj. 2. Section-19 (i) is published on daily news paper daunik jagran PR-PR No-004364(Revenue) 2023-24. Bhagalpur Edition , dated-29.06.2023
3	Darbhanga	Construction of H.L.R.C.C. Bridge (19x24.00M) over river Kareh at Phuhiya Ghat in the district of Samastipur.(B.K.Builders P.V.T.Ltd,09955056922)	Nabard RWD	Samastipur	5809.000000 / 615 / 13 Feb 2019	HL/467.44	396262601.00	132.00 M	26 Oct 2019	25 Oct 2022		0.00/ 95.00	0.00/ 95.00	4.00/ 78.00	20.00/ 40.00	0.00/ 3105.44	31 Dec 2023	Work in progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Darbhanga	Construction of H.L.R.C.C. Bridge (10x24.75M) over Budhi Gandank at Patpara Ghat in the district of Samastipur,(Mukesh & Anand,07979087453)	Nabard RWD	Samastipur	2453.000000 / 845 / 28 Feb 2019	HL/253.60	185859296.00	600.00 M	31 Oct 2019	29 Oct 2021	31 Mar 2022	0.00/ 100.00	0.00/ 100.00	15.00/ 95.00	0.00/ 68.00	0.00/ 1971.00	31 Jul 2023	Work in progress.
5	Darbhanga	Construction of H.L.R.C.C. Bridge (2x12.00m) at 11th KM of Khajauli-Basopatti-Harlakhi Road at Karmauli Village in the District of Madhubani	Nabard RCD	Madhubani	447.050000 / 1471(S)we / 17 Mar 2022	HL/25.12	38022408.00	200.00 M	24 Aug 2022	23 Feb 2024		0.00/ 100.00	0.00/ 100.00	56.00/ 96.00	70.00/ 70.00	0.00/ 266.54	31 Oct 2023	Approach road work in progress
6	Darbhanga	Construction of 2x12.00 M H.L.R.C.C. Bridge at 24th KM in Rahika-Benipatti-Pupri (SH-12) Road in the District of Madhubani.	Nabard RCD	Madhubani	612.180000 / 1471(S)we / 17 Mar 2022	HL/25.12	47943147.00	200.00 M	16 Sep 2022	15 Mar 2024		0.00/ 100.00	0.00/ 100.00	45.00/ 95.00	30.00/ 30.00	0.00/ 255.62	31 Oct 2023	Approach road work in progress
7	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani distreit(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	277281707.00	680.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2023	0.00/ 100.00	3.00/ 98.00	0.00/ 90.00	0.00/ 60.00	0.00/ 3540.00	31 Jul 2023	Superstructure work in progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Darbhanga	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024		8.00/ 86.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1887.00	01 Aug 2024	Work in progress.
9	Darbhanga	Construction of additional H.L. R.C.C. Bridge (9X21.750 M) over River Kamla in the approach of Pipra Ghat in Madhubani-Rajnagar-Babubarhi-Khutauna road in the district of Madhubani.	Plan	Madhubani	3758.000000 / 2754(S) / 17 Jun 2021	HL/201.28	236100640.00	150.00 M	02 Aug 2022	01 Aug 2024		18.00/ 32.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 107.00	01 Aug 2024	Well Staining work in progress.
10	Darbhanga	Construction of H.L.RCC Bridge (3x18.00m) at Chainage-4.1 KM of Naraura - Mohammadpur Road in the District of Darbhanga	Nabard RCD	Darbhanga	718.020000 / 1471(S)we / 17 Mar 2022	HL/58.08	46763449.00	200.00 M	16 Sep 2022	15 Mar 2024		0.00/ 100.00	8.00/ 98.00	30.00/ 30.00	0.00/ 0.00	0.00/ 390.50	31 Dec 2023	Superstructure work in progress
11	Darbhanga	Construction of H.L. R.C.C. Bridge (19X24.750 m) over River Bagmati in Sirniya to Bilaspur Road in Hayaghat Block in the district of Darbhanga	Nabard RWD	Darbhanga	6917.000000 / 1204 / 15 Apr 2020	HL/481.84	395454659.00	650.00 M	25 Jan 2021	24 Jan 2023	31 Mar 2024	0.00/ 100.00	1.00/ 100.00	2.00/ 67.00	3.00/ 75.00	0.00/ 3244.00	31 Mar 2024	Work in progress Remarks for LA: Sec-37(2) in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Darbhanga	Construction of H.L.RCC Bridge (4x16.50m) in place of damaged Maharaj Ji pul over River Bagmati under Jurisdiction of Darbhanga Nagar Nigam in the district of Darbhanga	Plan	Darbhanga	1424.000000 / 209 / 03 Mar 2022	HL/68.48		220.00 M	16 Sep 2023	15 Mar 2024		15.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	15 Mar 2024	02 no. Well staining work in progress
13	Darbhanga	Construction of H.L.R.C.C. Bridge in Ch.- 4.4, 5.5 & 9th KM at Kuseswarasthan to Phultora road in the district of Darbhanga.(Lal Construction Company,09810112481)	Plan	Darbhanga	10465.000000 / 7025(S) / 11 Sep 2018	HL/684.00	776344134.00	1110.00 M	02 Mar 2019	01 Mar 2022	30 Dec 2023	0.00/ 95.00	4.00/ 88.00	4.00/ 70.00	11.00/ 63.00	0.00/ 6483.00	30 Dec 2023	4.4th KM-Bridge work completed. GSB work in progress in approach road. 5.5th KM-Bridge work completed. GSB work in progress in approach road. 9th KM-Work in progress.  Remarks for LA: L.A being done by RCD, Benipur.
14	Darbhanga	Construction of H.L RCC Bridge (4X18.75 M) across River Kamla at Rasiyari Ghat in the Shiv Nagar Ghat to Ghanshyampur -Rasiyari Ghat Road in the District of Darbhanga	Plan	Darbhanga	1739.000000 / 10550(S) / 10 Dec 2019	HL/77.44	115678948.00	150.00 M	25 Jan 2021	24 Jan 2023		100.00/ 100.00	100.00/ 100.00	96.00/ 96.00	91.00/ 91.00	779.00/ 779.00	31 Jul 2023	Bridge work completed. Approach road work in progress.
15	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	0.00/ 82.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 192.78	31 Dec 2023	Contractor Debar vide MD, BRPNNL Letter No-2716, Dated-16.06.2022

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
16	Ara	Construction of High Level RCC Bridge (3x18.0)m in 40th K.M. of Bhabhua Adhaura Road (At Tala Village) across Suara River in Kaimur (Bhabhua) District.Jai Mata Dee & Maa sita construction	Plan	Kaimur(Bhabhua)	560.000000 / 9156 (S) / 03 Dec 2018	RCC/72.00	54129785.00	440.00 M	17 Jan 2020	16 Apr 2021	16 Jul 2021	0.00/ 100.00	0.00/ 100.00	15.00/ 75.00	10.00/ 40.00	0.00/ 227.62	30 Sep 2023	Re-design Issue-NOC from forest Department in the basis of re-design has been obtained. Diversion / Dismantling work complete. Excavation work on rock strata completed. Work in progress.
17	Muzaffarpur	Construction of Pontoon Bridge in river Ganga between Chakosanghat to Jamindari Ghat (including opening & Resetting for 5 Years) of Bidupur in district Vaishali.	Plan	Vaishali	3013.650000 / 2338(S) / 31 Mar 2016	Pontoon Bridge/597.00	76608900.00	2000.00 M	06 Feb 2018	05 Feb 2023		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 722.91		Contract period for five years ended on June,22.DPR for Rs.21,98,18,897.00 for A.A.has been submitted to BRPNN vide Lt No.614 Dt 02.06.2022.NIT No 939 Cost bid is opened on dated-28.11.22 & CS submitted to DCE, WC-01, vide Lt no 1051 dt 28.11.22
18	Muzaffarpur	Construction of 2x10.37M size Bridge over Canal to Siman chakjamal Siman Road in ward No. 33 of Vaishali District	MMSNY	Vaishali	169.040000 / 6066(S) / 08 Jul 2014	RCC/22.00	12974000.00	60.00 M	21 Nov 2014	20 Nov 2015		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1012.67		Work Completed. Remarks for LA: LA Completed. Total No of LPC-02Nos. Registered LPC-02
19	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 0.00	0.00/ 5098.32	31 Mar 2024	Bridge work completed. Earth work in approach road is going on. Remarks for LA: 30 LPC in Chandauli Timha and 1 LPC in Bharwari Nankar has been issued from CO Belsand. Raiyat payment (Chandauli Timha- 02,Bharwari Nanka-01) done. LA is under process.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
20	Muzaffarpur	Construction of R.C.C H.L Bridge Belsand-chhitauni-Tariyani Road in 2nd Km. 4x21.00M District of Sitamarhi.	Nabard	Sitamarhi	851.460000 / 10125 / 10 Sep 2012	RCC/84.00	75629157.00	240.00 M	30 Dec 2012	30 Jun 2014	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/864.31		Work of approach road has been completed
21	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Athar Ghat over Bhudhi Gandak river under Bochaha Block in the district of Muzaffarpur. (Plan) Ganesh Ram Dokania, Mob- 9471637819"	Plan	Muzaffarpur	3554.810000 / 1817(S) / 28 Feb 2014	RCC/297.00	281559186.00	2030.00 M	22 Nov 2014	21 Nov 2016	31 Mar 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/66.00	0.00/4462.04	15 Jun 2023	Main Bridge of the Project is completed. Approach road work is going on.  Remarks for LA: Land is being acquired on Perpetual Lease. LA-18.367/ 18.705 Acre has been acquired. Acquisition of balance Land under process. Out of 75 raiyat, registry of 72 raiyat has been done. Rest (33.75 Dismil, 3 Raiyat) registration is in progress.
22	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob- 9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/5236.95	31 Dec 2023	Main Bridge of the Project is completed.  Remarks for LA: Out of 58.86 Cr, 26.60 Cr has been send to DLAO, Muz vide Letter no 130, dated-20.02.23, Letter no-94 dated- 11.02.23, 532 dated 16.3.22 & Letter no 803 dated 26.04.22 for payment of compensation amount to the land owners.
23	Champaran(Motihari)	Construction of High Level R.C.C. Bridge (5x18.00 Mtr.) with approach road and Protection work on 4.05 KM of Manuapal - Yogapatti-Nawalpur-Ratwal Road over Tirhut Canal in the District of West Champaran, Bridge Length - 93.00 Mtr. Pile Foundation.	CRF	Pachim Champarn	13244.540000 / 1253(S) / 15 Feb 2018	RCC/93.00		30.00 M	30 Jan 2019	29 Jul 2020		0.00/100.00	0.00/100.00	0.00/100.00	30.00/100.00	91.00/718.00	12 Nov 2023	Work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
24	Champanan(Motihari)	Construction of 7x25M size Bridge in Madanpur-Bhangha Road in Chainage 43.400 Km Package No. 03.C.K.Infra structure(Indo-Nepal)	Nabard	Pachim Champarn	1402.910000 / 2160(s) / 14 Mar 2013	RCC/175.00		40.00 M	30 Nov 2016	30 Jul 2018		0.00/100.00	0.00/100.00	0.00/70.00	0.00/15.00	0.00/1059.00	31 Dec 2023	Work in Progress. 5th span completed. Agency debarred and notice vide Lt. No. 1061 dated 22.09.2019 as Rs. 10.29 lakh withheld.
25	Champanan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32		1700.00 M	05 Mar 2019	04 Sep 2021		1.00/90.00	1.00/70.00	5.00/55.00	0.00/10.00	18.00/1787.00	31 Dec 2023	Work is in Progress. notice vide Lt. No. 1058 dated 22.09.2019 as Rs. 10.51 lacs withheld.
26	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/1388.20	31 Aug 2024	WorkisinProgress. Road-60%,Drainage-65%,TruckLaybay-15%,RainWaterHarv.-65%, Admin. Block-20%,Toilet Block-80%,Vend.PlateForm-10%,RetailShop-5%, LiveStockShop-20%,WorkersCanteen-30%,Worker'sShed-50%,Dis.Work-50%,UtilityShift.-5%, B.Wall-68%&weigh-80%
27	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Daudnagar in Aurangabad District (Bajinath Nirman India Pvt. Ltd., Jehanabad Mob. No.-9939911835)	State Plan	Aurangabad	4045.560000 / 29 / 16 Mar 2022	Others/0.00	3650.01	0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/1319.04	28 Feb 2024	Work is in Progress. Road-70%,Drainage-83%, TruckLaybay-35%,RainWaterHarv.-70%, Admin. Block-25%,Toilet Block-15%,Vending Plate Form-50%, Retail Shop-10%, LiveStockShop-05%, Workers Canteen-15%,Worker'sShed-20%, Campus Dev.-05% & Utility Shift.-100%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
28	Gaya	Strengthening of Barun-Navinagar Road from Chainage 0.00 K.M. to 35.10 K.M. (Total length-35.10 K.M.) including earth work, road crust work, cross drainage work, R.C.C. drain work and misc. work in Aurangabad District. (M/s. Jai Mata Dee and Maa Sita Construction, Rohtas-9934462616)	Plan	Aurangabad	4999.370000 / 9974 (S) / 19 Nov 2019	Others/3510.00	5929.27	0.00 M	10 Jun 2020	09 Jun 2021	31 May 2022	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 4739.77	15 Jul 2023	Work is in Progress. E/W-34.80, GSB-21.68, WMM-7.915, DBM-22.045, BC-19.845, Mastic-0.60, DLC.-13.765, PQC-13.765, DRAIN-4.60 & CD-23.00 Nos. (All work completed except mastic work).
29	Gaya	Construction of H.L. R.C.C. Bridge (5 x 16.0M) with Approach Road over Morhar River in place of old bridge at 42th K.M. of Dumariya - Imanganj Road (Near Bankey Bazar) in the District of Gaya (Satyendra Kumar Yadav, Gaya, Mob. No.-9801850421)	Nabard	Gaya	756.660000 / 1471(S) / 17 Mar 2022	RCC/83.00	664.79	200.00 M				15.00/ 15.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	90.88/ 90.88	11 Mar 2024	Foundation & Sub Structure work is in Progress.
30	Gaya	Construction of BTMC office building and VIP block (Bodhgaya) in the District of Gaya. (Sanjay Kumar Yadav, Gaya, Mob. No.-9931038246)	Others	Gaya	1354.250000 / 168/BTMC/20 / 09 Jul 2020	0.00	1200.93	1.00 M	16 Aug 2021	15 Feb 2023		0.00/ 100.00	10.00/ 100.00	30.00/ 80.00	0.00/ 0.00	0.00/ 753.67	31 Jul 2023	** Finishing Work is in Progress.
31	Gaya	Construction of RCC Drain along with road over Amwa Nala at Barista Café along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Tirupati Balaji Earth Work Pvt.Ltd.,Mob.No.-9431011120)	Others	Gaya	681.000000 / 96 / 06 Mar 2019	Others/600.00	551.18	0.00 M	12 Jan 2022	11 Jan 2023		1.00/ 32.00	0.00/ 32.00	8.00/ 30.00	0.00/ 0.00	0.00/ 93.18	31 Jul 2023	Foundation, Sub Structure & Super Structure work is in Progress.

SL.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
32	Gaya	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard	Arwal	569.290000 / 7135(s) / 05 Sep 2013	RCC/97.00	492.67	300.00 M	10 Dec 2013	10 Jun 2015		0.00/100.00	0.00/100.00	0.00/100.00	0.00/25.00	0.00/431.57	31 Jul 2023	** Bhagwatipur Side, in approach road Earth work completed. ** Press release has been published on newspaper. ** Registration with raiyat under process.
33	Gaya	Construction of H.L. R.C.C. bridge (10 x 18.00 M) over River Dardha including approach road between Paibigha Bazar to Balabigha village in the District of Gaya. (M/s. Baban Kumar Singh, Gaya Mob. No.-7050093333)	Plan	Gaya	1237.000000 / 5968 (S) / 28 Jun 2019	RCC/186.00	1032.09	200.00 M	17 Sep 2020	16 Sep 2022		0.00/80.00	5.00/60.00	0.00/30.00	0.00/0.00	170.00/653.41	14 Nov 2024	** 66/78 No's pile completed. ** Pile, Sub Structure & Super Structure work is in Progress.
34	Gaya	Construction of H.L.R.C.C. Bridge (7x21.00 m) including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Plan Scheme. (M/S Baban Kumar Singh, Gaya,7050093333)	Non-Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/125.00	898.18	200.00 M	07 Mar 2019	06 Sep 2020		12.00/54.00	9.00/34.00	0.00/0.00	0.00/0.00	0.00/223.44	24 Dec 2024	Work Allotted. Foundation, Sub Structure & Super Structure work is in Progress.
35	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20						0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/77.70		Dismantling work of pipa pul is completed and pontoon is restored in safe zone under the supervision of contractor.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
36	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		0.00/71.01	0.00/28.53	0.00/13.50	0.00/0.00	161.22/3726.98	01 Jan 1900	SPE, Khagaria vide his letter no 676 dt-27.07.2022 has recommended for"DEBAR" to Dy. CE-2,BRPNNL,Patna.  Remarks for LA: Rs.11,92,13,715.00 submitted to DLAO Khagaria for LA vide our letter no.1690(Anu) dt 28.12.2021 A six man committee headed by DM, Khagaria visited the site for finding out types of land under acquisition on 11.02.2023 etc.
37	Bhagalpur	Construction of ROB with Viaduct at LC No. 11 SPL between Naugachia- kataria in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishakchak,Bhagalpur.	Plan	Bhagalpur	4165.968170 / RCD Letter No.4508(s) / 07 Sep 2021	ROB/480.00		426.00 M				24.00/65.00	0.00/0.00	0.00/0.00	0.00/10.00	191.87/855.42		
38	Bhagalpur	Construction of ( 18x24.75 ) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023		0.00/100.00	0.00/100.00	2.00/97.00	0.00/0.00	0.00/2973.36		Remarks for LA: 1. L.A. Proposal Submitted vide T.O letter no. 194(we) date 09.04.2021. 2. Section 19 & 21 of land acquisition act is completed. 3. Notice is issued to the raiyat.
39	External Project Division	Construction of H.L., R.C.C. Bridge with its approach road at Baireya Panchayat in the road of Baireya Manch to Magurar village in the district of Supaul	WBPP Phase-2	Supaul	3592.640000 / 306/2021 / 03 Aug 2021	RCC/240.00		840.00 M				0.00/85.00	0.00/70.00	0.00/55.00	0.00/15.00	0.00/1221.06	31 Mar 2024	1.) Well Stening & Sinking in Well A2, P6 & P7stopped due to high level water. 2.) Hammer Head of P1, P2, P3, P4 & P5 completed. 3.) 20/32 Nos. Girder Casted. 4.) A1-P1, P1-P2, P2-P3, P3-P4, P4-P5 Girder launching completed. 5.) P1-P2 Deck Slab in P

Sl.No	Division	Description	Head	District	Administrative/Approval	Type/Length of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date of Scheme Completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical			Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakhs Only)		
	External Project Division	Construction of H.L., R.C.C. Bridge(3X25) with its approach road over Tilyuga river in Theho village-Sonapur road in Dagmara Panchyat of Nirmali Block in the District of Supaul.(Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201) (PKG-38 B)	WBSP	Supaul	1172.780000 / 770 / 25 Sep 2014	HL/100.00	151445425.00	350.00 M	15 Feb 2017	14 Feb 2019		0.00/100.00	0.00/100.00	0.00/100.00	5.00/10.00	0.00/1323.85	31 Dec 2023	1.) Bridge & Approach road work completed.
41	External Project Division	Construction of H.L., R.C.C. Bridge(4X25)with its approach road over Tilyuga river besides screw pile bridge in Kewtapatti-Nirmali Bazar road in Nirmali Block in the district of Supaul. (Devraha Construction Pvt. Ltd., Goutam Nagar, Ward No.-12, Saharsa-852201)(PKG-38 A)	WBP Phase-2	Supaul	1172.780000 / 770 / 25 Sep 2014	HL/100.00	151445425.00	350.00 M	15 Feb 2017	14 Feb 2019		0.00/100.00	0.00/80.00	10.00/60.00	0.00/0.00	0.00/1323.85	31 Dec 2023	1.) P1-P2 Girder & Deck Slab Completed. 2.) P2-P3 Gider & Deck Slab Completed. 3.) P3-A2 Girder, Deck Slab, Completed. 4.) P1-A1 Deck Slab work stopped due to high level water. 5.) Earth work in approach road in progress. 6.) For LA estimated Tota
42	Saran Works	Construction of 4x18.75m H.L. R.C.C Bridge including Approach Road, rotection Work & Miscellaneous work over Bashi river crossing 1st KM of Tamkuhi-chhitauni road Damaged in 2017 Flood under Gopalganj Distric.	FDR	Gopalganj	808.740000 / 687(s) / 19 Jan 2018	RCC/75.00	524.42	400.00 M	03 Oct 2018	02 Apr 2020	20 Feb 2021	7.00/100.00	34.00/100.00	18.00/62.00	30.00/40.00	28.31/500.61	31 Mar 2024	Foundation and sub structure completed. Super structure and approach road earth work filling in progress.
43	Saran Works	Construction of 2x14.00 M size HL RCC Bridge in 2nd KM of Chainwa-Chainpur Road in Saran district.	Nabard RCD	Saran	532.000000 / 1471 (S) / 17 Mar 2022	HL/29.20		200.00 M	27 Jun 2022	26 Sep 2023		25.00/100.00	30.00/30.00	0.00/0.00	0.00/0.00	155.68/162.26		Foundation work completed. Sub Structure in progress.
44	Saran Works	Construction of 1x10.00 M size HL RCC Bridge in place of damaged bridge in 31st KM of Siwan- Barharia-Sarfara Road in Gopalganj district.	Nabard RCD	Gopalganj	299.610000 / 1471 (S) / 17 Mar 2022	HL/10.60		100.00 M	27 Jun 2022	26 Sep 2023		0.00/80.00	20.00/40.00	0.00/0.00	0.00/0.00	81.56/85.69		Pile and Pile cap completed. Sub Structure in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
45	Saran Works	Construction of R.C.C. Box Culvert (03 Nos.) in Badarjimi-Kailgarh Road having size 1/22/0 at CH.-7+140, 2/33/0 at CH.-7+170 and 1/22/0 at Ch.-7+190 in Siwan district, Bihar.	Nabard RCD	Saran	128.410000 / 1471 (S) / 17 Mar 2022	Others/12.40		100.00 M	31 Dec 2022	30 Dec 2023		25.00/ 75.00	10.00/ 50.00	0.00/ 50.00	0.00/ 0.00	21.12/ 22.67		Culvert (3x3)- Super structure and One (2x2) Box culvert foundation completed. Sub Structure in progress.
46	Saran Works	Construction of HL RCC Bridge with Utility Shifting and Protection work in the main Road near parisadan Siwan in left out portion of N.H-85 in Siwan District.	Plan	Siwan	774.000000 / 2490 (S) / 28 Apr 2020	HL/62.22	468.91	180.00 M	19 Sep 2020	18 Mar 2022	02 Dec 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 535.45	31 Mar 2023	Work Completed.
47	Nalanda	Construction of ROB & its Approaches Over LC No. 10/C Near Harnaut Rail Factory (Wena Railway Station & Harnaut Railway Station) in Connecting Road of NH-31 to NH-30A (Old Alignment) in the District of Nalanda. Baba Hans Constructions Pvt Ltd. Mob No.-9430407767	Plan	Nalanda	6613.200000 / 2291(s) / 20 May 2022	ROB/1338.00		778.00 M	02 May 2023	01 May 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	40.94/ 40.94		1.) Machine, Manpower deployment and Material Stacking has been Started by Agency. 2.) Land Acquisition is in under Process. 3.) Design and drawing of railway portion ROB has been Submitted to Railway for approval.
48	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	0.00/ 1694.93	30 Jun 2023	Construction of Artificial Channel along with Guide Bund is completed and anti-erosion protection work is in progress against flood.

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
49	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80		200.00 M	22 May 2021	21 May 2022		15.00/ 100.00	25.00/ 90.00	10.00/ 20.00	0.00/ 5.00	93.95/ 236.95	31 Dec 2023	P2- A2 Girder is in progress P1 Hammer Head is in progress, A1 Hammer Head is in Progress.
50	Patna-1	Construction of Railway Over Bridge at LC No.-38B (Km 557/17-19) between Danapur and Neura Railway Stations in Patna District.	Plan	Patna	3814.830000 / 4249(S) / 24.Aug 2021	ROB/333.21	2464.56	322.35 M	06 Jul 2022	05 Jan 2024		1.00/ 62.00	0.00/ 50.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1640.71	05 Jan 2024	Work in Progress.
51	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	30 Jun 2023	0.00/ 95.00	0.00/ 45.00	0.00/ 0.00	0.00/ 0.00	205.25/ 2277.69	31 Dec 2023	Work in Progress.
52	Patna-1	Construction of H.L. R.C.C. Bridge (6x18.00m) over river Punpun between Nashapur (Naubatpur Block) Poawan Ghat (Masaudhi Block) in Kahaguri-Khaurat Road in the district of Patna.(PRABHAT KUMAR,PATNA)	Plan	Patna	1369.000000 / 2296(S) / 05 Mar 2019	RCC/111.60	816.46	580.00 M	14 Aug 2019	13 Feb 2021	13 Feb 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	10.00/ 40.00	0.00/ 820.62	31 Aug 2023	Bridge work is Completed. Approach road work in Progress.

SL.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
53	Patna-1	Construction of H.L. R.C.,C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.(RAKESH CONSTRUCTION PVT.LTD.JAMSHEDPUR,JHARKHAND)	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	748.01	290.00 M	05 Mar 2019	04 Mar 2021	04 Mar 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 20.00	0.00/ 718.86	31 Aug 2023	Work in Progress.
54	Nalanda	Construction of H.L.RCC Bridge (3x14.00m) at 1st Km of Dwarka Bigha- Harnaut Road (MDR)in Connection with NH-31 Near Chero in the District of Nalanda. Sanjay Kumar Jha Mob No. 9122762900	Others	Nalanda	716.640000 / Letter No-1923 / 13 May 2022	RCC/43.20	493.64	240.00 M	07 Dec 2022	06 Mar 2024		0.00/ 100.00	0.00/ 100.00	40.00/ 75.00	0.00/ 0.00	0.00/ 279.93		1.) Pile foundation 26/26 Completed. 2.) Pile Cap 4/4 Completed. 3.) Sub Structure work Completed. 4.) Super Structure Work in Progress.
55	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		5.00/ 75.00	7.00/ 30.00	5.00/ 5.00	0.00/ 0.00	987.02/ 3119.72		1.)336/348 Pile Completed, & Rest Piling work in Progress. 2.)34/58 Pile Cap Completed, & Rest is in Progress. 3.) 29/58 Pier Shaft Completed. 4.)02/58 Hammer Head work in Progress. 5.49/171 Girder Casting in Progress.