

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Aug_2023

Printed on: 11/09/2023

Approved by SPE

SL.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Ara	Construction of new 2-Lane Major Bridge with its approaches from design Chainage 0+000 to 2+150 across River Sone in the State of Bihar (via Panduka) & Jharkhand under CRIF Scheme	CRF	Rohtas	21013.000000 / 4381 / 01 Sep 2021	RCC/1500.00	1448991999.00	650.00 M	01 Sep 2022	31 Aug 2024		0.00/ 60.00	5.00/ 35.00	0.00/ 0.00	0.00/ 0.00	914.88/ 3941.23		Work in progress
2	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	4.00/ 100.00	2.00/ 92.00	1.00/ 74.00	1.00/ 87.00	1500.00/ 8861.03	31 Dec 2023	Work in progress.
3	Champanan(Motihari)	Construction of H.L. RCC bridge in Vishnupur Panchayat of Gopalganj District of the river Gandak M/S Vasishta Construction Pvt Ltd. Ph-09849767222	Nabard	Gopalganj	82583.300000 / /	RCC/1920.00		0.00 M	01 Jun 2009	30 Nov 2013	15 Dec 2017	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 59115.41	13 Mar 2016	Bridge and Approach Road of Gopalganj Vishnupur completed. and inaugurated on dt. 13.03.2016 and traffice open.

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Saran Works	Construction of Double Decker Fly Over from Gandhi Chowk to Nagarpalika Chowk in Chhapra of district Saran	CRF	Saran	41131.330000 / 8796(S) / 10 Oct 2017	6620.00	37060.81	0.00 M	07 Jun 2018	06 Jun 2022		0.39/ 71.61	3.06/ 53.63	1.34/ 12.85	0.00/ 19.30	2097.48/ 29752.37	29 Feb 2024	Piles 1139/1534 Nos., Pile Cap 95/143 Nos. Pier Shaft (Deck-1) 54/100 Nos. Pier Shaft (Deck-2) 84/138, Portal Beam (Deck-1) 49/100, Portal Beam (Deck-2) 70/138 Girder Erection 44/236 RS Wall Panel Casting- 2215/3100 Nos. Remarks for LA: LA 1. Unsurveyed Land- approx 1.00 Km (Katahari Bagh to Nagarpalika Chowk) Payment of Raiyat Started. 2. Surveyed Land- Cheque No. 752625 of Rs. 20.58 Cr. has been paid to DLAO, Saran Chhapra vide this office Lt. 378 Dt. 20.05.2023 for LA.
5	Muzaffarpur	Construction of 3- Lane H.L. RCC bridge in Bangra Ghat connecting SH-74 (Muzaffarpur District) & SH- 90 (Saran District) over river Gandak including approach road . S.p Singla Contruction, 011-42143697, Ph-09501688799	Nabard	Muzaffarpur	50897.950000 / 8795(s) / 14 Nov 2013	RCC/1506.00	4010000000.00	18230.00 M	11 Apr 2014	10 Apr 2017	31 Oct 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	0.00/ 50039.84		Inaugurated by Hon'ble C.M. of Bihar on dated 12.08.2020 Remarks for LA: LA process has been completed in 03 Mauzaffarpur in Gopalganj district and 9 mauza in Saran District and handed over to BRPNL Muzaffarpur district Registration of plots 421/449
6	Khagaria	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M				0.00/ 82.24	4.81/ 60.00	0.60/ 6.25	0.00/ 5.74	0.00/ 5062.51	04 Jul 2022	Remarks for LA: Sec 37 (2) publishedvide DM, Bhagalpur, Payment of Raiyatis under process
7	External Project Division	"Lohiya Path Chakra Project (Construction of Swap and grade separated U- turn based multi sectional interchange at Bailey road , Patna (In between Lalit Bhawan & Vidyut Bhawan) with multiple underpasses, Flyover, elevated section using U girders & extra dosed cable Stayed structures with State of art, Pavement finished road appurtenances, pedestrian crossing, Software controlled solar	BRGF	Patna	39147.700000 / 7192(s) / 05 Aug 2015	3200.00	38159.16	0.00 M	19 Dec 2015	18 Dec 2017	30 Jun 2023	4.00/ 91.00	3.00/ 88.00	3.00/ 87.00	0.00/ 0.00	755.22/ 45774.69	31 Dec 2023	1.) Circular Road Junction is completed. 2.) Cable Stay Bridge and Underpass with service road are completed at Daroga Rai Path. 3.) Underpass and U-turn are under progress at Hartali More Junction. 4.) Utility shifting and Tree Translocation are und

Sl.No	Division	Name Of Work	Head / Sub Head	District	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commencement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
		lighting, Landscaping, and integrated drainage system etc.) "																
8	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	8590000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 69.73	0.00/ 50.65	0.00/ 133152.13	30 Jun 2023	Decrease in percentage of Sub structure(-14.31) & Super structure (-14.70) dueto Collapse of Extradose module fromP9 to P13 on dated 04.06.2023
9	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96		1168.59 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			Retender has been invited vide Re-NIT No - 610/Dated - 27.07.2023/SAHARSA/EPC/2023-24. and its technical bid will be opened on dated 27.10.2023. Date of upload tender has been extended upto 30.09.2023
10	Patna-1	Construction of Elevated Corridor from Kargil Chowk, Gandhi Maidan to Science College via PMCH, Ashok Raj Path, Patna (2-Lane Double Decker Flyover).	Plan	Patna	42200.000000 / 5566 (S) / 24 Sep 2020	Flyover Bridge/2200.00	32400.49	420.00 M	15 Jan 2022	14 Jan 2025		2.00/ 61.00	2.00/ 33.00	4.00/ 18.00	0.00/ 0.00	1561.25/ 13672.82		Work in Progress.
11	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1128.00	10175.45	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	0.00/ 14495.22	31 Mar 2024	Revised A/A is awaited from Road Construction Department, Patna.