

**Bihar Raja Pul Nirman Nigam Ltd, Patna**  
**Progress Report of Ongoing Schemes for Projects Date:May\_2024**

Printed on: 02/07/2024

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks	
												Physical				Financial			
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
1	Katihar	Construction of H.L. R.C.C. Bridge ( 6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonaili Bazar in the district of Katihar.	Nabard RCD	Katihar	1449.000000 / 1471(s) / 17 Mar 2022	RCC/129.60		250.00 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Diversion work in progress.
2	Katihar	Construction of H.L RCC Bridge Span ( 4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonaili- Jhaua Road in the district of Katihar.	Nabard RCD	Katihar	1056.000000 / 1471(s) / 17 Mar 2022	RCC/86.40		250.00 M					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Diversion Work in progress.
3	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani distrcit(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	277281707.00	680.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2023		0.00/ 100.00	0.00/ 100.00	1.00/ 98.00	5.00/ 70.00	21.06/ 3576.90	30 Jun 2024	Work in progress
4	Darbhanga	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024			0.00/ 100.00	12.00/ 97.00	15.00/ 15.00	0.00/ 0.00	28.34/ 2916.63	01 Aug 2024	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
5	Darbhanga	Construction of additional H.L. R.C.C. Bridge (9X21.750 M) over River Kamla in the apparoeh of Pipra Ghat in Madhubani-Rajnagar-Babubarhi-Khutauna road in the district of Madhubani.	Plan	Madhubani	3758.000000 / 2754(S) / 17 Jun 2021	HL/201.28	236100640.00	150.00 M	02 Aug 2022	01 Aug 2024		4.00/ 95.00	35.00/ 35.00	0.00/ 0.00	0.00/ 0.00	137.84/ 1009.08	01 Aug 2024	Work in progress
6	Darbhanga	Construction of H.L.R.C.C. Bridge (2x12.00m) at 11th KM of Khajauli-Basopatti-Harlakhi Road at Karmauli Village in the District of Madhubani	Nabard RCD	Madhubani	447.050000 / 1471(S)we / 17 Mar 2022	HL/25.12	38022408.00	200.00 M	24 Aug 2022	23 Feb 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	32.53/ 346.17	23 Feb 2024	Work completed
7	Darbhanga	Construction of 2x12.00 M H.L.R.C.C. Bridge at 24th KM in Rahika-Benipatti-Pupri (SH-12) Road in the District of Madhubani.	Nabard RCD	Madhubani	612.180000 / 1471(S)we / 17 Mar 2022	HL/25.12	47943147.00	200.00 M	16 Sep 2022	15 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	67.34/ 398.37	15 Mar 2024	Work completed
8	Darbhanga	Construction of H.L.R.C.C. Bridge (19x24.00M) over river Kareh at Phuhiya Ghat in the district of Samastipur.(B.K.Builders P.V.T.Ltd,09955056922)	Nabard RWD	Samastipur	5809.000000 / 615 / 13 Feb 2019	HL/467.44	396262601.00	132.00 M	26 Oct 2019	25 Oct 2022		5.00/ 100.00	3.00/ 98.00	1.00/ 93.00	16.00/ 61.00	0.00/ 4619.50	30 Jun 2024	P3-P4 Girder has been casted on 25.05.2024. P4-P5 Staging work for Superstructure in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
9	Darbhanga	Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur	Nabard RCD	Samastipur	3324.540000 / 1834(S) / 27 Mar 2023	HL/228.32	231455368.00	604.00 M				42.00/ 65.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	631.43/ 631.43	18 Oct 2025	Work in progress
10	Darbhanga	Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai-Nazirganj in District Samastipur.	Plan	Samastipur	9720.830000 / 6520(S) / 31 Oct 2023	ROB/521.40	720857679.00	382.60 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	679.00/ 679.00		Mobilization and site camp development work completed.
11	Darbhanga	Construction of H.L.RCC Bridge (3x18.00m) at Chainage-4.1 KM of Naraura - Mohammadpur Road in the District of Darbhanga	Nabard RCD	Darbhanga	718.020000 / 1471(S)we / 17 Mar 2022	HL/58.08	46763449.00	200.00 M	16 Sep 2022	15 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	55.00/ 100.00	16.47/ 463.47	15 Mar 2024	Work completed
12	Darbhanga	Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM-30/9-31/0 in the district of Darbhanga	Plan	Darbhanga	6673.890000 / 4159(S) / 14 Jul 2023	ROB/555.68	561084593.00	279.40 M				15.00/ 18.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	48.67/ 48.67	15 Dec 2025	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
13	Darbhanga	Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM-39/9-0 in district Darbhanga	Plan	Darbhanga	2988.093000 / 563(S) / 01 Feb 2023	ROB/429.48	529519722.00	362.90 M				35.00/ 45.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	1324.71/ 1324.71	15 Dec 2025	Work in progress
14	Darbhanga	Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhanga, At Rly. KM-32/8-9 in district Darbhanga	Plan	Darbhanga	5432.880000 / 5946(S) / 06 Dec 2022	ROB/566.40	598451051.00	327.90 M				24.00/ 27.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	780.25/ 780.25	15 Jun 2026	Work in progress
15	Darbhanga	Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga	Plan	Darbhanga	7965.270000 / 1528(S) / 16 Mar 2023	ROB/851.84	1024505740.00	570.68 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			Mobilization in progress
16	Darbhanga	Construction of H.L. R.C.C. Bridge (19X24.750 m) over River Bagmati in Sirniya to Bilaspur Road in Hayaghat Block in the district of Darbhanga	Nabard RWD	Darbhanga	6917.000000 / 1204 / 15 Apr 2020	HL/481.84	395454659.00	650.00 M	25 Jan 2021	24 Jan 2023	31 Mar 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	90.94/ 5148.06	31 Mar 2024	Work completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
17	Darbhanga	Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District.	Nabard RCD	Darbhanga	9476.000000 / 1834(S) / 27 Mar 2023	HL/369.00	617190888.00	1061.00 M				37.00/ 48.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	748.83/ 1824.82	15 Dec 2025	Work in progress
18	Darbhanga	Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District	Plan	Samastipur	4887.690000 / 4497(S) / 31 Jul 2023	HL/333.90	346909209.00	670.00 M				37.00/ 54.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	415.70/ 1522.70	15 Dec 2025	Work in progress
19	Darbhanga	Construction of High Level RCC Bridge (3X14.50M) in 10th KM of Ujjan-Ghanshyampur Road in the District of Darbhanga	Plan	Darbhanga	1087.220000 / 4257(S) / 20 Jul 2023	HL/45.37		180.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00			Comparative statement of Technical bid is under process.
20	Darbhanga	Construction of H.L.RCC Bridge (3x18.00M) in place of damaged Screw Pile Bridge at 6th KM Bahera-Kalyanpur Road in Darbhanga District	Plan	Darbhanga	1011.000000 / 5251(S) / 29 Aug 2023	HL/55.88	84221100.00	160.00 M				92.00/ 92.00	10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	130.00/ 130.00		Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
21	Darbhanga	Construction of H.L.RCC Bridge (5x18.0M) in place of damaged Screw Pile Bridge at 4th k.m Haati-Pipra Road in Darbhanga District	Plan	Darbhanga	1469.000000 / 5250(S) / 29 Aug 2023	HL/93.08	105467225.00	200.00 M				87.00/ 96.00	23.00/ 23.00	0.00/ 0.00	0.00/ 0.00	137.25/ 137.25	15 Jun 2025	Work in progress
22	Darbhanga	Construction of H.L RCC Bridge (4X18.75 M) across River Kamla at Rasiyari Ghat in the Shiv Nagar Ghat to Ghanshyampur -Rasiyari Ghat Road in the District of Darbhanga	Plan	Darbhanga	1739.000000 / 10550(S) / 10 Dec 2019	HL/77.44	115678948.00	150.00 M	25 Jan 2021	24 Jan 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	0.00/ 91.00	89.36/ 868.36	31 Dec 2023	Traffic started. Approach road work in progress.
23	Darbhanga	Construction of H.L.RCC Bridge (4x16.50m) in place of damaged Maharaj Ji pul over River Bagmati under Jurisdiction of Darbhanga Nagar Nigam in the district of Darbhanga	Plan	Darbhanga	1424.000000 / 209 / 03 Mar 2022	HL/68.48	76687740.00	220.00 M	16 Sep 2023	15 Mar 2024		8.00/ 100.00	15.00/ 95.00	60.00/ 60.00	0.00/ 0.00	238.00/ 447.92	30 Jun 2024	Two span super structure completed.P1-P2 span girder reinforcement in progress.
24	Darbhanga	Construction of H.L RCC Bridge (4 X18.75 M) across River Kamla at Rasiyari Ghat in the Shiv Nagar Ghat to Ghanshyampur -Rasiyari Ghat Road in the District of Darbhanga	Plan	Darbhanga	1739.000000 / 10550(S) / 10 Dec 2019	HL/77.48	115678948.00	400.00 M	25 Jan 2021	24 Jan 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	0.00/ 91.00	89.36/ 868.36	31 Mar 2024	Traffic started. Approach road work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month				Likely date of completion	Remarks	
												Physical						Financial
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			Cumulative (In Lakh Only.)
25	Darbhanga	Construction of H.L.R.C.C. Bridge in Ch.- 4.4, 5.5 & 9th KM at Kusehwarasthan to Phultora road in the district of Darbhanga.(Lal Construction Company,09810112481)	Plan	Darbhanga	10465.000000 / 7025(S) / 11 Sep 2018	HL/684.00	776344134.00	1110.00 M	02 Mar 2019	01 Mar 2022	30 Dec 2023	0.00/ 100.00	0.00/ 100.00	15.00/ 100.00	21.00/ 88.00	245.40/ 9275.40	30 Jun 2024	4.4th KM-Bridge work completed. BM work in progress. 5.5thKM-Bridge work completed. BM work in progress. 9th KM-Work in progress.
26	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District.	State Plan	Purnia	1474.870000 / 301 / 27 Mar 2018	845.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1379.23	31 Mar 2024	Overall progress is 93.00%
27	Saharsa	Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets)	Non-Plan	Supaul	2439.600000 / 1766(S) / 24 Mar 2023	Pontoon Bridge/450.00	2163.22					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	600.00/ 600.00		Out of 72 Barrel 72 Barrel completed. Peepa Pul has been Installed and open for traffic.
28	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District.	State Plan	Purnia	10116.340000 / 29 / 16 Mar 2022	3000.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	162.27/ 1874.53	26 Dec 2024	Overall progress is 25.60%

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
29	Saharsa	Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshmipur to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	713.310000 / 1834(S) / 27 Mar 2023	RCC/32.00	545.42	180.00 M				30.00/ 30.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	4.86/ 4.86		Pilling work is in progress
30	Saharsa	Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	631.620000 / 1834(S) / 27 Mar 2023	RCC/36.00	530.99	180.00 M				100.00/ 100.00	75.00/ 75.00	0.00/ 0.00	0.00/ 0.00	246.18/ 246.18		Hammer Head work is in progress.
31	Saharsa	Construction of High Level RCC Bridge (3x14M) at Raghapur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	833.000000 / 1834(S) / 27 Mar 2023	RCC/42.00	608.39	200.00 M				50.00/ 50.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	80.36/ 80.36		Pilling work is in progress
32	Katihar	Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Baraily Road Near Andarpur Chowk in Purnea District.	Nabard RCD	Purnia	738.280000 / 1834(s) / 27 Mar 2023	HL/43.20		200.00 M				50.00/ 100.00	100.00/ 100.00	0.00/ 0.00	0.00/ 0.00	45.54/ 198.13	22 May 2025	Work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
33	Saharsa	Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul.	Nabard RCD	Supaul	1145.000000 / 1834(S) / 27 Mar 2023	RCC/80.00	885.68	200.00 M				75.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	298.12/ 298.12		Pile cap work is in progress
34	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40		300.00 M	12 Dec 2022	11 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	2.92/ 606.15		Work Completed.
35	Katihar	Construction of RCC Bridge 5x21.75m Span at Mahesh Ghat in Balua-Gostara village to Moni Tola Road in Purnia District.	Nabard RWD	Purnia	941.000000 / RWD (2235), Patna / 29 Jun 2020	RCC/111.84	602.19	1204.00 M	25 Jun 2021	24 Sep 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	15.00/ 80.00	106.78/ 575.19	31 Mar 2024	Work in Progress.
36	Gaya	Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297)	State Plan	Jehanabad	2066.450000 / 116 / 27 Mar 2023	Others/0.00		0.00 M	18 Oct 2023	17 Apr 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		17 Apr 2025	Administrative Block-20%, Vending Platform-30%, Retail Shop-35%, Live Stock Shop-15%, Workers Canteen-20%, Workers Shed-25%, Onion & Potato Store-15%, Fruit & Vegetable shop-5%, Solid waste disposal-15%, Drinking water-20%

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
37	Katihar	Costruction of RCC HL Bridge (1x14m+4x24m+1x14m) in 3rd KM of NH-31 between Ford Company to Gulabbagh in Purnia District.	Plan	Purnia	1600.000000 / 2376(s), Pama / 20 Apr 2020	RCC/127.60	1255.16	260.00 M	01 Jun 2021	31 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	110.63/ 1250.08	15 Feb 2024	Work completed.
38	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Daudnagar in Aurangabad District (Baijnath Nirman India Pvt. Ltd., Jehanabad Mob. No.-9939911835)	State Plan	Aurangabad	4045.560000 / 29 / 16 Mar 2022	Others/0.00	3650.01	0.00 M	01 Sep 2022	28 Feb 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	158.21/ 2142.00	31 Jul 2024	Road-98% Drain-95% Tr.Laybay-75% R. WaterHarvest.-95% S.WastageDisp.-50% AdminBlock-70% T.Block-85% V.Platform-95% R.Shop-70% L.Stock Shop-75% W.Canteen-85% W.Shed-75% Dismant.Work-100% Campus Development-30% Utility Shifting-100%
39	Ara	Construction of Proposed RCC Bridge (2 x 21m) in place of Old Narrow RCC Bridge at 5th km of Sasaram-Tilauthu road in the District of Rohtas.	Nabard RCD	Rohtas	811.920000 / Letter No-1471(S) / 17 Mar 2022	RCC/43.24		100.00 M				100.00/ 100.00	100.00/ 100.00	30.00/ 30.00	0.00/ 0.00	239.47/ 239.47		Work in progress.
40	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20	30 Jun 2024	Bridge work completed.  Remarks for LA: Katihar- CO, Khora vide his office Lt No.-1398, Dt-21.05.2024 submitted the queries arised by DLAO, Katihar vide his Lt No.-298, dt-12.04.2024. Purnea- Due to complain filed in DCLR office, Purnea further work of registry is held up.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
41	Saharsa	Construction of ROB on Madhepura-Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura.	ROB	Madhepura	7249.195000 / 1767(S) / 24 Mar 2023	ROB/921.78	5790.66	344.00 M				22.00/ 22.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Work order given to Contractor Dayal Hitech Engineers Pvt. Ltd vide this Office Letter no - 48 Date :- 15.01.2024. Pilling work is in progress.
42	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80	456.16	200.00 M	22 May 2021	21 May 2022		0.00/ 100.00	0.00/ 100.00	25.00/ 75.00	0.00/ 5.00	71.34/ 308.29	31 Mar 2024	Foundation and Sub-Structure work Completed. Super-Structure work span A1-P1 & A2-P2 Completed. Super Structure work P1-P2 is in Progress.
43	Katihar	Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishanganj District.	State Plan	Kishanganj	8250.490000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	44.15/ 44.15	18 Feb 2026	Overall progress is 2.00%
44	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	0.00/ 1908.29		Approach road has been constructed only in A1 Side. Revised A/A proposal to increase bridge span from 10 to 25 has been submitted to RWD office Patna as the river has shifted towards one side, (Kanadiya Side). Only 10 Spans completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
45	Ara	Construction of Approach Road of ROB in Lieu of Level Crossing No 39-C At KM 566/0-1 between Karwandiya-Mughalsarai Railway line in Rohtas District.	Plan	Rohtas	2817.110000 / Letter No-5567(S) / 24 Sep 2020	ROB/266.30	200169000.00	436.12 M	16 Jul 2021	15 Oct 2022		0.00/ 100.00	0.00/ 100.00	15.00/ 40.00	10.00/ 45.00	502.21/ 1667.43	30 Jun 2024	Work in progress
46	Ara	Construction of ROB Approach Span of Viaduct (7x20+1x50+8x20)M R.C.C. Bridge at Pusauli to Muthani Railway Section at KM 609/13-15, LC 56C under Mohania Block in the District of Kaimur.	ROB	Kaimur(Bhabua)	3094.290000 / Let No-5565(S) / 24 Sep 2020	ROB/624.00	238073600.00	324.00 M	15 Jun 2021	14 Jun 2023		0.00/ 100.00	10.00/ 95.00	10.00/ 15.00	10.00/ 25.00	0.00/ 949.78	30 Jun 2024	Work in progress
47	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M	01 Sep 2022	31 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	420.01/ 3312.00	31 Aug 2024	Road-85% Drain-85% Tr.Laybay-60% R.WaterHarvest-85% Admin.Block-70%S.Waste Dis.-80%,Toilet Block-90% W.Bridge-90% V.Platform-85% R.Shop-30% L.Stk.Shop-90% W.Canteen-80% W.Shed-90% Dist.-50% U.Shift.-100% B.Wall-68% S.cumGodn-70% Godn-50%F&V-30%
48	Katihar	Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District.	Nabard RCD	Kishanganj	689.750000 / 1470(s) / 17 Mar 2022	HL/55.80		0.00 M				0.00/ 100.00	0.00/ 100.00	90.00/ 90.00	0.00/ 0.00	0.00/ 482.72	22 May 2025	Work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
49	Ara	Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District.	ROB	Buxar	4263.410000 / RCD Lt no-4507 (S).dt. 07.09.2021 / 07 Sep 2021	ROB/608.40	270200000.00	370.00 M	04 May 2022	03 Aug 2023		0.00/ 95.00	0.00/ 90.00	6.00/ 45.00	4.00/ 26.00	0.00/ 1132.27	30 Jun 2024	Work in progress.
50	Katihar	Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District.	Nabard RCD	Kishanganj	1293.460000 / 1470(s) / 17 Mar 2022	HL/97.80		0.00 M				40.00/ 60.00	10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	146.13/ 272.24	22 May 2024	Work is in progress.
51	Ara	Construction of ROB Approaches in Ganguli Devariya Road at Pahleza Railway Station in lieu of LC No-36/C in Rohtas District	Plan	Rohtas	4126.620000 / Letter No-4460(S) / 06 Sep 2021	ROB/638.24	182000000.00	354.00 M	25 May 2022	24 Aug 2023		0.00/ 90.00	7.00/ 62.00	15.00/ 15.00	10.00/ 20.00	0.00/ 691.08	30 Jun 2024	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
52	Ara	Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District	Plan	Buxar	3533.750000 / Letter No-209(S) / 24 Jan 2022	ROB/950.00	264040000.00	310.00 M	25 Oct 2022	24 Jan 2024		25.00/ 100.00	25.00/ 85.00	8.00/ 15.00	2.00/ 7.00	292.83/ 849.04	30 Jun 2024	Work in progress
53	Katihar	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan- chowk-Bagalbari-Rahamatpara- Alta- Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.24		300.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	20.00/ 85.00	127.08/ 1092.17	31 May 2024	Bridge work Completed. Preparation of Bituminous work is in advance stage. Traffic is plying through bridge.
54	Ara	Construction of (2x16.0M) H.L.RCC Bridge at 3rd K.M of Nasriganj Bazar in Dehri-on-Sone in the District of Rohtas	Nabard RCD	Rohtas	316.910000 / Letter No-1471(S) / 17 Mar 2022	RCC/33.24	24579127.00	250.00 M	25 Sep 2022	24 Dec 2023		0.00/ 100.00	0.00/ 100.00	8.00/ 100.00	80.00/ 100.00	60.92/ 294.45		Work Completed
55	Gaya	Construction of H.L.R.C.C. 5x18.75m Bridge including approach road and protection work over Punpun River between Bhagwatipur - Kusre village in Arwal District under NABARD Scheme. (R.A.S. Enterprises, 9199245601)	Nabard	Arwal	569.290000 / 7135(s) / 05 Sep 2013	RCC/97.00	492.67	300.00 M	10 Dec 2013	10 Jun 2015		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	20.00/ 100.00	23.25/ 483.10	11 Mar 2024	** Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
56	Ara	Construction of H.L. RCC Bridge (2x21.0m) over Bhabhua Canal in 12th K.M. of Ayar Kotha to Amra Talab Road in lieu of Old Damaged Bridge in the District of Rohtas.	Nabard RCD	Rohtas	680.530000 / Letter No-1471(S) / 17 Mar 2022	RCC/43.24	27467769.00	317.00 M	21 Sep 2022	20 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	20.00/ 45.00	41.80/ 273.43		Work in progress
57	Katihar	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj. Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2020	RCC/66.40		280.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	5.00/ 70.00	145.85/ 699.71	31 May 2024	Bridge work Completed. Traffic is plying through bridge
58	Ara	Construction of 2x12.0M H.L. RCC Bridge at 4th K.M. of Bihiya - Tiyar Road in the District of Bhojpur.	Nabard RCD	Bhojpur	436.080000 / Letter No-1471(S) / 17 Mar 2022	RCC/25.24	23988450.00	252.00 M	21 Sep 2022	20 Dec 2023		0.00/ 100.00	10.00/ 100.00	25.00/ 45.00	0.00/ 0.00	30.89/ 222.42		Work in progress
59	Gaya	Construction of H.L. R.C.C. Bridge (5 x 16.0M) with Approach Road over Morhar River inplace of old bridge at 42th K.M. of Dumariya - Imamganj Road (Near Bankey Bazar) in the District of Gaya (Satyendra Kumar Yadav, Gaya, Mob. No.-9801850421)	Nabard	Gaya	756.660000 / 1471(S) / 17 Mar 2022	RCC/83.00	664.79	200.00 M	11 Sep 2022	10 Mar 2024		10.00/ 100.00	25.00/ 100.00	60.00/ 80.00	0.00/ 0.00	214.18/ 417.00	30 Jun 2024	** Super Structure work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
60	Ara	Construction of 2x16.0m H.L. RCC Bridge at 4th K.M of Ara-Salempur Road in place of old damaged Bridge in the District of Bhojpur	Nabard RCD	Bhojpur	398.510000 / Letter No-1471(S) / 17 Mar 2022	RCC/33.24	25261634.00	292.00 M	21 Sep 2022	20 Dec 2023		0.00/ 100.00	48.00/ 90.00	0.00/ 0.00	0.00/ 0.00	0.00/ 175.34	30 Jun 2024	Work in progress.
61	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	8.00/ 95.00	5.00/ 5.00	0.00/ 0.00	5.00/ 5.00	0.00/ 209.12	30 Jun 2024	Work in progress. Contractor Debar vide MD, BRPNL, Lt. No-2716, Dated-18.06.2022
62	Gaya	Construction of RCC Drain along with road over Amwa Nala at Barista Caf� along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Tirupati Balaji Earth Work Pvt.Ltd.,Mob.No.-9431011120)	Others	Gaya	681.000000 / 96 / 06 Mar 2019	Others/600.00	551.18	0.00 M	12 Jan 2022	11 Jan 2023		0.00/ 32.00	0.00/ 32.00	0.00/ 30.00	0.00/ 0.00	0.00/ 117.50	30 Jun 2024	** Work is in Progress.
63	Gaya	Construction of BTMC office building and VIP block (Bodhgaya) in the District of Gaya. (Sanjay Kumar Yadav, Gaya, Mob. No.-9931038246)	Others	Gaya	1354.250000 / 168/BTMC/20 / 09 Jul 2020	0.00	1200.93	1.00 M	16 Aug 2021	15 Feb 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 0.00	0.00/ 949.00	30 Jun 2024	** BTMC Office Building Completed & Inaugurated by Hon'ble Chief Minister of Bihar on 08-09-2023.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month				Likely date of completion	Remarks	
												Physical						Financial
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			Cumulative (In Lakh Only.)
64	Katihar	Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District.	State Plan	Araria	7954.240000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	64.14/ 64.14	23 Nov 2025	Overall progress is 4.50%
65	Gaya	Construction of H.L. R.C.C. bridge (10 x 18.00 M) over River Dardha including approach road between Paibigha Bazar to Balabigha village in the District of Gaya. Tirupati Balaji Earth Work Pvt. Ltd., Patna Mob. No. 9431011120	Plan	Gaya	1237.000000 / 5968 (S) / 28 Jun 2019	RCC/186.00	1032.09	200.00 M	15 Nov 2022	14 Nov 2024		0.00/ 100.00	0.00/ 100.00	10.00/ 100.00	20.00/ 35.00	0.00/ 987.34	14 Nov 2024	** Bridge Work Completed. Approach road work is in Progress.
66	Gaya	Construction of H.L.R.C.C. Bridge (7x21.00 m)) including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Non- Plan Scheme. (M/S Laxman Kumar, Patna. Mob. No. 9006276101	Non-Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/152.00	946.51	200.00 M	25 Jun 2023	24 Dec 2024		10.00/ 100.00	25.00/ 100.00	10.00/ 85.00	5.00/ 5.00	100.00/ 523.53	24 Dec 2024	** Super Structure & Approach road work is in Progress.
67	Katihar	Construction of 7x24.00m HL R.C.C Bridge including Approach road, Protection work & Land Acquisition in 1st km of Meerganj-Jogbani Border Road in the District of Araria.	Nabard RCD	Araria	2539.150000 / 1834(s) / 27 Mar 2023	HL/172.20		300.00 M				30.00/ 100.00	85.00/ 100.00	20.00/ 20.00	15.00/ 15.00	502.62/ 1130.42	23 May 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
68	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Banglacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 10 Jan 2018	33.22	455.36	260.00 M	01 Jun 2021	31 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	148.21/ 520.33	15 Feb 2024	Work Completed.  Remarks for LA: LA under progress. MJC No.-3271/2023 arising with CWJC No.-1928/2023 Md. Azeem Uddin-Vs-The State of Bihar & Ors has been filed by Raiyat.
69	Katihar	Redevelopment of Krishi Bazar Samiti, Katihar (Phase-2) in Katihar District.	State Plan	Katihar	7058.490000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	329.00/ 329.00		Overall progress is 4.12%
70	Katihar	Construction of H.L. RCC bridge (1X21.00 m) in Place of old Damaged RCC Bridge in 9th KM of road from Kadwa Block Headquarter to Chowki via Bharri Ashiyani in Katihar District.	Nabard RCD	Katihar	338.610000 / 1471(s) / 17 Mar 2022	RCC/21.60		170.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	35.00/ 100.00	20.70/ 299.12	30 Apr 2024	Work Completed.
71	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	01 Jul 2021	31 Dec 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	4.81/ 167.21	30 Jun 2024	Bridge work completed.  Remarks for LA: DLAO, Katihar has served 1st & 2nd payment notice to Raiyats on dated 07-02-2024 & 13-03-2024 respectively. 3rd Payment notice is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
72	Patna-1	Renovation and Construction of Musallahpur Agricultural Marketing Yard (Phase II).	Nabard	Patna	6841.140000 / 29 / 16 Mar 2022	0.00	5415.19	0.00 M	26 Nov 2022	25 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	123.45/ 2134.81	25 Aug 2024	Work in Progress.
73	Khagaria	Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai	CRF	Begusarai	3911.730000 / 1528 (S) / 16 Mar 2023	ROB/476.28	497893000.00	406.80 M				23.37/ 25.37	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	8.88/ 23.75		Remarks for LA: LA Plan submitted to DLAO Begusarai.
74	Patna-1	Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna - Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna)	Plan	Patna	6012.650000 / 5076 (S) / 22 Aug 2023	ROB/522.00	6371.64	747.00 M	18 Jan 2024	17 Jan 2026		2.00/ 2.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	121.89/ 121.89	17 Jan 2026	Pile work is in Progress.
75	Khagaria	Construction of Krishi Bazar Samiti Phase-2 in Begusarai District.	Others	Begusarai	3838.700000 / 116 / 27 Mar 2023	Others/0.00	272688102.00	0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	149.49/ 149.49	25 Jun 2025	Road Work -5% Drain - 15% Solid Waste Disposal Infrastructure - 5% Administrative Block -20% Retail shop -7% Dismantling & Demolishing - 10% Registration Office - 5% Utility Shifting - 5%

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
76	Bhagalpur	Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur-Amarpur – Banka (SH-25) in replacement of old damaged bridge.	Plan	Bhagalpur	4317.165000 / 4575(s) / 02 Aug 2023	HL/237.64						20.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		(i) Diversion work is in completed. (ii) Dismantling of bridge is completed. (iii) Pile work is started.
77	Patna-1	Construction of 02 (two) high span RCC bridges including widening and strengthening of the road from Hathikhana More to Chaundmari Road (Total 3.870 km) under Patna District. (M/s Sri Ram Enterprises, MPD, Road, Bhagalpur)	Plan	Patna	4704.900000 / 1749 (S) / 23 Mar 2023	RCC/76.00	2984.21	4.32 M	30 Dec 2023	29 Jun 2025		100.00/ 100.00	80.00/ 80.00	20.00/ 20.00	24.00/ 24.00	1789.02/ 1830.65	29 Jun 2025	Work in Progress.
78	Khagaria	Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari)	Agriculture- NA	Khagaria	73.496000 / 106 / 22 Sep 2023	Others/0.00	6079950.00					15.00/ 15.00	15.00/ 15.00	15.00/ 15.00	0.00/ 0.00	9.56/ 9.56		Out of Four sides of boundary wall, two sides have been constructed. Out of 1325m total length of Boundary, 600m have been completed. Overall physical progress of this project is 45.28%
79	Bhagalpur	Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya-Chandan- Dardmara road, SH-22 Under RIDF-XXVIII (NABARD) Scheme.	Nabard RCD	Banka	1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023	HL/111.64		220.00 M				30.00/ 30.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	72.71/ 72.71		(i) Foundation work is in progress. (ii) Forest clearance is under process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
80	Bhagalpur	Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur.	Others	Bhagalpur	3425.000000 / Lt.764(Kr) / 26 Feb 2019	Others/655.00	363508182.00	75.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1069.52	30 Jun 2024	U-Trough - 100% cast in situ box cell- 65% Approach- 100%
81	Khagaria	Construction of Jannayak Karpoori Thakur BC/OBC Welfare Chhatrawas in Khagaria District	Others	Khagaria	671.720000 / 19 / 21 Feb 2023	Others/0.00	61046853.00	0.00 M	18 Mar 2023	17 Sep 2024		0.00/ 100.00	0.00/ 100.00	100.00/ 100.00	0.00/ 0.00	168.61/ 364.45	17 Sep 2024	Foundation – 100.00% Sub Structure – 100.00% Super Structure(GF) – 100.00% Super Structure(1st Floor) – 100.00% Brick Work (GF)-100% Plaster Work(GF)-100 % Brick Work (1st Floor) - 100% Plaster Work(1st Floor)-80 %
82	Patna-I	Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna)	Plan	Patna	1729.300000 / 1834 (S) / 27 Mar 2023	RCC/123.05	1263.72	20.00 M	29 Dec 2023	28 Jun 2025		25.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	68.92/ 84.10	28 Jun 2025	Pile work is in Progress.
83	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00	861693007.00	160.00 M				22.00/ 46.00	15.00/ 15.00	0.00/ 0.00	0.00/ 0.00	0.00/ 468.70		(i) Utility shifting and drain work is under process. (ii) Pile work is in progress.  Remarks for LA: LA proposal submitted to DLAO, Bhagalpur.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
84	Patna-1	Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District	Plan	Patna	6244.220000 / 2290 (S) / 20 May 2022	ROB/550.00	4634.22	650.00 M	10 Aug 2023	09 Aug 2025		4.00/ 40.00	5.00/ 10.00	0.00/ 0.00	0.00/ 0.00	343.44/ 811.91	09 Aug 2025	Pile work, Pile Cap & Pier shaft work in Progress.
85	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20	56745000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 191.19		Pipa pul is assemble as on there specific location. Traffic is started on regular basis.
86	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		12.37/ 88.37	11.73/ 58.73	8.00/ 36.00	0.00/ 0.00	532.67/ 4259.65	01 Jan 1900	Remarks for LA: Revised land under acquisition 15.577 Acre has been awarded and compensation for the same is under process.
87	Bhagalpur	Construction of ROB with Viaduct at LC No. 11 SPL between Naugachia- kataria in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishakchak,Bhagalpur.	Plan	Bhagalpur	4165.968170 / RCD Letter No.4508(s) / 07 Sep 2021	ROB/480.00	319372559.00	426.00 M				0.00/ 100.00	8.00/ 94.00	13.00/ 48.00	15.00/ 25.00	290.02/ 2004.90	30 Jun 2024	(i) Forest clearance was completed vide It no. 302 dt. 16.02.2023 (ii) Utility shifting (Electricity) was completed vide It no.308 dt. 04.03.2023 (iii) Revised GAD of same has been informed vide MD, BRPNL, Patna It. no.468 dt. 21.08.2023 to Railway

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
88	Patna-1	Construction of High Level R.C.C. Bridge (3x8.00 m) in 8th km of Barh-Shahri-Sarmera Road under Patna District	Nabard	Patna	776.080000 / 1471 (s) / 17 Mar 2022	RCC/28.84	430.20	40.00 M	24 Feb 2023	23 Jul 2024		0.00/ 100.00	10.00/ 100.00	25.00/ 25.00	0.00/ 0.00	89.67/ 370.60	23 Jul 2024	Work in Progress.
89	Bhagalpur	Construction of ( 18x24.75 ) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	8.00/ 18.00	0.00/ 3238.25	30 Jun 2024	Approach road work is in progress. Remarks for LA: Payment made to 66 raiyat by DLAO, Bhagalpur.
90	Patna-1	Construction of Railway Over Bridge at LC No.-38B (Km 557/17-19) between Danapur and Neura Railway Stations in Patna District.	Plan	Patna	3814.830000 / 4249(S) / 24 Aug 2021	ROB/333.21	2464.56	322.35 M	06 Jul 2022	05 Jan 2024		0.00/ 100.00	21.00/ 100.00	35.00/ 71.00	5.00/ 25.00	600.58/ 3192.15	30 Jun 2024	Pile work at Siwala side is in progress. Superstructure work at Naubatpur side is in progress. Civil Cost :-Rs.23.92 Cr. L.A. Cost :-Rs.8.00 Cr
91	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	30 Jun 2024	0.00/ 100.00	3.00/ 65.00	7.00/ 12.00	0.00/ 0.00	258.12/ 2842.72	31 Dec 2024	Work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
92	Muzaffarpur	Construction of Pontoon Bridge in river Ganga between Chakosanghat to Jamindari Ghat (including opening & Resetting for 5 Years) of Bidupur in district Vaishali.	Plan	Vaishali	3013.650000 / 2338(S) / 31 Mar 2016	Pontoon Bridge/597.00	76608900.00	2000.00 M	06 Feb 2018	05 Feb 2023		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 722.91	01 Feb 2026	Contract period for five years ended on June,22. DPR for Rs.21,98,18,897.00 for A/A has been submitted to BRPNNL vide Lt No.614 Dt 02.06.2022. NIT No-939 Cost bids opened on dated-28.11.22 & CS submitted to DCE, WC-01, vide Lt No-1051. dt- 28.11.2022
93	Muzaffarpur	Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur –Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur	CRF	Muzaffarpur	3860.019620 / 4159 (S) /	ROB/729.28		692.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	89.00/ 91.00	01 Feb 2026	Work of side drain and service road is in progress. Pile load test work is progress.
94	Muzaffarpur	Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan–Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur .	CRF	Muzaffarpur	4387.225430 / 4159 (S) / 14 Jul 2023	ROB/957.48						6.00/ 6.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	106.00/ 108.00	06 Feb 2026	Piling & culvert work in progress
95	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH- 77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00						0.00/ 80.00	27.00/ 75.00	0.00/ 0.00	0.00/ 0.00	1592.63/ 5099.00	22 Aug 2024	Work of Hammer Head, Pier Shaft and casting of girder is in progress.  Remarks for LA: L/A – 0.3257 Acre, Total amount (21.00 Cr) has been paid to the DLAO, Sitamarhi against 28.8865 Cr.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month				Likely date of completion	Remarks	
												Physical						Financial
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			Cumulative (In Lakh Only.)
96	Patna-1	Construction of H.L. R.C.,C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.(RAKESH CONSTRUCTION PVT.LTD.JAMSHEDPUR,JHARKHAND)	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	748.01	290.00 M	05 Mar 2019	04 Mar 2021	04 Mar 2021	0.00/ 100.00	0.00/ 100.00	2.00/ 100.00	20.00/ 80.00	120.41/ 839.27	30 Jun 2024	Work in Progress.
97	Muzaffarpur	Widening & Strengthening of Old Alignment NH-77 Bajitpur (Lagma) Dumra-Kargil Chowk- Mehsaul Chowk-Mohanpur-Ramnagra more under Sitamarhi District for the Year 2019-20	Plan	Sitamarhi	5118.940000 / 5406 (S) / 17 Sep 2020	Others/1635.00						0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	1509.00/ 5111.00	11 Jul 2024	Work in Progress. GSB-97%, WMM-88%, DBM-88%, BC-86%, Drain Work-45%, HLRCC Bridge-100%.
98	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Vaishali District.	Nabard	Vaishali	4718.230000 / /	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	168.48/ 2466.02	31 Jul 2024	Administrative Block-87%,Registration Office-97%,Workers Canteen-80%,Workers Rest Shed-100%,Fish Market/Storage-95%,Fish Shop-100%,Onion & Potato Market -75%,Open Platform-100%,Commercial Arcade Shops-97%,Loading & Vending Platform-95%,Toilet-95%
99	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Sitamarhi District	Nabard	Sitamarhi	5398.050000 / 35/Nabard-03/2022/287 / 23 Mar 2022	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	596.00/ 3035.00	31 Aug 2024	Administrative Building-83%,Registration Office-95%,Workers Canteen-85%,Workers RestShed-85%,Fish Market/Storage-88%,Fish Shop-95%,Onion & Potato Market-85%,Retail Shop (3x10)-80%,Banana Shop-70%,Jaggery Shop-87%,Fruit Shop-65%,Commercial Arcade-85%

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
100	Saran Works	5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra- Marhaura Road (MDR) in Saran District	ROB	Saran	5936.640000 / 5946(S) / 06 Dec 2022	ROB/400.44	4807.20	480.56 M				35.00/ 85.00	27.00/ 55.00	0.00/ 0.00	0.00/ 0.00	557.75/ 573.51	03 Nov 2025	Pile 84/90, Pile cap 8/11, Sub structure Pier 6/11, Pier head 5/11 foundation, substructure and Superstructure work in progress.
101	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Muzaffarpur District	Nabard	Muzaffarpur	7099.290000 / Nabard-03/2022/287 / 23 Mar 2022	1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	439.00/ 2743.00	31 Dec 2024	Administrative Block-81%,Registration Office-100%,Workers Canteen (G+1)-95%,Workers Rest Shed-95%,Commercial Arcade I Shops(G+1)-86%,Commercial Arcade II Shops(G+1)-95%,Commercial Arcade III Shops(G+1)-50%,E Block-75%,Loading & Vending Platform-75%
102	Muzaffarpur	Construction of H.L.R.C.C Bridge (3 x 16 m) at 5th Km of Rasalpur Garha Road in the District of Sitamarhi for the year 2023-24	Plan	Sitamarhi	955.420000 / 4252 (S) / 20 Jul 2023	RCC/48.80		210.00 M				72.00/ 72.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	84.44/ 84.44	30 Sep 2025	A1, A2 & P1, P2 Pile cap work is completed and Abutment shaft and pier shaft work is in progress.
103	Saran Works	Construction of 4x18.75m H.L. R.C.C Bridge including Approach Road, rotection Work & Miscellaneous work over Bashi river crossing 1st KM of Tamkuhi-chhitauni road Damaged in 2017 Flood under Gopalganj Distric.	FDR	Gopalganj	808.740000 / 687(s) / 19 Jan 2018	RCC/75.00	524.42	400.00 M	03 Oct 2018	02 Apr 2020	20 Feb 2021	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	30.00/ 100.00	136.76/ 808.61	31 Mar 2024	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
104	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	20.00/ 20.00	100.00/ 5366.32	31 Mar 2025	Bridge work completed. Earth work in Meenapur approach road side 90% completed and Belsand side on available govt. land earth filling is in progress. Material supply for approach road is in progress.  Remarks for LA: Payment of 59 Raiyat in Chandauli Timha is done. Handover of land (7.285 Acre) in Chandauli Timha is obtained from DLAO, Sitamarhi. Earthwork is going on acquired Land. Rest LA is under process.
105	Saran Works	Construction of 2x14.00 M size HL RCC Bridge in 2nd KM of Chainwa-Chainpur Road in Saran district.	Nabard RCD	Saran	532.000000 / 1471 (S) / 17 Mar 2022	HL/29.20	363.31	200.00 M	27 Jun 2022	26 Sep 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	40.00/ 100.00	26.11/ 326.11	31 Mar 2024	Work Completed
106	Muzaffarpur	Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur	CRF	Muzaffarpur	6958.350000 / 5060 (S) / 30 Jun 2022	RCC/272.00		391.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Re-Tender has been invited vide NIT No-131, dated-19.02.2024, Time and Date of Opening Technical Bid (RFP) on dated 06.04.2024, 15:30 PM on eproc2. Technical Evaluation is under process
107	Muzaffarpur	Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi	Nabard RCD	Muzaffarpur	1770.660000 / 1834 (S) / 27 Mar 2023	RCC/105.00						18.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	61.00/ 61.00		Sinking work of A1 & P1 well is in Progress. Sinking depth A1 = 10.8 m Sinking depth P1 = 10.8 m Preparation of next lift casting is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
108	Saran Works	Construction of HL RCC Bridge (2x16.00mtr) over Gandaki river at Garkha Bazar, left out portion of NH 102 district Saran.	Nabard RCD	Saran	581.370000 / 1834 (S) / 27 Mar 2023	HL/32.00	417.27	200.00 M				20.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	29 Mar 2025	Work in Progress. Foundation- 8/22 Piles
109	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob-9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 5240.95		Main Bridge of the Project is completed. DPR for revised A/A has been submitted vide letter no- 493(WE) dated-03.11.2022 for Rs.98.72 Cr  Remarks for LA: BOQ for the balance work has been submitted vide letter no-796(WE) dated-20.09.2023 for approval. Bids have been received from bidders and submitted to Dy. Chief Eng. WC -01, Patna
110	Saran Works	Construction of 1x10.00 M size HL RCC Bridge in place of damaged bridge in 31st KM of Siwan- Barharia-Sarfara Road in Gopalganj district.	Nabard RCD	Gopalganj	299.610000 / 1471 (S) / 17 Mar 2022	HL/10.60	197.03	100.00 M	27 Jun 2022	26 Sep 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	15.00/ 100.00	38.12/ 196.42	31 Mar 2024	Work Completed
111	External Project Division	Construction of H.L., R.C.C. Bridge with its approach road at Baireya Panchayat in the road of Baireya Manch to Magurar village in the district of Supaul	WBP Phase-2	Supaul	3592.640000 / 306/2021 / 03 Aug 2021	RCC/240.00		840.00 M				0.00/ 100.00	5.00/ 100.00	25.00/ 95.00	15.00/ 95.00	399.05/ 2504.80	15 Jun 2024	1.) Foundation completed. 2.) 7/8 Deck Slab casted. 3.) Bituminous work in Approach Road and Protection work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
112	Saran Works	Construction of R.C.C. Box Culvert (03 Nos.) in Badarjimi-Kailgarh Road having size 1/22/0 at CH.-7+140, 2/33/0 at CH.-7+170 and 1/22/0 at Ch.-7+190 in Siwan district, Bihar.	Nabard RCD	Saran	128.410000 / 1471 (S) / 17 Mar 2022	Others/12.40	128.77	100.00 M	31 Dec 2022	30 Dec 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	40.00/ 100.00	24.80/ 66.63	30 Dec 2023	Work Completed
113	Champaran(Motihari)	Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champaran District	Nabard	East Champaran(Motihari)	494.000000 / 1834(S) / 27 Mar 2023	Others/120.00		100.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Mobilization work in progress
114	Champaran(Motihari)	Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Pachim Champarn	2232.820000 / 4247(S) / 11 Aug 2022	Pontoon Bridge/912.00		300.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1376.84	31 Dec 2022	Work Completed
115	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha (54.95 to 81.9) at CH-66+800 to 66+900 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII- NA	Pachim Champarn	1428.410000 / 1834(S) / 27 Mar 2023	HL/362.00		250.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Mobilization work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
116	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII- NA	Pachim Champarn	1389.230000 / 1834(S) / 27 Mar 2023	HL/265.00		160.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00		Mobilization work in progress
117	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		0.00/100.00	29.00/90.00	1.00/53.00	25.00/60.00	462.32/5542.75	28 Aug 2024	1.)Pile Work Completed. (348/348) 2.)Pile Cap Completed- 58/58 3.)Pier Shaft Completed - 58/58 . 4.) Hammer Head-45/58 5.) Girder Casting – 168/171 6.) Girder Launching -48/171 7.) Deck Slab-13/57
118	Champaran(Motihari)	Construction of ROB & its approaches in between Majhauriya & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah -Sariswa of West Champaran District	ROB	Pachim Champarn	3704.530000 / 563(S) / 01 Feb 2023	HL/1140.00		720.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	1.76/24.76	05 Feb 2026	Electric pole shifting work in progress
119	Champaran(Motihari)	Construction of ROB & its approaches in between Sugauli-Majhauria Rly. Station in Lieu of LC No-178 in West Champaran District.	ROB	Pachim Champarn	2952.360000 / 1528 (S) / 16 Mar 2023	ROB/1100.00		715.00 M				66.00/80.00	0.00/0.00	0.00/0.00	0.00/0.00	450.00/473.00	29 Sep 2025	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
120	Champaran(Motihari)	Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champaran District.	ROB	East Champaran(Motihari)	7255.760000 / 563(S) / 01 Feb 2023	ROB/1640.00		820.00 M				10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 37.00	26 Mar 2026	Piling work in progress
121	Champaran(Motihari)	Construction of ROB & its approaches in between Jiwdhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champaran District	ROB	East Champaran(Motihari)	5277.670000 / 5946 (S) / 06 Dec 2022	ROB/953.44		825.00 M				43.00/ 45.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	29.00/ 29.00	19 Mar 2026	Work in Progress
122	Nalanda	Construction of (1) Boundary wall (2) Road Development(3) Drainage(4) Electric Light-High Mast/Road/Street light (5) Repair of Existing Building if any (6) Entrance Gate & Guard Room (7) Toilet Block of Bazar krishi samiti, Biharsharif, Phase-I	Plan	Nalanda	1453.000000 / 284 / 07 Mar 2019	1.00	1438.00	0.00 M	24 Feb 2020	23 Aug 2020		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 668.45	30 Jun 2024	1.) Contractor has been Debarred due to slow progress of work. 2.) LD has been imposed Rs 3,59,500.00 due to slow work progress. 3.) Boundary Wall 1040m/1046.94m. (Plastering and Painting work Balance) 4.) RCC Drain -900m/957m 5.) GSB Work -595m
123	Champaran(Motihari)	Construction of ROB Approach between Station Jeevdhara and Bapudham in liue of LC-159.	ROB	East Champaran(Motihari)	2924.200000 / 235(S) / 25 Jan 2022	Flyover Bridge/257.00		468.00 M	14 May 2022	13 Aug 2023	31 Dec 2023	0.00/ 100.00	0.00/ 100.00	25.00/ 85.00	5.00/ 5.00	0.00/ 899.44	30 Jun 2024	Work in Progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
124	Nalanda	Re-Development of Bazar Samiti (Phase-2) Ms Dayanand Prasad Sinha & Co. Mobile No.-9934361525	Others	Nalanda	5769.440000 / MD, Smart City Ltd. Biharsharif, Letter No.-492 / 26 Aug 2020	2.00	5110.91	0.00 M	24 Dec 2021	23 Dec 2023		85.00/ 85.00	85.00/ 85.00	85.00/ 85.00	81.00/ 81.00	607.48/ 3727.84	30 Jun 2024	1) Worker Rest Shed- Completed. 2.) 02 Nos. Toilet Block – Completed. 3) Water Bodies (Pond work)- Completed 4) Fish Market - Completed. 5.)Worker Canteen - Completed. 6.)Electrical and
125	Champaran(Motihari)	Construction of H.L RCC Bridge Culvert (1x16m) at place in CH-36th KM of Lauria Shikarpur-Thori Road of West Champaran District	Nabard	Pachim Champarn	445.780000 / 1834(S) / 27 Mar 2023	HL/116.00		100.00 M				100.00/ 100.00	10.00/ 10.00	0.00/ 0.00	0.00/ 0.00	100.00/ 100.00	06 Mar 2025	Work in Progress
126	Nalanda	Construction of ROB & its Approaches Over LC No. 10/C Near Harnaut Rail Factory (Wena Railway Station & Harnaut Railway Station) in Connecting Road of NH-31 to NH-30A (Old Alignment) in the District of Nalanda. Baba Hans Constructions Pvt Ltd. Mob No.-9430407767	Plan	Nalanda	6613.200000 / 2291(s) / 20 May 2022	ROB/1338.00		778.00 M	02 May 2023	01 May 2025		27.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	211.78/ 480.63	01 May 2025	1.) Foundation/Pile Work -63/88 in Progress. 2.) Pile Cap 7Nos. Completed & 2 Nos. work in Progress. 3.) Land Acquisition work in Progress. (Section 19(1) on dated 20.02.2024
127	Champaran(Motihari)	Construction of H.L RCC Bridge (2x16m) at Mahamada village in Patahi Block in place of old damaged bridge in the District of East Champaran.	Plan	East Champaran(Motihari)	728.390000 / 5075(S) / 22 Aug 2023	HL/182.00		150.00 M				50.00/ 50.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	150.00/ 150.00	21 Feb 2025	Work in Progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distiret	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month				Likely date of completion	Remarks	
												Physical						Financial
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)			Cumulative (In Lakh Only.)
128	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	892.740000 / 4253(S) / 20 Jul 2023	HL/132.00		100.00 M				75.00/ 100.00	60.00/ 60.00	5.00/ 5.00	0.00/ 0.00	199.05/ 199.05	17 Dec 2024	Work in Progress
129	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 3x18.00m in place of damage bridge in CHAILAHA TO BELA_GURLA CHOWK at BHERIHARWA village in SUGAULI BLOCK in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	988.800000 / 4254(S) / 20 Jul 2023	HL/185.00		130.00 M				10.00/ 100.00	90.00/ 100.00	50.00/ 50.00	0.00/ 0.00	299.16/ 299.16	17 Dec 2024	Work in Progress
130	Champaran(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road.	FDR	Pachim Champam	862.000000 / 1383(S) / 21 Feb 2018	RCC/60.00		150.00 M				0.00/ 100.00	0.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 586.00	30 Jun 2024	As per direction of ASI work stopped from dt . 27.11.2019 regarding NOC.Updated status....Art, culture & youths dept has been issued speaking order vide memo no. 30 dt 03.02.2023 , mentioned that required NOC can't issued to construction.
131	Champaran(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32		1700.00 M	05 Mar 2019	04 Sep 2021	30 Jun 2022	5.00/ 100.00	0.00/ 93.00	2.00/ 80.00	0.00/ 15.00	0.00/ 2014.63	30 Jun 2024	Work is in Progress. notice vide Lt. No. 1058 dated 22.09.2019 as Rs. 10.51 lacs withheld.