

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Dec\_2024

Printed on: 13/01/2025

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Muzaffarpur District	Nabard	Muzaffarpur	7099.290000 / Nabard-03/2022/287 / 23 Mar 2022	1.00	521718000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	798.00/ 3541.00	31 Mar 2025	Administrative Block+ Guest House (G+3)-90%, Registration Office-100%,Workers Canteen (G+1)-95%, Workers Rest Shed-95%,Commercial Arcade I Shops(G+1)-95%,Commercial Arcade II Shops(G+1)-95%, Commercial Arcade III Shops(G+1)-95%. Work is in Progress.
2	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Sitamarhi District	Nabard	Sitamarhi	5398.050000 / 35/Nabard-03/2022/287 / 23 Mar 2022	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	320.00/ 3355.00	30 Aug 2024	Work is in progress. Administrative Building, Registration Office, Workers Canteen,Workers Rest Shed, Fish Market/Storage, Fish Shop, Onion & Potato Market,Retail Shop (3x10), Banana Shop, Jaggery Shop, Fruit Shop, Commercial Arcade,Water Body-100%
3	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Vaishali District.	Nabard	Vaishali	4718.230000 / /	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	208.00/ 2951.02	31 Dec 2024	Work is in Progress.Administrative Block+ Guest House (G+3)-97%, Registration Office, Workers Rest Shed, Fish Market / Storage,Fish Shop, Onion & Potato Market, Open Platform Commercial Arcade Shops(G+1), Loading & Vending Platform,Toilet Block-100%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Muzaffarpur	Construction of H.L.R.C.C Bridge (3 x 16 m) at 5th Km of Rasalpur Garha Road in the District of Sitamarhi for the year 2023-24	Plan	Sitamarhi	955.420000 / 4252 (S) / 20 Jul 2023	RCC/48.80		210.00 M				0.00/100.00	0.00/100.00	0.00/100.00	0.00/35.00	0.00/558.74	31 Mar 2025	E/W Garha side approach road work is in progress.
5	Muzaffarpur	Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur	CRF	Muzaffarpur	6958.350000 / 5060 (S) / 30 Jun 2022	RCC/272.00		391.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/79.10		Work order has been issued vide this office letter no 697 dated 09.08.2024  Remarks for LA: LA – 0.19 Acre. Section 19 (i) has been Published for LA of 0.19 Acre dated 17.12.2024 by DM, Muzaffarpur
6	Darbhang	Construction of High Level RCC Bridge (3X14.50M) in 10th KM of Ujjan-Ghanshyampur Road in the District of Darbhanga	Plan	Darbhang	1087.220000 / 4257(S) / 20 Jul 2023	HL/45.37		180.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00		Work in progress
7	Darbhang	Construction of H.L.RCC Bridge (4x16.50m) in place of damaged Maharaj Ji pul over River Bagmati under Jurisdiction of Darbhanga Nagar Nigam in the district of Darbhanga	Plan	Darbhang	1424.000000 / 209 / 03 Mar 2022	HL/68.48	76687740.00	220.00 M	16 Sep 2023	15 Mar 2024		0.00/100.00	0.00/100.00	0.00/100.00	10.00/70.00	50.00/611.00	31 Jan 2025	Approach road work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Darbhang	Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai-Nazirganj in District Samastipur.	Plan	Samastipur	9720.830000 / 6520(S) / 31 Oct 2023	ROB/521.40	720857679.00	382.60 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 679.00		Revised GAD Stipulation compliance has been submitted to CBE, Hajipur for approval vide M.D, BRPNNL, Patna letter no. 699(WE) dated 02.12.2024
9	Darbhang	Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM-30/9-31/0 in the district of Darbhanga	Plan	Darbhang	6673.890000 / 4159(S) / 14 Jul 2023	ROB/555.68	561084593.00	279.40 M				0.00/ 82.00	1.00/ 55.00	0.00/ 0.00	0.00/ 0.00	0.00/ 716.36	15 Dec 2025	Work in progress
10	Darbhang	Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM- 39/9-0 in district Darbhanga	Plan	Darbhang	2988.093000 / 563(S) / 01 Feb 2023	ROB/429.48	529519722.00	362.90 M				1.00/ 81.00	1.00/ 76.00	3.00/ 15.00	0.00/ 0.00	0.00/ 1791.87	15 Dec 2025	Work in progress
11	Darbhang	Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhang	Plan	Darbhang	5432.880000 / 5946(S) / 06 Dec 2022	ROB/566.40	598451051.00	327.90 M				0.00/ 48.00	2.00/ 24.00	0.00/ 0.00	0.00/ 0.00	30.74/ 1279.24	15 Jun 2026	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Darbhanga	Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga	Plan	Darbhanga	7965.270000 / 1528(S) / 16 Mar 2023	ROB/851.84	1024505740.00	570.68 M				2.00/ 23.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	121.09/ 962.75	11 Sep 2026	Work in progress
13	Darbhanga	Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District.	Nabard RCD	Darbhanga	9476.000000 / 1834(S) / 27 Mar 2023	HL/369.00	617190888.00	1061.00 M				6.00/ 93.00	5.00/ 15.00	0.00/ 0.00	0.00/ 0.00	302.00/ 3120.88	15 Dec 2025	Work in progress
14	Darbhanga	Construction of H.L.RCC Bridge (3x18.00M) in place of damaged Screw Pile Bridge at 6th KM Bahera-Kalyanpur Road in Darbhanga District	Plan	Darbhanga	1011.000000 / 5251(S) / 29 Aug 2023	HL/55.88	84221100.00	160.00 M				0.00/ 100.00	0.00/ 98.00	5.00/ 95.00	30.00/ 30.00	0.00/ 550.03	11 Jun 2025	Approach road work in progress
15	Darbhanga	Construction of H.L.RCC Bridge (5x18.0M) in place of damaged Screw Pile Bridge at 4th k.m Haati-Pipra Road in Darbhanga District	Plan	Darbhanga	1469.000000 / 5250(S) / 29 Aug 2023	HL/93.08	105467225.00	200.00 M				0.00/ 100.00	0.00/ 98.00	20.00/ 80.00	0.00/ 0.00	0.00/ 607.58	15 Jun 2025	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
16	Darbhanga	Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District	Plan	Samastipur	4887.690000 / 4497(S) / 31 Jul 2023	HL/333.90	346909209.00	670.00 M				9.00/ 95.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	226.85/ 2396.13	15 Dec 2025	Work in progress
17	Darbhanga	Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur	Nabard RCD	Samastipur	3324.540000 / 1834(S) / 27 Mar 2023	HL/228.32	231455368.00	604.00 M				5.00/ 92.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1164.43	18 Oct 2025	Work in progress
18	Darbhanga	Construction of H.L.R.C.C. Bridge (19x24.00M) over river Kareh at Phuhiya Ghat in the district of Samastipur.(B.K.Builders P.V.T.Ltd,09955056922)	Nabard RWD	Samastipur	5809.000000 / 615 / 13 Feb 2019	HL/467.44	396262601.00	132.00 M	26 Oct 2019	25 Oct 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 93.00	0.00/ 61.00	0.00/ 4619.50	28 Feb 2025	Approach road work in progress
19	Darbhanga	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024		0.00/ 100.00	0.00/ 98.00	5.00/ 20.00	0.00/ 0.00	0.00/ 2916.63	30 Jun 2025	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
20	Darbhanga	Construction of additional H.L. R.C.C. Bridge (9X21.750 M) over River Kamla in the apparoch of Pipra Ghat in Madhubani- Rajnagar-Babubarhi-Khutauna road in the district of Madhubani.	Plan	Madhubani	3758.000000 / 2754(S) / 17 Jun 2021	HL/201.28	236100640.00	150.00 M	02 Aug 2022	01 Aug 2024		0.00/ 97.00	2.00/ 80.00	2.00/ 27.00	0.00/ 0.00	0.00/ 1276.16	31 Mar 2025	Work in progress
21	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani distrcit(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	277281707.00	680.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2023	0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	2.00/ 78.00	0.00/ 3633.34	31 Mar 2025	Approach road work in progress
22	Muzaffarpur	Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi	Nabard RCD	Muzaffarpur	1770.660000 / 1834 (S) / 27 Mar 2023	RCC/105.00	67477284.00					0.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 174.57	21 May 2025	Sinking work of A1 side is completed and P1 well is in Progress. Sinking depth A1 = 30.00m (Completed) and well cap is in progress. Sinking depth P1 = 27.00 Preparation of Well curb base is in progress.
23	Muzaffarpur	Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur –Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur	CRF	Muzaffarpur	3860.019620 / 4159 (S) /	ROB/729.28	315412608.00	692.00 M				0.00/ 80.00	0.00/ 70.00	0.00/ 0.00	0.00/ 70.00	531.93/ 1676.11	01 Feb 2026	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
24	Muzaffarpur	Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan–Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur .	CRF	Muzaffarpur	4387.225430 / 4159 (S) / 14 Jul 2023	ROB/957.48	351980558.00					0.00/ 48.00	0.00/ 13.00	0.00/ 0.00	0.00/ 0.00	450.00/ 992.00	06 Feb 2026	Work is in Progress.
25	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH-77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00						0.00/ 83.00	0.00/ 75.00	0.00/ 0.00	0.00/ 30.00	0.00/ 5234.17	22 Aug 2024	Work of Hammer Head, Pier Shaft and casting of girder is in progress. L/A 0.8623 Acre is required for approach road of ROB. Which is in final stage.  Remarks for LA: L/A – 0.78 Acre, Total amount Rs. 21.00 Cr has been paid to the DLAO, Sitamarhi against 28.8865 Cr.
26	Gaya	Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297)	State Plan	Jehanabad	2066.450000 / 116 / 27 Mar 2023	Others/0.00		0.00 M	18 Oct 2023	17 Apr 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	253.68/ 600.00	17 Apr 2025	Admin.Block-41%,V.Plateform-45%,R.Shop-70%,L.StockShop-70%,W.Canteen-35%,W.Shed-40%,O&P-40%,F&V.Shop-30%,Solid waste disposal-40%, Drinking water-20%, Drainage-20%, Tr.Lay-Bay-15%, R.Water Harvesting-10%,Campus Dev.-30% Dismentling Work-25%
27	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Daudnagar in Aurangabad District (Bajjnath Nirman India Pvt. Ltd., Jehanabad Mob. No.-9939911835)	State Plan	Aurangabad	4045.560000 / 29 / 16 Mar 2022	Others/0.00	3650.01	0.00 M	01 Sep 2022	28 Feb 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	577.50/ 2719.50	31 Jan 2025	Road-98% Drain-98% Tr.Laybay-9% R.WaterHarvest-98% Admin.Block-94%S.WasteDisp.-90%,T.Block-98% W.Bridge-30% V.form-98% R.Shop-80% L.S.Shop-98% W.Canteen-98% W.Shed-98% Dis.Work-100% U.Shifting-100% S.Sys.-95% Camp. Devel.-70% Camp. Electric-85%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
28	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/35.00	0.00/5449.32	28 Feb 2025	Work in approach road is in progress. Rs. 6.47 Cr for payment of compensation has been demanded by DLAO, and has been fully paid. Chandauli Timha Mauza-7.285 Acre for Construction of approach road in Meenapur side.  Remarks for LA: Bharwari Mauza - 6.134 Acre on dated 31.05.2024 for Construction of approach road in Belsand side. Bharwari Nankar Mauza - 0.69 Acre for Construction of approach road in Belsand side.
29	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob-9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/5240.95	31 Mar 2025	Main Bridge of the Project is completed. DPR for revised A/A has been submitted vide letter no- 493(WE) dated-03.11.2022 for Rs.98.72 Cr. Retender invited RENIT No 1095 dated 17.12.2024, Last date of submission dated 16.01.2025  Remarks for LA: Payment has been made to 20 Raiyats out of 35 Raiyats, Rs. 1435.00 Lacs. Rest amount Rs. 32.26 Cr has been demanded by DLAO, Muzaffarpur. DPR for revised administrative approval has been submitted to RCD by BRPNNL.
30	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M	01 Sep 2022	31 Aug 2024		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	751.75/4422.80	31 Mar 2025	Road-90% Drain-90% Tr.Laybay-70% R.WaterHarvest-90% Admin.Block-75%S.WasteDisp.-95%,T.Block-98% W.Bridge-95% V.form-98% R.Shop-45% L.S.Shop-95% W.Canteen-90% W.Shed-98% Dis.Work-50% U.Shifting-100% B.Wall-100% S-cum-G-75% God-80% F&V-50% O&P-70%
31	Gaya	Construction of RCC Drain along with road over Amwa Nala at Barista Café along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Tirupati Balaji Earth Work Pvt.Ltd.,Mob.No.-9431011120)	Others	Gaya	681.000000 / 96 / 06 Mar 2019	Others/600.00	551.18	0.00 M	12 Jan 2022	11 Jan 2023		0.00/32.00	0.00/32.00	0.00/30.00	0.00/0.00	0.00/117.50	31 Mar 2025	** Progress is very slow, due to encroachment in alignment of drain-cum-road. Letter regarding encroachment has been written to C.O., Bodhgaya & M.E.O., Bodhgaya.



Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
32	Gaya	Construction of BTMC office building and VIP block (Bodhgaya) in the District of Gaya. (Sanjay Kumar Yadav, Gaya, Mob. No.-9931038246)	Others	Gaya	1354.250000 / 168/BTMC/20 / 09 Jul 2020	0.00	1200.93	1.00 M	16 Aug 2021	15 Feb 2023		0.00/100.00	0.00/100.00	0.00/95.00	0.00/0.00	0.00/949.00	31 Dec 2024	** BTMC Office Building Completed & Inaugurated by Hon'ble Chief Minister of Bihar on 08-09-2023.
33	Gaya	Construction of H.L. R.C.C. Bridge (5 x 16.0M) with Approach Road over Morhar River inplace of old bridge at 42th K.M. of Dumariya - Imamganj Road (Near Bankey Bazar) in the District of Gaya (Satyendra Kumar Yadav, Gaya, Mob. No.-9801850421)	Nabard	Gaya	756.660000 / 1471(S) / 17 Mar 2022	RCC/83.00	664.79	200.00 M	11 Sep 2022	10 Mar 2024		0.00/100.00	0.00/100.00	0.00/100.00	5.00/100.00	1.43/668.55	15 Nov 2024	** Bridge & Approach road work Completed. Traffic is going on.
34	Gaya	Construction of H.L.R.C.C. Bridge (7x21.00 m)) including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Non- Plan Scheme. (M/S Laxman Kumar, Patna. Mob. No. 9006276101	Non-Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/152.00	946.51	200.00 M	25 Jun 2023	24 Dec 2024		0.00/100.00	0.00/100.00	0.00/100.00	0.00/40.00	0.00/619.83	28 Feb 2025	** Bridge Work Completed. Approach road work is in Progress.
35	Gaya	Construction of H.L. R.C.C. bridge (10 x 18.00 M) over River Dardha including approach road between Paibigha Bazar to Balabigha village in the District of Gaya. Tirupati Balaji Earth Work Pvt. Ltd., Patna Mob. No. 9431011120	Plan	Gaya	1237.000000 / 5968 (S) / 28 Jun 2019	RCC/186.00	1032.09	200.00 M	15 Nov 2022	14 Nov 2024		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	219.27/1294.67	14 Nov 2024	** Bridge & Approach road work Completed. Traffic is going on.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
36	Champanan(Motihari)	Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Pachim Champarn	2232.820000 / 4247(S) / 11 Aug 2022	Pontoon Bridge/912.00		300.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1580.90	31 Dec 2022	Installation of Pontoon bridge completed and traffic is moving on it
37	Champanan(Motihari)	Construction of ROB & its approaches in between Majhauliya & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah -Sariswa of West Champaran District	ROB	Pachim Champarn	3704.530000 / 563(S) / 01 Feb 2023	HL/1140.00		720.00 M				15.00/ 40.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	167.50/ 433.49	07 Jun 2026	1. 36/88 Pile completed and pile & pile cap work is in progress towards Sariswa side. 2. LA requisition submitted. And Letter issued by D.L.A.O. office on dated 28.11.2024 for SIA TOR
38	Champanan(Motihari)	Construction of ROB & its approaches in between Sugauli-Majhaulia Rly. Station in Lieu of LC No-178 in West Champaran District.	ROB	Pachim Champarn	2952.360000 / 1528 (S) / 16 Mar 2023	ROB/1100.00		715.00 M				0.00/ 90.00	0.00/ 80.00	5.00/ 15.00	0.00/ 0.00	0.00/ 1224.00	29 Dec 2025	1. Sub Structure work is completed and Two span Girder completed on Sugauli side. 2. Sub Structure work is in progress on Majhauliya side. 3. R/E Wall panel casting is in progress
39	Champanan(Motihari)	Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champaran District.	ROB	East Champaran(Motihari)	7255.760000 / 563(S) / 01 Feb 2023	ROB/1640.00		820.00 M				5.00/ 55.00	5.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 953.00	29 Jun 2026	1. Sub Structure in progress towards Bettiah Side. 2. Pilling work is in progress towards Kotwa side. 3. Committee for Public hearing under SIA has been completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
40	Champaran(Motihari)	Construction of ROB & its approaches in between Jiwdhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champaran District	ROB	East Champaran(Motihari)	5277.670000 / 5946 (S) / 06 Dec 2022	ROB/953.44		825.00 M				0.00/ 75.00	5.00/ 55.00	0.00/ 0.00	0.00/ 0.00	10.80/ 1096.80	29 Jun 2026	1. Sub Structure work is in progress towards kotwa side. 2. A1-P1 & P1-P2 span Girder reinforcement work is in progress 3. LA- SIA public hearing is scheduled on 07.01.2025.
41	Champaran(Motihari)	Construction of ROB Approach between Station Jeevdhara and Bapudham in liue of LC- 159.	ROB	East Champaran(Motihari)	2924.200000 / 235(S) / 25 Jan 2022	Flyover Bridge/257.00		468.00 M	14 May 2022	13 Aug 2023	31 Dec 2023	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1575.93	31 Oct 2024	Bridge & Approach road completed
42	Champaran(Motihari)	Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champaran District	Nabard	East Champaran(Motihari)	494.000000 / 1834(S) / 27 Mar 2023	Others/120.00		100.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3.27	09 Sep 2025	1. Utility & Shifting work in progress 2. NOC awaited form WRD.
43	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII- NA	Pachim Champarn	1389.230000 / 1834(S) / 27 Mar 2023	HL/265.00		160.00 M				5.00/ 10.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 16.51	10 Sep 2025	1. 11/44 Pile completed & pile work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
44	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha (54.95 to 81.9) at CH-66+800 to 66+900 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII- NA	Pachim Champarn	1428.410000 / 1834(S) / 27 Mar 2023	HL/362.00		250.00 M				15.00/ 50.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 441.45	11 Sep 2025	1. 63/65 Pile completed & pile work is in progress.
45	Champaran(Motihari)	Construction of H.L RCC Bridge Culvert (1x16m) at place in CH-36th KM of Lauria Shikarpur-Thori Road of West Champaran District	Nabard	Pachim Champarn	445.780000 / 1834(S) / 27 Mar 2023	HL/116.00		100.00 M				0.00/ 100.00	0.00/ 100.00	20.00/ 100.00	10.00/ 10.00	23.39/ 177.39	06 Mar 2025	1. Bridge work completed 2. Approach road work is in progress
46	Champaran(Motihari)	Construction of H.L RCC Bridge (2x16m) at Mahamada village in Patahi Block in place of old damaged bridge in the District of East Champaran.	Plan	East Champaran(Motihari)	728.390000 / 5075(S) / 22 Aug 2023	HL/182.00		150.00 M				0.00/ 100.00	30.00/ 85.00	0.00/ 0.00	0.00/ 0.00	0.00/ 309.00	21 Feb 2025	Super - Structure work is in progress.
47	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	892.740000 / 4253(S) / 20 Jul 2023	HL/132.00		100.00 M				0.00/ 100.00	0.00/ 90.00	10.00/ 55.00	0.00/ 20.00	0.00/ 340.00	15 Jan 2025	1. 1/2 Deck slab Completed. 2. Girder casting is completed for 2nd span.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
48	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 3x18.00m in place of damage bridge in CHAILAHA TO BELA_GURLA CHOWK at BHERIHARWA village in SUGAULI BLOCK in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	988.800000 / 4254(S) / 20 Jul 2023	HL/185.00		130.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	35.60/ 721.40	11 Feb 2025	Work Completed
49	Champaran(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road.	FDR	Pachim Champam	862.000000 / 1383(S) / 21 Feb 2018	RCC/60.00		150.00 M				0.00/ 100.00	0.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 586.00	31 Mar 2025	1. Diversion completed and Traffic is moving on. 2. Need regular maintenance of diversion during rainy season until get clearance/NOC from concerned department. 3. Smooth traffic movement on Diversion
50	Champaran(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32		1700.00 M	05 Mar 2019	04 Sep 2021	30 Jun 2022	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 15.00	0.00/ 2631.00	31 Mar 2025	1. Bridge Completed. 2. Hindrance in approach road due to LA. 3. LPC has been sent by C.O., Mehasi to DLAO, Motihari. 4. Camp organized by DLAO, Motihari on dated 11.11.2024 distribution of LPC & other document to raiyat
51	Ara	Construction of ROB Approach Span of Viaduct (7x20+1x50+8x20)M R.C.C. Bridge at Pusauli to Muthani Railway Section at KM 609/13-15, LC 56C under Mohania Block in the District of Kaimur.	ROB	Kaimur(Bhabua)	3094.290000 / Let No-5565(S) / 24 Sep 2020	ROB/624.00	238073600.00	324.00 M	15 Jun 2021	14 Jun 2023		0.00/ 100.00	0.00/ 100.00	3.00/ 40.00	0.00/ 38.00	0.00/ 1247.94	31 Mar 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
52	Saharsa	Construction & Re-setting/Re-arrainging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets)	Non-Plan	Supaul	2439.600000 / 1766(S) / 24 Mar 2023	Pontoon Bridge/450.00	2163.22					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1100.00		Pontoon Bridge is re-installed effective from 27.11.2024 & Traffic movement started.
53	Ara	Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District.	ROB	Buxar	4263.410000 / RCD Lt no-4507 (S) dt. 07.09.2021 / 07 Sep 2021	ROB/608.40	270200000.00	370.00 M	04 May 2022	03 Aug 2023		0.00/ 95.00	0.00/ 90.00	3.00/ 58.00	0.00/ 40.00	0.00/ 1589.98	31 Mar 2025	Work in progress.
54	Ara	Construction of Approach Road of ROB in Lieu of Level Crossing No 39-C At KM 566/0-1 between Karwandiya-Mughalsarai Railway line in Rohtas District.	Plan	Rohtas	2817.110000 / Letter No-5567(S) / 24 Sep 2020	ROB/266.30	200169000.00	436.12 M	16 Jul 2021	15 Oct 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 75.00	0.00/ 70.00	0.00/ 1971.34	31 Mar 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
55	Ara	Construction of ROB Approaches in Ganguli Devariya Road at Pahleza Railway Station in lieu of LC No-36/C in Rohtas District	Plan	Rohtas	4126.620000 / Letter No-4460(S) / 06 Sep 2021	ROB/638.24	182000000.00	354.00 M	25 May 2022	24 Aug 2023		2.00/ 95.00	7.00/ 87.00	0.00/ 38.00	0.00/ 32.00	201.81/ 958.33	30 Jun 2025	Work in progress.
56	Saharsa	Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshmipur to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	713.310000 / 1834(S) / 27 Mar 2023	RCC/32.00	545.42	180.00 M				5.00/ 70.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 175.76		Pile cap work is in progress.
57	Saharsa	Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	631.620000 / 1834(S) / 27 Mar 2023	RCC/36.00	530.99	180.00 M				0.00/ 100.00	5.00/ 100.00	95.00/ 95.00	25.00/ 25.00	113.24/ 381.82		Approach road Work is in progress
58	Ara	Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District	Plan	Buxar	3533.750000 / Letter No-209(S) / 24 Jan 2022	ROB/950.00	264040000.00	310.00 M	25 Oct 2022	24 Jan 2024		0.00/ 100.00	0.00/ 90.00	7.00/ 57.00	3.00/ 10.00	0.00/ 1185.86	30 Jun 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
59	Ara	Construction of Proposed RCC Bridge (2 x 21m) in place of Old Narrow RCC Bridge at 5th km of Sasaram-Tilauthu road in the District of Rohtas.	Nabard RCD	Rohtas	811.920000 / Letter No-1471(S) / 17 Mar 2022	RCC/43.24		100.00 M				0.00/ 100.00	0.00/ 100.00	10.00/ 100.00	35.00/ 50.00	0.00/ 239.47	31 Jan 2025	Bridge Complete. Approach road work in progress.
60	Saharsa	Construction of High Level RCC Bridge (3x14M) at Raghopur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	833.000000 / 1834(S) / 27 Mar 2023	RCC/42.00	608.39	200.00 M				5.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	29.23/ 218.74		Pile cap work is in Progress
61	Saharsa	Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul.	Nabard RCD	Supaul	1145.000000 / 1834(S) / 27 Mar 2023	RCC/80.00	885.68	200.00 M				0.00/ 85.00	20.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 386.66		1. Pile Cap work is in progress. 2. Shaft work in progress.
62	Saharsa	Construction of ROB on Madhepura-Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura.	ROB	Madhepura	7249.195000 / 1767(S) / 24 Mar 2023	ROB/921.78	5790.66	344.00 M				10.00/ 60.00	10.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 883.00		1. Pile Cap work in progress. 2. Shaft work in progress.



Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
63	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80	456.16	200.00 M	22 May 2021	21 May 2022		0.00/100.00	0.00/100.00	0.00/95.00	5.00/20.00	0.00/319.38	31 Dec 2024	Approach Road is in Progress.
64	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/100.00	0.00/100.00	0.00/98.00	0.00/60.00	0.00/1908.29		Committee visited site on Dt. 23.01.2024. Based on committee report revised DPR has been submitted for revised A/A to RWD Patna.
65	Ara	Construction of 2x12.0M H.L. RCC Bridge at 4th K.M. of Bihiya - Tiyar Road in the District of Bhojpur.	Nabard RCD	Bhojpur	436.080000 / Letter No-1471(S) / 17 Mar 2022	RCC/25.24	23988450.00	252.00 M	21 Sep 2022	20 Dec 2023		0.00/100.00	0.00/100.00	0.00/100.00	20.00/30.00	0.00/222.42	15 Jan 2025	Bridge Complete. Approach road work in progress.
66	Ara	Construction of 2x16.0m H.L. RCC Bridge at 4th K.M of Ara-Salempur Road in place of old damaged Bridge in the District of Bhojpur	Nabard RCD	Bhojpur	398.510000 / Letter No-1471(S) / 17 Mar 2022	RCC/33.24	25261634.00	292.00 M	21 Sep 2022	20 Dec 2023		0.00/100.00	0.00/100.00	25.00/50.00	0.00/15.00	0.00/175.34	31 Jan 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
67	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	0.00/100.00	30.00/90.00	0.00/0.00	0.00/15.00	0.00/286.85	30 Apr 2025	Work in progress. Contractor Debarred vide M.D, BRPNNL, Letter NO-2716, Dated-16.06.2022
68	Khagaria	Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai	CRF	Begusarai	3911.730000 / 1528 (S) / 16 Mar 2023	ROB/476.28	497893000.00	406.80 M				5.20/69.80	12.80/30.20	0.00/0.00	0.00/0.00	564.91/1519.75		Work in Progress...  Remarks for LA: SIA under process, vide DM, Begusarai letter no. - 562 dt 16.11.2024
69	Khagaria	Construction of Krishi Bazar Samiti Phase-2 in Begusarai District.	Others	Begusarai	3838.700000 / 1116 / 27 Mar 2023	Others/0.00	272688102.00	0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	1.81/648.15	25 Jun 2025	Road Work-25% Drain-55% TruckLayBay-5% Rain water harvesting-10%Solid Waste Disposal-40%Administrative Block-50%VendingPlatform-30% Retail shop -60%Workers Canteen - 55% WorkersShed -25% Dismantling- 70%Registration Office - 95%
70	Khagaria	Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari)	Agriculture- NA	Khagaria	73.496000 / 106 / 22 Sep 2023	Others/0.00	6079950.00					0.00/100.00	0.00/50.00	0.00/50.00	0.00/0.00	0.00/45.31	31 Dec 2024	Three sides of Boundary wall completed. One side (Southern side) pile foundation completed. Erection of panel work in southern side in progress. overall progress - 80%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
71	Khagaria	Construction of Jannayak Karpoori Thakur BC/OBC Welfare Chhatrawas in Khagaria District	Others	Khagaria	671.720000 / 19 / 21 Feb 2023	Others/0.00	61046853.00	0.00 M	18 Mar 2023	17 Sep 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 466.45	30 Nov 2024	Finishing work in progress...
72	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		0.00/ 88.37	0.00/ 58.73	0.00/ 36.00	0.00/ 0.00	0.00/ 4461.46	30 Dec 2024	
73	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 56.00	0.00/ 65.00	141.69/ 6268.71	31 Jan 2025	1.)Pile Work Completed. (348/348) 2.)Pile Cap Completed ( 58/58 ) 3.)Pier Shaft completed (58/58 ) 4.) Hammer Head-58/58 5.) Girder Casting Completed – 171/171 6.) Girder Launching - 106/171 7.) Deck Slab- 20/57
74	Nalanda	Construction of (1) Boundary wall (2) Road Development(3) Drainage(4) Electric Light-High Mast/Road/Street light (5) Repair of Existing Building if any (6) Entrance Gate & Guard Room (7) Toilet Block of Bazar krishi samiti, Biharsharif, Phase-I	Plan	Nalanda	1453.000000 /284 / 07 Mar 2019	1.00	1438.00	0.00 M	24 Feb 2020	23 Aug 2020		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 717.08	31 Jan 2025	1.) Contractor has been Debarded due to slow progress of work. 2.) LD has been imposed Rs 3,59,500.00 due to slow work progress. 3.) Boundary Wall 1040m/1046.94m. (Plastering and Painting work Balance) 4.) RCC Drain -920m/957m 5.) GSB Work -595m

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
75	Nalanda	Re-Development of Bazar Samiti (Phase-2) Ms Dayanand Prasad Sinha & Co. Mobile No.-9934361525	Others	Nalanda	5769.440000 / MD, Smart City Ltd. Biharsharif, Letter No.-492 / 26 Aug 2020	2.00	5110.91	0.00 M	24 Dec 2021	23 Dec 2023		0.00/ 99.00	0.00/ 99.00	0.00/ 99.00	0.00/ 97.50	319.90/ 4756.36	31 Jan 2025	1) Worker Rest Shed- Completed. 2.) 02 Nos. Toilet Block – Completed. 3) Water Bodies (Pond work)- Completed 4) Fish Market - Completed. 5.) Worker Canteen - Completed.
76	Nalanda	Construction of ROB & its Approaches Over LC No. 10/C Near Harnaut Rail Factory (Wena Railway Station & Harnaut Railway Station) in Connecting Road of NH-31 to NH-30A (Old Alignment) in the District of Nalanda. Baba Hans Constructions Pvt Ltd. Mob No.-9430407767	Plan	Nalanda	6613.200000 / 2291(s) / 20 May 2022	ROB/1338.00		778.00 M	02 May 2023	01 May 2025		11.00/ 93.00	13.00/ 58.00	5.00/ 5.00	0.00/ 0.00	138.77/ 834.55	01 May 2025	1.) Pile work 72Completed. 2.) Pile Cap 16 Completed. 3.) Abutment/ Pier Shaft-13 No. Completed & 3 No. work in Progress. 4.) Hammer head 09 Nos. Completed & 4 Nos. work in Progress. 5.) Land Acquisition work in Progress.
77	Patna-1	Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna)	Plan	Patna	1729.300000 / 1834 (S) / 27 Mar 2023	RCC/123.05	1263.72	20.00 M	29 Dec 2023	28 Jun 2025		0.00/ 33.00	0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	0.00/ 313.00	28 Jun 2025	Re-design of the structure is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
78	Bhagalpur	Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur- Amarpur – Banka (SH-25) in replacement of old damaged bridge.	Plan	Bhagalpur	4317.165000 / 4575(s) / 02 Aug 2023	HL/237.64						6.00/ 37.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 323.73		(i) Diversion work is completed. (ii) Dismantling of bridge is completed (iii) Piling work is in progress.
79	Bhagalpur	Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya- Chandan- Dardmara road, SH-22 Under RIDF- XXVIII (NABARD) Scheme.	Nabard RCD	Banka	1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023	HL/111.64		220.00 M				0.00/ 72.00	0.00/ 70.00	20.00/ 20.00	0.00/ 0.00	102.80/ 459.60		(i) Work is in progress. (ii) Deoghar site is encroach by local raiyats
80	Bhagalpur	Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur.	Others	Bhagalpur	3425.000000 / Lt.764(Kri) / 26 Feb 2019	Others/655.00	363508182.00	75.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	34.13/ 2119.79	31 Mar 2025	(i) U-Trough - 100% (ii) cast in situ box cell-72% (iii) Precast box cell-0% (iv) Approach-100%
81	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00	861693007.00	160.00 M				3.00/ 76.00	7.00/ 47.00	3.00/ 7.00	0.00/ 0.00	188.89/ 1721.27		(i) Utility shifting and drain work is in progress. (ii) Pile work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
82	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20	56745000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 218.79		Pipa pul is dismantle and maintained securely by contractor.
83	Bhagalpur	Construction of ROB with Viaduct at LC No. 11 SPL between Naugachhia- kataria in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishakchak,Bhagalpur.	Plan	Bhagalpur	4165.968170 / RCD Letter No.4508(s) / 07 Sep 2021	ROB/480.00	319372559.00	426.00 M				0.00/ 100.00	0.00/ 100.00	4.00/ 82.00	0.00/ 40.00	67.54/ 2571.00	31 Mar 2025	(i) Forest clearance was completed vide It no. 302 dt. 16.02.2023 (ii) Utility shifting (Electricity) was completed vide It no.308 dt. 04.03.2023 (iii) Revised GAD of same has been informed vide MD, BRPNL, Patna It. no.468 dt. 21.08.2023 to Railway
84	Bhagalpur	Construction of ( 18x24.75 ) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 23.00	0.00/ 3238.25	31 Mar 2025	Remarks for LA: (i) Total 296 Raiyat agenst Payment made to 174 raiyat by DLAO, Bhagalpur.
85	Saran Works	Construction of HL RCC Bridge (2x16.00mtr) over Gandaki river at Garkha Bazar, left out portion of NH 102 district Saran.	Nabard RCD	Saran	581.370000 / 1834 (S) / 27 Mar 2023	HL/32.00	417.27	200.00 M	30 Dec 2023	29 Mar 2025		16.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 100.50	29 Mar 2025	Pile work completed and Pile cap work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
86	Saran Works	5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra- Marhaura Road (MDR) in Saran District	ROB	Saran	5936.640000 / 5946(S) / 06 Dec 2022	ROB/400.44	4807.20	480.56 M	04 Nov 2023	03 Nov 2025		0.00/ 100.00	3.00/ 95.00	5.00/ 15.00	5.00/ 5.00	0.00/ 1396.36	03 Nov 2025	Pile 90/90, Pile cap 11/11, Sub structure Pier 11/11, Pier head 10/11, Girder casting 11/21, Substructure, Superstructure work in progress and foundation work completed.
87	Patna-1	Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna - Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna)	Plan	Patna	6012.650000 / 5076 (S) / 22 Aug 2023	ROB/522.00	6371.64	747.00 M	18 Jan 2024	17 Jan 2026		22.00/ 85.00	5.00/ 30.00	0.00/ 0.00	0.00/ 0.00	308.30/ 1426.11	17 Jan 2026	Work in Progress.
88	Patna-1	Renovation and Construction of Musallahpur Agricultural Marketing Yard (Phase II).	Nabard	Patna	6841.140000 / 29 / 16 Mar 2022	0.00	5415.19	0.00 M	26 Nov 2022	25 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	450.00/ 2817.67	31 Mar 2025	Work in Progress
89	Patna-1	Construction of 02 (two) high span RCC bridges including widening and strengthening of the road from Hathikhana More to Chaundmari Road (Total 3.870 km) under Patna District. (M/s Sri Ram Enterprises, MPD, Road, Bhagalpur)	Plan	Patna	4704.900000 / 1749 (S) / 23 Mar 2023	RCC/76.00	2984.21	4.32 M	30 Dec 2023	29 Jun 2025		0.00/ 100.00	5.00/ 90.00	15.00/ 85.00	15.00/ 70.00	0.00/ 3612.79	29 Jun 2025	Superstructure & Approach road work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
90	Patna-1	Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District	Plan	Patna	6244.220000 / 2290 (S) / 20 May 2022	ROB/550.00	4634.22	650.00 M	10 Aug 2023	09 Aug 2025		1.00/ 74.00	0.00/ 50.00	0.00/ 5.00	5.00/ 5.00	142.50/ 1415.63	09 Aug 2025	Superstructure work in Progress. Work will be completed on scheduled time.
91	Patna-1	Construction of High Level R.C.C. Bridge (3x8.00 m) in 8th km of Barh-Shahri-Sarmera Road under Patna District	Nabard	Patna	776.080000 / 1471 (s) / 17 Mar 2022	RCC/28.84	430.20	40.00 M	24 Feb 2023	23 Jul 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 450.08	30 Nov 2024	Bridge Completed.
92	Patna-1	Construction of Railway Over Bridge at LC No.-38B (Km 557/17-19) between Danapur and Neura Railway Stations in Patna District.	Plan	Patna	3814.830000 / 4249(S) / 24 Aug 2021	ROB/333.21	2464.56	322.35 M	06 Jul 2022	05 Jan 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	40.00/ 100.00	0.00/ 3437.34	31 Jan 2025	Civil work is completed. Civil Cost :- Rs.26.37 Cr. L.A. Cost :-Rs.8.00 Cr.
93	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	31 May 2025	0.00/ 100.00	1.00/ 81.00	1.00/ 16.00	0.00/ 0.00	72.06/ 3137.06	31 May 2025	Work in Progress.



Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
94	Patna-1	Construction of H.L. R.C.,C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.(RAKESH CONSTRUCTION PVT.LTD.JAMSHEDPUR,JHARKHAND)	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	748.01	290.00 M	05 Mar 2019	04 Mar 2021	04 Mar 2021	0.00/100.00	0.00/100.00	0.00/100.00	5.00/90.00	0.00/839.27	31 Jan 2025	Work in Progress.
95	Katihar	Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Baraily Road Near Andarpur Chowk in Purnea District.	Nabard RCD	Purnia	738.280000 / 1834(s) / 27 Mar 2023	HL/43.20		200.00 M				0.00/100.00	0.00/100.00	40.00/80.00	5.00/15.00	0.00/255.23	22 May 2025	Work is in Progress.
96	Katihar	Construction of H.L. R.C.C. Bridge ( 6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonailli Bazar in the district of Katihar.	Nabard RCD	Katihar	1449.000000 / 1471(s) / 17 Mar 2022	RCC/129.60		250.00 M				0.00/5.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/275.67	14 Sep 2025	Work is in progress.
97	Katihar	Construction of H.L RCC Bridge Span ( 4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonaili- Jhaui Road in the district of Katihar.	Nabard RCD	Katihar	1056.000000 / 1471(s) / 17 Mar 2022	RCC/86.40		250.00 M				5.00/5.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/202.55		Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
98	Katihar	Redevelopment of Krishi Bazar Samiti, Katihar (Phase-2) in Katihar District.	State Plan	Katihar	7058.490000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1446.97		Overall progress is 30.00%
99	Katihar	Construction of H.L. RCC bridge (1X21.00 m) in Place of old Damaged RCC Bridge in 9th KM of road from Kadwa Block Headquarter to Chowki via Bharri Ashiyani in Katihar District.	Nabard RCD	Katihar	338.610000 / 1471(s) / 17 Mar 2022	RCC/21.60		170.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 349.94	30 Apr 2024	Work Competed.
100	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	01 Jul 2021	31 Dec 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 167.21	31 Dec 2024	Bridge work completed.  Remarks for LA: Land possession given by DLAO,Katihar on dated-09.12.2024. Due to public hindrance during demarcation of land on dated-18.12.2024 DM,Katihar has been requested to depute Magistrate & Police Force vide this office letter No.-2081(we, dated-23.12.2024
101	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District.	State Plan	Purnia	1474.870000 / 301 / 27 Mar 2018	845.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1379.23		Overall progress is 94.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
102	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District.	State Plan	Purnia	10116.340000 / 29 / 16 Mar 2022	3000.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1940.75	26 Dec 2024	Overall progress is 29.65%
103	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40		300.00 M	12 Dec 2022	11 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 703.41	10 Jun 2023	Work Completed.
104	Katihar	Construction of RCC Bridge 5x21.75m Span at Mahesh Ghat in Balua-Gostara village to Moni Tola Road in Purnia District.	Nabard RWD	Purnia	941.000000 / RWD (2235), Patna / 29 Jun 2020	RCC/111.84	602.19	1204.00 M	25 Jun 2021	24 Sep 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 763.82	30 Jun 2024	Work Completed.
105	Katihar	Costruction of RCC HL Bridge (1x14m+4x24m+1x14m) in 3rd KM of NH-31 between Ford Company to Gulabbagh in Purnia District.	Plan	Purnia	1600.000000 / 2376(s), Patna / 20 Apr 2020	RCC/127.60	1255.16	260.00 M	01 Jun 2021	31 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1350.53	15 Feb 2024	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
106	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20	31 Dec 2024	Bridge Work Completed.  Remarks for LA: DM Purnea given letter to institutes by letter no.-484, dated-20.09.204 to provide estimated cost for SIA & Under Perpetual Lease Act-2014 DM, Katihar has constituted site selection committee vide his letter no-834, dated-24.08.2024.
107	Katihar	Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishangaj District.	State Plan	Kishanganj	8250.490000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	133.27/ 390.27	18 Feb 2026	Overall progress is 10.50%
108	Katihar	Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District.	Nabard RCD	Kishanganj	689.750000 / 1470(s) / 17 Mar 2022	HL/55.80		0.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 714.59	22 May 2025	Bridge work completed.
109	Katihar	Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District.	Nabard RCD	Kishanganj	1293.460000 / 1470(s) / 17 Mar 2022	HL/97.80		0.00 M				7.00/ 75.00	0.00/ 25.00	0.00/ 0.00	0.00/ 0.00	0.00/ 387.79	22 May 2025	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
110	Katihar	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan- chowk-Bagalbari- Rahamatpara- Alta- Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.24		300.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1150.20	31 Jul 2024	Work Completed.
111	Katihar	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj. Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2020	RCC/66.40		280.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 702.69	31 Jul 2024	Work Completed.
112	Katihar	Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District.	State Plan	Araria	7954.240000 / 1116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	668.45/ 1106.00	23 Nov 2025	Overall progress is 22.00%
113	Katihar	Construction of 7x24.00m HL R.C.C Bridge including Approach road, Protection work & Land Acquisition in 1st km of Meerganj-Jogbani Border Road in the District of Araria.	Nabard RCD	Araria	2539.150000 / 1834(s) / 27 Mar 2023	HL/172.20		300.00 M				0.00/ 100.00	0.00/ 100.00	25.00/ 95.00	0.00/ 40.00	0.00/ 1556.83	23 May 2025	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
114	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Banglacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 10 Jan 2018	33.22	455.36	260.00 M	01 Jun 2021	31 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 654.32	15 Feb 2024	Work Competed.  Remarks for LA: Seven member committee report has been submitted to DM, Araria. Tentative amount for LARs.23,91,045.00 has been submitted to DLAO, Araria vide this office Lt.No.-1561(we), dated- 11.09.2024 for Publication.