

Bihar Rajya Pul Nirman Nigam Ltd, Patna
Progress Report of Ongoing Schemes for Projects Date:Jul_2025

Printed on: 20/08/2025

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	77688850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	0.00/100.00	0.00/95.00	0.00/85.00	0.00/25.00	0.00/286.85	31 Aug 2025	Work in progress.
2	Ara	Construction of Approach Road of ROB in Lieu of Level Crossing No 39-C At KM 566/0-1 between Karwandiya-Mughalsarai Railway line in Rohtas District.	Plan	Rohtas	2817.110000 / Letter No-5567(S) / 24 Sep 2020	ROB/266.30	200169000.00	436.12 M	16 Jul 2021	15 Oct 2022		0.00/100.00	0.00/100.00	4.00/94.00	0.00/100.00	1.74/2220.74	31 Aug 2025	Work Completed of all remaining 3 spans. Crush barrier, expansion joint & Wearing coat etc work in progress.
3	Ara	Construction of ROB Approach Span of Viaduct (7x20+1x50+8x20)M R.C.C. Bridge at Pusauli to Muthani Railway Section at KM 609/13-15, LC 56C under Mohania Block in the District of Kaimur.	ROB	Kaimur(Bhabua)	3094.290000 / Let No-5565(S) / 24 Sep 2020	ROB/624.00	238073600.00	324.00 M	15 Jun 2021	14 Jun 2023		0.00/100.00	0.00/100.00	4.00/100.00	15.00/100.00	0.00/2100.00	31 Jul 2025	Work completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Ara	Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District.	ROB	Buxar	4263.410000 / RCD Lt no-4507 (S) dt. 07.09.2021 / 07 Sep 2021	ROB/608.40	270200000.00	370.00 M	04 May 2022	03 Aug 2023		0.00/ 100.00	5.00/ 100.00	10.00/ 80.00	0.00/ 40.00	2.19/ 1674.82	31 Aug 2025	
5	Ara	Construction of ROB Approaches in Ganguli Devariya Road at Pahleza Railway Station in lieu of LC No-36/C in Rohtas District	Plan	Rohtas	4126.620000 / Letter No-4460(S) / 06 Sep 2021	ROB/638.24	182000000.00	354.00 M	25 May 2022	24 Aug 2023		0.00/ 100.00	1.00/ 100.00	5.00/ 90.00	7.00/ 75.00	126.00/ 1318.00	31 Aug 2025	Work in progress
6	Ara	Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District	Plan	Buxar	3533.750000 / Letter No-209(S) / 24 Jan 2022	ROB/950.00	264040000.00	310.00 M	25 Oct 2022	24 Jan 2024		0.00/ 100.00	4.00/ 100.00	0.00/ 80.00	15.00/ 70.00	0.00/ 1341.00	31 Aug 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
7	Nalanda	Construction of ROB & its Approaches Over LC No. 10/C Near Harnaut Rail Factory (Wena Railway Station & Harnaut Railway Station) in Connecting Road of NH-31 to NH-30A (Old Alignment) in the District of Nalanda. Baba Hans Constructions Pvt Ltd. Mob No.-9430407767	Plan	Nalanda	6613.200000 / 2291(s) / 20 May 2022	ROB/1338.00	3971.63	778.00 M	02 May 2023	01 May 2025		0.00/ 97.00	0.00/ 99.00	0.00/ 20.00	0.00/ 0.00	15.33/ 2565.26	01 Jun 2026	1.) Pile work 80/88 Completed. 2.) Pile Cap 17/20 Completed. 3.) Abutment/ Pier Shaft- 16/20 No. Completed. 4.) Hammer head 15/20 Nos. Completed. 5.) Girder 18/74 & Slab 4/19 Completed. 5.) Land Acquisition work in Progress.
8	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		0.00/ 100.00	0.00/ 100.00	4.00/ 90.00	5.00/ 85.00	600.00/ 7576.46	30 Sep 2025	1.)Pile Work Completed. (348/348) 2.)Pile Cap Completed (58/58) 3.)Pier Shaft completed (58/58) 4) Hammer Head-58/58 5) Girder Casting Completed – 171/171 6) Girder Launching - 166171 7) Deck Slab- 45/57 8) RE Wall (A1& A2 Side work in Progress.
9	Champaran(Motihari)	Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Pachim Champarn	2232.820000 / 4247(S) / 11 Aug 2022	Pontoon Bridge/912.00	2000.38	300.00 M	15 Sep 2022	14 Sep 2027		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1703.06	14 Sep 2027	Pantoon bridge has been dismantled right now
10	Champaran(Motihari)	Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champaran District	Nabard	East Champaran(Motihari)	494.000000 / 1834(S) / 27 Mar 2023	Others/120.00	224.86	100.00 M	10 Sep 2024	09 Sep 2025		0.00/ 100.00	40.00/ 50.00	0.00/ 0.00	0.00/ 0.00	7.74/ 84.67	09 Sep 2025	1.Work stopped due to water flow in canal. 2.The dismantling and diversion work was scheduled after the flow ceased in March 2025 and this work completed in April.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
11	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII	Pachim Champarn	1389.230000 / 1834(S) / 27 Mar 2023	HL/265.00	1063.45	160.00 M	06 Sep 2024	05 Mar 2026		15.00/ 55.00	0.00/ 10.00	0.00/ 0.00	0.00/ 0.00	0.00/ 351.39	05 Mar 2026	1. 22/44 Pile completed. 2. 1/5 Shaft completed 3. Due to hard strata found during piling, progress of piling is very slow.
12	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha (54.95 to 81.9) at CH-66+800 to 66+900 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII	Pachim Champarn	1428.410000 / 1834(S) / 27 Mar 2023	HL/362.00	1162.52	250.00 M	03 Aug 2024	02 Feb 2026		0.00/ 100.00	40.00/ 90.00	0.00/ 0.00	0.00/ 0.00	132.80/ 1100.88	02 Feb 2026	1. 665/65 Pile completed 2. 7/7 pile cap completed. 3. 7/7Hammer head Completed
13	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	892.740000 / 4253(S) / 20 Jul 2023	HL/132.00	505.82	100.00 M	16 Jan 2024	15 Jan 2025		0.00/ 100.00	10.00/ 100.00	35.00/ 90.00	10.00/ 30.00	0.00/ 341.33	31 Aug 2025	1. 2/2 Deck slab Completed. 2. Work has resumed after LA Notice in Newspaper.
14	Champaran(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road.	FDR	Pachim Champarn	862.000000 / 1383(S) / 21 Feb 2018	RCC/60.00	733.52	150.00 M	27 Sep 2018	26 Dec 2019		0.00/ 100.00	0.00/ 75.00	0.00/ 0.00	0.00/ 0.00	0.00/ 586.00	31 Dec 2025	1. Diversion completed and Traffic is moving on. 2. Need regular maintenance of diversion during rainy season until get clearance/NOC from concerned department. 3. Due to Flood water over topped diversion and traffic movement stopped.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
15	Champaran(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32	2709.54	1700.00 M	05 Mar 2019	04 Sep 2021	30 Jun 2022	0.00/100.00	0.00/100.00	0.00/100.00	25.00/50.00	139.36/3243.32	31 Mar 2026	1. Bridge Completed. 2. 34 Nos of Rayat revived payment. 3. As per site condition 50 mtr (3x16.00) new bridge foundation completed, Sub-Structure-70% and extra protection work in u/s and D/s of river is in Progress.
16	Champaran(Motihari)	Construction of ROB & its approaches in between Majhauriya & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah - Sariswa of West Champaran District	ROB	Pachim Champarn	3704.530000 / 563(S) / 01 Feb 2023	HL/1140.00	3954.83	720.00 M	08 Jun 2024	07 Jun 2026		0.00/75.00	0.00/65.00	5.00/5.00	0.00/0.00	0.00/763.59	07 Jun 2026	1. 60/88 Pile completed 2. Substructure & Superstructure work is in progress. 3. LA Expert committee has been formed.Encroachment removal towards Bettiah side in progress. 4. Structural design & drawing for Rly portion approved by Rly dt.27.05.2025
17	Champaran(Motihari)	Construction of ROB & its approaches in between Sugauli-Majhauria Rly. Station in Lieu of LC No-178 in West Champaran District.	ROB	Pachim Champarn	2952.360000 / 1528 (S) / 16 Mar 2023	ROB/1100.00	3793.48	715.00 M	30 Dec 2023	29 Dec 2025		0.00/90.00	0.00/90.00	0.00/60.00	0.00/40.00	158.50/1940.50	29 Dec 2025	1. Super Structure work in progress. 2. R/E Wall panel work is in progress. 3. Structural design & drawing for Railway portion approved by Railway dt. 13.03.2025. .
18	Champaran(Motihari)	Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champaran District.	ROB	East Champaran(Motihari)	7255.760000 / 563(S) / 01 Feb 2023	ROB/1640.00	7483.48	820.00 M	30 Dec 2023	23 Dec 2025		5.00/90.00	0.00/65.00	7.00/15.00	3.00/5.00	0.00/2549.77	29 Jun 2026	1. Sub Structure in progress. 2. Super-Structure in progress. 3. SIA has been completed and Section 11 is in process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
19	Champanan(Motihari)	Construction of ROB & its approaches in between Jiwdhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champaran District	ROB	East Champaran(Motihari)	5277.670000 / 5946 (S) / 06 Dec 2022	ROB/953.44	4990.81	825.00 M	30 Dec 2023	29 Jun 2026		0.00/ 85.00	5.00/ 80.00	10.00/ 35.00	7.00/ 35.00	0.00/ 1878.60	29 Jun 2026	1. Sub Structure work is in progress. 2. P7-P8 & A2-P18 Girder and Deck slab P5-P6 reinforcement laying is in progress. 3. SIA has been completed and Section 11 is in process.
20	Khagaria	Construction of Jannayak Karpoori Thakur BC/OBC Welfare Chhatrawas in Khagaria District	Others	Khagaria	671.720000 / 19 / 21 Feb 2023	Others/0.00	61046853.00	0.00 M	18 Mar 2023	17 Sep 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 611.32	30 Nov 2024	Completed.
21	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Vaishali District.	Nabard	Vaishali	4718.230000 / /	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	469.00/ 3493.02	28 Feb 2025	Work Completed
22	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Sitamarhi District	Nabard	Sitamarhi	5398.050000 / 35/Nabard-03/2022/287 / 23 Mar 2022	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	110.00/ 3669.31	30 Aug 2024	Work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
23	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Muzaffarpur District	Nabard	Muzaffarpur	7099.290000 / Nabard-03/2022/287 / 23 Mar 2022	1.00	521718000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	231.00/ 4484.00	31 Mar 2025	Work is in Progress.
24	Muzaffarpur	Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur	CRF	Muzaffarpur	6958.350000 / 5060 (S) / 30 Jun 2022	RCC/272.00		391.00 M				9.00/ 15.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	81.00/ 574.31	10 Feb 2027	Pile work is in progress.
25	Muzaffarpur	Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur – Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur	CRF	Muzaffarpur	3860.019620 / 4159 (S) /	ROB/729.28	315412608.00	692.00 M				0.00/ 80.00	0.00/ 80.00	12.00/ 50.00	0.00/ 95.00	362.00/ 2263.00	01 Feb 2026	Work is in Progress.
26	Muzaffarpur	Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan– Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur .	CRF	Muzaffarpur	4387.225430 / 4159 (S) / 14 Jul 2023	ROB/957.48	351980558.00					0.00/ 80.00	0.00/ 52.00	0.00/ 0.00	0.00/ 15.00	73.00/ 1316.00	06 Feb 2026	Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
27	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH- 77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00						0.00/ 92.00	0.00/ 83.00	14.00/ 32.00	16.00/ 48.00	64.00/ 6937.00	31 Dec 2025	Casting or girder side drain, & PQC work is in progress. Pile Cap work in Pupri road is in progress. RE wall work in A1 side is in progress. A1-P1 and P1, P2 Deck Slab completed. Shutring work for deck slab between P14- P15 & P15-P16 is in progress. Remarks for LA: Minor issue left regarding for L/A
28	Muzaffarpur	Construction of H.L.R.C.C Bridge (3 x 16 m) at 5th Km of Rasalpur Garha Road in the District of Sitamarhi for the year 2023-24	Plan	Sitamarhi	955.420000 / 4252 (S) / 20 Jul 2023	RCC/48.80		210.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 82.00	45.00/ 697.35	30 Sep 2025	WMM Garha side approach road and retaining wall towards Rasalpur side is in progress. Boulder Pitching work is in progress.
29	Muzaffarpur	Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi	Nabard RCD	Muzaffarpur	1770.660000 / 1834 (S) / 27 Mar 2023	RCC/105.00	67477284.00					7.00/ 65.00	7.00/ 25.00	0.00/ 0.00	0.00/ 0.00	4.00/ 710.00	31 Dec 2025	Sub Structure work in A1 up to abutment cap completed. Sub structure work in P1 hummer head is completed. Sub Structure P5 1st lift is completed. A2 Bottom plugging is completed. Well sinking work in P2, P3, A2 is in progress.
30	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	400.94/ 6563.94	31 May 2025	Work Completed

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
31	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob- 9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	100.00/100.00	0.00/6829.45	31 Mar 2026	Work Completed.
32	Bhagalpur	Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur.	Others	Bhagalpur	3425.000000 / Lt.764(Kri) / 26 Feb 2019	Others/655.00	363508182.00	75.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/2235.17	30 Sep 2025	(i) U-Trough-100% (ii) cast in situ box cell-75% (iii) Precast box cell-0% (iv) Approach-100% (v) Structure drawing is submitted to CBE, Eastern Railway, Kolkata vide Lt. No.666(we) dt. 21.06.2025 (vi)Observation rease by CBE, Eastern Railway.
33	Bhagalpur	Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur- Amarpur – Banka (SH-25) in replacement of old damaged bridge.	Plan	Bhagalpur	4317.170000 / 4575(s) / 02 Aug 2023	HL/237.64	297346000.00	0.00 M				0.00/100.00	20.00/80.00	0.00/0.00	0.00/0.00	0.00/1923.21		(i) Diversion work is completed. (ii) Dismantling of bridge is completed (iii) Piling work is in progress.
34	Bhagalpur	Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya- Chandan- Dardmara road, SH-22 Under RIDF-XXVIII (NABARD) Scheme.	Nabard RCD	Banka	1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023	HL/111.64	128340000.00	220.00 M				1.00/85.00	0.00/85.00	1.00/83.00	0.00/35.00	0.00/691.29	31 Oct 2025	(i) Work is in progress. (ii) Deoghar site is encroach by local raiyats. (iii) Work is stop due to high court stay order.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
35	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00	861693007.00	160.00 M				0.00/ 76.00	11.00/ 65.00	2.00/ 22.00	0.00/ 0.00	0.00/ 2671.03	31 Dec 2025	(i) Utility shifting and drain work is in progress. (ii) Pile work is in progress. (iii) Structure drawing is submitted to CBE, Eastern Railway, Kolkata vide Lt. no.710(we) dt. 01.07.2025
36	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20	56745000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 218.79		(i) Pipa pul is dismantle.
37	Bhagalpur	Construction of ROB with Viaduct at LC No. 11 SPL between Naugachia- kataria in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishakchak,Bhagalpur.	Plan	Bhagalpur	4165.968170 / RCD Letter No.4508(s) / 07 Sep 2021	ROB/480.00	319372559.00	426.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	8.00/ 95.00	249.55/ 3123.55	15 Aug 2025	(i) Forest clearance was completed vide Lt no. 302 dt. 16.02.2023 (ii) Utility shifting (Electricity) was completed vide Lt no.308 dt. 04.03.2023 (iii) Revised GAD of same has been informed vide MD, BRPNNL, Patna lt. no.468 dt. 21.08.2023 to Railway
38	Bhagalpur	Construction of (18x24.75) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	7.00/ 92.00	162.79/ 3597.52	31 Aug 2025	(i) Approach work is in progress. Remarks for LA: (i) Total 296 Raiyat agenst Payment made to 272 raiyat by DLAO, Bhagalpur.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
39	Darbhang	Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM- 30/9-31/0 in the district of Darbhanga	Plan	Darbhang	6673.890000 / 4159(S) / 14 Jul 2023	ROB/555.68	561084593.00	279.40 M	16 Dec 2023	15 Dec 2025		0.00/ 86.00	0.00/ 82.00	0.00/ 27.00	0.00/ 15.00	0.00/ 1005.36	15 Dec 2025	1) Superstructure work & service road work is in progress. 2) P11 is under Height guage of Railway, Letter has been sent to ADEN, Darbhanga to shift it. 3) L.A section-19 published.
40	Darbhang	Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM- 39/9-0 in district Darbhanga	Plan	Darbhang	2988.090000 / 563(S) / 01 Feb 2023	ROB/429.48	529519722.00	362.90 M	16 Dec 2023	15 Dec 2025		0.00/ 81.00	0.00/ 85.00	0.00/ 68.00	0.00/ 20.00	110.97/ 2187.69	15 Dec 2025	1) Super structure work in progress. 2) Utility shifting work in progress. 3) L.A-Six men committee has been visited site on 18.07.2025.
41	Darbhang	Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhang, At Rly. KM-32/8-9 in district Darbhanga	Plan	Darbhang	5432.880000 / 5946(S) / 06 Dec 2022	ROB/566.40	598451051.00	327.90 M	16 Dec 2023	15 Jun 2026		0.00/ 82.00	2.00/ 72.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1500.00	15 Jun 2026	Drain work in progress.
42	Darbhang	Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga	Plan	Darbhang	7965.270000 / 1528(S) / 16 Mar 2023	ROB/851.84	1024505740.00	570.68 M	12 Mar 2024	11 Sep 2026		3.00/ 50.00	0.00/ 23.00	0.00/ 0.00	0.00/ 0.00	328.36/ 1307.70	11 Sep 2026	1) 33/11 kv line shifting work is in progress. 2) Water pipe line (BUIDCO) shifting is in progress. 3) L.A-Six men committee has been visited site on 18.07.2025

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
43	Darbhanga	Construction of High Level RCC Bridge (3X14.50M) in 10th KM of Ujjan-Ghanshyampur Road in the District of Darbhanga	Plan	Darbhanga	1087.220000 / 4257(S) / 20 Jul 2023	HL/45.37	63753770.00	180.00 M	30 Aug 2024	29 Nov 2025		0.00/100.00	1.00/96.00	0.00/0.00	25.00/40.00	48.53/227.00	29 Nov 2025	(1) Foundation work completed (2) Sub Structure work in progress (3) L.A Perpetual lease, stamp duty, registration fee relaxation under process.
44	Darbhanga	Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District.	Nabard RCD	Darbhanga	9476.000000 / 1834(S) / 27 Mar 2023	HL/369.00	617190888.00	1061.00 M	16 Dec 2023	15 Dec 2025		0.00/100.00	0.00/100.00	5.00/67.00	25.00/45.00	160.00/4626.41	15 Dec 2025	(1) 04 no. out of 15 nos. deck slab completed (2) 15 nos. out of 15 nos. girder launched (3) Earthwork in progress (4) L.A Section-11 done in June, 2025 (5) L.A demand by DLAO for Rs. 312958767 vide letter no. 1069 date 11.07.2025
45	Darbhanga	Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai-Nazirganj in District Samastipur.	Plan	Samastipur	9720.830000 / 6520(S) / 31 Oct 2023	ROB/521.40	720857679.00	382.60 M				6.00/25.00	5.00/5.00	0.00/0.00	0.00/0.00	0.00/848.81	11 Sep 2026	(1) Towards station side 30 nos. out of 64 nos. pile completed (2) Pilling work in progress (3) Utility shifting work in progress (4) LRP submitted to DLAO, Samastipur in the month of May, 2025 (5) SIA Rs. 2,56,000 transferred to DLAO, Samastipur
46	Darbhanga	Construction of H.L.RCC Bridge (12x27.800m) over Kareh River at Shankarpur Ghat Block Shivajinagar in Samastipur district	Plan	Samastipur	6225.000000 / 920(S) / 05 Feb 2025	HL/360.00		210.00 M				2.00/2.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00		Well sinking work in progress. SIA under process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
47	Darbhanga	Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District	Plan	Samastipur	4887.690000 / 4497(S) / 31 Jul 2023	HL/333.90	346909209.00	670.00 M	16 Dec 2023	15 Dec 2025		1.00/ 97.00	0.00/ 82.00	3.00/ 35.00	0.00/ 20.00	78.66/ 3224.59	15 Dec 2025	(1) 10 nos. out of 12 nos. sub structure completed. (3) 28 nos. out of 44 nos. girder casted. (4) Superstructure work in progress.
48	Darbhanga	Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur	Nabard RCD	Samastipur	3324.540000 / 1834(S) / 27 Mar 2023	HL/228.32	231455368.00	604.00 M	19 Oct 2023	18 Oct 2025		0.00/ 100.00	0.00/ 80.00	18.00/ 60.00	5.00/ 10.00	0.00/ 1440.87	18 Oct 2025	(1) 06 out of 09 nos. deck slab completed (2) Sub Structure work in progress (4) Under L.A section-11 completed.
49	Darbhanga	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024	30 Jun 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 83.00	0.00/ 38.00	0.00/ 2916.63	31 Dec 2025	(1) Land Possession received in Dec, 2024. (2) 03 nos. out of 07 nos. deck slab completed.
50	Darbhanga	Construction of additional H.L. R.C.C. Bridge (9X21.750 M) over River Kamla in the apparoch of Pipra Ghat in Madhubani-Rajnagar-Babubarhi-Khutauna road in the district of Madhubani.	Plan	Madhubani	3758.000000 / 2754(S) / 17 Jun 2021	HL/201.28	236100640.00	150.00 M	02 Aug 2022	01 Aug 2024	31 Mar 2025	0.00/ 100.00	0.00/ 100.00	1.00/ 100.00	0.00/ 20.00	87.49/ 1753.00	30 Sep 2025	(1) Bridge work completed in March, 2025. (2) Hindrance in approach road by local villagers.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
51	Darbhanga	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani distrcit(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	277281707.00	680.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2023	0.00/ 100.00	0.00/ 100.00	0.00/ 99.00	13.00/ 94.00	0.00/ 3633.34	31 Aug 2025	(1) Payment under perpetual lease in process for 30 mtr. (2) WMM Work completed.
52	Saran Works	Construction of H.L. R.C.C Bridge over River Siahi in Mairwa to Pratpur Road (Bihar- UP Border) in Replacement of old screw pile bridge in the district of Siwan (4x16.00M, Length- 66.44 M)	Nabard RCD	Siwan	958.230000 / 5006(S) / 14 Oct 2025	HL/66.44	541.38	250.00 M				60.00/ 60.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	4.16/ 4.16	01 Jan 1900	Pile work completed. Pile cap work in progress.
53	Saran Works	Construction of H.L R.C.C bridge over river Daha in Siswan SH at Semri to Khajepura Road in the district of Siwan. (3x16.00M, Length- 49.84 M)	Nabard RCD	Siwan	804.950000 / 5249(S) / 25 Oct 2024	HL/49.84	459.16	188.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	3.36/ 3.36	01 Jan 1900	Site mobilized. work will be started shortly.
54	Saran Works	5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra-Marhaura Road (MDR) in Saran District	ROB	Saran	5936.640000 / 5946(S) / 06 Dec 2022	ROB/400.44	4807.20	480.56 M	04 Nov 2023	03 Nov 2025		0.00/ 100.00	0.00/ 100.00	10.00/ 70.00	0.00/ 25.00	37.14/ 2547.07	03 Nov 2025	Pile 90/90, Pile cap 11/11, Sub structure Pier 11/11, Pier head 11/11, Girder casting 21/21, Deck slab 6/10, Superstructure work in progress. Foundation and Substructure work completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
55	Saran Works	Construction of HL RCC Bridge (2x16.00mtr) over Gandaki river at Garkha Bazar, left out portion of NH 102 district Saran.	Nabard RCD	Saran	581.370000 / 1834 (S) / 27 Mar 2023	HL/32.00	417.27	200.00 M	30 Dec 2023	29 Mar 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	60.00/ 90.00	29.15/ 325.45	30 Jun 2025	Bridge work completed. Approach road up to WMM work & protection work in progress. Traffic open.
56	Khagaria	Construction of Krishi Bazar Samiti Phase-2 in Begusarai District.	Others	Begusarai	3838.700000 / 116 / 27 Mar 2023	Others/0.00	272688102.00	0.00 M	26 Dec 2023	25 Jun 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	121.78/ 1146.57	31 Dec 2025	Road Work - 90% Drain - 70% Truck Lay Bay- 40% Rain water harvesting - 30% Solid Waste Disposal- 70% Admin Block - 80% Vending Platform - 60% Retail shop - 75% Workers Canteen - 90% Workers Shed - 60% Dismantling - 80% Registration Office - 95%
57	Khagaria	Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai	CRF	Begusarai	3911.730000 / 1528 (S) / 16 Mar 2023	ROB/476.28	497893000.00	406.80 M	16 Jan 2024	15 Jan 2026		0.00/ 76.10	1.85/ 67.10	15.23/ 34.78	0.35/ 16.50	0.00/ 2819.56		Non-Achievement of Target in foundation due to non approval of Rly. Design/ Drawing & LA Remarks for LA: Six man committee has been formed on dt 21.07.2025
58	Khagaria	Construction of ROB between station Khagaria-Umeshnagar L.C. No. 24 SPL of Khagaria- Parihara-Bakhri-Link road in the district of Khagaria	Plan	Khagaria	10181.850000 / 4218(S) / 30 Aug 2024	ROB/241.67		683.50 M	22 Apr 2025	21 Oct 2027		16.94/ 23.10	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	8.43/ 165.13	21 Oct 2027	Pile Work in progress Remarks for LA: SIA Completed...

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
59	Khagaria	Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari)	Agriculture	Khagaria	73.500000 / 106 / 22 Sep 2023	Others/0.00	6079950.00	0.00 M	11 Mar 2024	10 Jun 2024		0.00/100.00	0.00/100.00	0.00/80.00	0.00/0.00	0.00/68.69	31 Dec 2025	
60	Khagaria	Construction of HL RCC Bridge 8x35.17m with approach road Rahimpur to Khagaria Bypaas road over river Budhi Gandak in the district of Khagaria	Plan	Khagaria	9904.600000 / 919(S) / 05 Feb 2025	RCC/298.96		2100.00 M	28 May 2025	27 May 2027		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	27 May 2027	Mobilization work in progress at site. Remarks for LA: SIA in progress...
61	Khagaria	Construction of HL RCC Bridge 9x35.17m over Bagmati River near Gadh Ghat in the block of Alauli under district of Khagaria	Plan	Khagaria	6381.400000 / 918(S) / 05 Feb 2025	RCC/336.33		525.00 M	28 May 2025	27 May 2027		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/14.10	27 May 2027	Mobilization work in progress at site. Remarks for LA: SIA Work in progress...
62	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		0.00/91.05	0.00/74.33	0.00/45.00	0.00/0.00	212.03/5099.23	31 Dec 2025	Guide Bund - 40%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
63	Gaya Ji	Construction of ROB & its approaches in lieu of L.C. No.- 29 on Amba-Nabinagar to Koiridih (Tetariya More) Road, MDR, Between Station Nabinagar – Kajrat Nawadih, At Rly. KM. - 381/3 – 381/5 in the District Aurangabad.	ROB	Aurangabad	5572.390000 / 1422(S) / 15 Mar 2024	ROB/374.00	4053.98	404.00 M	24 Jan 2025	23 Jan 2027		7.00/ 32.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	23 Jan 2027	** Work is in Progress.
64	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297)	State Plan	Jehanabad	2066.450000 / 116 / 27 Mar 2023	Others/0.00	1510.28	0.00 M	18 Oct 2023	17 Apr 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	89.45/ 689.45	31 Aug 2025	Admin. Block-85%,Vending Plateform-95%,R.Shop-95%,Fish Market-95%,W.Canteen-85%,Workers Shed-95%,O&Potato Store-90%,Fr.&Veg. shop-75%,Store-90%,Drinking water-90% Drainage-100%,Tr.-Lay-Bay-40%,R.Water Harvest-50%, Campus Devel.-50%&Disment.-35%
65	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Daudnagar in Aurangabad District (Baijnath Nirman India Pvt. Ltd., Jehanabad Mob. No.-9939911835)	State Plan	Aurangabad	4045.560000 / 29 / 16 Mar 2022	Others/0.00	3650.01	0.00 M	01 Sep 2022	28 Feb 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	118.27/ 3116.77	31 Mar 2025	Work Completed.
66	Gaya Ji	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandauti in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya Jee	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M	01 Sep 2022	31 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	210.00/ 5488.80	15 Aug 2025	Road-100% Drain-100% Tr.Laybay-100% R.WaterHarv.-100% AdminBlock-98%S.WasteDisp.-100%T.Block-100% W.Bridge-100% V.Platefrm-100% R.Shop-75% L.S.Shop-100% W.Cant.-100% W. Shed-100%U.Shift.-100% B.Wall-100% S-cum-G-100% Godown-100% F&Veg-100% O&P-100%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
67	Gaya Ji	Construction of RCC Drain along with road over Amwa Nala at Barista Café along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Tirupati Balaji Earth Work Pvt.Ltd.,Mob.No.-9431011120)	Others	Gaya Jee	681.000000 / 96 / 06 Mar 2019	Others/600.00	551.18	0.00 M	12 Jan 2022	11 Jan 2023		0.00/32.00	0.00/32.00	0.00/30.00	0.00/0.00	0.00/117.50	31 Aug 2025	** Work stopped, due to encroachment in alignment of drain-cum-road. Letter regarding encroachment has been written to C.O., Bodhgaya & M.E.O., Bodhgaya.
68	Gaya Ji	Construction of H.L.R.C.C. Bridge (7x21.00 m)) including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Non- Plan Scheme. (M/S Laxman Kumar, Patna. Mob. No. 9006276101	Non-Plan	Gaya Jee	700.000000 / 960 (S) / 01 Feb 2018	RCC/152.00	946.51	200.00 M	25 Jun 2023	24 Dec 2024		0.00/100.00	0.00/100.00	0.00/100.00	5.00/95.00	0.00/792.47	31 Jul 2025	** Bituminous Work is in Progress. Traffic is on.
69	Patna-l	Construction work of Road Over Bridge (ROB) between Dumri-Holta-Potahi Railway Station (Railway Km. 18/02-17/29) under Patna District. (Reality Advance Structure Enterprises Pvt. Ltd.,, Bailey Road Patna.)	Plan	Patna	10921.830000 / 5769(S) / 20 Nov 2024	ROB/1048.00	6775.64	646.60 M	18 Jul 2025	17 Jul 2027		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	46.56/47.26	17 Jul 2027	*LOA issued. * Six Man Committee report is under preparation. * Structural drawing of Rly. Portion are under approval in HQ, Hajipur ECR.
70	Patna-l	Construction of flyover in Naubatpur Lock in 17 Km.between Naubatpur-Masaurhi road in Patna district. (M/s Brajendra Kumar Builders Pvt. Ltd., Barh Patna)	Plan	Patna	7306.000000 / 1912 (S) / 05 Mar 2025	Flyover Bridge/765.00		250.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	98.02/109.70		*Camp Construction work is in Progress. *The Work of alignment determination has been completed. LOA issued to B.K. Builder BCPL(JV) Boring road Patna vide this office letter no.829 dated-17.05.2025

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
71	Patna-I	Construction of H.L., R.C.C. bridge 8x24 m size and approach road on Punpun river between Samda and Guldia villages under Paliganj Block of Patna district	Plan	Patna	1977.600000 / 1553 (S) / 25 Feb 2025	HL/212.80	1096.08	548.20 M	31 Jul 2025	30 Jan 2027		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 18.58	30 Jan 2027	*Camp Construction work is in Progress. *The Work of alignment determination has been completed. LOA issued to M/s Laxman Kumar Ashiyana Nagar Patna vide this office letter no.825 dated-16.05.2025
72	Patna-I	Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna -Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna)	Plan	Patna	6012.650000 / 5076 (S) / 22 Aug 2023	ROB/522.00	6371.64	747.00 M	18 Jan 2024	17 Jan 2026		2.00/ 90.00	3.00/ 80.00	20.00/ 20.00	0.00/ 0.00	0.00/ 1859.69	17 Jan 2026	Work in Progress.
73	Patna-I	Renovation and Construction of Musallahpur Agricultural Marketing Yard (Phase II).	Nabard	Patna	6841.140000 / 29 / 16 Mar 2022	0.00	5415.19	0.00 M	26 Nov 2022	25 Aug 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 4239.57	30 Sep 2025	* Liability of Contractor is 17.00 Cr.
74	Patna-I	Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna)	Plan	Patna	1729.300000 / 1834 (S) / 27 Mar 2023	RCC/123.05	1263.72	20.00 M	29 Dec 2023	28 Jun 2025		0.00/ 40.00	0.00/ 32.00	0.00/ 0.00	0.00/ 0.00	0.00/ 545.02	30 Oct 2026	Work is stopped due to raise in water level river Punpun.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
75	Patna-1	Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District	Plan	Patna	6244.220000 / 2290 (S) / 20 May 2022	ROB/550.00	4634.22	650.00 M	10 Aug 2023	09 Aug 2025		0.00/ 100.00	0.00/ 100.00	20.00/ 90.00	0.00/ 60.00	1.15/ 3429.85	30 Jun 2026	*Superstructure & service road work in progress. *Work will be completed on scheduled time. *Railway Bow Girder Launching still Pending
76	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	31 May 2025	0.00/ 100.00	2.00/ 100.00	12.00/ 90.00	5.00/ 90.00	932.99/ 5995.42	31 Aug 2025	Work in Progress. Deck Chequerd Plate fixing.
77	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 98.00	0.00/ 60.00	0.00/ 1908.29		Committee visited site on Dt. 23.01.2024. Based on committee report revised DPR has been submitted for revised A/A to RWD Patna. NOC Awaited from WRD
78	Saharsa	Construction & Re-setting/Re-arranging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets)	Non-Plan	Supaul	2439.600000 / 1766(S) / 24 Mar 2023	Pontoon Bridge/450.00	2163.22	0.00 M	12 Dec 2023	11 Mar 2024		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1400.00		Pontoon Bridge Deinstalled on dated 18.06.2025

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
79	Saharsa	Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshmipur to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	713.310000 / 1834(S) / 27 Mar 2023	RCC/32.00	545.42	180.00 M	13 Dec 2023	12 Mar 2025		0.00/ 100.00	45.00/ 80.00	0.00/ 0.00	0.00/ 0.00	0.00/ 224.06	12 Aug 2025	1. Staging and Shurting work for Girder is in Progress. 2. L.D imposed on contractor due to non achievement of mile stone
80	Saharsa	Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	631.620000 / 1834(S) / 27 Mar 2023	RCC/36.00	530.99	180.00 M	13 Dec 2023	12 Mar 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 499.12	12 Mar 2025	Work is Completed
81	Saharsa	Construction of High Level RCC Bridge (3x14M) at Raghopur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	833.000000 / 1834(S) / 27 Mar 2023	RCC/42.00	608.39	200.00 M	07 Dec 2023	06 Mar 2025		0.00/ 80.00	50.00/ 65.00	0.00/ 0.00	0.00/ 0.00	49.69/ 318.68	06 Aug 2025	1. Pile cap work in progress 2. P1 & P2 Hammer Head work is in progress. 3. L.D imposed on contractor due to non achievement of mile stone
82	Saharsa	Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul.	Nabard RCD	Supaul	1145.000000 / 1834(S) / 27 Mar 2023	RCC/80.00	885.68	200.00 M	05 Jan 2024	04 Jul 2025		0.00/ 100.00	0.00/ 100.00	5.00/ 20.00	0.00/ 0.00	0.00/ 480.88	04 Sep 2025	Reinforcement for Girder Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
83	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80	456.16	200.00 M	22 May 2021	21 May 2022		0.00/ 100.00	0.00/ 100.00	1.00/ 99.00	10.00/ 100.00	0.00/ 426.10	30 Jun 2025	Finishing Work is in Progress.
84	Saharsa	Construction of ROB on Madhepura-Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura.	ROB	Madhepura	7249.200000 / 1767(S) / 24 Mar 2023	ROB/921.78	5790.66	344.00 M	15 Jan 2024	14 Jul 2026		0.00/ 80.00	10.00/ 80.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1825.45	14 Jul 2026	1. Service Road Started 2. Hammer head work is in progress 3.Staging & Shuttering for Girder is in progress 4. L/A Proposal submitted to DLAO Madhepura vide Lt No – 892 (We) Dt-17.09.2024. SIA Under process.
85	Katihar	Construction of 7x24.00m HL R.C.C Bridge including Approach road, Protection work & Land Acquisition in 1st km of Meerganj-Jogbani Border Road in the District of Araria.	Nabard RCD	Araria	2539.150000 / 1834(s) / 27 Mar 2023	HL/172.20	1837.24	300.00 M	24 Nov 2023	23 May 2025		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 90.00	87.18/ 1926.18	23 May 2025	Work Completed. Remarks for LA: DM, Araria constituted three member committee for the verification of acquiring land vide his office letter no.-727, dated-19.07.2025.
86	Katihar	Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishangaj District.	State Plan	Kishanganj	8250.490000 / 116 / 27 Mar 2023	0.00	6943.14	0.00 M	19 Feb 2024	18 Feb 2026		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	112.06/ 932.06	18 Feb 2026	Overall progress is 37.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
87	Katihar	Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District.	Nabard RCD	Kishanganj	689.750000 / 1470(s) / 17 Mar 2022	HL/55.80	660.97	0.00 M	23 Nov 2023	22 Feb 2025	31 Aug 2025	0.00/100.00	0.00/100.00	0.00/100.00	5.00/90.00	148.03/984.42	31 Aug 2025	Bridge work completed. Traffic is plying through bridge.
88	Katihar	Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District.	Nabard RCD	Kishanganj	1293.460000 / 1470(s) / 17 Mar 2022	HL/97.80	942.50	0.00 M	23 Nov 2023	22 May 2025	31 Dec 2025	0.00/100.00	5.00/100.00	10.00/50.00	0.00/0.00	204.59/670.18	31 Dec 2025	Work is in progress.
89	Katihar	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan- chowk-Bagalbari- Rahamatpara- Alta- Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.24	1009.42	300.00 M	21 Oct 2018	20 Apr 2020	31 Jul 2024	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1150.20	31 Jul 2024	Work Completed.
90	Katihar	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj. Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2020	RCC/66.40	696.75	280.00 M	19 Sep 2020	18 Dec 2021	31 Jul 2024	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/702.69	31 Jul 2024	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
91	Katihar	Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Baraily Road Near Andarpur Chowk in Purnea District.	Nabard RCD	Purnia	738.280000 / 1834(s) / 27 Mar 2023	HL/43.20	576.31	200.00 M	23 Nov 2023	22 Feb 2025	30 Jun 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	68.00/ 530.99	30 Jun 2025	Work Completed.
92	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District.	State Plan	Purnia	1474.870000 / 301 / 27 Mar 2018	845.00	1487.96	0.00 M	20 Oct 2021	19 Apr 2022	30 Apr 2025	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	104.65/ 1483.88	30 Apr 2025	Overall progress is 98.50% (Work Completed after De-scope of 1.5% of rest of work)
93	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District.	State Plan	Purnia	10116.340000 / 29 / 16 Mar 2022	3000.00	8658.00	0.00 M	27 Dec 2022	26 Dec 2024	31 Mar 2026	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 2415.85	31 Mar 2026	Overall progress is 46.00%
94	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40	568.36	300.00 M	12 Dec 2022	11 Mar 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 703.41	10 Jun 2023	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
95	Katihar	Construction of RCC Bridge 5x21.75m Span at Mahesh Ghat in Balua-Gostara village to Moni Tola Road in Purnia District.	Nabard RWD	Purnia	941.000000 / RWD (2235), Patna / 29 Jun 2020	RCC/111.84	602.19	1204.00 M	25 Jun 2021	24 Sep 2022	30 Jun 2024	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/809.79	30 Jun 2024	Work Completed.
96	Katihar	Costruction of RCC HL Bridge (1x14m+4x24m+1x14m) in 3rd KM of NH-31 between Ford Company to Gulabbagh in Purnia District.	Plan	Purnia	1600.000000 / 2376(s), Patna / 20 Apr 2020	RCC/127.60	1255.16	260.00 M	01 Jun 2021	31 Aug 2022	15 Feb 2024	0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1350.53	15 Feb 2024	Work Completed.
97	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014	31 Dec 2025	0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/254.20	31 Dec 2025	Bridge Work Completed. Remarks for LA: Purnea dist.- AN Sinha Institute will conduct Public hearing on dated-04.08.2025 vide DM, Purnea Lt. No.-971, dated-29.07.2025. Katihar dist.- Registration of acquired land under perpetual lease Act-2014 has been done on dated-28.02.2024.
98	Katihar	Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District.	State Plan	Araria	7954.240000 / 116 / 27 Mar 2023	0.00	6691.61	0.00 M	24 Nov 2023	23 Nov 2025		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	62.81/1618.81	23 Nov 2025	Overall progress is 62.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
99	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Banglacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 10 Jan 2018	33.22	455.36	260.00 M	01 Jun 2021	31 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 654.32	15 Feb 2024	Work Completed. Remarks for LA: Notice Issued by DLAO, Araria to all effective Raiyat (Land Owner) for receive payment of Acquired Land.
100	Katihar	Construction of H.L. R.C.C. Bridge (6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonailli Bazar in the district of Katihar.	Nabard RCD	Katihar	1449.0000000 / 1471(s) / 17 Mar 2022	RCC/129.60	1059.04	250.00 M	15 Mar 2024	14 Sep 2025		3.00/ 93.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 841.16	14 Sep 2025	Work is in progress.
101	Katihar	Construction of H.L RCC Bridge Span (4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonaili- Jhaua Road in the district of Katihar.	Nabard RCD	Katihar	1056.0000000 / 1471(s) / 17 Mar 2022	RCC/86.40	760.05	250.00 M	24 Dec 2023	23 Nov 2025	31 Dec 2025	20.00/ 55.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	80.86/ 346.72	31 Dec 2025	Work is in progress.
102	Katihar	Redevelopment of Krishi Bazar Samiti, Katihar (Phase-2) in Katihar District.	State Plan	Katihar	7058.490000 / 116 / 27 Mar 2023	0.00	5940.07	0.00 M	24 Dec 2023	23 Nov 2025		0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1801.97	23 Nov 2025	Overall progress is 70.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
103	Katihar	Construction of H.L. RCC bridge (1X21.00 m) in Place of old Damaged RCC Bridge in 9th KM of road from Kadwa Block Headquarter to Chowki via Bharri Ashiyani in Katihar District.	Nabard RCD	Katihar	338.610000 / 1471(s) / 17 Mar 2022	RCC/21.60	255.92	170.00 M	25 Nov 2022	24 Nov 2023	30 Apr 2024	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 349.94	30 Apr 2024	Work is in Progress.
104	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	25 Dec 2012	24 Dec 2013	31 Jul 2025	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	5.00/ 75.00	66.15/ 285.62	31 Jul 2025	Work is In Progress.