

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:Mar_2025

Printed on: 21/04/2025

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Darbhanga	Construction of High Level RCC Bridge (3X14.50M) in 10th KM of Ujjan-Ghanshyampur Road in the District of Darbhanga	Plan	Darbhanga	1087.220000 / 4257(S) / 20 Jul 2023	HL/45.37		180.00 M				20.00/88.00	0.00/0.00	0.00/0.00	0.00/0.00	70.78/148.47	29 Nov 2025	Pile work completed. Pile cap work in progress.
2	Darbhanga	Construction of H.L.RCC Bridge (3x18.00M) in place of damaged Screw Pile Bridge at 6th KM Bahera-Kalyanpur Road in Darbhanga District	Plan	Darbhanga	1011.000000 / 5251(S) / 29 Aug 2023	HL/55.88	84221100.00	160.00 M				0.00/100.00	0.00/100.00	0.00/100.00	20.00/98.00	0.00/550.03	11 Jun 2025	Traffic Started. Approach road furniture work in progress
3	Darbhanga	Construction of H.L.RCC Bridge (5x18.0M) in place of damaged Screw Pile Bridge at 4th k.m Haati-Pipra Road in Darbhanga District	Plan	Darbhanga	1469.000000 / 5250(S) / 29 Aug 2023	HL/93.08	105467225.00	200.00 M				0.00/100.00	0.00/100.00	0.00/100.00	35.00/40.00	279.46/887.04	15 Jun 2025	Traffic Started. Approach road work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Darbhang	Construction of H.L.RCC Bridge (15x24.00M) at Inayat Dhala to Ashok Paper Mill Road in Hayaghat Block across river Kareh in Darbhanga District.	Nabard RCD	Darbhang	9476.000000 / 1834(S) / 27 Mar 2023	HL/369.00	617190888.00	1061.00 M				0.00/100.00	6.00/95.00	7.00/45.00	12.00/12.00	296.25/4014.57	15 Dec 2025	Work in progress
5	Darbhang	Construction of ROB (1x76.08m, 16x18.60m, 4x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No. 18 on Darbhanga-Baheri to Shivajinagar-Rosera Road, MDR, Between Station Thalwara-Laheriasarai, At Rly. KM-30/9-31/0 in the district of Darbhanga	Plan	Darbhang	6673.890000 / 4159(S) / 14 Jul 2023	ROB/555.68	561084593.00	279.40 M				0.00/86.00	0.00/76.00	2.00/7.00	0.00/0.00	0.00/1005.36	15 Dec 2025	Work in progress
6	Darbhang	Construction of ROB of span (1x76.080m,17x18.600m, 1x37.160m) with approach, Viaduct, RE wall in lieu of L.C. No.- 2 SPL on Ekbhinda to Delhi More Road, MDR, Between station Darbhanga-MDP, At Rly. KM- 39/9-0 in district Darbhanga	Plan	Darbhang	2988.093000 / 563(S) / 01 Feb 2023	ROB/429.48	529519722.00	362.90 M				0.00/81.00	0.00/80.00	10.00/45.00	0.00/0.00	0.00/1971.67	15 Dec 2025	Work in progress
7	Darbhang	Construction of ROB of span (1x37.28m, 1x18.56m, 21x18.60m, 1x14.96m, 7x15.00m) with approach, Viaduct, RE wall in lieu of L.C. No.- 21 on Tower Laheriasarai to Fekhla Road, MDR, Between station Laheriasarai-Darbhang, At Rly. KM-32/8-9 in district Darbhanga	Plan	Darbhang	5432.880000 / 5946(S) / 06 Dec 2022	ROB/566.40	598451051.00	327.90 M				0.00/55.00	4.00/47.00	0.00/0.00	0.00/0.00	220.76/1500.00	15 Jun 2026	Work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Darbhanga	Construction of ROB (1x63.48M, 1x58.08M, 32x18.60M, 4x15.00M, 1x14.60M, 3x14.00M) with approach, Viaduct, RE wall in lieu of L.C No. 1 & 28 on Delhi More to Sakri Road, MDR Between Station Darbhanga-Kakarghatti and Darbhanga-Mohammadpur (MHP) At Rly K.M-38/ 8-9 and At Rly K.M-01-5-6 K.M. in the District of Darbhanga	Plan	Darbhanga	7965.270000 / 1528(S) / 16 Mar 2023	ROB/851.84	1024505740.00	570.68 M				0.00/45.00	2.00/20.00	0.00/0.00	0.00/0.00	16.59/979.34	11 Sep 2026	Work in progress
9	Darbhanga	Construction of ROB of Span (1x76.08m, 14x18.60m, 11x15.0m, 2x14.960m) with approach, Viaduct, RE wall in lieu of L.C No. 32A on Dalsinghsarai to Rosera Road, MDR, Between station Dalsinghsarai-Nazirganj in District Samastipur.	Plan	Samastipur	9720.830000 / 6520(S) / 31 Oct 2023	ROB/521.40	720857679.00	382.60 M				2.00/2.00	0.00/0.00	0.00/0.00	0.00/0.00	39.81/718.81	11 Sep 2026	Work in progress
10	Darbhanga	Construction of H.L.RCC Bridge (9x35.17M) at Hakimabad-Rajghat in Warisnagar-Nagarbasti-Samastipur Block across river Budhi Gandak in Samastipur District	Plan	Samastipur	4887.690000 / 4497(S) / 31 Jul 2023	HL/333.90	346909209.00	670.00 M				0.00/96.00	0.00/65.00	10.00/25.00	10.00/10.00	260.71/2794.00	15 Dec 2025	Work in progress
11	Darbhanga	Construction of H.L.RCC Bridge (9x24.75M) in Kalyanpur Assembly connecting Darbhanga to Samastipur Road across river Bagmati (Namapur Ghat) in the District of Samastipur	Nabard RCD	Samastipur	3324.540000 / 1834(S) / 27 Mar 2023	HL/228.32	231455368.00	604.00 M				0.00/94.00	10.00/65.00	0.00/0.00	5.00/5.00	0.00/1440.87	18 Oct 2025	Super structure work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
12	Darbhangha	Construction of H.L.R.C.C. Bridge (19x24.00M) over river Kareh at Phuhiya Ghat in the district of Samastipur. (B.K.Builders P.V.T.Ltd,09955056922)	Nabard RWD	Samastipur	5809.000000 / 615 / 13 Feb 2019	HL/467.44	396262601.00	132.00 M	26 Oct 2019	25 Oct 2022		0.00/100.00	0.00/100.00	0.00/93.00	0.00/80.00	838.65/5458.15	30 Apr 2025	P3-P4 Deck Slab Reinforcement work in progress
13	Darbhangha	Construction of H.L.RCC Bridge (12x24.00m) Across River Kamla Near Old NH-57 Jhanjharpur in the Approach of under Construction Bridge for extra water way including Land Acquisition, Protection work, Road Safety and Approach Road in the District of Madhubani	Plan	Madhubani	5077.000000 / 2302(S) / 27 Apr 2021	HL/295.50	301936000.00	60.00 M	02 Aug 2022	01 Aug 2024		0.00/100.00	0.00/98.00	20.00/58.00	0.00/0.00	0.00/2916.63	30 Jun 2025	Work in progress
14	Darbhangha	Construction of additional H.L. R.C.C. Bridge (9X21.750 M) over River Kamla in the apparoch of Pipra Ghat in Madhubani-Rajnagar-Babubarhi-Khutauna road in the district of Madhubani.	Plan	Madhubani	3758.000000 / 2754(S) / 17 Jun 2021	HL/201.28	236100640.00	150.00 M	02 Aug 2022	01 Aug 2024		0.00/100.00	0.00/96.00	9.00/81.00	0.00/0.00	100.35/1665.51	31 Mar 2025	Work in progress
15	Darbhangha	Construction of HLRCC bridge with Land acquisition ,approach road and protection work near jhanjharpur at old NH-57 in kamala balan river in madhubani district(9x24.00 m)Tushar Construction Company, Gaziabad., RCD	Plan	Madhubani	4197.050000 / 6220(S) / 09 Jul 2015	RCC/221.44	277281707.00	680.00 M	27 Apr 2016	27 Dec 2018	30 Jun 2023	0.00/100.00	0.00/100.00	0.00/99.00	0.00/78.00	0.00/3633.34	30 Jun 2025	GSB work in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
16	Champaran(Motihari)	Fabrication (30 Sets) work of new Pontoon & Resetting of 72 Pontoon sets, Jetty, Approach road and maintenance for the 5 financial year i.e (F.Y 2021-22 to 2026-27) of Pontoon Bridge for the Alignment and storing the Pontoon set at safe place on the side of River embankment at Gandak between Pujaha Ghat, Srinagar and Jagiraha Ghat for during rainy season and watching the Pontoon sets safety anchored along the River embankment during rainy season for six month as well as re-arranging the Pontoon sets when ever required due to increasing and decreasing of water level.	Plan	Pachim Champarn	2232.820000 / 4247(S) / 11 Aug 2022	Pontoon Bridge/912.00		300.00 M				0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1580.90	31 Dec 2022	Pontoon installed & traffic is moving
17	Champaran(Motihari)	Construction of ROB & its approaches in between Majhauriya & Bettiah Railway Station in Lieu of L.C. No-188 in Bettiah - Sariswa of West Champaran District	ROB	Pachim Champarn	3704.530000 / 563(S) / 01 Feb 2023	HL/1140.00		720.00 M				0.00/60.00	5.00/20.00	0.00/0.00	0.00/0.00	237.76/671.25	07 Jun 2026	1. 60/88Pile completed and pile & pile cap work is in progress. 2. Under LA SIA Process
18	Champaran(Motihari)	Construction of ROB & its approaches in between Sugauli-Majhauria Rly. Station in Lieu of LC No-178 in West Champaran District.	ROB	Pachim Champarn	2952.360000 / 1528 (S) / 16 Mar 2023	ROB/1100.00		715.00 M				0.00/90.00	0.00/90.00	20.00/40.00	25.00/25.00	308.00/1782.00	29 Dec 2025	1. Supe Structure work is in progress 2. Excavation work is in progress for R/E Wall
19	Champaran(Motihari)	Construction of ROB & its approaches in between Bapudham (Motihari) & Motihari Court Rly. Stn. in Lieu of L.C. No-160 in Bettiah to Motihari Bus Stand Road of East Champaran District.	ROB	East Champaran(Motihari)	7255.760000 / 563(S) / 01 Feb 2023	ROB/1640.00		820.00 M				0.00/80.00	5.00/55.00	0.00/0.00	0.00/0.00	437.51/2549.77	29 Jun 2026	1. Sub Structure in progress. 2. SIA has been completed and Section 11 is in process.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
20	Champaran(Motihari)	Construction of ROB & its approaches in between Jiwdhara & Bapudham (Motihari) Railway Station in Lieu of L.C. No-158 in Chintaha-Bariyarpur-Kotwa Road of East Champaran District	ROB	East Champaran(Motihari)	5277.670000 / 5946 (S) / 06 Dec 2022	ROB/953.44		825.00 M				5.00/80.00	7.00/67.00	0.00/15.00	15.00/20.00	0.00/1748.80	29 Jun 2026	1.Sub Structure work is in progress. 2. P2-P3 span Girder casted. 3. SIA has been completed and Section 11 is in process.
21	Champaran(Motihari)	Construction of RCC Box Culvert in left over portion of NH-28A in Raxaul of East Champaran District	Nabard	East Champaran(Motihari)	494.000000 / 1834(S) / 27 Mar 2023	Others/120.00		100.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/4.74	09 Sep 2025	1. Utility & Shifting work Completed. 2. Work is in progress.
22	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha at CH-74+550 to 74+650 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII- NA	Pachim Champarn	1389.230000 / 1834(S) / 27 Mar 2023	HL/265.00		160.00 M				10.00/30.00	0.00/0.00	0.00/0.00	0.00/0.00	96.67/276.93	05 Mar 2026	20/44 Pile completed.
23	Champaran(Motihari)	Construction of H.L. RCC Bridge of Indo-Nepal Border Road Project from Rupwalia to Bangaha (54.95 to 81.9) at CH-66+800 to 66+900 Pacakage-03 of West Champaran District.	Nabard -Indo-Nepal-RIDF-XVIII- NA	Pachim Champarn	1428.410000 / 1834(S) / 27 Mar 2023	HL/362.00		250.00 M				10.00/85.00	0.00/0.00	0.00/0.00	0.00/0.00	79.34/789.86	02 Feb 2026	1. 65/65 Pile completed & pile cap work is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
24	Champaran(Motihari)	Construction of H.L RCC Bridge Culvert (1x16m) at place in CH-36th KM of Lauria Shikarpur-Thori Road of West Champaran District	Nabard	Pachim Champarn	445.780000 / 1834(S) / 27 Mar 2023	HL/116.00		100.00 M				0.00/100.00	0.00/100.00	0.00/100.00	40.00/90.00	34.61/212.00	30 Apr 2025	1. Bridge work completed 2. Bituminous work is in progress
25	Champaran(Motihari)	Construction of H.L RCC Bridge (2x16m) at Mahamada village in Patahi Block in place of old damaged bridge in the District of East Champaran.	Plan	East Champaran(Motihari)	728.390000 / 5075(S) / 22 Aug 2023	HL/182.00		150.00 M				0.00/100.00	0.00/95.00	5.00/95.00	40.00/60.00	0.00/334.48	30 Apr 2025	1. 2/2 Deck slab Completed 2. Approach Road in progress
26	Champaran(Motihari)	Construction of HL RCC BRIDGE of size 2x16.00m in place of damage bridge in 11th Km. CHAILAHA NH 28 TO BELA_Nahar NH28 in EAST CHAMPARAN (District) Bihar	Plan	East Champaran(Motihari)	892.740000 / 4253(S) / 20 Jul 2023	HL/132.00		100.00 M				0.00/100.00	0.00/90.00	0.00/55.00	0.00/20.00	1.33/341.33	15 Jan 2025	1. 1/2 Deck slab Completed. 2. Girder casting is completed for 2nd span. 3. Hindrance due to land acquisition
27	Champaran(Motihari)	Construction of H.L. R.C.C. Bridge (5x12.00m) on 1st Km. of Lauriya - Sikarpur-Thori Road.	FDR	Pachim Champarn	862.000000 / 1383(S) / 21 Feb 2018	RCC/60.00		150.00 M				0.00/100.00	0.00/75.00	0.00/0.00	0.00/0.00	0.00/586.00	31 Mar 2025	1. Diversion completed and Traffic is moving on. 2. Need regular maintenance of diversion during rainy season until get clearance/NOC from concerned department. 3. Due to Flood water overtopped diversion and traffic movement stopped.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
28	Champan(Motihari)	Construction of HL RCC Bridge (Sizes 12x24.5M) over River Sikarahana with approach road at Semara Ghat in Block Mehasi in Dist.- East Champaran under NABARD. Type of Foundation - Well, Bridge Length - 304.32M. M/S AMBER INFRA PROJECT PVT. LTD.	Nabard RWD	East Champaran(Motihari)	4596.000000 / 36 / 03 Jan 2019	RCC/304.32		1700.00 M	05 Mar 2019	04 Sep 2021	30 Jun 2022	0.00/100.00	0.00/100.00	0.00/100.00	0.00/15.00	29.84/2753.94	31 Mar 2026	1. Bridge Completed. 2. Hindrance in approach road due to LA. 3. 6/34 Nos of Rayat revived payment. 4. As per site condition 50 mtr new bridge and extra protection work in u/s and D/s of river is proposed.
29	Gaya	Construction / Redevelopment of Krishi Bazar Samiti Phase-2 in the District of Jehanabad. (M/s. Awadesh Construction, Gaya Mob. No.-7484032297)	State Plan	Jehanabad	2066.450000 / 116 / 27 Mar 2023	Others/0.00		0.00 M	18 Oct 2023	17 Apr 2025		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/600.00	17 Apr 2025	Admin Block-70%,V.Platform-90%,R.Shop-85%,LS.Shop-90%,W.Canteen-45%,W.Shed-90%, Onion & Potato Store-80%,Fr.&Vegetable shop-55%,Solid waste disposal-75%,Drink.water-90%,Drainage-100%,Tr.-Lay-Bay-30%,R. WaterHarvest.-50%,Cam.Develop.-40%&Dismant-35%
30	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Daudnagar in Aurangabad District (Bajjnath Nirman India Pvt. Ltd., Jehanabad Mob. No.-9939911835)	State Plan	Aurangabad	4045.560000 / 29 / 16 Mar 2022	Others/0.00	3650.01	0.00 M	01 Sep 2022	28 Feb 2024		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/2998.50	31 Mar 2025	Work Completed.
31	Gaya	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) at Chandaوتي in Gaya District (Sandhya Samrat Construction & Services Pvt. Ltd., Patna Mob. No.-9934112362)	State Plan	Gaya	9002.460000 / 29 / 16 Mar 2022	Others/0.00	7850.50	0.00 M	01 Sep 2022	31 Aug 2024		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/5278.80	31 May 2025	Road-100% Drain-100% Tr.Laybay-85% R.W.Harvest-100% Admin.Block-85%S.W.Disp.-100%T.Block-100% W.Bridge-100% V.form-100% R.Shop-65% L.S.Shop-100% W.C.-100% W.Sh.-100% 100% Dis.Work-50% U.Shift.-100% B.Wall-100%S-cum-God-100% Godow-95%F&V-85%O&P-100%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
32	Gaya	Construction of H.L. R.C.C. Bridge (5 x 16.0M) with Approach Road over Morhar River inplace of old bridge at 42th K.M. of Dumariya - Imamganj Road (Near Bankey Bazar) in the District of Gaya (Satyendra Kumar Yadav, Gaya, Mob. No.-9801850421)	Nabard	Gaya	756.660000 / 1471(S) / 17 Mar 2022	RCC/83.00	664.79	200.00 M	11 Sep 2022	10 Mar 2024		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/704.19	15 Nov 2024	** Work Completed and inaugurated.
33	Gaya	Construction of RCC Drain along with road over Amwa Nala at Barista Café along with Tayiban Monestry to Kalchakra Maidan Gate No.-04 in Bodhgaya Nagar Panchyat in the District of Gaya. (Tirupati Balaji Earth Work Pvt.Ltd.,Mob.No.-9431011120)	Others	Gaya	681.000000 / 96 / 06 Mar 2019	Others/600.00	551.18	0.00 M	12 Jan 2022	11 Jan 2023		0.00/32.00	0.00/32.00	0.00/30.00	0.00/0.00	0.00/117.50	30 Jun 2025	** Progress is very slow, due to encroachment in alignment of drain-cum-road. Letter regarding encroachment has been written to C.O., Bodhgaya & M.E.O., Bodhgaya.
34	Gaya	Construction of BTMC office building and VIP block (Bodhgaya) in the District of Gaya. (Sanjay Kumar Yadav, Gaya, Mob. No.-9931038246)	Others	Gaya	1354.250000 / 168/BTMC/20 / 09 Jul 2020	0.00	1200.93	1.00 M	16 Aug 2021	15 Feb 2023		0.00/100.00	0.00/100.00	0.00/95.00	0.00/0.00	0.00/949.00	08 Aug 2023	** BTMC Office Building Completed & Inaugurated by Hon'ble Chief Minister of Bihar on 08-09-2023.
35	Gaya	Construction of H.L. R.C.C. bridge (10 x 18.00 M) over River Dardha including approach road between Paibigha Bazar to Balabigha village in the District of Gaya. Tirupati Balaji Earth Work Pvt. Ltd., Patna Mob. No. 9431011120	Plan	Gaya	1237.000000 / 5968 (S) / 28 Jun 2019	RCC/186.00	1032.09	200.00 M	15 Nov 2022	14 Nov 2024		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1294.67	14 Nov 2024	** Work Completed and inaugurated.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
36	Gaya	Construction of H.L.R.C.C. Bridge (7x21.00 m)) including approach road, Protection work and Miscellaneous work over Dhadhar River of Gaya-Fatehpur-Gopi More-Murli Road (Gaya-Rajauli Road SH-70) in Gaya District Under Non- Plan Scheme. (M/S Laxman Kumar, Patna. Mob. No. 9006276101	Non-Plan	Gaya	700.000000 / 960 (S) / 01 Feb 2018	RCC/152.00	946.51	200.00 M	25 Jun 2023	24 Dec 2024		0.00/100.00	0.00/100.00	0.00/100.00	15.00/80.00	0.00/619.83	30 Apr 2025	** Bridge Work Completed. Approach road work is in Progress.
37	Ara	Construction of Approach Road of ROB in Lieu of Level Crossing No 39-C At KM 566/0-1 between Karwandiya-Mughalsarai Railway line in Rohtas District.	Plan	Rohtas	2817.110000 / Letter No-5567(S) / 24 Sep 2020	ROB/266.30	200169000.00	436.12 M	16 Jul 2021	15 Oct 2022		0.00/100.00	0.00/100.00	3.00/80.00	20.00/100.00	0.00/1971.34	30 Jun 2025	Delay due to Railway Authority. Work of 3 Nos. span stopped by Railway for fabrication and installation of Bow String Girder in Railway Portion. Railway authority informed that work of bow string girder will be shifted on 15.04.2025
38	Ara	Construction of ROB Approach Span of Viaduct (7x20+1x50+8x20)M R.C.C. Bridge at Pusauli to Muthani Railway Section at KM 609/13-15, LC 56C under Mohania Block in the District of Kaimur.	ROB	Kaimur(Bhabua)	3094.290000 / Let No-5565(S) / 24 Sep 2020	ROB/624.00	238073600.00	324.00 M	15 Jun 2021	14 Jun 2023		0.00/100.00	0.00/100.00	5.00/90.00	10.00/60.00	0.00/1614.05	31 May 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
39	Ara	Construction of R.O.B approach in Chausa-Gamhar Railway section at KM-673/7-8, LC No-78A under Buxar District.	ROB	Buxar	4263.410000 / RCD Lt no-4507 (S) dt. 07.09.2021 / 07 Sep 2021	ROB/608.40	270200000.00	370.00 M	04 May 2022	03 Aug 2023		0.00/95.00	0.00/90.00	5.00/70.00	0.00/40.00	0.00/1672.63	30 Jun 2025	Work in progress.
40	Ara	Construction of ROB Approaches in Ganguli Devariya Road at Pahleza Railway Station in lieu of LC No-36/C in Rohtas District	Plan	Rohtas	4126.620000 / Letter No-4460(S) / 06 Sep 2021	ROB/638.24	182000000.00	354.00 M	25 May 2022	24 Aug 2023		5.00/100.00	3.00/90.00	18.00/60.00	0.00/42.00	0.00/958.33	30 Jun 2025	Work in progress.
41	Ara	Construction of ROB Approach in between Buxar & Baruna Railway Station in lieu of LC No.-70B under Buxar District	Plan	Buxar	3533.750000 / Letter No-209(S) / 24 Jan 2022	ROB/950.00	264040000.00	310.00 M	25 Oct 2022	24 Jan 2024		0.00/100.00	5.00/95.00	11.00/75.00	15.00/30.00	0.00/1307.89	30 Jun 2025	Work in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
42	Ara	Construction of 2x16.0m H.L. RCC Bridge at 4th K.M of Ara-Salempur Road in place of old damaged Bridge in the District of Bhojpur	Nabard RCD	Bhojpur	398.510000 / Letter No-1471(S) / 17 Mar 2022	RCC/33.24	25261634.00	292.00 M	21 Sep 2022	20 Dec 2023		0.00/100.00	0.00/100.00	0.00/100.00	10.00/80.00	0.00/196.44	30 Apr 2025	Bridge work Completed. Approach road work in progress.
43	Ara	Construction of HL RCC Bridge over Durgawati River at Machakia Vilalge in the Strech from Machakia High School under Kaimur District	Nabard RWD	Kaimur(Bhabua)	887.040000 / 2306 / 25 Jun 2018	RCC/76.08	7768850.00	1200.00 M	05 Feb 2019	04 Aug 2020	04 Nov 2020	0.00/100.00	0.00/90.00	10.00/40.00	0.00/15.00	0.00/286.85	30 Apr 2025	Work in progress. Contractor Debarred vide MD, BRPNNL, Letter No-2716, Dated-16.06.2022.
44	Khagaria	Construction of ROB between Railway Station Barauni - Teghra L.C. No. 9SPL of Mungerghat-Rashidpur Road in the district of Begusarai	CRF	Begusarai	3911.730000 / 1528 (S) / 16 Mar 2023	ROB/476.28	497893000.00	406.80 M				1.10/76.10	12.75/65.25	3.48/3.48	5.12/5.12	289.89/1809.64		Work in progress...
45	Khagaria	Construction of Krishi Bazar Samiti Phase-2 in Begusarai District.	Others	Begusarai	3838.700000 / 116 / 27 Mar 2023	Others/0.00	272688102.00	0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	190.00/1024.79	25 Jun 2025	Road65% Drain65% Truck Lay Bay20% Rain water harvesting10% Solid Waste Disposal 45% Admin Block 70% Vending Platform 40% Retail shop 70% Workers Canteen 90% Workers Canteen 90% Workers Shed 40% Dismantling 80% Registration Office 95% Utility 80%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
46	Khagaria	Construction and Erection of pre- cast concrete boundary wall with gate etc. (Area – Gogari)	Agriculture- NA	Khagaria	73.496000 / 106 / 22 Sep 2023	Others/0.00	6079950.00					0.00/ 100.00	0.00/ 100.00	0.00/ 80.00	0.00/ 0.00	0.00/ 68.69	31 Dec 2024	The estimate has been submitted for revised AA
47	Khagaria	Construction of Jannayak Karpoori Thakur BC/OBC Welfare Chhatrawas in Khagaria District	Others	Khagaria	671.720000 / 19 / 21 Feb 2023	Others/0.00	61046853.00	0.00 M	18 Mar 2023	17 Sep 2024		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 611.32	30 Nov 2024	Work Completed
48	Khagaria	Construction of HL RCC Bridge over Bagmati River at Nawada Ghat in Chautham Block of Khagaria district.M/S Ganesh Ram Dokaniya, Banka Bihar 9931130066	Nabard RWD	Khagaria	5614.000000 / 885 / 01 Mar 2019	RCC/507.20	501354000.00	310.00 M	27 Aug 2019	26 Feb 2022		0.15/ 89.65	4.92/ 65.23	3.00/ 45.00	0.00/ 0.00	115.24/ 4694.41	30 Dec 2024	Guide Bund - 13.00%
49	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Muzaffarpur District	Nabard	Muzaffarpur	7099.290000 / Nabard-03/2022/287 / 23 Mar 2022	1.00	521718000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 4253.00	31 Mar 2025	Registration Office-100%, Loading & Vending Platform-100%, Weigh bridge-100%, B Block-100%, B1 Block-100%, F Block-100%, F1 Block-100%, C Block-100%,Workers Canteen (G+1)-95%, Rest Work is in progress. Liability of about 15 Cr up to March 2025. -

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
50	Muzaffarpur	Construction of H.L.R.C.C Bridge (3 x 16 m) at 5th Km of Rasalpur Garha Road in the District of Sitamarhi for the year 2023-24	Plan	Sitamarhi	955.420000 / 4252 (S) / 20 Jul 2023	RCC/48.80		210.00 M				0.00/100.00	0.00/100.00	0.00/100.00	3.00/43.00	0.00/652.35	31 Mar 2025	E/W Garha side approach road work is in progress.
51	Muzaffarpur	Construction of ROB of span (1x37.280 m, 14x30 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-124 at Railway km 116/0-1 In between Motipur- Mahwal Railway Station in between Motipur –Sahebganj On Exiting M.D.R. Road in district of Muzaffarpur	CRF	Muzaffarpur	3860.019620 / 4159 (S) /	ROB/729.28	315412608.00	692.00 M				0.00/80.00	0.00/75.00	0.00/0.00	0.00/95.00	129.00/1805.11	01 Feb 2026	Work is in Progress.
52	Muzaffarpur	Construction of ROB of span (1x63.480 m, 11x32 m) with approach, Viaduct, RE Wall in Liew of L.C. No.-112 at Railway km 98/6-7 In between Kaparrura-Kanti Railway Station in between Marwan–Kanti-Raghai On Exiting M.D.R. Road in district of Muzaffarpur .	CRF	Muzaffarpur	4387.225430 / 4159 (S) / 14 Jul 2023	ROB/957.48	351980558.00					8.00/68.00	3.00/18.00	0.00/0.00	0.00/0.00	0.00/1077.47	06 Feb 2026	Work is in Progress.
53	Muzaffarpur	Construction of approach road of ROB in lieu of Railway Level Crossing No- 56 at Railway KM 104/8-9 near Mehsaul Chowk in Sitamarhi- Parsauni (Old Alignment of NH-77) in the district of Sitamarhi	Plan	Sitamarhi	6378.000000 / 236 (S) / 25 Jan 2022	ROB/1140.00						1.00/86.00	2.00/82.00	0.00/10.00	0.00/30.00	88.83/5707.00	31 Dec 2025	Casting or girder side drain, & PQC work is in progress. Pilling work in Pupri road is in progress. Remarks for LA: Total amount Rs. 21.00 Cr has been paid to the DLAO, Sitamarhi against 28.8865 Cr.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
54	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Vaishali District.	Nabard	Vaishali	4718.230000 / /	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3024.02	28 Feb 2025	Work Completed.
55	Muzaffarpur	Construction / Redevelopment of Krishi Bazar Samiti (Phase-2) in Sitamarhi District	Nabard	Sitamarhi	5398.050000 / 35/Nabard-03/2022/287 / 23 Mar 2022	Others/1.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3559.31	30 Aug 2024	Work Completed.
56	Muzaffarpur	Construction of H.L.R.C.C. Bridge Near Exiting Akhara Ghat Bridge across river Budhi Gandak in Muzaffarpur Town in the district of Muzaffarpur	CRF	Muzaffarpur	6958.350000 / 5060 (S) / 30 Jun 2022	RCC/272.00		391.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 79.10	10 Feb 2027	Access Ramp Work, Site Clearance is in Progress, Mobilization of plant & machinery. Remarks for LA: Section 19 has been completed. For L/A Rs. 3,67,38,765.00 has been paid to DLAO Muzaffarpur.
57	Muzaffarpur	Construction of H.L RCC Bridge (5 x 21.00 m) over River Bagmati in Belsand Chhitauni Road at Mandar ghat in the District of Sitamarhi	Nabard RCD	Muzaffarpur	1770.660000 / 1834 (S) / 27 Mar 2023	RCC/105.00	67477284.00					7.00/ 40.00	5.00/ 5.00	0.00/ 0.00	0.00/ 0.00	0.00/ 370.57	21 May 2025	Sub Structure work P1 & A1 is in progress. Well Sinking work in A2 & P5 is going on. Preparation for well curb platform P3 & P4 is in on progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
58	Muzaffarpur	Construction of R.C.C H.L Bridge Chandauli Ghat in Bagmati River District of Sitamarhi.	Plan	Sitamarhi	7089.380000 / 7394(S) / 10 Aug 2016	RCC/432.00	444367943.00	1100.00 M	10 Feb 2016	09 Apr 2019	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	10.00/65.00	0.00/5449.32	31 May 2025	E/W in approach road at Belsand side is in progress. WMM approach road Minapur side is completed. Remarks for LA: Rs. 6.47 Cr for payment of compensation has been demanded by DLAO, and has been fully paid. Bharwari Mauza - 6.134 Acre on dated 31.05.202 and Bharwari Nankar Mauza - 0.69 Acre for Construction of approach road in Belsand side.
59	Muzaffarpur	"Construction of 12x24.00 m H.L.R.C.C. Bridge in Dr Jagarnath Mishra College in between Soda Godaun to Ahiyapur with approach road in the district of Muzaffarpur. (Nabard). Ganesh Ram Dokania, Mob-9471637819"	Nabard	Muzaffarpur	4329.610000 / 7889(S) / 03 Jan 2013	RCC/300.00	310710171.00	1306.00 M	19 Feb 2014	18 Feb 2016	30 Jun 2020	0.00/100.00	0.00/100.00	0.00/100.00	0.00/0.00	0.00/5240.95	30 Jun 2025	Main Bridge of the Project is completed. RENIT Invited, vide RENIT No 1095 dt17.12.25.Technical Bid has been submitted to DCE, WC-01 Patna vide this office letter no 150 dt 07.02.2025. Which is under process. Remarks for LA: Rest amount Rs. 32.26 Cr has been demanded by DLAO, Muzaffarpur. Revised A/A Approved vide RCD letter no 428 (S) dt 25.01.25 For L/A Rs. 15.00 Cr has been paid to DLAO Muzaffarpur by CFMS.
60	Bhagalpur	Construction of H.L. R.C.C bridge (11x21m) over river Orhni in 42nd km of Bhagalpur-Amarpur – Banka (SH-25) in replacement of old damaged bridge.	Plan	Bhagalpur	4317.165000 / 4575(s) / 02 Aug 2023	HL/237.64						15.00/100.00	50.00/60.00	0.00/0.00	0.00/0.00	895.15/1923.21		(i) Diversion work is completed. (ii) Dismantling of bridge is completed (iii) Piling work is in progress.
61	Bhagalpur	Construction of H.L. RCC Bridge (6x18.00m) over Darbhasan River at chainage- 75.85 of Sultanganj- Tarapur - Belhar - Katoriya-Chandan- Dardmara road, SH-22 Under RIDF-XXVIII (NABARD) Scheme.	Nabard RCD	Banka	1677.210000 / RCD Lt. No. 1834(s) / 27 Mar 2023	HL/111.64		220.00 M				7.00/84.00	1.00/72.00	16.00/50.00	20.00/20.00	139.84/691.29		(i) Work is in progress. (ii) Deoghar site is encroach by local raiyats

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
62	Bhagalpur	Construction of RUB i.e. subway to interlink two premises of bhagalpur agriculture university at sabaour,Bhagalpur.	Others	Bhagalpur	3425.0000000 / Lt.764(Kr) / 26 Feb 2019	Others/655.00	363508182.00	75.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	115.38/ 2235.17	30 Sep 2025	(i)U-Trough-100% (iii) cast in situ box cell-75% (iii) Precast box cell- 0% (iv) Approach-100%
63	Bhagalpur	Construction of ROB in road from S.M. College to Mirzanhat in 3rd km,(Bholanath Pul) Rail Bridge No. 152, under Bhagalpur District.	Plan	Bhagalpur	11789.0000000 / Lt. No.2150(s) / 02 May 2022	ROB/1392.00	861693007.00	160.00 M				0.00/ 76.00	0.00/ 51.00	0.00/ 16.00	0.00/ 0.00	217.84/ 2156.95		(i) Utility shifting and drain work is in progress. (ii) Pile work is in progress.
64	Bhagalpur	Re-setting, Repairing and maintenance work of 28 sets module of Pontoon bridge on Koshi River At Vijay Ghat between Naugachhia & Dholbajja for the Year 2022-23 to 2026-27 M/s Shailesh Kumar, Nogachia, Bhagalpur.	Non-Plan	Bhagalpur	642.508000 / 970(s) / 22 Feb 2023	Pontoon Bridge/12.20	56745000.00					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 218.79		(i) Pipa pul is erected and traffic is motorable condition.
65	Bhagalpur	Construction of ROB with Viaduct at LC No. 11 SPL between Naugachia- kataria in the District of Bhagalpur. Bhabesh Mishra Construction Pvt. Ltd. Ishakchak,Bhagalpur.	Plan	Bhagalpur	4165.968170 / RCD Letter No.4508(s) / 07 Sep 2021	ROB/480.00	319372559.00	426.00 M				0.00/ 100.00	0.00/ 100.00	11.00/ 97.00	15.00/ 55.00	132.66/ 2874.00	30 Apr 2025	(i) Forest clearance was completed vide lt no. 302 dt. 16.02.2023 (ii) Utility shifting (Electricity) was completed vide lt no.308 dt. 04.03.2023 (iii) Revised GAD of same has been informed vide MD, BRPNNL, Patna lt. no.468 dt. 21.08.2023 to Railway

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
66	Bhagalpur	Construction of (18x24.75) HL RCC Bridge Over Meandering branch of River Koshi in between Vijay Ghat and Lokmanpur Panchayat in Bhagalpur District. RAJBIR CONSTRUCTION PVT.LTD., 614 , HARIOM TOWER COMMERCIAL COMPLEX, CIRCULAR ROAD,LALPUR , RANCHI JHARKHAND.	Nabard RWD	Bhagalpur	5114.000000 / 657 / 15 Feb 2019	HL/456.52	475585149.00	4693.00 M	01 Sep 2020	28 Feb 2023		0.00/100.00	0.00/100.00	0.00/100.00	10.00/50.00	0.00/3238.25	31 Mar 2025	Remarks for LA: (i) Total 296 Raiyat agenst Payment made to 220 raiyat by DLAO, Bhagalpur.
67	Nalanda	Construction of Flyover at Bharawpar on Biharsharif-Ranchi (Old) Road in the district of Nalanda under Biharsharif smart city Mission under district of Nalanda (Bihar Sharif).	Others	Nalanda	7162.000000 / 358 / 06 Jul 2021	Flyover Bridge/1275.00	5889.00	440.00 M	29 Aug 2022	28 Aug 2024		0.00/100.00	0.00/100.00	0.00/56.00	0.00/65.00	589.77/6858.48	31 May 2025	1.)Pile Work Completed. (348/348) 2.)Pile Cap Completed (58/58) 3.)Pier Shaft completed (58/58) 4.) Hammer Head-58/58 5.) Girder Casting Completed – 171/171 6.) Girder Launching - 144/171 7.) Deck Slab-31/57
68	Nalanda	Construction of ROB & its Approaches Over LC No. 10/C Near Harnaut Rail Factory (Wena Railway Station & Harnaut Railway Station) in Connecting Road of NH-31 to NH-30A (Old Alignment) in the District of Nalanda. Baba Hans Constructions Pvt Ltd. Mob No.-9430407767	Plan	Nalanda	6613.200000 / 2291(s) / 20 May 2022	ROB/1338.00		778.00 M	02 May 2023	01 May 2025		0.00/93.00	4.00/80.00	0.00/10.00	0.00/0.00	0.00/2365.68	01 May 2025	1.) Pile work 75Completed. 2.) Pile Cap 17 Completed. 3.) Abutment/ Pier Shaft-16No. Completed. 4.) Hammer head 14 Nos. Completed & 02 Nos. work in Progress. 5.) Land Acquisition work in Progress.
69	Saran Works	5 Construction of 2 Lane ROB over L.C. No. 7C/T between Khairah and Banni Mohaman Patti Halt Station on Chhapra- Marhaura Road (MDR) in Saran District	ROB	Saran	5936.640000 / 5946(S) / 06 Dec 2022	ROB/400.44	4807.20	480.56 M	04 Nov 2023	03 Nov 2025		0.00/100.00	0.00/100.00	0.00/28.00	20.00/25.00	737.74/2134.10	03 Nov 2025	Pile 90/90, Pile cap 11/11, Sub structure Pier 11/11, Pier head 11/11, Girder casting 20/21, Superstructure work in progress. Foundation and Substructure work completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
70	Saran Works	Construction of HL RCC Bridge (2x16.00mtr) over Gandaki river at Garkha Bazar, left out portion of NH 102 district Saran.	Nabard RCD	Saran	581.370000 / 1834 (S) / 27 Mar 2023	HL/32.00	417.27	200.00 M	30 Dec 2023	29 Mar 2025		0.00/100.00	20.00/100.00	45.00/50.00	0.00/30.00	0.00/217.50	29 Mar 2025	Foundation and substructure work completed. Superstructure work in progress.
71	Katihar	Construction of H.L RCC Bridge (4x14.00M) at (Chainage 11+970-12+030) in 12th KM from sarsi chowk to bahellia sthan in the District of Purnea.	Nabard RCD	Purnia	/ 1470(s) / 17 Mar 2022	RCC/58.40		300.00 M	12 Dec 2022	11 Mar 2024		0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/703.41	10 Jun 2023	Work Completed.
72	Patna-I	Construction of Via-duct & Approach for Proposed R.O.B. in lieu of L.C. no.21A at Rly. Km. 29/31-33 at Taregna Yard on Taregna -Nadaul Section under Patna district. (Baba Hans Construction Pvt. Ltd., Patliputra Patna)	Plan	Patna	6012.650000 / 5076 (S) / 22 Aug 2023	ROB/522.00	6371.64	747.00 M	18 Jan 2024	17 Jan 2026		0.00/88.00	0.00/45.00	0.00/0.00	0.00/0.00	86.47/1643.93	17 Jan 2026	Work in Progress.
73	Katihar	Redevelopment of Krishi Bazar Samiti, Katihar (Phase-2) in Katihar District.	State Plan	Katihar	7058.490000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	355.00/1801.97	23 Nov 2025	Overall progress is 50.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
74	Katihar	Construction of H.L. R.C.C. Bridge (6 X 21.00 m) in 24th km of Beluri Bazar - Shivganj- Sonailli Bazar in the district of Katihar.	Nabard RCD	Katihar	1449.000000 / 1471(s) / 17 Mar 2022	RCC/129.60		250.00 M				10.00/40.00	0.00/0.00	0.00/0.00	0.00/0.00	217.09/492.76	14 Sep 2025	Work is in Progress.
75	Patna-1	Renovation and Construction of Musallahpur Agricultural Marketing Yard (Phase II).	Nabard	Patna	6841.140000 / 29 / 16 Mar 2022	0.00	5415.19	0.00 M	26 Nov 2022	25 Aug 2024		0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	444.90/4239.57	31 Mar 2025	Guest house work stopped by Krishi Vibhag. Work in progress & liability for expenditure is Rs.19.00 Cr.
76	Patna-1	Construction of 02 (two) high span RCC bridges including widening and strengthening of the road from Hathikhana More to Chaundmari Road (Total 3.870 km) under Patna District. (M/s Sri Ram Enterprises, MPD, Road, Bhagalpur)	Plan	Patna	4704.900000 / 1749 (S) / 23 Mar 2023	RCC/76.00	2984.21	4.32 M	30 Dec 2023	29 Jun 2025		0.00/100.00	0.00/100.00	0.00/100.00	15.00/95.00	500.93/4760.72	29 Jun 2025	Approach road work in progress.
77	Katihar	Construction of H.L RCC Bridge Span (4 X 21.00 m) in 8th km of Bastaul - Khusiyari - Sonaili- Jhaua Road in the district of Katihar.	Nabard RCD	Katihar	1056.000000 / 1471(s) / 17 Mar 2022	RCC/86.40		250.00 M				5.00/10.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/202.55		Work is in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
78	Patna-1	Construction of HL RCC Bridgein link road at Fatuha over Punpun river in place of abandoned bridge under patna district. (Tar Dona Infra Consultant Pvt. Ltd., Kankarbagh Patna)	Plan	Patna	1729.300000 / 1834 (S) / 27 Mar 2023	RCC/123.05	1263.72	20.00 M	29 Dec 2023	28 Jun 2025		0.00/ 33.00	0.00/ 20.00	0.00/ 0.00	0.00/ 0.00	106.22/ 419.22	28 Jun 2025	Well foundation work in progress after Re-design of bridge.
79	Katihar	Construction of H.L. RCC bridge (1X21.00 m) in Place of old Damaged RCC Bridge in 9th KM of road from Kadwa Block Headquarter to Chowki via Bharri Ashiyani in Katihar District.	Nabard RCD	Katihar	338.610000 / 1471(s) / 17 Mar 2022	RCC/21.60		170.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 349.94	30 Apr 2024	Work Completed.
80	Patna-1	Construction of ROB near Bakhtiyarpur Engineering College (between NH-30 and SH-106) under Patna District	Plan	Patna	6244.220000 / 2290 (S) / 20 May 2022	ROB/550.00	4634.22	650.00 M	10 Aug 2023	09 Aug 2025		0.00/ 100.00	0.00/ 90.00	5.00/ 45.00	0.00/ 38.00	13.12/ 2157.06	09 Aug 2025	Super Structure & Service road work in Progress. Work will be completed on scheduled time.
81	Katihar	Construction of 2x12.50m span R.C.C. Bridge over hara dhar in between Gogra-Lalganj of Katihar District. (Balance Work) Baijnath Sharma	MMSNY	Katihar	251.640000 / 10265(s) / 13 Sep 2012	RCC/30.00	155.56	420.00 M	01 Jul 2021	31 Dec 2021		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	10.00/ 10.00	0.00/ 167.21	31 Dec 2024	Work is in Progress. Remarks for LA: LA Completed on dated-08.03.2025

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
82	Katihar	Construction of (2x21.00M) HL R.C.C bridge in place of old damaged culvert in 3rd km of Palasi Kali Madir-Baraily Road Near Andarpur Chowk in Purnea District.	Nabard RCD	Purnia	738.280000 / 1834(s) / 27 Mar 2023	HL/43.20		200.00 M				0.00/100.00	0.00/100.00	0.00/100.00	5.00/45.00	32.65/367.84	22 May 2025	Work is in Progress.
83	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-1) in Purnia District.	State Plan	Purnia	1474.870000 / 301 / 27 Mar 2018	845.00						0.00/0.00	0.00/0.00	0.00/0.00	0.00/0.00	0.00/1379.23	25 Jan 2025	Overall progress is-98.00%.
84	Patna-1	Construction of Cable Suspension Bridge (Laxman Jhula) across Punpun River at Punpun ghat at the east side of Railway bridge in district Patna(APICON-BCPL (JV),INDORE MP)	Plan	Patna	4677.290000 / 1166(S) / 31 Jan 2019	Others/320.00	5051.00	115.00 M	31 Aug 2019	02 Mar 2021	31 May 2025	0.00/100.00	0.00/96.00	0.00/40.00	0.00/70.00	59.29/3521.43	31 May 2025	Work in Progress.
85	Patna-1	Construction of H.L. R.C.,.C. bridge Musnaper to Masaurhi-Noubatpur via duct NH-83 Potahi & Patna Gaya Railway line cross 20 km in between Shahwajpur, Block-Punpu and Chakkan Bigha, Block-Noubatpur Approach road, Protection work with LA (6x18m)on the punpun river.(RAKESH CONSTRUCTION PVT.LTD.JAMSHEDPUR,JHARKHAND)	Plan	Patna	1427.170000 / 4464(s) / 14 Jun 2018	RCC/111.60	748.01	290.00 M	05 Mar 2019	04 Mar 2021	04 Mar 2021	0.00/100.00	0.00/100.00	0.00/100.00	0.00/90.00	17.09/885.08	30 Apr 2025	Work in Progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
86	Katihar	Redevelopment of Krishi Bazar Samiti, Gulabbagh (Phase-2) in Purnia District.	State Plan	Purnia	10116.340000 / 29 / 16 Mar 2022	3000.00						0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1940.75	26 Dec 2025	Overall progress is 36.00%
87	Katihar	Construction of RCC Bridge 5x21.75m Span at Mahesh Ghat in Balua-Gostara village to Moni Tola Road in Purnia District.	Nabard RWD	Purnia	941.000000 / RWD (2235), Patna / 29 Jun 2020	RCC/111.84	602.19	1204.00 M	25 Jun 2021	24 Sep 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	23.43/ 787.25	30 Jun 2024	Work Completed.
88	Katihar	Costruction of RCC HL Bridge (1x14m+4x24m+1x14m) in 3rd KM of NH-31 between Ford Company to Gulabbagh in Purnia District.	Plan	Purnia	1600.000000 / 2376(s), Patna / 20 Apr 2020	RCC/127.60	1255.16	260.00 M	01 Jun 2021	31 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 1350.53	15 Feb 2024	Work Completed.
89	Katihar	"Construction of 4x16.50m span H.L. R.C.C. Bridge over on BakhriKola Dhar in Bakhrikol to Vishhariya in the District of Purnea. Baba Construction."	Nabard	Purnia	421.140000 / 1807(s) / 06 Mar 2013	RCC/68.44	309.52	250.00 M	30 Jun 2013	30 Sep 2014		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 0.00	0.00/ 254.20	30 Jun 2025	Bridge Work Completed. Remarks for LA: DM Purnea given letter to institutes by letter no.-484, dated-20.09.204to provide estimated cost for SIA & Under Perpetual Lease Act-2014. Katihar dist.-Registration of acquired land under perpetual lease Act-2014 has been done on dated-28.02.2024.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only:-)		
90	Katihar	Redevelopment of Krishi Bazar Samiti, Forbesganj (Phase-2) in Araria District.	State Plan	Araria	7954.240000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1556.00	23 Nov 2025	Overall progress is 38.00%
91	Katihar	Construction of 7x24.00m HL R.C.C Bridge including Approach road, Protection work & Land Acquisition in 1st km of Meerganj-Jogbani Border Road in the District of Araria.	Nabard RCD	Araria	2539.150000 / 1834(s) / 27 Mar 2023	HL/172.20		300.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	5.00/ 90.00	0.00/ 1839.00		Bridge Work Completed. Remarks for LA: Six Men committee has been constituted by DM, Araria vide his Letter No.-1234, dated-11.12.2024. Land Acquisition officer, Araria has send to CO, Forbesganj for verification of Jamabandi of Raiyats vide his letter No.-14, dated-07.01.2025.
92	Katihar	Construction of of H.L. RCC bridge (2X16.00 m) in Place of Damaged by flood in 2017 in the 12th Km of Bairagachi-Banglacol road in the District of Araria. ARZU CONST. LTD, PATNA	FDR	Araria	557.070000 / 286(s) / 10 Jan 2018	33.22	455.36	260.00 M	01 Jun 2021	31 Aug 2022		0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 100.00	0.00/ 654.32	15 Feb 2024	Work Completed. Remarks for LA: Seven member committee report has been submitted to DM, Araria. Tentative amount for LA Rs.23,91,045.00 has been submitted to DLAO, Araria vide this office Lt.No.-1561(we), dated-11.09.2024 for Publication.
93	Katihar	Redevelopment of Krishi Bazar Samiti, Kishanganj (Phase-2) in Kishangaj District.	State Plan	Kishanganj	8250.490000 / 116 / 27 Mar 2023	0.00		0.00 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	79.23/ 631.64	18 Feb 2026	Overall progress is 20.00%

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
94	Katihar	Construction of HL R.C.C bridge (3x18.00M) in 5th km of Pothia Link road in Kishanganj District.	Nabard RCD	Kishanganj	689.750000 / 1470(s) / 17 Mar 2022	HL/55.80		0.00 M				0.00/100.00	0.00/100.00	0.00/100.00	5.00/55.00	121.80/836.39	22 May 2025	Work is in Progress.
95	Katihar	Construction of HL R.C.C bridge (3x32.00M) in 3rd km of Pothia Link road over Dock River in Kishanganj District.	Nabard RCD	Kishanganj	1293.460000 / 1470(s) / 17 Mar 2022	HL/97.80		0.00 M				5.00/90.00	5.00/75.00	10.00/10.00	0.00/0.00	77.80/465.59	22 May 2025	Work is in Progress.
96	Katihar	Construction of 5X16.00M H.L.R.C.C Bridge over Kankai River under Kochadhaman Block in 15th km. of Mastan- chowk-Bagalbari- Rahamatpara- Alta- Barbatta road in the district of Kishanganj. [Navin Chandra Sarkar, Katihar]	Plan	Kishanganj	1648.000000 / 12071(s) / 27 Dec 2017	RCC/83.24		300.00 M				0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/1150.20	31 Jul 2024	Work Completed.
97	Katihar	Construction of 4x16.00m HL R.C.C Bridge including Approach road, Protection work, Land Acquisition work and Miscellaneous work in 21st km of Bahadurganj-Terhagachh Road in the District of Kishanganj. Raj Kishor Singh	Plan	Kishanganj	986.000000 / 7321(s) / 08 Aug 2020	RCC/66.40		280.00 M				0.00/100.00	0.00/100.00	0.00/100.00	0.00/100.00	0.00/702.69	31 Jul 2024	Work Completed.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
98	Saharsa	Construction & Re-setting/Re-arrainging of new Pontoon Bridge, its maintainance and storing the Pontoon set at safe place on the side of River Koshi embankment at Ghoghsam Ghat under Simri Bakhtiyapur Block in the District of Saharsa. (36 Sets)	Non-Plan	Supaul	2439.600000 / 1766(S) / 24 Mar 2023	Pontoon Bridge/450.00	2163.22					0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	100.00/ 1200.00		Pontoon Bridge is re-installed effective from 27.11.2024 & Traffic movement started.
99	Saharsa	Construction of ROB on Madhepura-Patharghat Road in lieu of level crossing no. 90B/T-2 between BMH-BDMA station in Saharsa-Purnea section in the district of Madhepura.	ROB	Madhepura	7249.195000 / 1767(S) / 24 Mar 2023	ROB/921.78	5790.66	344.00 M				0.00/ 80.00	10.00/ 55.00	0.00/ 0.00	0.00/ 0.00	0.00/ 1452.92		1. Service Road Started 2. Pile Cap work is in Progress. 3. Pier Shaft & Hammer Head Work is in Progress
100	Saharsa	Construction of High Level RCC Bridge (2x16M) at PWD Shahpur-Lakshmipur to NH - 57 Road in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	713.310000 / 1834(S) / 27 Mar 2023	RCC/32.00	545.42	180.00 M				0.00/ 85.00	5.00/ 5.00	0.00/ 0.00	0.00/ 0.00	48.30/ 224.06		1. Pile cap work in progress. 2. L.D imposed on contractor due to non achievement of mile stone
101	Saharsa	Construction of High Level RCC Bridge (2x18M) Near Suapul Railway Station, at Bairiya Manch Road over Gajna Dhar in the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	631.620000 / 1834(S) / 27 Mar 2023	RCC/36.00	530.99	180.00 M				0.00/ 100.00	0.00/ 100.00	0.00/ 95.00	0.00/ 80.00	52.65/ 463.81		Approach raod Work is in progress

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
102	Saharsa	Construction of High Level RCC Bridge (3x14M) at Raghopur Maktab Chowk Shukha Nagar road at the place of damage Old Scrow Pile Bridge in the district of Supaul.	Nabard RCD	Supaul	833.000000 / 1834(S) / 27 Mar 2023	RCC/42.00	608.39	200.00 M				0.00/80.00	5.00/5.00	0.00/0.00	0.00/0.00	28.68/247.42		1. Pile cap work is in progress. 2. L.D imposed on contractor due to non achievement of mile stone
103	Saharsa	Construction of High Level RCC Bridge (5x16M) at Piparkhurd NH-57 to Dharahara NH - 106 Kishan Chowk via Narayanpur Mollah Tola, Sahleshathan Gamhariya, Rampur Yadav Tola in the district of Supaul.	Nabard RCD	Supaul	1145.000000 / 1834(S) / 27 Mar 2023	RCC/80.00	885.68	200.00 M				0.00/100.00	0.00/30.00	0.00/0.00	0.00/0.00	94.22/480.88		1. Pier Shaft work in progress. 2. L.D imposed on contractor due to non achievement of mile stone
104	Saharsa	Construction of HL R.C.C Bridge in N.H 106 Karama More to Alamnagar Road at place of damage Drainage (3x18.00M) including Approach Road in District of Madhepura, Sudhir Kumar Singh, Mob:-9934989833	Plan	Saharsa	652.000000 / 4060(S) / 29 Jun 2020	RCC/55.80	456.16	200.00 M	22 May 2021	21 May 2022		0.00/100.00	0.00/100.00	0.00/95.00	0.00/90.00	0.00/388.37	15 Mar 2025	Approach Road is in Progress.
105	Saharsa	Construction of High Level RCC (10x24.75) Bridge at Dakra Dhar of Mahishi Block on the Ena to Kanadiya Road (NABARD) Shankar Sharma 9934756142	Nabard RWD	Saharsa	1810.680000 / 1293 / 16 Apr 2018	RCC/634.00	1418.23	250.00 M	11 Mar 2019	10 Mar 2021		0.00/100.00	0.00/100.00	0.00/98.00	0.00/60.00	0.00/1908.29		Committee visited site on Dt. 23.01.2024. Based on committee report revised DPR has been submitted for revised A/A to RWD Patna.