

Bihar Rajya Pul Nirman Nigam Ltd, Patna

Progress Report of Ongoing Schemes for Projects Date:May_2025

Printed on: 30/06/2025

Approved by SPE

Sl.No	Division	Name Of Work	Head / Sub Head	Distirct	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Ara	Construction of new 2-Lane Major Bridge with its approaches from design Chainage 0+000 to 2+150 across River Sone in the State of Bihar (via Panduka) & Jharkhand under CRIF Scheme	CRF	Rohtas	21013.000000 / 4381 / 01 Sep 2021	RCC/1500.00	1448991999.00	650.00 M	01 Sep 2022	31 Aug 2024		0.00/ 70.00	0.00/ 65.00	0.00/ 38.00	0.00/ 0.00	0.00/ 5504.00	31 Aug 2025	Work is stopped due to Minor vertical cracks has been observe in several piers at same location. Cure Period Notice has been issued to the contractor. Contract Agreement terminated.
2	Ara	Construction of 2 Lane Sasaram Bypass road (Beda to Morkar KM-0.00 to 9.00 K.M) with Earthen Should including R.O.B / Bridges over Bank of Irrigation Canal in the District of Rohtas on EPC mode in the State of Bihar.	Plan	Rohtas	12239.000000 / 864 / 03 Feb 2020	RCC/100.00	1072200000.00	9000.00 M	07 Sep 2020	06 Sep 2022	06 Dec 2022	0.00/ 100.00	0.00/ 100.00	1.00/ 93.00	0.50/ 98.50	0.00/ 11140.33	30 Jun 2025	Work in progress
3	Champaran(Motihari)	Construction of HL RCC Bridge with extra water way over River Gandak including Approach Road, River Training Works & Protection Works in 27th km of Chakia-Kesaria-Sattarghat Road in Kesaria Block of East Champaran District	Nabard RCD	East Champaran(Motihari)	44864.000000 / 377 (S) / 04 Feb 2022	HL/984.00	8435.00	600.00 M	15 Dec 2021	31 Dec 2023	31 Mar 2024	0.00/ 100.00	0.00/ 100.00	10.00/ 70.00	0.00/ 25.00	0.00/ 7484.44	30 Jun 2025	

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
4	Khagaria	Extension of four lane Approach Road of Aguwani Ghat – Sultanganj Ganga Bridge Project near Km 108+700 of NH-80 to nearest point of Mirjachouki-Munger Bypass near Sultanganj (including Rail over Bridge, Road over Bridge etc.) on EPC mode.	Plan	Bhagalpur	20932.000000 / 863 (S) / 03 Feb 2020	RCC/1161.69	1286333982.00	440.00 M	05 Jul 2022	04 Jul 2024		0.00/ 87.35	0.00/ 85.90	0.14/ 78.40	2.58/ 49.38	0.00/ 10295.15	30 Jun 2025	For the construction of the R.O.B., the Design & Drawing was submitted to Eastern Railway, Kolkata for approval. In light of the observations made by the Railway on the submitted design, the Revised Design/Drawing has been submitted to the Railway
5	Khagaria	Construction of 2x2 Lane Bridge with footpath across river Ganga between Sultanganj (Bhagalpur District) and Aguwani Ghat (Khagaria District) including navigational span of cable stayed and approaches (Connecting NH31 and NH80) in the state of Bihar. S.P.Singla Constructions Pvt. Ltd. Mob. - 7260896501	Nabard	Khagaria	171077.000000 / 8797(S) / 14 Nov 2013	RCC/3160.00	8590000000.00	20418.00 M	02 May 2015	01 Nov 2019	30 Jun 2022	0.00/ 100.00	0.00/ 85.69	0.00/ 69.80	0.00/ 53.89	0.00/ 133296.70	31 Mar 2026	
6	Katihar	Construction Of H.L RCC Bridge 1113m, Approach Road 2029 Mtr, Guide Bund And Protection Work Over Mahananda River Connecting SH-99 (Baisa) To NH-31 (Kanki) At Abhaipur Ghat In The District Of Purnea On Engineering Procurement & Construction (EPC) Mode	Plan	Purnia	20775.000000 / 4577(S) / 02 Aug 2023	HL/1113.00		2029.00 M				17.00/ 57.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 3541.96	09 Jun 2027	Work is in progress. Ag. Amt.-17432.75 Lakhs, DOS-10.06.2024, DOC-09.06.2027
7	Saharsa	Construction of High Level RCC Bridge over River Koshi in between Khachurdeva Chowk and Dengrahi Ghat and its approach Road in the District of Saharsa on Engineering, Procurement & Construction (EPC) Mode	Plan	Saharsa	41474.020000 / 4576(S) / 02 Aug 2023	HL/2700.00	32628.00	740.00 M				3.00/ 5.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Foundation Work is in progress. Contractor has started manpower & machineries L/A Proposal submitted to DLAO Saharsa vide Lt No – 204 (We) Dt-01.03.2024 SIA under process. 3 Well curb casted and 3 well curb placing and reinforcement is in progress.

Sl.No	Division	Name Of Work	Head / Sub Head	Distirect	Administrative Approval	Type/Length Of Bridge(M)	Agreement Amount	Length of Approach (in M)	Date of Commen cement	Date Of Scheduled completion	Revised Date of completion	Achievement for the month / till month					Likely date of completion	Remarks
												Physical				Financial		
												Foundation (in %)	Sub-Structure (in %)	Super-Structure (in %)	Approach (in %)	Cumulative (In Lakh Only.)		
8	Saharsa	Construction of ROB & Its Approaches in Between Saharsa & Panchgachiya Railway Station in L.C No - 31 Spl Class in Bangali Bazar to Purab Bazar Road in the District of Saharsa	Plan	Saharsa	10476.930000 / 238(S) / 25 Jan 2022	ROB/114.96		1168.59 M				0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00	0.00/ 0.00		Again Tender Invited NIT No - 444 Date :- 15.04.2025 Technical Bid Open date :- 30.05.2025. Technical Bid Submitted to Dy. CE. WC-02 for evaluation.
9	Patna-1	Construction of Elevated Corridor from Kargil Chowk, Gandhi Maidan to Science College via PMCH, Ashok Raj Path, Patna (2-Lane Double Decker Flyover).	Plan	Patna	42200.000000 / 5566 (S) / 24 Sep 2020	Flyover Bridge/2200.00	32400.49	420.00 M	15 Jan 2022	14 Jan 2025	31 May 2025	0.00/ 93.00	0.00/ 91.00	0.00/ 91.00	0.00/ 91.00	572.80/ 36657.98	15 Jun 2025	* Bridge Structure Completed. * Service road in progress. * MLCP connectivity hindered due to PMCH.
10	Patna-1	Construction of Flyover Connecting Mithapur flyover to chiraiyatand Flyover via karbigahiya including approach road, service road & side drain etc in patna Town. (Rachna Construction Co. Bharuch Gujrat-16)	Plan	Patna	12186.250000 / 6976(S) / 29 Jul 2015	Flyover Bridge/1128.00	10175.45	249.18 M	12 Nov 2015	11 Nov 2018	31 Mar 2022	0.00/ 99.00	0.00/ 98.00	0.00/ 90.00	0.00/ 90.00	0.00/ 14554.09	30 Jun 2025	The Process of obtaining Revised AA of Rs.262.33 Cr. Is under process in RCD, Patna.